



**USAID**  
FROM THE AMERICAN PEOPLE

**WEST BANK/GAZA**

## Local Construction Program (LCP)

IQC Basic Contract No.: AID-294-I-13-00002

Task Order No.: AID-294-TO-13-00009

**BIDDU – BEIT ANAN ROAD PROJECT - BDU**

**June 05, 2014**

This publication was produced for review by the United States Agency for International Development. It was prepared by Saqqa & Khoudary General Contracting Company (SAK).

# CONSTRUCTION MONTHLY PROGRESS REPORT

REPORTING PERIOD MAY 01 TO MAY 31, 2014

The authors' views expressed in this publication do not necessarily reflect the views of the United States Agency for International Development or the United States Government.

**USAID WEST BANK/GAZA**

American Embassy


USAID

71 HaYarkon Street

Tel Aviv, 63903

Israel

**[www.usaid.gov/west-bank-and-gaza](http://www.usaid.gov/west-bank-and-gaza)**



**Submitted by: Saqqa & Khoudary General Contracting Company  
(SAK)**

**June 05, 2014**



**USAID**

FROM THE AMERICAN PEOPLE

TO-13-00009 (BDU)-May 2014, Construction Progress Report

---

## **Local Construction Program(LCP)**

**Task Order Contract No.: AID - 294 - TO - 13 - 00009**

**BIDDU BEIT ANAN ROAD PROJECT - BDU**

## **Construction Monthly Progress Report**

**Reporting Period: May 01 - 31, 2014**

Contractor:

**Saqqa & Khoudary General Contracting Company (SAK)**

## Table of Contents

1	Task Order Overview	4
2	Safety	6
3	Environmental Compliance	8
4	Traffic Control Measures	8
5	Community Outreach	8
6	Gender Action Plan	8
7	Coordination Meeting	8
8	Meetings	8
9	Site visitor	9
10	Material and Equipment Delivered to Site	9
11	Progress and Scheduling	9
12	Activities During this Reporting Period	10
13	Planned Activities for Next Month	11
14	Indicator No1	12
15	Indicator No2	12
16	Working / Non – Working Days	13
17	Site Memos	13
18	Inspection Requests	13
19	Quality Control and Test Results	13
20	Submittals	15
21	Request for Information	15
22	Transmittals	15
23	Payments	18
24	Variation Order	18
25	Variation Order request	18
26	Obstacles and Challenges	18
27	Progress Photos	20
	Annexes	
	A. Materials – Equipment Receiving Log	
	B. Detailed Time Schedule	
	C. Progress S-Curve	
	D. Site Memos Log	
	E. Inspection Request Log	
	F. Submittal Log	
	G. RFI's Log	
	H. Geo – Mis Data	

## 1. Task Order Overview

### 1.1. Description of the Project

This project consists of upgrading 2.15 km of the Biddu Beit Anan Road. The road is a two-lane main road that connects the town of Biddu with the community of Beit Anan through the town of Al Qubeibieh in the Governorate of Jerusalem. The existing roadways suffer from deteriorated surfaces due to extended lack of maintenance and repair.


The scope of work consists of excavation works, embankment filling, pavement layer construction, installation of storm water drainage systems, installation of safety features (signage, road marking, cat eyes, handrails and guardrails), concrete gravity walls, retaining walls and any other items needed to complete the project.

### 1.2. Project General Information


<b>Project Name:</b>	Biddu Beit Anan Road
<b>Indefinite Quantity Contract No.:</b>	AID-294-I-13-00002
<b>Task Order No.:</b>	AID-294-13-00009
<b>Award Date:</b>	September 18, 2013
<b>NTP Date:</b>	October 23, 2013
<b>Contract Value:</b>	USD 1,646,425.00
<b>BOQ Line Item Amount:</b>	USD 1,346,425.0
<b>Day Work Amount:</b>	USD 300,000
<b>Modified BOQ Line Item:</b>	USD 1,602,993.25
<b>Modified Day Work Amount:</b>	USD 43,431.75
<b>Start Date Of Construction Activity:</b>	December 22, 2013
<b>Contractual Period Of Performance:</b>	210 Days (From October 23, 2013 to May 20, 2014)
<b>Modified Period of Performance:</b>	252 Days (From October 23, 2013 to July 01, 2014)
<b>Contractual End Date:</b>	May 20, 2014
<b>Modified Contractual End Date:</b>	July 01, 2014
<b>Estimated Completion Date:</b>	July 01, 2014
<b>Project Location (Area and governorate):</b>	The project is located in Jerusalem Governorate in Area B, except for 340 meters which are located in Area C ; between stations (1+780) and (2+060).



### 1.3. Project Key Map



## 1.4. Project Dashboard Status



<b>Contract Elapsed Time as of May 31, 2014 [%]</b>	87.30 %
<b>Planned Percentage of Completion through May 31 - 2014 [%]</b>	86.80 %
<b>Actual Percentage of Completion through May 31 - 2014 [%]</b>	79.0 %
<b>Float (Days)</b>	0

## 2. Safety

### 2.1. Traffic and Safety Management

No traffic control plans were submitted during the reporting period.

The construction area was totally closed using New Jersey Concrete Barriers except for local residents and emergency vehicles, as per the contract requirements. The identified detours are still in use.

### 2.2. Safety Meetings

Safety issues were discussed during all progress meetings, both CMC and USAID conducted periodic visits to the construction site to check safety measures. SAK is preparing to conduct toolbox meeting by the first week of the next reporting period. The total numbers of toolbox meetings conducted are still four. The following topics will be discussed:

- Wearing PPEs.
- Discuss the general requirements for safety during excavation.

- How to help children and students to cross the construction area.
- Constant attention of the equipment when driven at work site.
- Review of safety weaknesses observed during the last period.
- Review the safety requirements deemed necessary for work to be performed during the following period.
- Communication directly with ambulance and emergency center in case of emergency.
- Flagmen have to be always alert and keep the road opened during the day work for police and emergency.

### **2.3. Accident Status**

None reported during this reporting period.

### **2.4. Notice of Unsafe Condition**

None reported during this reporting period.

### **2.5. Safety Conclusion**

The revised version of the Safety Plan was totally followed during the reporting period, all CMC and USAID instructions were followed and no accidents were reported.

Approved safety equipment (PPE) were purchased and submitted to the construction site periodically, distributed to all workers and worn by the workforce and oversight team.

## **3. Environmental Compliance**

The approved Environmental Monitoring and Mitigation Plan – one of the required pre-construction submittals was totally followed during the reporting period. No environmental issues were observed during this reporting period.

To provide dust control, a water tank always located on site and periodically spread water over the dusted areas several times a day. Access to houses and businesses is maintained throughout construction via ramps.

## **4. Traffic Control Measures**

All required and approved detours are provided during the reporting period. Flagmen were positioned at their places during the day and the road from St. (1+650) to St. (2+300) was totally closed except for emergency vehicles.

## **5. Community Outreach**

None reported during this reporting period.

## **6. Gender Action Plan**

During this reporting period, the same actions regarding the Gender Action Plan are still ongoing. These actions are as follows:

- 6.1. One female engineer was hired under this task order during the reported period, she acts as an office engineer.

6.2. Female restroom was constructed on the site.

6.3. The site has been made accessible to female visitors and employees.

## 7. Security Coordination Meetings

A coordination meeting was held on May 21, 2014 with District Coordinator Office (DCL) along with Black and Veatch representative. The purpose of this meeting was to check the progress of work.

SAK provided one security guard and is stationed at Biddu Beit Anan primary site office.

## 8. Meetings

One Bi-Weekly Progress Meeting was held at the site office on May 13, 2014. The meeting discussed Safety and Environment, Quality, Progress of Work, Submittals, Financials, Reporting, and other issues. Meeting minutes were distributed and approved by all parties.

## 9. Site Visitors

The following table shows the site visitors during this reporting period

Date	Time	Representative	Representing	Remarks
May 13, 2014	10:00	Sonia Massis	USAID	To check progress, safety and quality of work
May 19, 2014	12:00	Karim Husari	Black and Veatch	To Check the progress of work
May 20, 2014	08:00	Karim Husari	Black and Veatch	To Check the progress of work and to verify the project's quantities
May 21, 2014	10:00	Sonia Massis	USAID	To check progress, safety and quality of work
May 21, 2014	10:00	Kamal Kaspariy	USAID	To check progress, safety and quality of work
May 25, 2014	10:00	Karim Husari	Black and Veatch	To Check the progress of work
May 25, 2014	10:00	Bashar Tarawa	Black and Veatch	To Check the progress of work
May 25, 2014	09:00	Samer Amer	Black and Veatch	To Check the progress of work

## 10. Material and Equipment Delivered on Site

10.1. Materials delivered to site: Construction materials such as concrete, base course, single size aggregate, curbstone, asphalt and steel reinforcement were delivered to the project site for construction purposes – For more information please refer to ANNEX A.

10.2. Equipment on Site: Two excavators (JCB), trucks, grader, 25 Ton roller, water tanks, 8 Ton roller, asphalt machines and other equipment were used in the construction activities – For more information please refer to ANNEX A.

10.3. No procurement activities were done during this reporting period.

## 11. Progress and Scheduling

During this reporting period, the construction activities were continued and new segment activities were started.

Supplying and spreading of asphalt layer from St. (2+400) to St. (3+370) was completed. Concrete works and stonewalls works between St. (1+640) and St. (2+200) were continued, and excavation works between stations (1+650 and 2+140) was completed. The updated time schedule was prepared and submitted for approval during the reporting period.

## 12. Activities During this Reporting Period

During this reporting period, the work continued in preparing and submitting the construction submittals. The following is a summary for the activities done during the reporting period:

- 12.1. Preparation, base course laying, casting reinforced concrete B-250 for sidewalks from St. (1+410) to St. (1+650) LHS and RHS continued and were completed on May 10, 2014.
- 12.2. Shuttering, reinforcement and casting concrete works for gravity wall from St. (1+984) to St. (1+998) continued and were completed on May 07, 2014.
- 12.3. Excavation, preparation and building works for stone walls from St. (1+890) to St. (1+904) RHS started on May 04, 2014 and were completed on May 08, 2014.
- 12.4. Preparation, base course laying, casting reinforced concrete B-250 for sidewalks from St. (1+340) to St. (1+370) LHS started on May 05, 2014 and were completed on May 07, 2014.
- 12.5. Shuttering, reinforcement and casting concrete works for parapets from St. (2+007) to St. (2+028) started on May 05, 2014 and were completed on May 10, 2014.
- 12.6. Supplying, spreading, leveling and compaction works for second layer of base course from St. (1+240) to St. (1+640) started on April 12, 2014 and were completed on May 10, 2014.
- 12.7. Supplying, spreading and compacting works for 70mm thick bituminous wearing course from St. (1+230) to St. (1+630) works were completed on May 10, 2014.
- 12.8. Shuttering, reinforcement and casting concrete B-200 for gravity wall from St. (1+988) to St. (1+997) continued and were completed on May 13, 2014.
- 12.9. Shuttering, reinforcement and casting concrete works for gravity wall from St. (1+540) to St. (1+545) continued and were completed on May 13, 2014.
- 12.10. Shuttering, reinforcement and casting concrete works for parapets from St. (1+500) to St. (1+504) RHS were completed on May 14, 2014.
- 12.11. Millings of existing asphalt layer from St. 2+600 to St. 3+340 were completed on May 15, 2014.

- 12.12. Millings of existing asphalt layer from St. 2+150 to St. 2+600 were completed on May 18, 2014.
- 12.13. Spread bituminous tack coat (RC2) at determined places from St. 2+360 to St. 3+330 were completed on May 20, 2014.
- 12.14. Supply, spread and compact hot asphalt mix for patching at determined places from St. 2+360 to St. 3+330 were completed on May 20, 2014
- 12.15. Spread bituminous tack coat (RC2) at determined places from St. 2+970 to St. 3+370 were completed on May 21, 2014.
- 12.16. Supplying and spreading and compact asphalt layer 5 cm from St. (3+270) to St. (3+370) works were completed on May 21, 2014.
- 12.17. Supplying and spreading and compact asphalt layer 7 cm from St. (2+970) to St. (3+270) works were completed on May 21, 2014.
- 12.18. Spread bituminous tack coat (RC2) at determined places from St. (2+970) to St. (2+450) were completed on May 22, 2014.
- 12.19. Supplying and spreading and compact asphalt layer 7 cm from St. (2+970) to St. (2+450) works were completed on May 22, 2014.
- 12.20. Spread bituminous tack coat (RC2) at determined places from St. (2+300) to St. (2+230) were completed on May 24, 2014.
- 12.21. Supplying and spreading and compact asphalt layer 5 cm from St. (2+300) to St. (2+230) works were completed on May 24, 2014.
- 12.22. Shuttering, reinforcement and casting concrete works for gravity wall from St. (2+080) to St. (2+110) started on May 22, 2014 and were completed on May 31, 2014.
- 12.23. Shuttering, reinforcement and casting concrete works for gravity wall from St. (1+815) to St. (1+855) started on May 22, 2014 and still ongoing.
- 12.24. Shuttering, reinforcement and casting concrete works for gravity wall from St. (2+090) to St. (2+120) started on May 18, 2014 and still ongoing.
- 12.25. Shuttering, reinforcement and casting concrete works for parapets from St. (2+044) to St. (2+080) started on May 15, 2014 and were completed on May 17, 2014.
- 12.26. Shuttering, reinforcement and casting concrete works for parapets from St. (2+029) to St. (2+070) started on May 19, 2014 and were completed on May 21, 2014.
- 12.27. Excavation work for the gravity wall from St. (1+815) to St. (1+855) started on May 22, 2014 and was completed on May 25, 2014.
- 12.28. Shuttering and concrete casting works for gravity wall from St. (1+815) to St. (1+855) started on May 26, 2004 and are still on going.
- 12.29. Preparation works, base course laying and casting reinforced concrete B-250 for the remaining parts of sidewalks from St. (0+700) to St. (1+650) started on May 25, 2014 and is still on going.

- 12.30. Painting works for curbstone from St. (0+000) to St. (0+950) started on May 26, 2014 and is still on going.
- 12.31. Leveling and compaction works for subgrade layer from St. (1+650) to St. (1+800) started on May 26, 2014 and were completed on May 27, 2014.
- 12.32. Leveling and compaction works for subgrade layer from St. (1+890) to St. (2+070) started on May 27, 2014 and were completed on May 29, 2014.
- 12.33. Supply and lay base course layer from St. (1+650) to St. (1+800) and from St. (1+890) to St. (2+070) started on May 27, 2014 and are still on going.

### **13. Planned Activities for Next Month**

The following are the main activities planned for next reporting period:

- 13.1. Continue excavation, leveling and compaction works for base course layer from St. (1+650) to St. (2+150).
- 13.2. Continue working in excavation, shuttering and casting concrete B-200 for gravity walls from St. (1+815) to St. (1+855).
- 13.3. Continue working in excavation, shuttering and casting concrete B-200 for gravity walls from St. (2+090) to St. (2+120).
- 13.4. Continue working in shuttering and casting concrete B-250 for Parapet from St. (2+070) to St. (2+090).
- 13.5. Preparation, base course laying, reinforcement and casting concrete B-250 for sidewalks from St. (1+650) to St. (2+150).
- 13.6. Supplying, spreading and compacting works for 50 mm thick first layer bituminous wearing course from St. (1+650) to St. (2+150).
- 13.7. Supplying, spreading and compacting works for 50 mm thick second layer bituminous wearing course from St. (1+650) to St. (2+150).
- 13.8. Preparation works for road marking and traffic signs shop drawings from St. (0+000) to St. (1+630).
- 13.9. Painting works for curb stone from St. (0+000) to St. (1+630).
- 13.10. Supply and install traffic signs from St. (0+000) to St. (1+630).
- 13.11. Supply and install all Hand Rails & Guard Rails from St. (0+000) to St. (1+630).
- 13.12. Supply and paint road markings from St. (0+000) to St. (1+630).
- 13.13. Continue working in shuttering and casting concrete B-250 for Parapet from St. (2+044) to St. (2+080).
- 13.14. Continue working in shuttering and casting concrete B-250 for Parapet from St. (2+029) to St. (2+070).
- 13.15. Continue preparation, base course laying and casting reinforced concrete B-250 for sidewalks from St. (1+200) to St. (1+640).
- 13.16. Supplying, spreading and compacting works for 70mm thick bituminous wearing course from St. (1+220) to St. (1+640).

- 13.17. Construct gravity walls from St. (1+650) to St. (2+100).
- 13.18. Continue working in excavation and build for stone walls from St. (2+080) to St. (2+100).
- 13.19. Continue working in supply and build curb stone from St. (1+640) to St. (2+100).
- 13.20. Preparation, base course laying, reinforcement and casting concrete B-250 for sidewalks from St. (1+640) to St. (2+100).
- 13.21. Milling and excavation works from St. (1+640) to St. (2+320).
- 13.22. Supplying, spreading and compacting works for 50 mm thick first layer bituminous wearing course from St. (1+640) to St. (1+320).
- 13.23. Supplying, spreading and compacting works for 50 mm thick second layer bituminous wearing course from St. (1+640) to St. (1+320).
- 13.24. Complete works for road marking and traffic signs shop drawings from St. (0+000) to St. (3+370).
- 13.25. Painting works curb stone from St. (0+000) to St. (2+400).
- 13.26. Supply and install traffic signs from St. (0+000) to St. (3+370).
- 13.27. Supply and paint road markings from St. (0+000) to St. (3+370).

#### **14. Indicator No. 01 – Number of Kilometers of Transportation Infrastructure Rehabilitated Through the USAID Assistance**

Target value = 2.15 Km

Number of kilometers constructed previously = 0 Km

Number of kilometers constructed or repaired during this reporting period = 0 Km

Total cumulative number of kilometers constructed = 0 Km

#### **15. Indicator No. 02 – Manpower Generated – Days of Employment**

Previous target value = 4000 Man – Days.

New target value = 5400 Man – Days.

The increase in target value is due to the new variation order and new time extension OF the project.

Employment generated previously = 3672 Man – Day, segregated to 243 Female – Days and 3426 Male – Days.

Employment generated this reporting period = 771 Man – Days, segregated to 21 Female – Days and 750 Male – Days.

Total cumulative employment generated to date = 4443 Man – Days, segregated to 264 Female – Days and 4176 Male – Days.

All information are based on the daily reports and meet the five quality standards.

All information are up to date and accurate.

For details, please refer Annex H.

## 16. Working / Non – Working Days

During this reporting period, seven non–working days occurred, five of them were official holidays (Fridays), One of them was a day off (International Labors Day) and the last day was due to rainy weather.

Month	No. of WD	No. of Non WD
<b>October, 2013</b>	8	1
<b>November, 2013</b>	25	5
<b>December, 2013</b>	20	11
<b>January, 2014</b>	26	5
<b>February, 2014</b>	24	4
<b>March, 2014</b>	25	6
<b>April, 2014</b>	26	4
<b>May, 2014</b>	24	7
<b>Total</b>	<b>178</b>	<b>43</b>

## 17. Site Memos

One site memos was issued from contractor to CMC during the current reporting period, while seven site memos was issued from CMC to contractor. – For details, please refer to Annex D, Site Memo Log.

## 18. Inspection Requests

Several inspection requests were issued during this reporting period – For details, please refer to Annex E, Inspection Request Log.

## 19. Quality Control and Test Results

The Quality Control Plan (QCP) includes the proposed quality control program that should be followed during the construction phase, including the forms of recording the quality control operations, organization chart, control activities, testing, administration of the system for onsite and offsite work, submittal procedures, materials, three phase inspection system, and documentation procedures.

### Testing:

During the reporting period, 32 tests were done – For details, please see the below table:

**Test Reports Log:**

Test Report No.	Description	Date	Test Result
TC-14/264/B TC-14/358/A TC-14/369/A	Concrete Compressive Strength	May 04,2014	Pass
TC-14/382/A TC-14/287/A TC-14/376/A	Concrete Compressive Strength	May 07,2014	Pass
TFD 14-163	Density of Soil Test	May 07,2014	Pass
TM 14-066 TM 14-067	Asphalt Test 3/4" Max Aggregate	May 19,2014	Pass
TFD 14-183 TFD 14-161	Modified Proctor & Density of Soil Test	May 19,2014	Pass
TFD 14-169	Density of Soil Test	May 19,2014	Pass
TC-14/400/A TC-14/418/A	Concrete Compressive Strength	May 19,2014	Pass
TC-14/391/A TC-14/386/A	Concrete Compressive Strength	May 19,2014	Pass
TFD 14-191	Density of Soil Test	May 19,2014	Pass
TC-14/467/A TC-14/358/B	Concrete Compressive Strength	May 25,2014	Pass
TM 14-075 TM 14-076 TM 14-077 TM 14-078	Asphalt Test 3/4" Max Aggregate	May 25,2014	Pass
TFD 14-197 TFD 14-176	Modified Proctor & Density of Soil Test	May 25,2014	Pass
TFD 14-199	Modified Proctor & Density of Soil Test	May 26,2014	Pass
TC-14/382/B TC-14/463/A	Concrete Compressive Strength	May 28,2014	Pass
TC-14/386/B TC-14/369/B TC-14/376/B	Concrete Compressive Strength	May 28,2014	Pass

**20. Submittals**

During the reporting period, five pre-construction submittals were issued, 16 quality control submittals were issued, and 17 construction submittals were issued – For details, please refer to Annex F, Submittals Log.

**21. Request for Information**

No request of information was issued during this reporting.

## 22. Transmittals

S/No.	Description	Submitting Date
TRS-13-00009-(E-C)-080	<ol style="list-style-type: none"> <li>DJR's – From April 30 to May 03, 2014.</li> <li>Shop drawing for gravity wall from St. (2+007) to St. (2+029).</li> </ol>	May 04, 2014
TRS-13-00009-(E-C)-081	<ol style="list-style-type: none"> <li>DJR – For May 04, 2014.</li> <li>Shop drawing for retaining wall from St. (1+985) to St. (1+997).</li> <li>Concrete compressive strength for sidewalks from St. (0+430) to St. (0+470) LHS and from St. (0+485) to St. (0+530) RHS – 28 days.</li> <li>Concrete compressive strength for sidewalks from St. (0+120) to St. (0+160) RHS and from St. (0+680) to St. (0+760) RHS – 28 days.</li> <li>Concrete compressive strength for sidewalks from St. (0+770) to St. (0+950) LHS – 28 days.</li> <li>Concrete compressive strength for access road at St. (0+580) and St. (0+600).</li> </ol>	May 05, 2014
TRS-13-00009-(E-C)-082	<ol style="list-style-type: none"> <li>Environmental check list for April, 2014.</li> </ol>	May 05, 2014
TRS-13-00009-(E-C)-083	<ol style="list-style-type: none"> <li>Asphalt mix design.</li> </ol>	May 05, 2014
TRS-13-00009-(E-C)-084	<ol style="list-style-type: none"> <li>DJR's – From May 05 to May 11, 2014.</li> <li>Base course comprehensive test from St. (1+000) to St. (1+300).</li> <li>Asphalt mix <math>\frac{3}{4}</math>" max. aggregate size at St. (0+500).</li> <li>Base course comprehensive test from St. (1+240) to St. (1+640).</li> </ol>	May 12, 2014
TRS-13-00009-(E-C)-085	<ol style="list-style-type: none"> <li>DJR's – From May 11 to May 18, 2014.</li> <li>Concrete compressive strength for sidewalks from St. (1+250) to St. (1+380) LHS – 7 days.</li> <li>Density of soil test for base course material sidewalks from St. (1+380) to St. (1+650).</li> <li>Modified proctor test and density of soil test.</li> <li>Density of soil for base course material second layer.</li> <li>Concrete compressive strength for sidewalks from St. (1+350) to St. (1+400) LHS – 7 days.</li> <li>Concrete compressive strength for parapet from St. (2+007) to St. (2+028) LHS – 7 days.</li> <li>Concrete compressive strength for gravity wall from St. (2+007) to St. (2+029).</li> </ol>	May 20, 2014
TRS-13-00009-(E-C)-086	<ol style="list-style-type: none"> <li>DJR – For May 19, 2014.</li> <li>Update time schedule and narrative report.</li> </ol>	May 20, 2014

TRS-13-00009-(E-C)-086	<ol style="list-style-type: none"> <li>1. DJR – For May 20 to May 27, 2014</li> <li>2. Shop drawing for parapet from St. (2+040) to St. (2+079) LHS.</li> <li>3. Shop drawing for traffic plan from St. (1+700) to St. (2+146).</li> <li>4. Asphalt test ¾ “ Max. Aggregate Size from St. (1+340) to St. (1+240).</li> <li>5. Density of soil in place test.</li> <li>6. Modified proctor test report and density of soil in place test.</li> <li>7. Concrete compressive strength.</li> <li>8. Asphalt test ¾ “ Max. Aggregate Size from St. (2+300) to St. (2+340).</li> <li>9. Modified proctor test report and density of soil in place test.</li> <li>10. Concrete compressive strength.</li> </ol>	May 28, 2014
------------------------	--	--------------

### 23. Payments

Payment number (4) was submitted during this reporting period on May 15, 2014 with a total amount of USD 326,041.65, while the accrued amount through end of May 2014 is USD 360,000.

### 24. Variation Orders

Variation order #02 was issued to SAK on May 23, 2014 with a total amount of USD 211,022.79, and 21 calendar days time extension.

### 25. Variation Order Requests

One variation order request was issued during the reporting period, the total requested amount is USD 423,037.45 and the required time is 21 calendar days.

The main items of the subject variation order request are as follows:

- 25.1. Lowering levels of existing water network from St. (0+960) to St. (1+500), required item amount is USD 9,437.54.
- 25.2. Milling of existing asphalt up to 3 cm, required item amount is USD 38,500.
- 25.3. Milling of existing asphalt up to 10 cm, required item amount is USD 5,400.
- 25.4. Milling of existing asphalt up to 20 cm, required item amount is USD 27,000.
- 25.5. Base course for batching and leveling, required item amount is USD 7,500.

## 26. Obstacles and Challenges

SAK faces difficulties in dealing with local drivers; they did not accept neither the main road closure nor the approved detours especially in the phase of laying and compacting asphalt layer between stations (3+370) and (2+140).

Another major obstacle faces the construction period is the coordinating between the locals, shops owners and the local councils and between the local councils themselves. Many disputes between Al Qubeibeh local councils and Biddu local councils negatively affected the progress of work regarding building curbstones after St. (1+650).

The major changes in the decision regarding installation of new gravity walls is another obstacle faces SAK during the reporting period, one stone wall from St. (1+960) to St. (1+990) LHS was built and demolished and rebuilt in another alignment is an example of obstacles faces SAK during the reporting period.

Another obstacle is the change of the scope of work in the area between St. (1+650) and St. (2+150).

The last major obstacle faces SAK during the construction period comes from Jerusalem Electrical Company. They continues excavation and electrical cable laying from St. (1+650) to St. (2+400).

To overcome the encountered delays, more resources will be used – manpower and machinery – during the last month of the project.



## 27. Progress Photos



**Preparation works for existing layer at St. (2+230)**



**Asphalt works at St. (3+250)**



**Casting concrete B-200 for the foundation of gravity wall at St. (2+100) RHS**



**Casting concrete B-200 for the foundation of gravity wall at St. (1+820) LHS**



22/05/2014 12:47

**Watering and compaction works for existing layer at St. (2+200)**



24/05/2014 08:43

**Excavation works for gravity wall at St. (1+820) LHS**



**Casting concrete B-200 for coping of stone wall at St. (1+760) RHS**



**Casting concrete B-250 for sidewalks at St. (1+600) RHS**



**Painting works for curbstone at St. (1+100) LHS**



**Insulation works for gravity wall at St. (2+000) RHS**



**Asphalt works at St. (1+600)**



**Milling of existing asphalt at St. (2+100)**



17/05/2014 14:02

**Compaction of subgrade at St. (1+700)**



22/05/2014 11:40

**Shuttering works for parapet at St. (2+000) LHS**



# Annexes



# **Annex A - Materials- Equipment Receiving Log**

**Materials Delivered on Site:**

Item	Description	Quantity	Location
2.02 a,b	Base Course	817	Sidewalks and Roads
4.07 b	Concrete B-250	114.5	For sidewalks and parapets
4.19	Concrete B-200	10	For stonewalls
4.08 a	Concrete B-200	127	GWs
4.12 a	Dry Concrete Mix	2	Curbstone foundation
4.12 a	Concrete B-200	2	Curbstone backing
4.08 a	Single Size Aggregate	30	Backfilling of Gravity Walls
2.02 b,a	Base Course	1500	1+630 to 2+070
3.03 c	Asphalt ¾ "	2330	1+230 – 1+630
4.12 a	RendPOC FC	3 Packages	For curbstone 0+000 1+640
3.08 a	Asphalt ¾ "	240	For patching and leveling from St. (2+360) to St. (3+330)
NA	Concrete B-200	23	For encasement of electrical cables and over existing manhole


**Equipment on Site:**

Description	Quantity	Hours
Wheel Loader	3	137
Excavator (JCB)	1	265
Water Tank	1	172
Roller 8 Ton	1	30
Asphalt wheel roller (10 Ton)	1	61
Asphalt rubber roller (25 Ton)	1	53
Asphalt wheel roller (8 Ton)	1	39
Plate compactor	1	33
Tuck	3	269
Grader	1	73
Roller (25 Ton)	1	94
Asphalt saw	1	15
Asphalt finisher	1	42
MCO tank	1	28
Milling Machine	1	14
Bobcat	1	47
Excavator	1	16



## **Annex B - Detailed Time Schedule**

Activity ID	Activity Name	Original Duration	Actual Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	BL Project Total Cost	Actual Total Cost	Remaining Duration	Performance % Complete	Total Float	Calendar	2013		2014														
														Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3									
														Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun								
<b>Revised CPM May</b>														180	156	23-Oct-13	01-Jul-14	23-Oct-13		\$1,602,994	\$1,271,977	24	73.24%	0						
<b>Milestones</b>														180	53	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	24	0%	0						
<b>General Milestones</b>														180	0	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	0	0%	0						
MILE-01	Notice to Proceed (NTP)	0	0	23-Oct-13		23-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																	
MILE-11	Project Completion	0	0		01-Jul-14			\$0	\$0	0	0%	0	USAID 6-days																	
<b>Intermediate Milestones</b>														177	53	23-Oct-13	26-Jun-14	23-Oct-13		\$0	\$0	21	0%	3						
MILE-03	Start Mobilization	0	0	23-Oct-13		23-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																	
MILE-05	Start Pre Construction Submittals	0	0	23-Oct-13		24-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																	
MILE-16	Start Construction Submittals	0	0	20-Nov-13		11-Dec-13		\$0	\$0	0	100%	0	USAID 6-days																	
MILE-56	Start construction work(Ground Breaking)	0	0	18-Feb-14		22-Dec-13		\$0	\$0	0	100%	0	USAID 6-days																	
MILE-04	Finish Mobilization	0	0		23-Nov-13		05-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																	
MILE-46	Start Post-construction Submittals	0	0		26-Jun-14			\$0	\$0	0	0%	4	USAID 6-days																	
MILE-66	Finish construction work	0	0		26-Jun-14			\$0	\$0	0	0%	4	USAID 6-days																	
MILE-06	Finish Pre-construction Submittals	0	0		29-May-14			\$0	\$0	0	0%	29	USAID 6-days																	
MILE-26a	Finish of Construction Submittals	0	0		29-May-14			\$0	\$0	0	0%	29	USAID 6-days																	
<b>Coordination Works</b>														28	58	23-Oct-13	01-Dec-13	20-Nov-13	09-Feb-14	\$0	\$0	0	0%							
A1000	Coordination Work with Israel and other parties	34	51	23-Oct-13	01-Dec-13	20-Nov-13	09-Feb-14	\$0	\$0	0	100%	0	USAID 6-days																	
<b>Mobilization Sec 01505</b>														20	49	23-Oct-13	19-Nov-13	29-Oct-13	05-Jan-14	\$51,292	\$51,292	0	100%							
MOB-04	Engineers & Contractors Field Offices	5	22	14-Nov-13	19-Nov-13	29-Oct-13	24-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-01	Insurances & Security Premiums	1	25	23-Oct-13	23-Oct-13	01-Nov-13	01-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-03	Contractors storage yards	10	10	23-Oct-13	03-Nov-13	10-Nov-13	21-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-07	Mobilize Equipment and IT Facilities	5	37	14-Nov-13	19-Nov-13	11-Nov-13	05-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-05	Site Condition Surveys	16	14	23-Oct-13	10-Nov-13	17-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-06	Establish Safety Programs	12	14	23-Oct-13	05-Nov-13	17-Nov-13	03-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-02	Project Signs	3	6	11-Nov-13	13-Nov-13	25-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
MOB-08	Temporary Construction Facilities	11	1	04-Nov-13	16-Nov-13	30-Nov-13	30-Nov-13	\$51,292	\$51,292	0	100%	0	USAID 6-days																	
<b>Submittals</b>														179	156	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	21	0%	3						
<b>Preconstruction Submittals</b>														82	90	23-Oct-13	13-Feb-14	23-Oct-13	26-Feb-14	\$0	\$0	0	0%							
PRE-SUB-15	Bank guarantee	4	2	23-Oct-13	27-Oct-13	23-Oct-13	25-Oct-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-15.5	Bank guarantee approval	12	29	28-Oct-13	10-Nov-13	25-Oct-13	28-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-17	Key Personnel	5	2	23-Oct-13	28-Oct-13	02-Nov-13	04-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-01	Submittals Schedule	5	25	23-Oct-13	28-Oct-13	03-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-17.5	Key Personnel approval	12	8	29-Oct-13	11-Nov-13	04-Nov-13	13-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-02	30-Day Schedule	2	2	23-Oct-13	24-Oct-13	04-Nov-13	05-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-02.5	30-Day Schedule approval	12	4	26-Oct-13	07-Nov-13	05-Nov-13	10-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-11	Subcontractors profile	12	1	23-Oct-13	05-Nov-13	09-Nov-13	10-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-11.5	Subcontractors profile approval	12	1	06-Nov-13	19-Nov-13	10-Nov-13	11-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-08	Engineer's Field Offices, Equip. & Service	7	1	23-Oct-13	30-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-05	60 Day Operation Plan	2	2	23-Oct-13	24-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-14	Dilapidation Survey	10	1	23-Oct-13	03-Nov-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-18	Office layout	5	1	23-Oct-13	28-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-05.5	60 Day Operation Plan approval	12	3	26-Oct-13	07-Nov-13	17-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-08.5	Engineer's Field Offices, Equip. & Service approval	12	1	31-Oct-13	13-Nov-13	17-Nov-13	18-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-14.5	Dilapidation Survey approval	12	3	04-Nov-13	17-Nov-13	17-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-18.5	Office layout approval	12	1	29-Oct-13	11-Nov-13	17-Nov-13	18-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-03	Project Signs	4	1	23-Oct-13	27-Oct-13	19-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-03.5	Project Signs approval	12	4	28-Oct-13	10-Nov-13	20-Nov-13	25-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-09	CPM Construction Schedule (Baseline)	12	36	23-Oct-13	05-Nov-13	20-Nov-13	15-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-04	Quality Control Plan & testing laboratory	4	25	23-Oct-13	27-Oct-13	22-Nov-13	29-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-06	Environmental Mitigation and Monitoring Plan	4	1	23-Oct-13	27-Oct-13	23-Nov-13	24-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-06.5	Environmental Mitigation and Monitoring Plan approval	12	3	28-Oct-13	10-Nov-13	24-Nov-13	27-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-10	Safety Plan	12	11	23-Oct-13	05-Nov-13	24-Nov-13	08-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-07.5	Traffic Plan approval Segment A	12	6	06-Nov-13	19-Nov-13	26-Nov-13	03-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-07	Traffic Plan Segment A	12	5	23-Oct-13	05-Nov-13	26-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-12	General construction method statement	10	21	23-Oct-13	03-Nov-13	27-Nov-13	28-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-12.5	General construction method statement approval	12	6	04-Nov-13	17-Nov-13	28-Nov-13	05-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-01.5	Submittals Schedule approval	12	15	29-Oct-13	11-Nov-13	02-Dec-13	23-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-10.5	Safety Plan approval	12	8	06-Nov-13	19-Nov-13	08-Dec-13	18-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-16	List of Permits and Licenses	5	11	23-Oct-13	28-Oct-13	11-Dec-13	31-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-13	Construction Risk Management Program	5	35	23-Oct-13	28-Oct-13	16-Dec-13	17-Feb-14	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-13.5	Construction Risk Management Program approval	12	6	29-Oct-13	11-Nov-13	17-Dec-13	30-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																	
PRE-SUB-04.5	Quality Control Plan & testing laboratory approval	12	10	28-Oct-13	10-Nov-13	29-Dec-13	19-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																	











Activity ID	Activity Name	Original Duration	Actual Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	BL Project Total Cost	Actual Total Cost	Remaining Duration	Performance % Complete	Total Float	Calendar	2013			2014						
														Qtr 4			Qtr 1			Qtr 2			
														Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
<b>Road Works Station 1+200 to station 1+650</b>																							
<b>Earth Works</b>																							
VO0050	Lowering Water Network 3/4" + 2" + 6"	1	29	20-Mar-14	20-Apr-14	09-Mar-14	14-Apr-14	\$9,498	\$9,498	0	100%												
RD3-22	Excavation to specified levels	15	56	20-Mar-14	07-Apr-14	11-Mar-14	19-May-14	\$25,000	\$25,000	0	100%												
OBS0020	Work Stopped Due To Works Related to Electrical Company	3	6	20-Apr-14	22-Apr-14	18-Mar-14	25-Mar-14	\$0	\$0	0	100%												
RD3-23	Preparation, testing and Approval of Subgrade layer	5	24	08-Apr-14	13-Apr-14	20-Mar-14	19-Apr-14	\$0	\$0	0	100%												
<b>Base Course Work and side walk</b>																							
RD3-24	Supplying, Spreading, Compaction and Approval of 20 cm basecourse First layer	8	11	14-Apr-14	22-Apr-14	07-Apr-14	20-Apr-14	\$20,500	\$20,500	0	100%												
RD3-25	Supply & install curbstone	13	11	16-Apr-14	30-Apr-14	14-Apr-14	27-Apr-14	\$9,860	\$15,320	0	100%												
RD3-27	Supplying, Spreading, Compaction and Approval of 15 cm basecourse for sidev	5	5	22-Apr-14	28-Apr-14	22-Apr-14	28-Apr-14	\$4,000	\$3,560	0	100%												
RD3-29	Supplying, Spreading, Compaction and Approval of 20 cm basecourse Second	8	9	22-Apr-14	03-May-14	24-Apr-14	06-May-14	\$17,500	\$17,500	0	100%												
RD3-30	Construct 10cm-concrete Side walk	2	5	28-Apr-14	30-Apr-14	29-Apr-14	06-May-14	\$13,795	\$13,795	0	100%												
RD3-41	Adjustment works for all existing manholes	2	1	03-May-14	05-May-14	30-Apr-14	01-May-14	\$0	\$0	0	100%												
<b>Asphalt Work</b>																							
RD3-64	Spreading MCO (prime coat)	1	0	05-May-14	06-May-14	10-May-14	10-May-14	\$2,730	\$2,730	0	100%												
RD3-85	Supplying, spreading and compaction of 7 cm asphalt layer from	3	0	06-May-14	10-May-14	11-May-14	11-May-14	\$40,950	\$40,950	0	100%												
<b>Road Works Station 1+650 to Station 2+320</b>																							
<b>Earth Works</b>																							
SM	May 5 Site Memo	1	20	20-Apr-14	20-Apr-14	10-Apr-14	05-May-14	\$0	\$0	0	100%												
RD3-2	Excavation to specified levels	15	0	21-Apr-14	08-May-14	12-May-14	12-May-14	\$36,000	\$36,000	0	100%												
RD3-3	Preparation, testing and Approval of Subgrade layer	5	1	10-May-14	14-May-14	13-May-14	14-May-14	\$0	\$0	0	100%												
<b>Base Course Work and side walk</b>																							
RD3-04	Supplying, Spreading, Compaction of Basecourse Leveling Layer and Additiona	8	12	29-May-14	07-Jun-14	15-May-14		\$96,300	\$0	8	0%	0	USAID 6-days										
RD3-05	Supply & install curbstone	8	0	29-May-14	07-Jun-14			\$14,115	\$0	8	0%	0	USAID 6-days										
RD3-09	Supplying, Spreading, Compaction and Approval of 20 cm basecourse Second	8	0	08-Jun-14	16-Jun-14			\$54,000	\$0	8	0%	0	USAID 6-days										
RD3-07	Supplying, Spreading, Compaction and Approval of 15 cm basecourse for sidev	5	0	08-Jun-14	12-Jun-14			\$4,000	\$0	5	0%	6	USAID 6-days										
RD3-10	Construct 10cm-concrete Side walk	2	0	14-Jun-14	15-Jun-14			\$15,500	\$0	2	0%	6	USAID 6-days										
RD3-11	Adjustment works for all existing manholes	2	0	17-Jun-14	18-Jun-14			\$0	\$0	2	0%	0	USAID 6-days										
<b>Asphalt Work</b>																							
RD3-44	Spreading MCO (prime coat) from st. (1+640 to 2+146)	1	0	19-Jun-14	19-Jun-14			\$3,970	\$0	1	0%	0	USAID 6-days										
RD3-45	Supplying, spreading and compaction of 5 cm asphalt 2 layers from st. 1+640	2	0	21-Jun-14	22-Jun-14			\$84,000	\$0	2	0%	0	USAID 6-days										
RD3-65	5 cm Asphalt layer for side walk from station 1+650 to 1+800	2	0	21-Jun-14	22-Jun-14			\$33,600	\$0	2	0%	0	USAID 6-days										
<b>Road Accessories</b>																							
<b>Steel Works</b>																							
STW-00	Supply, install and fix galvanized steel guard rails from Station (0+035 to 0+110)	5	0	29-May-14	03-Jun-14			\$5,600	\$0	5	0%	15	USAID 6-days										
STW-03	Supply, install and fix galvanized steel handrails (0+350 to 0+365) and (0+110	5	0	04-Jun-14	09-Jun-14			\$26,350	\$0	5	0%	15	USAID 6-days										
<b>Road Marking</b>																							
RDM-00	Preparation works for road markings	1	0	23-Jun-14	23-Jun-14			\$22,000	\$0	1	0%	0	USAID 6-days										
RDM-01	Apply thermoplastic paints & fix cat eyes	3	0	24-Jun-14	26-Jun-14			\$7,800	\$0	3	0%	0	USAID 6-days										
<b>Traffic signs</b>																							
TRS-02	Supply and fix all required traffic signs	3	0	04-Jun-14	08-Jun-14			\$14,950	\$0	3	0%	14	USAID 6-days										
TRS-00	Preparation works for traffic signs	1	0	04-Jun-14	04-Jun-14			\$0	\$0	1	0%	16	USAID 6-days										
<b>Proposed Additional Work</b>																							
VO0000	RELOCATION OF WATER NETWORK FROM St(0+230) to St.(0+500)	4	3	01-Feb-14	04-Feb-14	11-Jan-14	14-Jan-14	\$8,259	\$8,259	0	100%												
VO0010	Milling and Overlay from Sta. 0+000 to 0-100	2	42	22-Mar-14	23-Mar-14	27-Feb-14	22-Apr-14	\$19,616	\$19,616	0	100%												
VO0070	Steel Gate / Future Duct / Manholes	1	10	29-May-14	29-May-14	05-Apr-14	16-Apr-14	\$12,389	\$12,389	0	100%												
VO0020	Asphalt Leveling Works from Sta. 0+000 to 0-100	1	1	20-Apr-14	20-Apr-14	21-Apr-14	22-Apr-14	\$112	\$0	0	100%												
SI001	Site Instructions of Gravity Walls & Parapets	1	25	29-May-14	29-May-14	29-Apr-14		\$85,000	\$51,000	0	60%	18	USAID 6-days										
VO0030	Milling 3 cm From station 2+150 to station 3+400	1	1	20-Apr-14	20-Apr-14	15-May-14	17-May-14	\$38,400	\$38,400	0	100%												
VO0040	Preparation Works for Paving Activities 2+150- 3+400	1	2	20-Apr-14	20-Apr-14	18-May-14	20-May-14	\$0	\$0	0	100%												
VO0060	Supplying, Spreading & Compacting Asphalt Layer 2+150 - 3+400	1	2	20-Apr-14	20-Apr-14	21-May-14	24-May-14	\$215,500	\$215,500	0	100%												
<b>Handing over and Demobilization</b>																							
HND-00	Handing over committee walkthrough & punch list	1	0	28-Jun-14	28-Jun-14			\$0	\$0	1	0%	0	USAID 6-days										
HND-01	Working on handing over comments	2	0	29-Jun-14	30-Jun-14			\$0	\$0	2	0%	0	USAID 6-days										
HND-02	Final acceptance certificate (End of the project)	1	0	01-Jul-14	01-Jul-14			\$0	\$0	1	0%	0	USAID 6-days										
HND-03	Demobilization	3	0	29-Jun-14	01-Jul-14			\$12,823	\$0	3	0%	0	USAID 6-days										





## **Annex C - Progress S - Curve**

## Planned vs Actual S-Curve





## **Annex D - Site Memos Log**

**Site Memo Log:**
**A. From Contractor to Engineer**

SM No.	Subject	Date
SM-13-09-BDU-C-E-020	Stone wall at St. 1+908 – 1+922 RHS	May 04, 2014
SM-13-09-BDU-C-E-021	Response to SM 13-09-BDU-E-C-018	May 07, 2014
SM-13-09-BDU-C-E-022	Beit Anan – Biddu Road Reckless Driving	May 12, 2014
SM-13-09-BDU-C-E-023	Response to SM 13-09-BDU-E-C-020	May 21, 2014
SM-13-09-BDU-C-E-024	Gravity wall at St. 1+815 – 1+855 LHS	May 27, 2014
SM-13-09-BDU-C-E-025	Gravity wall at St. 2+080 – 2+110 RHS	May 27, 2014
SM-13-09-BDU-C-E-026	Shop drawing for roads from St. 1+650 to St. 2+100	May 27, 2014
SM-13-09-BDU-C-E-027	Response to SM 13-09-BDU-E-C-020	May 27, 2014
SM-13-09-BDU-C-E-028	JEDCO remaining works at St. 2+190	May 27, 2014
SM-13-09-BDU-C-E-029	Damage of asphalt from St. 0+980 to St. 1+150	May 27, 2014

**B. From Engineer to Contractor**

SM No.	Subject	Date
SM-13-09-BDU-E-C-019	Response to SM 13-09-BDU-C-E-022	May 20, 2014
SM-13-09-BDU-E-C-020	Gravity wall from St. 1+815 to St. 1+855 LHS.	May 20, 2014
SM-13-09-BDU-E-C-021	Response to SM 13-09-BDU-C-E-020	May 20, 2014
SM-13-09-BDU-E-C-022	Guardrail installation	May 20, 2014
SM-13-09-BDU-E-C-023	Asphalt speed bump installation	May 20, 2014
SM-13-09-BDU-E-C-024	Asphalt work from St. 2+150 to St. 3+330.	May 22, 2014



## **Annex E - Inspection Request Log**

**Inspection Requests Log:**

S. No.	Description	Submitting Date	Status
IR-13-09-BDU-198A	Insulation works first layer for GW at St. (1+630) RHS	May 03, 2014	No Exception Noted
IR-13-09-BDU-199A	Insulation works second layer for GW at St. (1+630) RHS	May 03, 2014	No Exception Noted
IR-13-09-BDU-200A	Casting reinforced concrete B-250 for sidewalks 1+410 – 1+460 RHS	May 03, 2014	No Exception Noted
IR-13-09-BDU-201A	Casting reinforced concrete B-250 for sidewalks 1+540 – 1+630 LHS	May 04, 2014	Amend - Resubmit
IR-13-09-BDU-201B	Casting reinforced concrete B-250 for sidewalks 1+540 – 1+630 LHS	May 21, 2014	No Exception Noted
IR-13-09-BDU-202A	Check levels for second layer base course St. 1+540 – 1+630	May 04, 2014	No Exception Noted
IR-13-09-BDU-203A	Handing over base course layer for sidewalks St. 1+510 – 1+560 RHS	May 04, 2014	Amend - Resubmit
IR-13-09-BDU-203B	Handing over base course layer for sidewalks St. 1+510 – 1+560 RHS	May 21, 2014	No Exception Noted
IR-13-09-BDU-204A	Casting concrete B-200 for copping of stone wall St. 0+730 – 0+800 RHS	May 04, 2014	No Exception Noted
IR-13-09-BDU-205A	Casting concrete B-250 for sidewalks St. 1+340 – 1+370 LHS	May 05, 2014	Amend - Resubmit
IR-13-09-BDU-205B	Casting concrete B-250 for sidewalks St. 1+340 – 1+370 LHS	May 06, 2014	No Exception Noted
IR-13-09-BDU-206A	Casting concrete B-250 for sidewalks St. 1+390 – 1+400 LHS	May 06, 2014	No Exception Noted
IR-13-09-BDU-207A	Applying bituminous first layer for gravity wall St. 1+985 – 1+997	May 07, 2014	No Exception Noted
IR-13-09-BDU-208A	Applying bituminous second layer for gravity wall St. 1+985 – 1+997	May 07, 2014	No Exception Noted
IR-13-09-BDU-209A	Casting reinforced concrete B-250 for parapet at St. 2+007 – 2+028 LHS	May 07, 2014	No Exception Noted
IR-13-09-BDU-210A	Check subgrade for sidewalks from St. 1+565 to St. 1+620 RHS	May 07, 2014	Amend - Resubmit
IR-13-09-BDU-210A	Check subgrade for sidewalks from St. 1+565 to St. 1+620 RHS	May 21, 2014	No Exception Noted
IR-13-09-BDU-211A	Spread MCO over base course layer St. 1+230 – 1+640	May 08, 2014	No Exception Noted
IR-13-09-BDU-212A	Spread and compact 70 mm thick asphalt layer St. 1+230 – 1+640	May 11, 2014	No Exception Noted
IR-13-09-BDU-213A	Casting concrete B-200 for copping over stone wall St. 1+880 – 1+904	May 11, 2014	No Exception Noted

IR-13-09-BDU-214A	Casting reinforced concrete B-250 for sidewalks St. 1+565 – 1+620 RHS	May 12, 2014	No Exception Noted
IR-13-09-BDU-215A	Excavation 20cm width 9m wide for existing road material St. 1+640 – 2+080.	May 12, 2014	No Exception Noted
IR-13-09-BDU-216A	Casting reinforced concrete B-250 for parapet St. 1+988 – 1+997 LHS.	May 12, 2014	No Exception Noted
IR-13-09-BDU-217A	Casting concrete B-200 for gravity wall first part St. 1+455 – 1+460 RHS.	May 15, 2014	No Exception Noted
IR-13-09-BDU-218A	Compaction test for subgrade layer from St. 1+650 – 1+950.	May 14, 2014	Amend - Resubmit
IR-13-09-BDU-218A	Compaction test for subgrade layer from St. 1+650 – 1+950.	May 18, 2014	No Exception Noted
IR-13-09-BDU-219A	Casting concrete B-200 for gravity wall second part St. 1+455 – 1+460 RHS.	May 15, 2014	No Exception Noted
IR-13-09-BDU-220A	Casting reinforced concrete B-250 for parapet St. 1+500 – 1+504 RHS.	May 14, 2014	No Exception Noted
IR-13-09-BDU-221A	Milling from St. 2+150 – to St. 3+300	May 15, 2014	Amend - Resubmit
IR-13-09-BDU-221A	Milling from St. 2+150 – to St. 3+300	May 21, 2014	No Exception Noted
IR-13-09-BDU-222A	Casting concrete B-250 for parapet St. 2+029 – 2+070 LHS	May 15, 2014	Amend - Resubmit
IR-13-09-BDU-222B	Casting concrete B-250 for parapet St. 2+029 – 2+070 LHS	May 19, 2014	No Exception Noted
IR-13-09-BDU-223B	Check level for subgrade layer St. 1+860 – 1+950.	May 18, 2014	No Exception Noted
IR-13-09-BDU-224A	Compaction for subgrade layer St. 1+950 – 2+090	May 18, 2014	No Exception Noted
IR-13-09-BDU-225A	Check level for subgrade layer St. 1+650 – 1+750.	May 21, 2014	Amend - Resubmit
IR-13-09-BDU-225B	Check level for subgrade layer St. 1+650 – 1+750.	May 27, 2014	No Exception Noted
IR-13-09-BDU-226A	Casting concrete B-250 for first part of parapet St. 2+029 – 2+070 LHS	May 21, 2014	No Exception Noted
IR-13-09-BDU-227A	Spread tack coat RC2 St. 2+800 – 3+330.	May 21, 2014	No Exception Noted
IR-13-09-BDU-228A	Spread and compact asphalt layer 7cm St. 2+800 – 3+230.	May 21, 2014	No Exception Noted
IR-13-09-BDU-229A	Spread and compact asphalt layer 5cm St. 3+230 – 3+330.	May 21, 2014	No Exception Noted
IR-13-09-BDU-230A	Casting concrete B-250 for third part of parapet St. 2+029 – 2+070	May 22, 2014	Amend - Resubmit

	LHS		
IR-13-09-BDU-230B	Casting concrete B-250 for third part of parapet St. 2+029 – 2+070 LHS	May 25, 2014	No Exception Noted
IR-13-09-BDU-231A	Casting concrete B-200 for first part of gravity wall St. 2+080 – 2+110 RHS	May 22, 2014	Amend - Resubmit
IR-13-09-BDU-231B	Casting concrete B-200 for first part of gravity wall St. 2+080 – 2+110 RHS	May 25, 2014	No Exception Noted
IR-13-09-BDU-232A	Spread and compact asphalt layer 7cm St. 2+460 – 2+800.	May 22, 2014	No Exception Noted
IR-13-09-BDU-233A	Spread and compact asphalt layer 5cm St. 2+150 – 2+310.	May 22, 2014	Amend - Resubmit
IR-13-09-BDU-233B	Spread and compact asphalt layer 5cm St. 2+150 – 2+310.	May 27, 2014	Amend - Resubmit
IR-13-09-BDU-234A	Spread prime coat St. 2+150 – 2+310.	May 22, 2014	Amend - Resubmit
IR-13-09-BDU-234B	Spread prime coat St. 2+150 – 2+310.	May 27, 2014	Amend - Resubmit
IR-13-09-BDU-235A	Spread tack coat St. 2+310 – 2+460.	May 22, 2014	No Exception Noted
IR-13-09-BDU-236A	Spread and compact asphalt layer 5cm St. 2+310 – 2+460.	May 22, 2014	No Exception Noted
IR-13-09-BDU-237A	Compaction of existing base course St. 2+150 – 2+310.	May 28, 2014	Amend - Resubmit
IR-13-09-BDU-238A	Casting concrete B-200 for third part of gravity wall St. 2+080 – 2+110 RHS	May 28, 2014	No Exception Noted
IR-13-09-BDU-239A	Casting concrete B-200 for forth part of gravity wall St. 2+080 – 2+110 RHS	May 29, 2014	Not Yet
IR-13-09-BDU-240A	Casting concrete B-200 for first part of gravity wall St. 1+815 – 1+855 LHS	May 29, 2014	Not Yet
IR-13-09-BDU-241A	Check levels for subgrade from St. 1+980 – 2+070.	May 29, 2014	Not Yet
IR-13-09-BDU-242A	Casting concrete B-200 for second part of gravity wall St. 1+815 – 1+855 LHS	May 29, 2014	Not Yet
IR-13-09-BDU-243A	Casting concrete B-200 for last part of gravity wall St. 2+080 – 2+110 RHS	May 29, 2014	Not Yet
IR-13-09-BDU-244A	Casting reinforced concrete B-250 for multiple parts of sidewalks	May 29, 2014	Not Yet



## **Annex F - Submittal Log**

**Submittal Log:**

No.	Submittal Code	Submitted Date	Description	Status	Date of CMC Response
1	SUB-13-00009-BDU-175B	April 22, 2014	Retaining wall from St. (1+985) to St. (1+997)	E	May 05, 2014
2	SUB-13-00009-BDU-180B	May 14, 2014	Shop drawing for parapet from St. (2+040) to St. (2+079)LHS	B	May 28, 2014
3	SUB-13-00009-BDU-193A	April 27, 2014	Shop Drawing - Gravity wall (2+007 - 2+029)	B	May 04, 2014
4	SUB-13-00009-BDU-195A	April 27, 2014	Concrete Compressive Strength	A	May 05, 2014
5	SUB-13-00009-BDU-196A	April 27, 2014	Asphalt test ¾" max. Aggregate size	A	May 12, 2014
6	SUB-13-00009-BDU-197A	April 27, 2014	Concrete Compressive Strengths	A	May 05, 2014
7	SUB-13-00009-BDU-198A	April 28, 2014	Concrete Compressive Strength	A	May 05, 2014
8	SUB-13-00009-BDU-200A	April 29, 2014	Modified proctor and field density	A	May 12, 2014
9	SUB-13-00009-BDU-201A	April 29, 2014	Soil and aggregate test	A	May 12, 2014
10	SUB-13-00009-BDU-202A	April 30, 2014	Update Time Schedule	B	May 20, 2014
11	SUB-13-00009-BDU-203A	May 04, 2014	Concrete Compressive Strength	A	May 05, 2014
12	SUB-13-00009-BDU-204A	May 05, 2014	Asphalt Mix Design	B	May 05, 2014
13	SUB-13-00009-BDU-205A	May 07, 2014	Concrete Compressive Strength	A	May 20, 2014
14	SUB-13-00009-BDU-206A	May 07, 2014	Density of soil test	A	May 20, 2014
15	SUB-13-00009-BDU-207A	May 11, 2014	Shop drawing for road painting 0+000-1+200		Not Yet
16	SUB-13-00009-BDU-208A	May 12, 2014	Shop drawing for traffic plan from St.(0+000) to St. (1+700)		Not Yet
17	SUB-13-00009-BDU-209A	May 12, 2014	Shop drawing for traffic plan from St.(1+700) to St. (2+146)	B	May 28, 2014
18	SUB-13-00009-BDU-210A	May 19, 2014	Asphalt test ¾" , Max. Aggregate Size St. (1+240) to St. (1+630)	A	May 28, 2014
19	SUB-13-00009-BDU-211A	May 19, 2014	Modifies Proctor and density test	A	May 20, 2014
20	SUB-13-00009-BDU-212A	May 19, 2014	Density of soil test	A	May 20, 2014
21	SUB-13-00009-BDU-213A	May 19, 2014	Concrete Compressive Strength	A	May 20, 2014
22	SUB-13-00009-BDU-214A	May 19, 2014	Concrete Compressive Strength	A	May 20, 2014
23	SUB-13-00009-BDU-215A	May 19, 2014	Concrete Compressive Strength	A	May 20, 2014

24	SUB-13-00009-BDU-216A	May 19, 2014	Density of soil test	A	May 28, 2014
25	SUB-13-00009-BDU-217A	May 19, 2014	Shop drawing for painting from St. (1+200) to St. (1+600)		Not Yet
26	SUB-13-00009-BDU-218A	May 20, 2014	Modified proctor test report and density of soil test	C	May 28, 2014
27	SUB-13-00009-BDU-219A	May 25, 2014	Concrete compressive strength		Not Yet
28	SUB-13-00009-BDU-220A	May 25, 2014	Asphalt Test 3/4" max. Aggregate Size	A	May 28, 2014
29	SUB-13-00009-BDU-221A	May 25, 2014	Modified proctor testing report and compaction test	C	May 28, 2014
30	SUB-13-00009-BDU-221B	May 26, 2014	Modified proctor testing report and compaction test		Not Yet
31	SUB-13-00009-BDU-222A	May 28, 2014	Concrete Compressive Strength	A	May 28, 2014
32	SUB-13-00009-BDU-223A	May 28, 2014	Shop drawing for gravity wall from St. (2+085) to St. (2+110) RHS		Not Yet
33	SUB-13-00009-BDU-224A	May 28, 2014	Concrete Compressive Strength		Not Yet
34	SUB-13-00009-BDU-225A	May 29, 2014	Shop drawing for gravity wall 1+815 - 1+855		Not Yet
35	SUB-13-00009-BDU-226A	May 29, 2014	Traffic Signs		Not Yet
36	SUB-13-00009-BDU-227A	May 29, 2014	Galvanized steel traffic poles 3"		Not Yet
37	SUB-13-00009-BDU-228A	May 29, 2014	Thermoplastic paint / CRYSTALEX		Not Yet
38	SUB-13-00009-BDU-229A	May 29, 2014	Cat Eyes		Not Yet

A = No Exceptions Noted B = Make Corrections Noted C = Amend-Resubmit D = Reject-Resubmit E = Review Not Required



# **Annex G - Request for Information Log**



**RFI's Log:**

No Request for Information issued during the reporting period



## **Annex H - Geo-MIS Data**

**USAID WEST BANK/ GAZA  
LOCAL CONTRACTOR PROGRAM  
CONTRACT NO. : AID-294-I-13-00002  
TASK ORDER NO. : AID-294-13-00009  
TASK ORDER SHORT NAME: BDU  
TEMPORARY JOB DAYS REPORT**

Task Order Name: BDU  
Sub-project or Activity Name: BDU  
CONTRACTOR: Saqq and Khudary Co.  
SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																		
	Worker/Classification (Hours)											Man-days*					Gender		
	Management			Engineers		Skilled labor			Unskilled labor		Other		Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envi. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor									
October 1, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 2, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 3, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 4, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 5, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 6, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 7, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 8, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 9, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 10, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 11, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 12, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 13, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 14, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 15, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 16, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 17, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 18, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 19, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 20, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 21, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 22, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 23, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 24, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 25, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
October 26, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 27, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 28, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 29, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 30, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 31, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
<b>Total of Month</b>													<b>24</b>	<b>0</b>	<b>0</b>	<b>1.5</b>	<b>0</b>	<b>25.5</b>	<b>0</b>

\* Total Man-days = Total Hours / 8

\*\* This data collection sheet is for Local (CCN) staff only , expatriate and third country national employee shall not be included.

**USAID WEST BANK/ GAZA  
LOCAL CONTRACTOR PROGRAM  
CONTRACT NO. : AID-294-I-13-00002  
TASK ORDER NO. : AID-294-13-00009  
TASK ORDER SHORT NAME: BDU  
TEMPORARY JOB DAYS REPORT**

Task Order Name: BDU  
Sub-project or Activity Name: BDU  
CONTRACTOR: Saqq and Khudary Co.  
SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																		
	Worker/Classification (Hours)											Man-days*					Gender		
	Management			Engineers		Skilled labor			Unskilled labor		Other		Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envi. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers							
November 1, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	1	0	1	0
November 2, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 3, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 4, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 5, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 6, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 7, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 8, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
November 9, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	0
November 10, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 11, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 12, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 13, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 14, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	2
November 15, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
November 16, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 17, 2013	8	8	8	0	16	0	0	0	0	0	8	0	3	2	0	0	1	4	2
November 18, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	1
November 19, 2013	8	8	8	0	16	0	0	0	0	0	8	0	3	2	0	0	1	4	2
November 20, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	2
November 21, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	2
November 22, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	1	0	1	0
November 23, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	2
November 24, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	1
November 25, 2013	8	8	8	0	8	0	12	0	0	8	8	12	3	1	1.5	1	2.5	8	1
November 26, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	1
November 27, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	1
November 28, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	1
November 29, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	1	0	1	0
November 30, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	1
<b>Total of Month</b>													<b>75</b>	<b>24</b>	<b>1.5</b>	<b>16</b>	<b>26.5</b>	<b>119</b>	<b>24</b>

\* Total Man-days = Total Hours / 8

\*\* This data collection sheet is for Local (CCN) staff only, expatriate and third country national employee shall not be included.

**USAID WEST BANK/ GAZA  
LOCAL CONTRACTOR PROGRAM  
CONTRACT NO. : AID-294-I-13-00002  
TASK ORDER NO. : AID-294-13-00009  
TASK ORDER SHORT NAME: BDU  
TEMPORARY JOB DAYS REPORT**

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																		
	Worker/Classification (Hours)											Man-days*					Gender		
	Management			Engineers		Skilled labor			Unskilled labor		Other		Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envir. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers							
December 1, 2013	8	8	8	0	16	0	0	0	0	26	12	0	3	2	0	3.25	1.5	7.75	2
December 2, 2013	8	8	8	0	16	0	0	0	0	24	8	0	3	2	0	3	1	7	2
December 3, 2013	8	8	8	0	16	0	0	0	0	28	8	0	3	2	0	3.5	1	7.5	2
December 4, 2013	8	8	8	0	16	0	3	0	0	36	8	0	3	2	0.375	4.5	1	8.875	2
December 5, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 6, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
December 7, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 8, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 9, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 10, 2013	8	8	8	0	8	0	0	0	0	20	8	0	3	1	0	2.5	1	6.5	1
December 11, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 12, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 13, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
December 14, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 15, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 16, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 17, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 18, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 19, 2013	8	8	8	0	16	0	0	0	0	12	8	0	3	2	0	1.5	1	5.5	2
December 20, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
December 21, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2
December 22, 2013	8	8	8	0	16	0	0	16	0	20	8	0	3	2	2	2.5	1	8.5	2
December 23, 2013	8	8	8	0	8	0	16	24	0	44	8	40	3	1	5	5.5	6	19.5	1
December 24, 2013	8	8	8	0	16	0	16	13	0	44	8	24	3	2	3.625	5.5	4	16.125	2
December 25, 2013	8	8	8	0	16	8	16	14	0	68	8	16	3	2	4.75	8.5	3	19.25	2
December 26, 2013	8	8	8	0	16	8	16	12	0	68	8	24	3	2	4.5	8.5	4	20	2
December 27, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
December 28, 2013	8	8	8	0	16	8	16	28	0	68	8	24	3	2	6.5	8.5	4	22	2
December 29, 2013	8	8	8	0	16	8	16	28	0	68	8	24	3	2	6.5	8.5	4	22	2
December 30, 2013	8	8	8	0	8	8	24	34	0	76	8	16	3	1	8.25	9.5	3	23.75	1
December 31, 2013	8	8	8	0	8	8	48	10	0	76	8	0	3	1	8.25	9.5	1	21.75	1
<b>Total of Month</b>													<b>81</b>	<b>50</b>	<b>49.75</b>	<b>120.8</b>	<b>48.5</b>	<b>300</b>	<b>50</b>

\* Total Man-days = Total Hours / 8

USAID WEST BANK/ GAZA  
 LOCAL CONTRACTOR PROGRAM  
 CONTRACT NO. : AID-294-I-13-00002  
 TASK ORDER NO. : AID-294-13-00009  
 TASK ORDER SHORT NAME: BDU  
**TEMPORARY JOB DAYS REPORT**

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																						
	Worker/Classification (Hours)														Man-days*					Gender			
	Management			Engineers		Skilled labor		Unskilled labor			Other						Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard								
January 1, 2013	8	8	8	0	0	8	48	16	0	56	8	0	0	8	12	3	0	9	7	3.5	22.5	0	
January 2, 2013	8	8	8	0	0	8	24	16	32	48	8	6	0	8	12	3	0	6	10	4.25	23.25	0	
January 3, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 4, 2013	8	8	8	0	0	8	32	24	32	56	8	3	0	8	12	3	0	8	11	3.875	25.875	0	
January 5, 2013	8	8	8	0	16	8	32	23	32	32	8	0	0	8	12	3	2	7.875	8	3.5	22.375	2	
January 6, 2013	8	8	8	0	16	8	32	18	32	40	8	0	0	8	12	3	2	7.25	9	3.5	22.75	2	
January 7, 2013	8	8	8	0	16	8	32	26	32	40	8	4	0	8	12	3	2	8.25	9	4	24.25	2	
January 8, 2013	8	8	8	0	16	8	32	16	32	32	8	7	0	8	12	3	2	7	8	4.375	22.375	2	
January 9, 2013	8	8	8	0	16	8	32	16	32	32	8	8	0	8	12	3	2	7	8	4.5	22.5	2	
January 10, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 11, 2013	8	8	8	0	16	8	32	16	32	32	8	12	0	8	12	3	2	7	8	5	23	2	
January 12, 2013	8	8	8	0	16	8	32	21	32	40	8	4	0	8	12	3	2	7.625	9	4	23.625	2	
January 13, 2013	8	8	8	0	16	8	24	24	32	40	8	8	0	8	12	3	2	7	9	4.5	23.5	2	
January 14, 2013	8	8	8	0	16	8	24	28	32	32	8	8	0	8	12	3	2	7.5	8	4.5	23	2	
January 15, 2013	8	8	8	0	16	8	24	29	32	32	8	8	0	8	12	3	2	7.625	8	4.5	23.125	2	
January 16, 2013	8	8	8	0	16	8	8	19	32	16	8	8	0	8	12	3	2	4.375	6	4.5	17.875	2	
January 17, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 18, 2013	8	8	8	0	16	8	8	29	32	24	8	0	0	8	12	3	2	5.625	7	3.5	19.125	2	
January 19, 2013	8	8	8	0	8	8	16	30	40	16	16	24	0	8	12	3	1	6.75	7	7.5	24.25	1	
January 20, 2013	8	8	8	0	16	8	16	26	32	16	16	6	0	8	12	3	2	6.25	6	5.25	20.5	2	
January 21, 2013	8	8	8	0	16	8	24	24	32	40	16	7	0	8	12	3	2	7	9	5.375	24.375	2	
January 22, 2013	8	8	8	0	16	8	24	24	32	40	16	14	0	8	12	3	2	7	9	6.25	25.25	2	
January 23, 2013	8	8	8	0	16	8	32	29	32	48	16	6	0	8	12	3	2	8.625	10	5.25	26.875	2	
January 24, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 25, 2013	8	8	8	0	16	8	32	30	32	48	8	8	0	8	12	3	2	8.75	10	4.5	26.25	2	
January 26, 2013	8	8	8	0	16	8	32	30	32	48	8	8	0	8	12	3	2	8.75	10	4.5	26.25	2	
January 27, 2013	8	8	8	0	16	8	32	30	32	44	8	8	0	8	12	3	2	8.75	9.5	4.5	25.75	2	
January 28, 2013	8	0	8	0	16	8	32	30	32	48	8	8	0	8	12	2	2	8.75	10	4.5	25.25	2	
January 29, 2013	8	0	8	0	16	8	32	30	32	48	8	8	0	8	12	2	2	8.75	10	4.5	25.25	2	
January 30, 2013	8	0	8	0	16	8	32	32	40	48	16	16	8	8	12	2	2	9	11	7.5	29.5	2	
January 31, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
<b>Total of Month</b>															<b>75</b>	<b>45</b>	<b>195.5</b>	<b>226.5</b>	<b>129.125</b>	<b>626.125</b>	<b>45</b>		

USAID WEST BANK/ GAZA  
 LOCAL CONTRACTOR PROGRAM  
 CONTRACT NO. : AID-294-I-13-00002  
 TASK ORDER NO. : AID-294-I-13-00009  
 TASK ORDER SHORT NAME: BDU  
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																						
	Worker/Classification (Hours)														Man-days*					Gender			
	Management			Engineers		Skilled labor			Unskilled labor		Other						Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Health Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Highway	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard								
February 1, 2014	0	8	8	0	16	8	40	30	40	56	16	18	8	8	12	2	2	9.75	12	7.75	31.5	2	
February 2, 2014	8	8	8	0	16	8	56	22	40	56	16	21	8	8	12	3	2	10.75	12	8.125	33.875	2	
February 3, 2014	8	8	8	0	16	8	56	24	40	56	16	20	8	8	12	3	2	11	12	8	34	2	
February 4, 2014	8	8	8	0	16	16	40	32	40	32	16	13	8	8	12	3	2	11	9	7.125	30.125	2	
February 5, 2014	8	8	8	0	16	16	48	24	40	40	16	12	0	0	12	3	2	11	10	5	29	2	
February 6, 2014	8	8	8	0	16	16	32	30	40	48	16	10	8	0	12	3	2	9.75	11	5.75	29.5	2	
February 7, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
February 8, 2014	8	8	8	0	16	16	64	28	40	88	16	16	0	0	12	3	2	13.5	16	5.5	38	2	
February 9, 2014	8	8	8	0	16	16	64	28	40	88	16	16	0	8	12	3	2	13.5	16	6.5	39	2	
February 10, 2014	8	8	8	0	16	8	64	22	40	80	16	12	0	8	12	3	2	11.75	15	6	35.75	2	
February 11, 2014	8	8	8	0	16	8	80	41	40	1	16	28	8	8	12	3	2	16.125	5.125	9	33.25	2	
February 12, 2014	8	8	8	0	16	8	40	32	40	64	16	14	8	8	12	3	2	10	13	7.25	33.25	2	
February 13, 2014	8	8	8	0	16	8	32	24	40	48	16	11	8	8	12	3	2	8	11	6.875	28.875	2	
February 14, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
February 15, 2014	8	0	8	0	16	8	32	24	40	48	16	0	8	8	12	2	2	8	11	5.5	26.5	2	
February 16, 2014	8	8	8	0	16	8	16	24	40	50	16	0	8	8	12	3	2	6	11.25	5.5	25.75	2	
February 17, 2014	8	8	8	0	8	8	24	24	40	56	16	18	8	8	12	3	1	7	12	7.75	29.75	1	
February 18, 2014	8	8	8	8	16	8	24	37	40	48	16	26	8	8	12	3	3	8.625	11	8.75	32.375	2	
February 19, 2014	8	8	8	8	16	8	16	21	40	32	16	19	8	8	12	3	3	5.625	9	7.875	26.5	2	
February 20, 2014	8	8	8	8	16	8	24	22	40	32	16	20	8	8	12	3	3	6.75	9	8	27.75	2	
February 21, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
February 22, 2014	8	8	8	8	16	8	24	29	40	32	8	24	8	8	12	3	3	7.625	9	7.5	28.125	2	
February 23, 2014	8	8	8	8	16	8	16	32	40	24	8	21	8	8	12	3	3	7	8	7.125	26.125	2	
February 24, 2014	8	8	8	8	16	8	24	32	40	32	16	40	8	8	12	3	3	8	9	10.5	31.5	2	
February 25, 2014	8	8	8	8	8	8	16	42	40	40	16	30	6	8	12	3	2	8.25	10	9	31.25	1	
February 26, 2014	8	8	8	8	8	8	24	22	40	32	16	22	6	8	12	3	2	6.75	9	8	27.75	1	
February 27, 2014	8	8	8	8	8	8	32	52	40	40	16	32	6	8	12	3	2	11.5	10	9.25	34.75	1	
February 28, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
<b>Total of Month</b>																<b>70</b>	<b>53</b>	<b>227.25</b>	<b>260.375</b>	<b>183.625</b>	<b>750.25</b>	<b>44</b>	

\* Total Man-days = Total Hours / 8

In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports.  
 Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA  
 LOCAL CONTRACTOR PROGRAM  
 CONTRACT NO. : AID-294-I-13-00002  
 TASK ORDER NO. : AID-294-13-00009  
 TASK ORDER SHORT NAME: BDU  
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																					
	Worker/Classification (Hours)															Man-days*					Gender	
	Management			Engineers		Skilled labor			Unskilled labor		Other					Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Others	Male	Female
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Other Engineer	Foreman	Skilled Labor	Equipment Operator	Helper	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard							
March 1, 2014	8	8	8	8	8	8	32	36	40	32	16	28	6	8	12	3	2	9.5	9	8.75	31.25	1
March 2, 2014	8	8	8	8	8	8	24	32	40	32	16	32	8	8	12	3	2	8	9	9.5	30.5	1
March 3, 2014	8	8	8	8	8	8	32	45	40	40	16	32	6	8	12	3	2	10.625	10	9.25	33.875	1
March 4, 2014	8	8	8	8	8	8	40	45	40	48	16	22	8	8	12	3	2	11.625	11	8.25	34.875	1
March 5, 2014	8	8	8	8	8	8	40	29	40	40	16	8	8	8	12	3	2	9.625	10	6.5	30.125	1
March 6, 2014	8	8	8	8	8	8	32	34	40	32	16	24	8	8	12	3	2	9.25	9	8.5	30.75	1
March 7, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 8, 2014	8	8	0	8	8	8	32	42	40	32	16	16	8	8	12	2	2	10.25	9	7.5	29.75	1
March 9, 2014	8	8	8	8	8	8	2	18	40	48	16	9	8	8	12	3	2	3.5	11	6.625	25.125	1
March 10, 2014	8	8	8	0	8	8	2	19	40	32	16	3	8	8	12	3	1	3.625	9	5.875	21.5	1
March 11, 2014	8	8	8	0	8	8	2	32	40	40	16	6	8	8	12	3	1	5.25	10	6.25	24.5	1
March 12, 2014	0	8	8	0	8	8	0	0	0	0	16	0	8	8	12	2	1	1	0	5.5	8.5	1
March 13, 2014	0	8	8	0	8	8	0	0	0	0	16	0	8	8	12	2	1	1	0	5.5	8.5	1
March 14, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 15, 2014	0	8	8	8	8	8	40	26	40	48	16	7	8	8	12	2	2	9.25	11	6.375	29.625	1
March 16, 2014	0	8	8	8	8	8	32	41	40	56	16	13	8	8	12	2	2	10.125	12	7.125	32.25	1
March 17, 2014	0	8	8	8	8	8	32	33	40	48	16	17	8	8	12	2	2	9.125	11	7.625	30.75	1
March 18, 2014	0	8	8	8	8	8	32	32	40	56	16	20	8	8	12	2	2	9	12	8	32	1
March 19, 2014	8	8	8	8	8	8	40	36	40	56	16	21	8	8	12	3	2	10.5	12	8.125	34.625	1
March 20, 2014	8	8	8	8	8	8	40	36	40	56	16	21	8	8	12	3	2	10.5	12	8.125	34.625	1
March 21, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 22, 2014	8	0	8	0	8	0	32	32	40	40	8	22	6	8	12	2	1	8	10	7	27	1
March 23, 2014	8	8	8	8	8	8	48	40	40	48	8	28	6	8	12	3	2	12	11	7.75	34.75	1
March 24, 2014	8	8	8	8	8	16	72	40	40	88	8	28	8	8	12	3	2	16	16	8	44	1
March 25, 2014	8	8	8	8	8	16	56	68	32	72	8	38	8	8	12	3	2	17.5	13	9.25	43.75	1
March 26, 2014	8	8	8	8	8	8	24	36	32	32	8	10	8	8	12	3	2	8.5	8	5.75	26.25	1
March 27, 2014	8	8	8	8	16	8	18	40	40	24	8	6	8	8	12	3	3	8.25	8	5.25	25.5	2
March 28, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 29, 2014	8	8	0	8	8	8	18	24	40	24	8	9	8	8	12	2	2	6.25	8	5.625	22.875	1
March 30, 2014	8	8	8	8	16	8	24	27	40	24	8	9	8	8	12	3	3	7.375	8	5.625	25	2
March 31, 2014	8	8	8	8	16	8	40	41	40	32	8	3	8	8	12	3	3	11.125	9	4.875	29	2
<b>Total of Month</b>																<b>72</b>	<b>52</b>	<b>236.75</b>	<b>258</b>	<b>198.5</b>	<b>787.25</b>	<b>30</b>

\* Total Man-days = Total Hours / 8

In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports. Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA  
 LOCAL CONTRACTOR PROGRAM  
 CONTRACT NO. : AID-294-I-13-00002  
 TASK ORDER NO. : AID-294-I-13-00009  
 TASK ORDER SHORT NAME: BDU  
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																					
	Worker/Classification (Hours)															Man-days*					Gender	
	Management			Engineers		Skilled labor			Unskilled labor		Other					Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Program	Unskilled Labor	Surveyor	Drivers	Accountant	Office boy	Security Guard							
April 1, 2014	8	8	8	8	16	8	40	42	40	40	8	11	8	8	12	3	3	11.25	10	5.875	31.125	2
April 2, 2014	8	8	8	8	16	8	40	42	40	40	8	11	8	8	12	3	3	11.25	10	5.875	31.125	2
April 3, 2014	8	8	8	8	16	8	32	40	40	24	8	2	8	8	12	3	3	10	8	4.75	26.75	2
April 4, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 5, 2014	0	8	8	8	16	8	32	41	40	24	8	24	8	8	12	2	3	10.125	8	7.5	28.625	2
April 6, 2014	8	8	8	8	16	8	32	37	40	24	8	24	8	8	12	3	3	9.625	8	7.5	29.125	2
April 7, 2014	8	0	8	8	16	8	24	41	40	24	8	32	8	8	12	2	3	9.125	8	8.5	28.625	2
April 8, 2014	8	8	8	8	16	8	40	80	40	80	16	42	8	8	12	3	3	16	15	10.75	45.75	2
April 9, 2014	8	8	8	8	16	8	32	80	40	72	16	42	8	8	12	3	3	15	14	10.75	43.75	2
April 10, 2014	8	8	8	8	16	8	24	34	40	24	8	24	8	8	12	3	3	8.25	8	7.5	27.75	2
April 11, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 12, 2014	8	8	8	8	16	0	24	27	40	24	8	8	8	8	12	3	3	6.375	8	5.5	23.875	2
April 13, 2014	8	8	8	8	16	8	32	44	40	40	16	16	8	8	12	3	3	10.5	10	7.5	32	2
April 14, 2014	8	8	8	8	16	8	32	42	40	32	16	24	8	8	12	3	3	10.25	9	8.5	31.75	2
April 15, 2014	8	8	8	8	16	8	24	40	40	32	16	15	6	8	12	3	3	9	9	7.125	29.125	2
April 16, 2014	8	8	8	8	16	8	40	26	40	56	8	24	6	8	12	3	3	9.25	12	7.25	32.5	2
April 17, 2014	8	8	8	8	16	8	40	33	40	48	8	29	8	8	12	3	3	10.125	11	8.125	33.25	2
April 18, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 19, 2014	8	8	8	0	8	8	40	75	40	48	8	33	8	8	12	3	1	15.375	11	8.625	38	1
April 20, 2014	8	8	8	0	16	8	32	67	40	56	8	26	8	8	12	3	2	13.375	12	7.75	36.125	2
April 21, 2014	8	8	8	0	16	8	16	20	40	24	8	8	8	8	12	3	2	5.5	8	5.5	22	2
April 22, 2014	8	8	8	0	16	8	16	20	40	24	8	8	8	8	12	3	2	5.5	8	5.5	22	2
April 23, 2014	8	0	8	0	16	8	32	52	32	88	8	8	8	8	12	2	2	11.5	15	5.5	34	2
April 24, 2014	8	0	8	0	16	8	32	40	32	48	8	8	8	8	12	2	2	10	10	5.5	27.5	2
April 25, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 26, 2014	8	0	8	0	16	8	72	48	32	72	8	8	8	8	12	2	2	16	13	5.5	36.5	2
April 27, 2014	8	8	8	0	16	8	24	36	32	40	8	16	8	8	12	3	2	8.5	9	6.5	27	2
April 28, 2014	8	8	8	0	16	8	32	29	32	56	8	24	8	8	12	3	2	8.625	11	7.5	30.125	2
April 29, 2014	8	8	8	0	16	8	40	38	32	56	8	32	8	8	12	3	2	10.75	11	8.5	33.25	2
April 30, 2014	8	8	8	0	8	8	48	33	32	72	8	16	8	8	12	3	1	11.125	13	6.5	33.625	1
<b>Total of Month</b>																<b>73</b>	<b>65</b>	<b>272.375</b>	<b>269</b>	<b>191.875</b>	<b>821.25</b>	<b>50</b>

\* Total Man-days = Total Hours / 8

In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports. Contractors are requested to conform to Contract specifications and carefully consider the below requirements:



**USAID WEST BANK/ GAZA  
LOCAL CONTRACTOR PROGRAM  
CONTRACT NO. AID-294-I-13-00002  
TASK ORDER NO. AID-294-13-00009  
TASK ORDER SHORT NAME: BDU  
Temporay Job Days Summary Report**

Task Order Name: BDU

PERIOD FROM: October 23,2013

Sub-project or Activity Name:BDU

PERIOD TO: April 30, 2014

CONTRACTOR: Saqqa and Khudary Co.Ltd

Date		Site Staff Job Days**					Total Job Days	No of Full Time Equivalent (FTE) Jobs in the Month*	Segregation By Gender		Notes of Comments
Month	Year	Management	Engineers	Skilled Labor	Unskilled Labor	Other			Female	Male	
October	2013	24.0			1.5		26	1	0	26	
November	2013	75.0	24.0	1.5	16.0	26.5	143	6	24	119	
December	2013	81.0	50.0	49.8	120.8	48.5	350	15	50	300	
January	2014	75.0	45.0	195.5	226.5	129.1	671	28	45	626	
February	2014	70.0	53.0	227.3	260.4	183.6	794	33	44	750	
March	2014	72.0	52.0	236.8	258.0	198.5	817	34	30	787	
April	2014	73.0	65.0	272.4	269.0	191.9	871	37	50	821	
May	2014	72.0	31.9	235.0	230.8	201.0	771	32	21	750	
June	2014						0	0			
July	2014						0	0			
August	2014						0	0			
September	2014						0	0			
<b>Total of FY 2014</b>							<b>4443</b>	<b>186.6806723</b>	<b>264</b>	<b>4179</b>	

Note :

\* No of Full Time Equivalent (FTE) Jobs in the Month = Total Job Days / Avg. Days in the Month(23.8)

\*\* This data collection sheet is for Palestinian staff only , experts and foreign employee shall not be included.