



USAID | **WEST BANK/GAZA**
FROM THE AMERICAN PEOPLE

Local Construction Program (LCP)

IQC Basic Contract No.: AID-294-I-13-00002

Task Order No.: AID-294-TO-13-00009

BIDDU – BEIT ANAN ROAD PROJECT - BDU

July 05, 2014

This publication was produced for review by the United States Agency for International Development. It was prepared by Saqqa & Khoudary General Contracting Company (SAK).

CONSTRUCTION MONTHLY PROGRESS REPORT

REPORTING PERIOD JUNE 01 TO JULY 01, 2014

The authors' views expressed in this publication do not necessarily reflect the views of the United States Agency for International Development or the United States Government.

USAID WEST BANK/GAZA

American Embassy


USAID

71 HaYarkon Street

Tel Aviv, 63903

Israel

www.usaid.gov/west-bank-and-gaza



**Submitted by: Saqqa & Khoudary General Contracting Company
(SAK)**

July 05, 2014



USAID

FROM THE AMERICAN PEOPLE

TO-13-00009 (BDU)-June 2014, Construction Progress Report

Local Construction Program(LCP)

Task Order Contract No.: AID - 294 - TO - 13 - 00009

BIDDU BEIT ANAN ROAD PROJECT - BDU

Construction Monthly Progress Report

Reporting Period: June 01 - July 01, 2014

Contractor:

Saqqa & Khoudary General Contracting Company (SAK)

Table of Contents

1	Task Order Overview	4
2	Safety	6
3	Environmental Compliance	8
4	Traffic Control Measures	9
5	Community Outreach	9
6	Gender Action Plan	9
7	Coordination Meeting	9
8	Meetings	9
9	Site visitor	9
10	Material and Equipment Delivered to Site	10
11	Progress and Scheduling	11
12	Activities During this Reporting Period	11
13	Planned Activities for Next Month	13
14	Indicator No1	13
15	Indicator No2	14
16	Working / Non – Working Days	14
17	Site Memos	14
18	Inspection Requests	14
19	Quality Control and Test Results	15
20	Submittals	16
21	Request for Information	16
22	Transmittals	16
23	Payments	19
24	Variation Order	19
25	Variation Order request	19
26	Obstacles and Challenges	19
27	Progress Photos	20
	Annexes	
	A. Materials – Equipment Receiving Log	
	B. Detailed Time Schedule	
	C. Progress S-Curve	
	D. Site Memos Log	
	E. Inspection Request Log	
	F. Submittal Log	
	G. RFI's Log	
	H. Geo – Mis Data	

1. Task Order Overview

1.1. Description of the Project

The project aimed at upgrading 2.15 km of the Biddu Beit Anan Road. The road is a two-lane main road that connects the town of Biddu with the community of Beit Anan through the town of Al Qubeibieh in the Governorate of Jerusalem. The existing roadways suffer from deteriorated surfaces due to extended lack of maintenance and repair. However, with the saving from the original BOQ quantities, the scope of work was extended to include reconstructing the 2.335 Km road stretch that connects Biddu Beitanan passing by Al Qubeibel, and rehabilitating (milling and overlay) 1.188 Km of Biddu's main entrance.


The scope of work consists of excavation works, embankment filling, pavement layer construction, installation of storm water drainage systems, installation of safety features (signage, road marking, cat eyes, handrails and guardrails), concrete gravity walls, retaining walls and any other items needed to complete the project.

1.2. Project General Information


Project Name:	Biddu Beit Anan Road
Indefinite Quantity Contract No.:	AID-294-I-13-00002
Task Order No.:	AID-294-13-00009
Award Date:	September 18, 2013
NTP Date:	October 23, 2013
Contract Value:	USD 1,646,425.00
BOQ Line Item Amount:	USD 1,346,425.0
Day Work Amount:	USD 300,000
Modified BOQ Line Item:	USD 1,642,658.55
Modified Day Work Amount:	USD 3,766.45
Start Date Of Construction Activity:	December 22, 2013
Contractual Period Of Performance:	210 Days (From October 23, 2013 to May 20, 2014)
Modified Period of Performance:	252 Days (From October 23, 2013 to July 01, 2014)
Contractual End Date:	May 20, 2014
Modified Contractual End Date:	July 01, 2014
Actual Completion Date:	July 01, 2014
Project Location (Area and governorate):	The project is located in Jerusalem Governorate in Area B, except for 340 meters which are located in Area C ; between stations (1+780) and (2+060).




1.3. Project Key Map



1.4. Revised Scope of work:



1.5. Project Dashboard Status



Contract Elapsed Time as of July 01, 2014 [%]	100 %
Planned Percentage of Completion through July 01 - 2014 [%]	100 %
Actual Percentage of Completion through July 01 - 2014 [%]	100 %
Float (Days)	0

2. Safety

2.1. Traffic and Safety Management

No traffic control plans were submitted during the reporting period.

The construction area was totally closed using New Jersey Concrete Barriers except for local residents and emergency vehicles, as per the contract requirements. The identified detours are still in use.

2.2. Safety Meetings

Safety issues were discussed during all progress meetings, both CMC and USAID conducted periodic visits to the construction site to check safety measures. The total numbers of toolbox meetings conducted are four. The below table summarized the details of the four toolbox meetings:

No.	Toolbox meeting No.	Date	Conducted by	Topics
1	13-00009-BDU-C-E-001	Jan. 05, 2014	Salem Abo Rafe'e – Safety Officer	<ol style="list-style-type: none"> 1. The entire group should wear PPEs. 2. Discuss the general requirements for safety during the excavation. 3. Constant attention of the equipment when driven at work site. 4. Communication directly with ambulances and emergency center in case of emergency cases.
2	13-00009-BDU-C-E-002	Jan. 26, 2014	Wael Ashy – QCM	<ol style="list-style-type: none"> 1. The entire group should wear PPEs. 2. Discuss the general requirements for safety during the excavation. 3. Discuss how to help children and students to cross the construction area. 4. Review of safety weaknesses observed during the last period. 5. Constant attention of the equipment when driven at work site. 6. Communication directly with ambulances and emergency center in case of emergency cases.
3	13-00009-BDU-C-E-003	Feb. 10, 2014	Salem Abo Rafe'e – Safety Officer	<ol style="list-style-type: none"> 1. The entire group should wear PPEs. 2. Describe worker's and employer's responsibilities regarding PPEs. 3. Discuss how to reduce risks of injury during work. 4. Constant attention of the equipment when driven at work site. 5. Communication directly with ambulances and emergency center in case of emergency cases.
4	13-00009-BDU-C-E-004	March 20, 2014	Salem Abo Rafe'e – Safety Officer	<ol style="list-style-type: none"> 1. The entire group should wear PPEs. 2. Discuss the general requirements for safety during executing the work activities. 3. Discuss how to help children and students to cross the construction area. 4. Review of safety weaknesses observed during the last period. 5. Constant attention of the equipment when driven at work site. 6. Communication directly with ambulances and emergency center in case of emergency cases.

				7. Review the safety requirements deemed necessary for work to be performed during the next period.
5	13-00009-BDU-C-E-004	May 05, 2014	Salem Abo Rafe'e – Safety Officer	1. Wearing PPEs. 2. Discuss the general requirements for safety during work activities. 3. How to help children and students to cross the construction area. 4. Constant attention of the equipment when driven at work site. 5. Review of safety weaknesses observed during the last period. 6. Review the safety requirements deemed necessary for work to be performed during the following period. 7. Communication directly with ambulance and emergency center in case of emergency. 8. Flagmen have to be always alert and keep the road opened during the day work for police and emergency.

2.3. Accident Status

None reported during this reporting period.

2.4. Notice of Unsafe Condition

None reported during this reporting period.

2.5. Safety Conclusion

The revised version of the Safety Plan was totally followed during the reporting period, all CMC and USAID instructions were followed and no accidents were reported.

Approved safety equipment (PPE) were purchased and submitted to the construction site periodically, distributed to all workers and worn by the workforce and oversight team.

3. Environmental Compliance

The approved Environmental Monitoring and Mitigation Plan – one of the required pre-construction submittals was totally followed during the reporting period. No environmental issues were observed during this reporting period.

To provide dust control, a water tank was located on site and periodically spread water over the dusted areas several times a day. Access to houses and businesses is maintained throughout construction via ramps.

4. Traffic Control Measures

All required and approved detours were provided during the reporting period. Flagmen were positioned at their places during the day and the road stretch from St. (1+650) to St. (2+300) was totally closed except for emergency vehicles.

5. Community Outreach

None reported during this reporting period.

6. Gender Action Plan

During this reporting period, the same actions regarding the Gender Action Plan are still ongoing. These actions are as follows:

- 6.1. One female engineer was hired under this task order during the reported period, she acted as an office engineer.
- 6.2. Female restroom was constructed on the site.
- 6.3. The site has been made accessible to female visitors and employees.

7. Security Coordination Meetings

SAK provided one security guard who is stationed at Biddu Beit Anan primary site office.

8. Meetings

One Bi-Weekly Progress Meeting was held at the site office on June 05, 2014. The meeting discussed safety and environment, quality, progress of work, new gravity wall at St. (1+980), submittals, financials, reporting, and other issues. Meeting minutes were distributed and approved by all parties.

9. Site Visitors

The following table shows the site visitors during this reporting period:

Date	Time	Representative	Representing	Remarks
June 05, 2014	09:00	Sonia Massis	USAID	To check the progress of work and to attend the bi-weekly progress meeting.
June 05, 2014	09:00	Karim Husari	Black and Veatch	To check the progress of work and to attend the bi-weekly progress meeting.
June 05, 2014	13:00	Walid Aboudi	Black and Veatch	To Check shop drawings
June 10, 2014	09:00	Salem abo Eid	BDU Local Council	To determine the location of curbstone at St. 2+000
June 16, 2014	09:00	Hourig Deldelian	USAID	To check progress of work, safety and quality procedures
June 16, 2014	09:00	Adnan Safi	Black and Veatch	To check progress of work, safety and quality procedures
June 16, 2014	09:00	Dr.Dawood Qawasmi	Black and Veatch	To check progress of work, safety and quality procedures

June 19, 2014	09:00	Sonia Massis	USAID	To check progress of work, safety and quality procedures
June 19, 2014	09:00	Karim Husari	Black and Veatch	To check progress of work, safety and quality procedures
June 23, 2014	09:00	Sonia Massis	USAID	To check progress of work, safety and quality procedures
June 23, 2014	09:00	Karim Husari	Black and Veatch	To check progress of work, safety and quality procedures
June 23, 2014	09:00	Karim Husari	Black and Veatch	To check progress of work, safety and quality procedures
June 23, 2014	09:00	Mohammad Adawi and Other Engineers from MoPWH	MoPWH	To check progress of work, safety and quality procedures
June 30, 2014	09:00	Sonia Massis	USAID	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Adnan Safi	Black and Veatch	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Karim Husari	Black and Veatch	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Rasha Arafah	Black and Veatch	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Hamzeh Battat	Black and Veatch	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Shahrazad Al-Ayaydeh	Black and Veatch	To participate in the final walkthrough and acceptance of the project
June 30, 2014	09:00	Mohammad Adawi	MoPWH	To participate in the final walkthrough and acceptance of the project

10. Material and Equipment Delivered on Site

10.1. Materials delivered to site: Construction materials such as concrete B-200, B-250 and B-300, base course, single size aggregate, curbstone, asphalt, paints, asphalt, handrails, guardrails, traffic signs, cat eyes, Theoflex 600 and steel reinforcement were delivered to the project site for construction purposes – For more information please refer to ANNEX A.

- 10.2. Equipment on Site: Two excavators (JCB), trucks, grader, 25 Ton roller, water tanks, 8 Ton roller, asphalt machines and other equipment were used in the construction activities – For more information please refer to ANNEX A.
- 10.3. No procurement activities were done during this reporting period.

11. Progress and Scheduling

During this reporting period, all construction activities were completed (except the punch list items), and the project was successfully completed and handed over to the MoPWH on June 30, 2014.

12. Activities During this Reporting Period

During this reporting period, the work continued in preparing and submitting the construction submittals. The following is a summary for the activities done during the reporting period:

- 12.1. Shuttering, reinforcement and casting concrete works for gravity wall from St. (2+080) to St. (2+110) RHS continued and were completed on June 09, 2014.
- 12.2. Shuttering, reinforcement and casting concrete works for gravity wall from St. (1+815) to St. (1+855) RHS continued and were completed on June 09, 2014.
- 12.3. Painting works for curbstone from St. (0+000) to St. (2+310) was started on June 01, 2014 and was completed on June 30, 2014.
- 12.4. Base course leveling, compaction, reinforcement and casting concrete B-250 for the remaining parts of sidewalks from St. (0+070) to St. (1+650) started on June 01, 2014 and were completed on June 10, 2014.
- 12.5. Supply and construction works for curbstone from St. (1+635) to St. (2+150) started on June 02, and were completed on June 23, 2014.
- 12.6. Supplying, spreading, leveling and compaction works for base course layer from St. (1+860) to St. (2+070) started on June 02, 2014 and were completed on June 12, 2014.
- 12.7. Installation works for handrails started on June 02, 2014 and was completed on June 21, 2014.
- 12.8. Adjustment works for manholes from St. (0+950) to St. (3+370) started on June 02, 2014 and was completed on June 21, 2014.
- 12.9. Excavation, supply and construction works for stonewall from St. (1+950) St. (1+970) LHS started on June 03, 2014 and were completed on June 20, 2014.
- 12.10. Installation works for guardrails from St. (0+032) to St. (1+875) started on June 03, 2014 and was completed on June 26, 2014.
- 12.11. Installation works for speed humps started on June 03, 2014 and was completed on June 15, 2014.
- 12.12. Leveling, watering and compaction works for subgrade layer from St. (2+070) to St. (2+150) started on June 07, 2014 and were completed June 08, 2014.

- 12.13. Shuttering, reinforcement and casting concrete B-250 works for steps and parapets from St. (1+370) to St. (1+465) started on June 08, 2014 and were completed on June 10, 2014.
- 12.14. Excavation, shuttering, reinforcement and casting reinforced concrete B-250 for retaining wall from St. (1+975) to St. (1+985) started on June 09, 2014 and were completed on June 18, 2014.
- 12.15. Shuttering, reinforcement and casting reinforced concrete B-250 for parapet over retaining wall from St. (1+975) to St. (1+985) started on June 16, 2014 and were completed on June 23, 2014.
- 12.16. Shuttering, reinforcement and casting concrete works for parapet from St. (2+070) to St. (2+078) started on June 10, 2014 and were completed on June 15, 2014.
- 12.17. Supply and build works for stonewall from St. (1+960) St. (1+990) LHS started on June 09, 2014 and were completed on June 22, 2014.
- 12.18. Leveling, watering and compaction works for subgrade layer from St. (1+820) to St. (1+880) started on June 10, 2014 and were completed June 11, 2014.
- 12.19. Base course leveling, compaction, reinforcement and casting concrete B-250 for sidewalks from St. (2+000) to St. (2+150) started on June 11, 2014 and were completed on June 16, 2014.
- 12.20. Shuttering, reinforcement and casting concrete works for parapets from St. (1+815) to St. (1+855) started on June 16, 2014 and were completed on June 15, 2014.
- 12.21. Apply asphalt layer for access road entrance at St. 0+750 RHS were completed on June 14, 2014.
- 12.22. Supplying, spreading, leveling and compaction works for base course leveling layer from St. (2+100) to St. (2+160) started on June 14, 2014 and were completed on June 15, 2014.
- 12.23. Spreading MCO from St. (1+650) to St. (2+240) was completed on June 15, 2014.
- 12.24. Supply and install traffic signs from St. (0+000) to St. (2+230) started on June 15, 2014 and was completed on June 30, 2014.
- 12.25. Supplying, spreading and compacting works for 50 mm thick first layer bituminous wearing course from St. (1+630) to St. (2+240) works were completed on June 16, 2014.
- 12.26. Shuttering, reinforcement and casting concrete works for parapets from St. (0+963) to St. (0+967) RHS was done on June 22, 2014.
- 12.27. Spread bituminous tack coat (RC2) at determined places from St. 1+620 to St. 2+310 were completed on June 24, 2014.
- 12.28. Filling concrete expansion joints for sidewalks with Thio-Flex 600 material from St. (0+000) to St. (2+000) started on June 17, 2014 and complete on June 30, 2014.

- 12.29. Repairing works for fair face concrete surfaces for gravity walls and parapets from St. (0+265) to St. (2+110) started on June 17, 2014 and complete on June 30, 2014.
- 12.30. Supplying, spreading and compacting works for 50 mm thick second layer bituminous wearing course from St. (1+618) to St. (1+950) works were completed on June 25, 2014.
- 12.31. Supplying, spreading and compacting works for 50 mm thick second layer bituminous wearing course from St. (1+950) to St. (2+300) works were completed on June 28, 2014.
- 12.32. Painting works for asphalt from St. (0-100) to St. (2+300) started on June 28, 2014 and was completed on June 30, 2014.
- 12.33. Installation works for cat eyes from St. (0-100) to St. (2+300) started on June 29, 2014 and was completed on June 30, 2014.
- 12.34. Delivering and installing the permanent sign was done on June 29, 2014.
- 12.35. Final walk-through by the inspection and acceptance committee (USAID, MoPWH and BV) was done on June 30, 2014.
- 12.36. Project handover to the MoPWH was done on June 30, 2014.

13. Planned Activities for Next Month

The following are the main activities planned for next reporting period:

- 13.1. Completing the punch list items by July 06, 2014.
- 13.2. Prepare and submit final payment.
- 13.3. Prepare and submit final report.
- 13.4. Demobilization.
- 13.5. Prepare and submit as – built drawings.

14. Indicator No. 01 – Number of Kilometers of Transportation Infrastructure Rehabilitated Through the USAID Assistance

Target value = 2.15 Km

Number of kilometers constructed previously = 0 Km

Number of linear meters of interior and connecting roads constructed during this reporting period = 2,335 Lm.

Number of linear meters of interior and connecting roads milled and overlaid during this reporting period = 1,188 Lm.

Total number of linear meters of interior and connecting roads constructed, overlaid, milled or resurfaced = 3,523 Lm.

15. Indicator No. 02 – Manpower Generated – Days of Employment

Previous target value = 4000 Man – Days.

New target value = 5400 Man – Days.

The increase in target value is due to the new variation order and new time extension OF the project.

Employment generated previously = 4443 Man – Day, segregated to 264 Female – Days and 4176 Male – Days.

Employment generated this reporting period = 810 Man – Days, segregated to 26 Female – Days and 758 Male – Days.

Total cumulative employment generated to date = 5254 Man – Days, segregated to 290 Female – Days and 4964 Male – Days.

All information are based on the daily reports and meet the five quality standards.

All information are up to date and accurate.

For details, please refer Annex H.

16. Working / Non – Working Days

During this reporting period, four non–working days occurred, all of them were official holidays (Fridays).

Month	No. of WD	No. of Non WD
October, 2013	8	1
November, 2013	25	5
December, 2013	20	11
January, 2014	26	5
February, 2014	24	4
March, 2014	25	6
April, 2014	26	4
May, 2014	24	7
June 30 – July 01, 2014	27	4
Total	204	47

17. Site Memos

Five site memos were issued from contractor to CMC during the current reporting period, while nine site memos were issued from CMC to contractor. – For details, please refer to Annex D, Site Memo Log.

18. Inspection Requests

Several inspection requests were issued during this reporting period – For details, please refer to Annex E, Inspection Request Log.

19. Quality Control and Test Results

The Quality Control Plan (QCP) includes the proposed quality control program that should be followed during the construction phase, including the forms of recording the quality control operations, organization chart, control activities, testing, administration of the system for onsite and offsite work, submittal procedures, materials, three phase inspection system, and documentation procedures.

Testing:

During the reporting period, 32 tests were done – For details, please see the below table:

Test Reports Log:

Test Report No.	Description	Date	Test Result
TM 14-082 TM 14-083 TM 14-086	Asphalt Test 3/4" Max Aggregate	June 02,2014	Pass
TC-14/477/A TC-14/391/B	Concrete Compressive Strength	June 02,2014	Pass
TFD 14-181 TFD 14-209	Modified Proctor & Density of Soil Test	June 08,2014	Pass
TB 14-183	Soil Aggregate material test	June 08,2014	Pass
TC-14/409/B TC-14/208/B TC-14/418/B	Concrete Compressive Strength	June 08,2014	Pass
TC-14/487/A TC-14/493/A TC-14/400/B	Concrete Compressive Strength	June 08,2014	Pass
TM 14-089	Asphalt Test 3/4" Max Aggregate	June 10,2014	Pass
TC-14/509/A TC-14/519/A TC-14/430/B	Concrete Compressive Strength	June 10,2014	Pass
TC-14/554/A TC-14/547/A TC-14/546/A TC-14/467/B	Concrete Compressive Strength	June 17,2014	Pass
TC-14/516/A	Concrete Compressive Strength	June 17,2014	Pass
TFD 14-194 TFD 14-223	Modified Proctor & Density of Soil Test	June 17,2014	Pass
TC-14/529/A TC-14/537/A TC-14/524/A	Concrete Compressive Strength	June 17,2014	Pass

TFD 14-226	Density of Soil Test	June 17,2014	Pass
TB 14-195	Soil Aggregate material test	June 17,2014	Pass
TFD 14-239	Density of Soil Test	June 18,2014	Pass
TC-14/477/B TC-14/602/A TC-14/589/A TC-14/463/B	Concrete Compressive Strength	June 22,2014	Pass
TC-14/493/B TC-14/487/B TC-14/612/A	Concrete Compressive Strength	June 24,2014	Pass
TM 14-104 TM 14-105	Asphalt Test 3/4" Max Aggregate	June 26,2014	Pass
TC-14/509/B TC-14/621/A	Concrete Compressive Strength	June 29,2014	Pass
TC-14/529/B TC-14/519/B TC-14/516/B TC-14/524/B	Concrete Compressive Strength	June 29,2014	Pass

20. Submittals

During the reporting period, ten pre-construction submittals were issued, 24 quality control submittals were issued, and 7 construction submittals were issued – For details, please refer to Annex F, Submittals Log.

21. Request for Information

No requests for information were issued during this reporting.

22. Transmittals

S/No.	Description	Submitting Date
TRS-13-00009-(E-C)-088	1. DJR's – From May 28 to June 01, 2014. 2. Shop drawing for road painting from St. (0+000) to St. (1+200). 3. Shop drawing for road painting from St. (1+200) to St. (1+600). 4. Modified proctor testing report & Density of soil in place test report from St. (2+150) to St. (2+310). 5. Shop drawing for gravity wall from St. (2+085) to St. (2+110) RHS. 6. Concrete compressive strength for gravity wall at St. (1+630) RHS and gravity wall from St. (1+984) to St. (1+998) LHS and gravity wall from St. (2+007) to St. (2+029) LHS – 28 days.	June 02, 2014

TRS-13-00009-(E-C)-089	<ol style="list-style-type: none"> 1. DJR – For June 02, 2014. 2. Shop drawing for gravity wall from St. (1+815) to St. (1+855). 3. Thermoplastic paint. Item No. 5.03 4. Cat-Eyes IRIFIEX , Item No. 5.03 	June 03, 2014
TRS-13-00009-(E-C)-090	<ol style="list-style-type: none"> 1. Environmental check list for May, 2014. 	June 03, 2014
TRS-13-00009-(E-C)-091	<ol style="list-style-type: none"> 1. DJR – For June 03 & June 04, 2014. 2. Traffic signs and cat eyes. 3. Galvanized steel traffic poles 3” 	June 05, 2014
N/A	<ol style="list-style-type: none"> 1. Request for Equitable Adjustment 	June 10, 2014
TRS-13-00009-(E-C)-092	<ol style="list-style-type: none"> 1. DJR’s – From June 05 to June 09, 2014. 2. Shop drawing for road painting from St. (0+000) to St. (1+200). 3. Concrete compressive strength for parapet from St. (2+044) to St. (2+080) LHS – 7 days & for gravity wall from St. (1+984) to St. (1+988) RHS – 28 days. 4. Modified proctor testing report & Density of soil in place test report from St. (1+800) to St. (2+100). 5. Concrete compressive strength for GW from St. (1+984) to St. (1+998) & for sidewalks from St. (1+540) to St. (1+630) LHS & St. (1+510) to St. (1+560) RHS & St. (1+350) to St. (1+400) LHS – 28 days. 6. Concrete compressive strength for GW from St. (2+080) to St. (2+110) & for Parapet from St. (2+029) to St. (2+070) LHS – 7 Days & for sidewalks St. (1+410) to St. (1+450) LHS & St. (1+410) to St. (1+500) RHS – 28 days. 7. Concrete compressive strength for GW from St. (2+080) to St. (2+110)- 7 days & for GW from St. (1+815) to St. (1+855) RHS – 7 Days & for parapet from St. (2+007) to St. (2+028) LHS – 28 days. 	June 11, 2014
TRS-13-00009-(E-C)-093	<ol style="list-style-type: none"> 1. DJR’s – From June 10 to June 16, 2014. 2. Asphalt mix ¾” max. Aggregate size at from St. (2+700) to St. (2+450) LHS&RHS and for access road from (2+450) to St. (2+350). 3. Concrete compressive strength for GW from St. (1+815) to St. (1+855) & for Parapet from St. (1+500) to St. (1+504) LHS –28 Days & for sidewalks St. (1+635) to St. (1+700) LHS-7days. 4. Concrete compressive strength for GW from St. (2+080) to St. (2+110) & for GW from St. (1+815) to St. (1+855) LHS -7days. 	June 18, 2014

	<ol style="list-style-type: none"> 5. Modified proctor test and density of soil test. 6. Concrete compressive strength for GW from St. (2+080) to St. (2+110) & for GW from St. (1+815) to St. (1+855) LHS & for sidewalks from St. (0+800) to St. (1+500) RHS -7days. 7. Density of soil test for sub-grade material sidewalks from St. (1+820) to St. (1+880). 8. Base course comprehensive test from St. (1+830) to St. (2+150). 	
TRS-13-00009-(E-C)-094	<ol style="list-style-type: none"> 1. DJR – For June 17, 2014. 2. Steel reinforcement material and test results. 3. Galvanized steel traffic poles 3”. 4. Revised time schedule & narrative report 	June 18, 2014
TRS-13-00009-(E-C)-095	<ol style="list-style-type: none"> 1. Base course comprehensive test from St. (1+630) to St. (1+830) 	June 19, 2014
TRS-13-00009-(E-C)-096	<ol style="list-style-type: none"> 1. DJR – For June 18, 2014. 2. Shop drawing for retaining wall from St. (1+975) to St. (1+985). 	June 22, 2014
TRS-13-00009-(E-C)-097	<ol style="list-style-type: none"> 1. DJR – For June 19 to 22, 2014. 2. Shop drawing for painting road from St. (1+200) to St. (1+600). 	June 23, 2014
TRS-13-00009-(E-C)-098	<ol style="list-style-type: none"> 1. Density of soil test for sub-grade material from St. (2+030) to St. (2+150). 2. Concrete compressive strength for parapet from St. (2+044) to St. (2+080) & for parapet from St. (1+978) to St. (1+985) -7days. 	June 24, 2014
TRS-13-00009-(E-C)-099	<ol style="list-style-type: none"> 1. DJR – For June 23 to 24, 2014. 2. Shop drawing for painting road from St. (1+600) to St. (2+150). 	June 25, 2014
TRS-13-00009-(E-C)-100	<ol style="list-style-type: none"> 1. DJR – For June 25 to 27, 2014. 2. Concrete compressive strength for retaining wall at St. (1+975) – 7 days & for GW from St. (2+080) to St. (2+110) -28days. Concrete compressive strength for GW from St. (2+080) to St. (2+110) -28 days & for parapet from St. (2+029) to St. (2+070) LHS -7days. Concrete compressive strength for parapet at St. (1+970) LHS & for parapet from St. (2+029) to St. (2+070) LHS & for GW from St. (2+080) to St. (2+110) -7days. 3. Thiofles 600 material to be applied to joints between 5&50 mm 4. Asphalt mix ¾” max. Aggregate size at from St. (0-100) to St. (0+950). 	June 29, 2014

23. Payments

Payment number (5) was submitted during this reporting period on June 04, 2014 with a total amount of USD 361,122.37, while the accrued amount through July 01, 2014 is USD 434,013.

24. Variation Orders

No variation orders were issued during this reporting period.

25. Variation Order Requests

No variation order requests were issued during this reporting period.

26. Obstacles and Challenges

One of the major obstacles faces the construction period is the coordinating between the locals, shops owners and the local councils and between the local councils themselves. Many disputes between Al Qubeibeh local councils and Biddu local councils negatively affected the progress of work regarding building curbstones after St. (1+650). The major changes in the decision regarding installation of new gravity walls is another obstacle faces SAK during the reporting period, one stone wall from St. (1+960) to St. (1+990) LHS was built and demolished and rebuilt in another alignment is an example of obstacles faces SAK during the reporting period.

Despite the encountered challenges, the project is successfully completed on time.

27. Progress Photos



Compaction test for asphalt layer at St. (0-050) LHS



Guardrail at St. (0+750) RHS



Watering for base course layer works at St. (1+850) LHS



Fence and steel gate at St. (0+470) LHS



Leveling of base course at St. (1+750)



Painting of curbstone at St. (0+850) LHS



Compaction of asphalt layer at St. (1+780)



Painting of asphalt at St. (1+000)



Cleaning of asphalt at St. (1+520)



Spreading of asphalt layer at St. (2+050)



Casting concrete B-250 for sidewalks at St. (1+650) LHS



Compaction of base course layer at St. (2+010)



Cleaning of asphalt at St. (2+040)



Expansion joints works for sidewalks at St. (0+750) LHS



Painting works for curbstone at St. (0+850) LHS



Project Permanent Sign



St. (0+160) – Final View



St. (0+300) – Final View



St. (0+480) – Final View



St. (0+600) – Final View



St. (0+980) – Final View



St. (1+680) – Final View



USAID

FROM THE AMERICAN PEOPLE



Permanent Sign



St. (1+850) – Final View



St. (2+100) – Final View



St. (2+080) – Final View



Annexes



Annex A - Materials- Equipment Receiving Log

Materials Delivered on Site:

Item	Description	Quantity	Location
2.02 a,b	Base Course	1290 Ton	Sidewalks and Roads
4.07 b	Concrete B-250	145 Cu.M	For sidewalks and parapets
4.19	Concrete B-200	2.5 Cu.M	For stonewalls
4.08 a	Concrete B-200	128 Cu.M	GWs
4.12 a	Dry Concrete Mix	14 Cu.M	Curbstone foundation
4.12 a	Concrete B-200	6 Cu.M	Curbstone backing
4.08 a	Single Size Aggregate	210 Ton	Backfilling of Gravity Walls
3.03 b	Asphalt ¾ "	903 Ton	1+618 to 2+300 and speed humps
NA	Concrete B-300	2.5 Cu.M	For adjusting manholes
4.12 a,b	Tambour Paint	414 Liter	For curbstone 0+000 0+950
5.03 c	Concrete B-200	9	For Hand rail 0+120 to 0+250
	Hand rails	130 L.M	
5.0	Galvanized steel poles	150 L.M	For traffic signs
3.01	MCO	8 Ton	1+650 to 2+240
NA	Thio-flex 600	12 packages	For concrete expansion joints
NA	Permanent sign	1	At 1+710 LHS


Equipment on Site:

Description	Quantity	Hours
Wheel Loader	1	224
Excavator (JCB)	3	221
Water Tank	1	187
Roller 8 Ton	1	111
Asphalt wheel roller (10 Ton)	1	40
Asphalt rubber roller (25 Ton)	1	48
Asphalt finisher	1	24
Plate compactor	1	52
Trucks	5	255
Grader	1	48
Crane	1	8
Roller (25 Ton)	1	95
Asphalt saw	1	34
Asphalt spreader	1	8
MCO tank	1	8
RC2 tank	1	10
Painting machine	1	8
Painting pick up	1	8




Annex B - Detailed Time Schedule

Activity ID	Activity Name	Original Duration	Actual Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	BL Project Total Cost	Actual Total Cost	Remaining Duration	Performance % Complete	Total Float	Calendar	2013			2014														
														Qtr 4	Qtr 1	Qtr 2	Qtr 1	Qtr 2	Qtr 3												
														Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun									
Revised CPM May														180	156	23-Oct-13	01-Jul-14	23-Oct-13		\$1,602,994	\$1,271,977	24	73.24%	0							
Milestones														180	53	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	24	0%	0							
General Milestones														180	0	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	0	0%	0							
MILE-01	Notice to Proceed (NTP)	0	0	23-Oct-13		23-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																		
MILE-11	Project Completion	0	0		01-Jul-14			\$0	\$0	0	0%	0	USAID 6-days																		
Intermediate Milestones														177	53	23-Oct-13	26-Jun-14	23-Oct-13		\$0	\$0	21	0%	3							
MILE-03	Start Mobilization	0	0	23-Oct-13		23-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																		
MILE-05	Start Pre Construction Submittals	0	0	23-Oct-13		24-Oct-13		\$0	\$0	0	100%	0	USAID 6-days																		
MILE-16	Start Construction Submittals	0	0	20-Nov-13		11-Dec-13		\$0	\$0	0	100%	0	USAID 6-days																		
MILE-56	Start construction work(Ground Breaking)	0	0	18-Feb-14		22-Dec-13		\$0	\$0	0	100%	0	USAID 6-days																		
MILE-04	Finish Mobilization	0	0		23-Nov-13		05-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																		
MILE-46	Start Post-construction Submittals	0	0		26-Jun-14			\$0	\$0	0	0%	4	USAID 6-days																		
MILE-66	Finish construction work	0	0		26-Jun-14			\$0	\$0	0	0%	4	USAID 6-days																		
MILE-06	Finish Pre-construction Submittals	0	0		29-May-14			\$0	\$0	0	0%	29	USAID 6-days																		
MILE-26a	Finish of Construction Submittals	0	0		29-May-14			\$0	\$0	0	0%	29	USAID 6-days																		
Coordination Works														28	58	23-Oct-13	01-Dec-13	20-Nov-13	09-Feb-14	\$0	\$0	0	0%								
A1000	Coordination Work with Israel and other parties	34	51	23-Oct-13	01-Dec-13	20-Nov-13	09-Feb-14	\$0	\$0	0	100%	0	USAID 6-days																		
Mobilization Sec 01505														20	49	23-Oct-13	19-Nov-13	29-Oct-13	05-Jan-14	\$51,292	\$51,292	0	100%								
MOB-04	Engineers & Contractors Field Offices	5	22	14-Nov-13	19-Nov-13	29-Oct-13	24-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-01	Insurances & Security Premiums	1	25	23-Oct-13	23-Oct-13	01-Nov-13	01-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-03	Contractors storage yards	10	10	23-Oct-13	03-Nov-13	10-Nov-13	21-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-07	Mobilize Equipment and IT Facilities	5	37	14-Nov-13	19-Nov-13	11-Nov-13	05-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-05	Site Condition Surveys	16	14	23-Oct-13	10-Nov-13	17-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-06	Establish Safety Programs	12	14	23-Oct-13	05-Nov-13	17-Nov-13	03-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-02	Project Signs	3	6	11-Nov-13	13-Nov-13	25-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
MOB-08	Temporary Construction Facilities	11	1	04-Nov-13	16-Nov-13	30-Nov-13	30-Nov-13	\$51,292	\$51,292	0	100%	0	USAID 6-days																		
Submittals														179	156	23-Oct-13	01-Jul-14	23-Oct-13		\$0	\$0	21	0%	3							
Preconstruction Submittals														82	90	23-Oct-13	13-Feb-14	23-Oct-13	26-Feb-14	\$0	\$0	0	0%								
PRE-SUB-15	Bank guarantee	4	2	23-Oct-13	27-Oct-13	23-Oct-13	25-Oct-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-15.5	Bank guarantee approval	12	29	28-Oct-13	10-Nov-13	25-Oct-13	28-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-17	Key Personnel	5	2	23-Oct-13	28-Oct-13	02-Nov-13	04-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-01	Submittals Schedule	5	25	23-Oct-13	28-Oct-13	03-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-17.5	Key Personnel approval	12	8	29-Oct-13	11-Nov-13	04-Nov-13	13-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-02	30-Day Schedule	2	2	23-Oct-13	24-Oct-13	04-Nov-13	05-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-02.5	30-Day Schedule approval	12	4	26-Oct-13	07-Nov-13	05-Nov-13	10-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-11	Subcontractors profile	12	1	23-Oct-13	05-Nov-13	09-Nov-13	10-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-11.5	Subcontractors profile approval	12	1	06-Nov-13	19-Nov-13	10-Nov-13	11-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-08	Engineer's Field Offices, Equip. & Service	7	1	23-Oct-13	30-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-05	60 Day Operation Plan	2	2	23-Oct-13	24-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-14	Dilapidation Survey	10	1	23-Oct-13	03-Nov-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-18	Office layout	5	1	23-Oct-13	28-Oct-13	15-Nov-13	17-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-05.5	60 Day Operation Plan approval	12	3	26-Oct-13	07-Nov-13	17-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-08.5	Engineer's Field Offices, Equip. & Service approval	12	1	31-Oct-13	13-Nov-13	17-Nov-13	18-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-14.5	Dilapidation Survey approval	12	3	04-Nov-13	17-Nov-13	17-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-18.5	Office layout approval	12	1	29-Oct-13	11-Nov-13	17-Nov-13	18-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-03	Project Signs	4	1	23-Oct-13	27-Oct-13	19-Nov-13	20-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-03.5	Project Signs approval	12	4	28-Oct-13	10-Nov-13	20-Nov-13	25-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-09	CPM Construction Schedule (Baseline)	12	36	23-Oct-13	05-Nov-13	20-Nov-13	15-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-04	Quality Control Plan & testing laboratory	4	25	23-Oct-13	27-Oct-13	22-Nov-13	29-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-06	Environmental Mitigation and Monitoring Plan	4	1	23-Oct-13	27-Oct-13	23-Nov-13	24-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-06.5	Environmental Mitigation and Monitoring Plan approval	12	3	28-Oct-13	10-Nov-13	24-Nov-13	27-Nov-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-10	Safety Plan	12	11	23-Oct-13	05-Nov-13	24-Nov-13	08-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-07.5	Traffic Plan approval Segment A	12	6	06-Nov-13	19-Nov-13	26-Nov-13	03-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-07	Traffic Plan Segment A	12	5	23-Oct-13	05-Nov-13	26-Nov-13	02-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-12	General construction method statement	10	21	23-Oct-13	03-Nov-13	27-Nov-13	28-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-12.5	General construction method statement approval	12	6	04-Nov-13	17-Nov-13	28-Nov-13	05-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-01.5	Submittals Schedule approval	12	15	29-Oct-13	11-Nov-13	02-Dec-13	23-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-10.5	Safety Plan approval	12	8	06-Nov-13	19-Nov-13	08-Dec-13	18-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-16	List of Permits and Licenses	5	11	23-Oct-13	28-Oct-13	11-Dec-13	31-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-13	Construction Risk Management Program	5	35	23-Oct-13	28-Oct-13	16-Dec-13	17-Feb-14	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-13.5	Construction Risk Management Program approval	12	6	29-Oct-13	11-Nov-13	17-Dec-13	30-Dec-13	\$0	\$0	0	100%	0	USAID 6-days																		
PRE-SUB-04.5	Quality Control Plan & testing laboratory approval	12	10	28-Oct-13	10-Nov-13	29-Dec-13	19-Jan-14	\$0	\$0	0	100%	0	USAID 6-days																		



Activity ID	Activity Name	Original Duration	Actual Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	BL Project Total Cost	Actual Total Cost	Remaining Duration	Performance % Complete	Total Float	Calendar	2013			2014						
														Qtr 4			Qtr 1			Qtr 2			
														Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
Road Works Station 1+200 to station 1+650																							
Earth Works																							
VO0050	Lowering Water Network 3/4" + 2" + 6"	1	29	20-Mar-14	20-Apr-14	09-Mar-14	14-Apr-14	\$9,498	\$9,498	0	100%												
RD3-22	Excavation to specified levels	15	56	20-Mar-14	07-Apr-14	11-Mar-14	19-May-14	\$25,000	\$25,000	0	100%												
OBS0020	Work Stopped Due To Works Related to Electrical Company	3	6	20-Apr-14	22-Apr-14	18-Mar-14	25-Mar-14	\$0	\$0	0	100%												
RD3-23	Preparation, testing and Approval of Subgrade layer	5	24	08-Apr-14	13-Apr-14	20-Mar-14	19-Apr-14	\$0	\$0	0	100%												
Base Course Work and side walk																							
RD3-24	Supplying, Spreading, Compaction and Approval of 20 cm basecourse First layer	8	11	14-Apr-14	22-Apr-14	07-Apr-14	20-Apr-14	\$20,500	\$20,500	0	100%												
RD3-25	Supply & install curbstone	13	11	16-Apr-14	30-Apr-14	14-Apr-14	27-Apr-14	\$9,860	\$15,320	0	100%												
RD3-27	Supplying, Spreading, Compaction and Approval of 15 cm basecourse for sidev	5	5	22-Apr-14	28-Apr-14	22-Apr-14	28-Apr-14	\$4,000	\$3,560	0	100%												
RD3-29	Supplying, Spreading, Compaction and Approval of 20 cm basecourse Second	8	9	22-Apr-14	03-May-14	24-Apr-14	06-May-14	\$17,500	\$17,500	0	100%												
RD3-30	Construct 10cm-concrete Side walk	2	5	28-Apr-14	30-Apr-14	29-Apr-14	06-May-14	\$13,795	\$13,795	0	100%												
RD3-41	Adjustment works for all existing manholes	2	1	03-May-14	05-May-14	30-Apr-14	01-May-14	\$0	\$0	0	100%												
Asphalt Work																							
RD3-64	Spreading MCO (prime coat)	1	0	05-May-14	06-May-14	10-May-14	10-May-14	\$2,730	\$2,730	0	100%												
RD3-85	Supplying, spreading and compaction of 7 cm asphalt layer from	3	0	06-May-14	10-May-14	11-May-14	11-May-14	\$40,950	\$40,950	0	100%												
Road Works Station 1+650 to Station 2+320																							
Earth Works																							
SM	May 5 Site Memo	1	20	20-Apr-14	20-Apr-14	10-Apr-14	05-May-14	\$0	\$0	0	100%												
RD3-2	Excavation to specified levels	15	0	21-Apr-14	08-May-14	12-May-14	12-May-14	\$36,000	\$36,000	0	100%												
RD3-3	Preparation, testing and Approval of Subgrade layer	5	1	10-May-14	14-May-14	13-May-14	14-May-14	\$0	\$0	0	100%												
Base Course Work and side walk																							
RD3-04	Supplying, Spreading, Compaction of Basecourse Leveling Layer and Additiona	8	12	29-May-14	07-Jun-14	15-May-14		\$96,300	\$0	8	0%	0	USAID 6-days										
RD3-05	Supply & install curbstone	8	0	29-May-14	07-Jun-14			\$14,115	\$0	8	0%	0	USAID 6-days										
RD3-09	Supplying, Spreading, Compaction and Approval of 20 cm basecourse Second	8	0	08-Jun-14	16-Jun-14			\$54,000	\$0	8	0%	0	USAID 6-days										
RD3-07	Supplying, Spreading, Compaction and Approval of 15 cm basecourse for sidev	5	0	08-Jun-14	12-Jun-14			\$4,000	\$0	5	0%	6	USAID 6-days										
RD3-10	Construct 10cm-concrete Side walk	2	0	14-Jun-14	15-Jun-14			\$15,500	\$0	2	0%	6	USAID 6-days										
RD3-11	Adjustment works for all existing manholes	2	0	17-Jun-14	18-Jun-14			\$0	\$0	2	0%	0	USAID 6-days										
Asphalt Work																							
RD3-44	Spreading MCO (prime coat) from st. (1+640 to 2+146)	1	0	19-Jun-14	19-Jun-14			\$3,970	\$0	1	0%	0	USAID 6-days										
RD3-45	Supplying, spreading and compaction of 5 cm asphalt 2 layers from st. 1+640	2	0	21-Jun-14	22-Jun-14			\$84,000	\$0	2	0%	0	USAID 6-days										
RD3-65	5 cm Asphalt layer for side walk from station 1+650 to 1+800	2	0	21-Jun-14	22-Jun-14			\$33,600	\$0	2	0%	0	USAID 6-days										
Road Accessories																							
Steel Works																							
STW-00	Supply, install and fix galvanized steel guard rails from Station (0+035 to 0+110)	5	0	29-May-14	03-Jun-14			\$5,600	\$0	5	0%	15	USAID 6-days										
STW-03	Supply, install and fix galvanized steel handrails (0+350 to 0+365) and (0+110	5	0	04-Jun-14	09-Jun-14			\$26,350	\$0	5	0%	15	USAID 6-days										
Road Marking																							
RDM-00	Preparation works for road markings	1	0	23-Jun-14	23-Jun-14			\$22,000	\$0	1	0%	0	USAID 6-days										
RDM-01	Apply thermoplastic paints & fix cat eyes	3	0	24-Jun-14	26-Jun-14			\$7,800	\$0	3	0%	0	USAID 6-days										
Traffic signs																							
TRS-02	Supply and fix all required traffic signs	3	0	04-Jun-14	08-Jun-14			\$14,950	\$0	3	0%	14	USAID 6-days										
TRS-00	Preparation works for traffic signs	1	0	04-Jun-14	04-Jun-14			\$0	\$0	1	0%	16	USAID 6-days										
Proposed Additional Work																							
VO0000	RELOCATION OF WATER NETWORK FROM St(0+230) to St.(0+500)	4	3	01-Feb-14	04-Feb-14	11-Jan-14	14-Jan-14	\$8,259	\$8,259	0	100%												
VO0010	Milling and Overlay from Sta. 0+000 to 0-100	2	42	22-Mar-14	23-Mar-14	27-Feb-14	22-Apr-14	\$19,616	\$19,616	0	100%												
VO0070	Steel Gate / Future Duct / Manholes	1	10	29-May-14	29-May-14	05-Apr-14	16-Apr-14	\$12,389	\$12,389	0	100%												
VO0020	Asphalt Leveling Works from Sta. 0+000 to 0-100	1	1	20-Apr-14	20-Apr-14	21-Apr-14	22-Apr-14	\$112	\$0	0	100%												
SI001	Site Instructions of Gravity Walls & Parapets	1	25	29-May-14	29-May-14	29-Apr-14		\$85,000	\$51,000	0	60%	18	USAID 6-days										
VO0030	Milling 3 cm From station 2+150 to station 3+400	1	1	20-Apr-14	20-Apr-14	15-May-14	17-May-14	\$38,400	\$38,400	0	100%												
VO0040	Preparation Works for Paving Activities 2+150- 3+400	1	2	20-Apr-14	20-Apr-14	18-May-14	20-May-14	\$0	\$0	0	100%												
VO0060	Supplying, Spreading & Compacting Asphalt Layer 2+150 - 3+400	1	2	20-Apr-14	20-Apr-14	21-May-14	24-May-14	\$215,500	\$215,500	0	100%												
Handing over and Demobilization																							
HND-00	Handing over committee walkthrough & punch list	1	0	28-Jun-14	28-Jun-14			\$0	\$0	1	0%	0	USAID 6-days										
HND-01	Working on handing over comments	2	0	29-Jun-14	30-Jun-14			\$0	\$0	2	0%	0	USAID 6-days										
HND-02	Final acceptance certificate (End of the project)	1	0	01-Jul-14	01-Jul-14			\$0	\$0	1	0%	0	USAID 6-days										
HND-03	Demobilization	3	0	29-Jun-14	01-Jul-14			\$12,823	\$0	3	0%	0	USAID 6-days										




█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone



Annex C - Progress S - Curve

Planned vs Actual S-Curve





Annex D - Site Memos Log

Site Memo Log:
A. From Contractor to Engineer

SM No.	Subject	Date
SM-13-09-BDU-C-E-030	Handrails	June 02, 2014
SM-13-09-BDU-C-E-031	Response to SM 13-09-BDU-C-E-025	June 05, 2014
SM-13-09-BDU-C-E-032	Cat Eyes	June 05, 2014
SM-13-09-BDU-C-E-033	Response to SM 13-09-BDU-C-E-026	June 09, 2014
SM-13-09-BDU-C-E-034	Response to SM 13-09-BDU-C-E-033	June 26, 2014

B. From Engineer to Contractor

SM No.	Subject	Date
SM-13-09-BDU-E-C-025	Construction of stone wall from St. 1+960 to St. 1+992 LHS.	June 02, 2014
SM-13-09-BDU-E-C-026	Construction of retaining wall from St. 1+975 to St. 1+985 RHS.	June 08, 2014
SM-13-09-BDU-E-C-027	Response to SM 13-09-BDU-C-E-024	June 08, 2014
SM-13-09-BDU-E-C-028	Response to SM 13-09-BDU-C-E-025	June 08, 2014
SM-13-09-BDU-E-C-029	Response to SM 13-09-BDU-C-E-026	June 08, 2014
SM-13-09-BDU-E-C-030	Response to SM 13-09-BDU-C-E-027	June 08, 2014
SM-13-09-BDU-E-C-031	Response to SM 13-09-BDU-C-E-028	June 08, 2014
SM-13-09-BDU-E-C-032	Response to SM 13-09-BDU-C-E-029	June 08, 2014
SM-13-09-BDU-E-C-033	Construction of Sidewalks	June 19, 2014



Annex E - Inspection Request Log

Inspection Requests Log:

S. No.	Description	Submitting Date	Status
IR-13-00009-BDU-237-B	Compaction Test for Existing B.C from St. 2+150 to St. 2+310	June 8, 2014	A
IR-13-00009-BDU-234-B	Spread Prime Coat MCO from St. 2+150 to St. 2+310	June 27, 2014	A
IR-13-00009-BDU-233-C	Spread, Compact Asphalt Layer (5cm) from St. 2+150 to St. 2+310	June 27, 2014	A
IR-13-00009-BDU-245-A	Casting Concrete B-200 for the Last Part Second Stage of Gravity Wall from St. 2+080 to St. 2+110 RHS	June 1, 2014	A
IR-13-00009-BDU-246-A	Casting Concrete B-200 for the Third Part of Gravity Wall from St. (1+815) to St. (1+855) LHS	June 1, 2014	A
IR-13-00009-BDU-247-A	Casting Concrete B-200 for the Fourth Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 2, 2014	A
IR-13-00009-BDU-248-A	Casting Concrete B-200 for the Fifth Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 3, 2014	A
IR-13-00009-BDU-249-A	Check Levels for Curbstone from St. 1+650 to St. 1+700 LHS	June 3, 2014	A
IR-13-00009-BDU-250-A	Casting Reinforced Concrete B-250 for Side Walk from St. 1+635 to St. 1+700 LHS	June 3, 2014	A
IR-13-00009-BDU-251-A	Casting Concrete B-200 for Sixth Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 4, 2014	A
IR-13-00009-BDU-252-A	Insulation Works First Layer for Gravity Wall from St. 2+080 to St. 2+110 RHS	June 4, 2014	A
IR-13-00009-BDU-253-A	Insulation Works Second Layer for Gravity Wall from St. 2+080 to St. 2+110 RHS	June 4, 2014	A
IR-13-00009-BDU-254-A	Insulation Works First Layer for Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 4, 2014	A
IR-13-00009-BDU-255-A	Insulation Works Second Layer for Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 4, 2014	A
IR-13-00009-BDU-256-A	Casting Reinforced Concrete B-250 for Sidewalk from St. 1+690 to St. 1+710 RHS	June 4, 2014	C
IR-13-00009-BDU-256-B	Casting Reinforced Concrete B-250 for Sidewalk from St. 1+690 to St. 1+710 RHS	June 27, 2014	A
IR-13-00009-BDU-257-A	Installing Hand Rail from St. 1+068 to St. 1+078 LHS	June 4, 2014	A

IR-13-00009-BDU-258-A	Casting Concrete B-250 Protection Layer 10 cm for Guard Rail and Asphalt from St. 0+035 to St. 0+118 LHS	June 4, 2014	A
IR-13-00009-BDU-259-A	Painting for Curb Stone 1st White Layer from St. 0+160 to St. 0+250 LHS & RHS	June 4, 2014	C
IR-13-00009-BDU-259-B	Painting for Curb Stone 1st White Layer from St. 0+160 to St. 0+250 LHS & RHS	June 27, 2014	A
IR-13-00009-BDU-260-A	Casting Concrete B-200 for the Seventh Part of Gravity wall from St. 1+815 and St. 1+855 LHS	June 5, 2014	A
IR-13-00009-BDU-261-A	Insulation Works First Layer of the Second Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 5, 2014	A
IR-13-00009-BDU-262-A	Insulation Works Second Layer of the Second Part of Gravity Wall from St. 1+815 to St. 1+855 LHS	June 5, 2014	A
IR-13-00009-BDU-263-A	Casting Concrete B-250 for the First Part of Parapet over G.W from St. 1+815 to St. 1+855 LHS	June 5, 2014	C
IR-13-00009-BDU-263-B	Casting Concrete B-250 for the First Part of Parapet over G.W from St. 1+815 to St. 1+855 LHS	June 15, 2014	A
IR-13-00009-BDU-264-A	Casting Reinforced Concrete B-250 for Access Road at St. 0+490 LHS	June 5, 2014	A
IR-13-00009-BDU-265-A	Check Levels of Sub grade Layer from St. 2+090 to St. 2+150	June 7, 2014	A
IR-13-00009-BDU-266-A	Casting Reinforced Concrete B-250 for Foundation of Retaining Wall from St. 1+975 to St. 1+985 RHS	June 10, 2014	A
IR-13-00009-BDU-267-A	Casting Reinforced Concrete B-250 for Foundation of Parapet from St. 2+078 to St. 2+085 LHS	June 10, 2014	A
IR-13-00009-BDU-268-A	Check Level for B.C Layer from St. 1+650 to St. 1+810	June 10, 2014	A
IR-13-00009-BDU-269-A	Check Level for sub-Grade Layer from St. 1+820 to St. 1+880	June 11, 2014	A
IR-13-00009-BDU-270-A	Compaction Test for Sub-Grade Layer from St. 1+820 to St. 1+880	June 11, 2014	C
IR-13-00009-BDU-270-B	Compaction Test for Sub-Grade Layer from St. 1+820 to St. 1+880	June 27, 2014	A
IR-13-00009-BDU-271-A	Check Levels of Curbstone from St. 1+890 to St. 2+070 LHS	June 11, 2014	A
IR-13-00009-BDU-272-A	Casting Reinforced Concrete B-250 for the Parapet from St. 2+078 to St. 2+085 RHS	June 11, 2014	A
IR-13-00009-BDU-273-A	Installation Works & Casting Concrete for Handrail from St. 0+118 to St. 0+180 LHS	June 11, 2014	A
IR-13-00009-BDU-274-A	Compaction Test for Base Course Layer from St. 1+640 to St. 1+810	June 12, 2014	C
IR-13-00009-BDU-274-B	Compaction Test for Base Course	June 27, 2014	A

	Layer from St. 1+640 to St. 1+810		
IR-13-00009-BDU-275-A	Check Level for Base Course Layer from St. 1+810 to St. 2+070	June 12, 2014	A
IR-13-00009-BDU-276-A	Check Level for Curbstone from St. 1+810 to St. 1+890 & from St. 2+070 to St. 2+150	June 12, 2014	A
IR-13-00009-BDU-277-A	Compaction Test for Base Course Layer from St. 1+810 to St. 2+150	June 12, 2014	C
IR-13-00009-BDU-277-B	Compaction Test for Base Course Layer from St. 1+810 to St. 2+150	June 27, 2014	A
IR-13-00009-BDU-278-A	Spread MCO from St. 1+650 to St. 2+240	June 12, 2014	C
IR-13-00009-BDU-278-B	Spread MCO from St. 1+650 to St. 2+240	June 15, 2014	A
IR-13-00009-BDU-279-A	Casting Reinforced Concrete B-250 for the Second Part of R.W from St. 1+975 to St. 1+985 RHS	June 12, 2014	A
IR-13-00009-BDU-280-A	Casting Concrete B-250 for Sidewalks from St. 1+990 to St. 2+090 LHS	June 12, 2014	A
IR-13-00009-BDU-281-A	Casting Concrete B-250 for Sidewalks from St. 1+956 to St. 2+120 RHS	June 12, 2014	A
IR-13-00009-BDU-282-A	Casting Concrete for Handrails Foundation from St. 0+180 to St. 0+255 LHS	June 15, 2014	A
IR-13-00009-BDU-283-A	Spread & Compact 50 mm thick Bituminous Wearing Course from St. 1+650 to St. 2+242	June 16, 2014	A
IR-13-00009-BDU-284-A	Installation Works for Handrail from St. 0+180 to St. 0+262 LHS	June 17, 2014	A
IR-13-00009-BDU-285-A	Casting Reinforced Concrete B-250 for the Third Part of R.W from St. 1+975 to St. 1+985 RHS	June 18, 2014	A
IR-13-00009-BDU-286-A	Casting Reinforced Concrete B-250 for Parapet from St. 1+855 to St. 1+860 RHS	June 18, 2014	A
IR-13-00009-BDU-287-A	Casting Concrete for Traffic Signs Foundation from St. 0+000 to St. 1+200 RHS & LHS	June 18, 2014	C
IR-13-00009-BDU-287-B	Casting Concrete for Traffic Signs Foundation from St. 0+000 to St. 1+200 RHS & LHS	June 24, 2014	A
IR-13-00009-BDU-288-A	Casting Reinforced Concrete B-250 for Parapet Wall from St. 1+855 to St. 1+860 RHS	June 19, 2014	C
IR-13-00009-BDU-288-B	Casting Reinforced Concrete B-250 for Parapet Wall from St. 1+855 to St. 1+860 RHS	June 22, 2014	A
IR-13-00009-BDU-289-A	Casting Reinforced Concrete B-250 for Parapet from St. 1+975 to St. 1+985	June 19, 2014	C
IR-13-00009-BDU-289-B	Casting Reinforced Concrete B-250 for Parapet from St. 1+975 to St. 1+985	June 22, 2014	A
IR-13-00009-BDU-290-A	Casting Reinforced Concrete B-250 for Parapet from St. 0+965 to St. 0+972 RHS	June 19, 2014	A

IR-13-00009-BDU-292-A	Casting Concrete Layer 10 cm above Stone Wall from St. 1+873 to St. 1+902 LHS	June 19, 2014	C
IR-13-00009-BDU-292-B	Casting Concrete Layer 10 cm above Stone Wall from St. 1+960 to St. 1+990 LHS	June 22, 2014	A
IR-13-00009-BDU-293-A	Casting Concrete B-250 Backing Behind Curbstone from St. 1+810 to St. 1+860 LHS, St. 1+890 to St. 1+930 RHS & St. 2+010 to St. 2+040 LHS	June 22, 2014	A
IR-13-00009-BDU-294-A	Casting Concrete B-250 for Sidewalks from St. 1+810 to St. 1+860 LHS, St. 1+890 to St. 1+930 RHS & St. 2+010 to St. 2+040 LHS	June 23, 2014	A
IR-13-00009-BDU-295-A	Spreading RC2 from St. 1+620 to St. 2+310	June 23, 2014	C
IR-13-00009-BDU-295-B	Spreading RC2 from St. 1+620 to St. 2+310	June 30, 2014	A
IR-13-00009-BDU-296-A	Casting Concrete for Steps at St. 0+235 & St. 0+252 RHS	June 24, 2014	A
IR-13-00009-BDU-297-A	Casting Concrete for Parapet at St. 0+590 & St. 0+570 RHS	June 24, 2014	A
IR-13-00009-BDU-298-A	Casting Concrete for Parapet at St. 0+960 RHS	June 24, 2014	A
IR-13-00009-BDU-299-A	Casting Concrete 10 cm Protection Layer for Stone Wall at St. 0+300 RHS	June 24, 2014	A
IR-13-00009-BDU-300-A	Spread and Compact 50 mm Thick Bituminous Wearing Course from St. 1+618 to St. 1+950	June 25, 2014	A
IR-13-00009-BDU-301-A	Supply and Paint Thermoplastic Paints for Road from St. 0+000 to St. 1+620	June 26, 2014	A



Annex F - Submittal Log

Submittal Log:

No.	Submittal Code	Submitted Date	Description	Status	Date of CMC Response
1	SUB-13-00009-BDU-125B	June 29, 2014	Shop Drawing for Gravity Wall from St. (0+535) to St. (0+556)		Not Yet
2	SUB-13-00009-BDU-207A	May 14, 2014	Shop drawing for road painting 0+000-1+200	C	June 2, 2014
3	SUB-13-00009-BDU-207B	June 4, 2014	Shop drawing for road painting 0+000-1+200	C	June 11, 2014
4	SUB-13-00009-BDU-207C	June 12, 2014	Shop drawing for road painting 0+000-1+200	A	June 30, 2014
5	SUB-13-00009-BDU-217A	May 19, 2014	Shop drawing for painting from St. (1+200) to St. (1+600)	C	June 2, 2014
6	SUB-13-00009-BDU-217B	June 4, 2014	Shop drawing for painting from St. (1+200) to St. (1+600)	A	June 23, 2014
7	SUB-13-00009-BDU-218B	June 30, 2014	Modified proctor test report and density of soil test		Not Yet
8	SUB-13-00009-BDU-221B	May 26, 2014	Modified proctor testing report and compaction test	A	June 2, 2014
9	SUB-13-00009-BDU-223A	May 28, 2014	Shop drawing for gravity wall from St. (2+085) to St. (2+110) RHS	B	June 2, 2014
10	SUB-13-00009-BDU-224A	May 28, 2014	Concrete Compressive Strength	A	June 2, 2014
11	SUB-13-00009-BDU-225A	May 29, 2014	Shop drawing for gravity wall 1+815 - 1+855	B	June 3, 2014
12	SUB-13-00009-BDU-226A	May 29, 2014	Traffic Signs	B	June 5, 2014
13	SUB-13-00009-BDU-227A	May 29, 2014	Galvanized steel traffic poles 3"	C	June 5, 2014
14	SUB-13-00009-BDU-227B	June 8, 2014	Galvanized steel traffic poles 3"	C	June 18, 2014
15	SUB-13-00009-BDU-228A	May 29, 2014	Thermoplastic paint / CRYSTALEX	B	June 3, 2014
16	SUB-13-00009-BDU-229A	May 29, 2014	Cat Eyes	B	June 3, 2014
17	SUB-13-00009-BDU-230A	June 2, 2014	Asphalt Test 3/4" max. Aggregate Size	A	June 18, 2014
18	SUB-13-00009-BDU-231A	June 2, 2014	Concrete Compressive Strength	A	June 11, 2014
19	SUB-13-00009-BDU-232A	June 8, 2014	Modified proctor testing report and compaction test	A	June 11, 2014
20	SUB-13-00009-BDU-233A	June 8, 2014	Soil Aggregate material testing report	A	June 19, 2014
21	SUB-13-00009-BDU-234A	June 8, 2014	Concrete compressive strengths	A	June 11, 2014

22	SUB-13-00009-BDU-235A	June 8, 2014	Concrete compressive strengths	A	June 11, 2014
23	SUB-13-00009-BDU-236A	June 9, 2014	Shop drawing for retaining wall from St. (1+975) to St. (1+985) RHS	A	June 22, 2014
24	SUB-13-00009-BDU-237A	June 10, 2014	Revised time schedule	B	June 18, 2014
25	SUB-13-00009-BDU-238A	June 10, 2014	Asphalt cores test 3/4" max. aggregate size.	A	June 26, 2014
26	SUB-13-00009-BDU-239A	June 10, 2014	Concrete compressive strengths	A	June 11, 2014
27	SUB-13-00009-BDU-240A	June 17, 2014	Concrete compressive strengths	A	June 18, 2014
28	SUB-13-00009-BDU-241A	June 17, 2014	Concrete compressive strengths	A	June 18, 2014
29	SUB-13-00009-BDU-242A	June 17, 2014	Modified proctor testing report and density of soil test	A	June 18, 2014
30	SUB-13-00009-BDU-243A	June 17, 2014	Concrete compressive strengths	A	June 18, 2014
31	SUB-13-00009-BDU-244A	June 17, 2014	Density of soil test	A	June 18, 2014
32	SUB-13-00009-BDU-244B	June 30, 2014	Density of soil test		Not Yet
33	SUB-13-00009-BDU-245A	June 17, 2014	Soil Aggregate material testing report	A	June 18, 2014
34	SUB-13-00009-BDU-246A	June 18, 2014	Density of soil test	A	June 24, 2014
35	SUB-13-00009-BDU-247A	June 19, 2014	Shop drawing for Road painting from St. (1+600) to St. (2+150)	A	June 25, 2014
36	SUB-13-00009-BDU-247B	June 26, 2014	Shop drawing for Road painting from St. (1+600) to St. (2+150)	A	June 30, 2014
37	SUB-13-00009-BDU-248A	June 22, 2014	Concrete compressive strengths	A	June 24, 2014
38	SUB-13-00009-BDU-249A	June 24, 2014	Thioflex 600 to be applied to joints between 5 & 50mm.	B	June 29, 2014
39	SUB-13-00009-BDU-250A	June 24, 2014	Concrete compressive strengths	A	June 26, 2014
40	SUB-13-00009-BDU-251A	June 26, 2014	Asphalt cores test 3/4" max. aggregate size.	A	June 30, 2014
41	SUB-13-00009-BDU-252A	June 26, 2014	Concrete compressive strengths	A	June 29, 2014
42	SUB-13-00009-BDU-253A	June 29, 2014	Concrete compressive strengths	A	June 29, 2014
43	SUB-13-00009-BDU-254A	June 29, 2014	Concrete compressive strengths		Not Yet

A = No Exceptions Noted B = Make Corrections Noted C = Amend-Resubmit D = Reject-Resubmit E = Review Not Required



Annex G - Request for Information Log



RFI's Log:

No Requests for Information were issued during the reporting period



Annex H - Geo-MIS Data

**USAID WEST BANK/ GAZA
LOCAL CONTRACTOR PROGRAM
CONTRACT NO. AID-294-I-13-00002
TASK ORDER NO. AID-294-13-00009
TASK ORDER SHORT NAME: BDU
Temporaray Job Days Summary Report**

Task Order Name: BDU

PERIOD FROM: October 23,2013

Sub-project or Activity Name:BDU

PERIOD TO: April 30, 2014

CONTRACTOR: Saqqa and Khudary Co.Ltd

Date		Site Staff Job Days**					Total Job Days	No of Full Time Equivalent (FTE) Jobs in the Month*	Segregation By Gender		Notes of Comments
Month	Year	Management	Engineers	Skilled Labor	Unskilled Labor	Other			Female	Male	
October	2013	24.0			1.5		26	1	0	26	
November	2013	75.0	24.0	1.5	16.0	26.5	143	6	24	119	
December	2013	81.0	50.0	49.8	120.8	48.5	350	15	50	300	
January	2014	75.0	45.0	195.5	226.5	129.1	671	28	45	626	
February	2014	70.0	53.0	227.3	260.4	183.6	794	33	44	750	
March	2014	72.0	52.0	236.8	258.0	198.5	817	34	30	787	
April	2014	73.0	65.0	272.4	269.0	190.9	870	37	50	820	
May	2014	72.0	31.9	235.0	230.8	201.0	771	32	21	750	
June	2014	55.0	39.0	261.0	255.8	200.8	812	34	26	786	
July	2014						0	0			
August	2014						0	0			
September	2014						0	0			
Total of FY 2014							5254	220.7352941	290	4964	

Note :

* No of Full Time Equivalent (FTE) Jobs in the Month = Total Job Days / Avg. Days in the Month(23.8)

** This data collection sheet is for Palestinian staff only , experts and foreign employee shall not be included.

USAID WEST BANK/ GAZA
LOCAL CONTRACTOR PROGRAM
CONTRACT NO. : AID-294-I-13-00002
TASK ORDER NO. : AID-294-13-00009
TASK ORDER SHORT NAME: BDU
TEMPORARY JOB DAYS REPORT

Task Order Name: BDU
 Sub-project or Activity Name: BDU
 CONTRACTOR: Saqq and Khudary Co.
 SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																		
	Worker/Classification (Hours)											Man-days*					Gender		
	Management			Engineers		Skilled labor			Unskilled labor		Other		Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envt. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Plagman	Unskilled Labor									
October 1, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 2, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 3, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 4, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 5, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 6, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 7, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 8, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 9, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 10, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 11, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 12, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 13, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 14, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 15, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 16, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 17, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 18, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 19, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 20, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 21, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 22, 2013	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0	0	0	0	0		
October 23, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 24, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 25, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0
October 26, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 27, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 28, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 29, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 30, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
October 31, 2013	8	8	8	0	0	0	0	0	0	0	0	0	3	0	0	0	0	3	0
Total of Month													24	0	0	1.5	0	25.5	0

*Total Man-days = Total Hours / 8

** This data collection sheet is for Local (CCN) staff only , expatriate and third country national employee shall not be included.

USAID WEST BANK/ GAZA
LOCAL CONTRACTOR PROGRAM
CONTRACT NO. : AID-294-I-13-00002
TASK ORDER NO. : AID-294-13-00009
TASK ORDER SHORT NAME: BDU
TEMPORARY JOB DAYS REPORT

Task Order Name: BDU
 Sub-project or Activity Name: BDU
 CONTRACTOR: Saqq and Khudary Co.
 SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																			
	Worker/Classification (Hours)											Man-days*					Gender			
	Management			Engineers		Skilled labor			Unskilled labor		Other		Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female	
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers								
November 1, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	0	1	0	1	0
November 2, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 3, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 4, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 5, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 6, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 7, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 8, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	0
November 9, 2013	8	8	8	0	0	0	0	0	0	0	8	0	3	0	0	0	1	4	4	0
November 10, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 11, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 12, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 13, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 14, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	5	2
November 15, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	0
November 16, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 17, 2013	8	8	8	0	16	0	0	0	0	0	8	0	3	2	0	0	1	4	4	2
November 18, 2013	8	8	8	0	8	0	0	0	0	0	8	0	3	1	0	0	1	4	4	1
November 19, 2013	8	8	8	0	16	0	0	0	0	0	8	0	3	2	0	0	1	4	4	2
November 20, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	5	2
November 21, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	5	2
November 22, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	1	0	1	0	0
November 23, 2013	8	8	8	0	16	0	0	0	0	8	8	0	3	2	0	1	1	5	5	2
November 24, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	5	1
November 25, 2013	8	8	8	0	8	0	12	0	0	8	8	12	3	1	1.5	1	2.5	8	8	1
November 26, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	5	1
November 27, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	5	1
November 28, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	5	1
November 29, 2013	0	0	0	0	0	0	0	0	0	8	0	0	0	0	0	1	0	1	0	0
November 30, 2013	8	8	8	0	8	0	0	0	0	8	8	0	3	1	0	1	1	5	5	1
Total of Month													75	24	1.5	16	26.5	119	24	

* Total Man-days = Total Hours / 8

** This data collection sheet is for Local (CCN) staff only, expatriate and third country national employee shall not be included.

USAID WEST BANK/ GAZA
LOCAL CONTRACTOR PROGRAM
CONTRACT NO. : AID-294-I-13-00002
TASK ORDER NO. : AID-294-13-00009
TASK ORDER SHORT NAME: BDU
TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																			
	Worker/Classification (Hours)											Man-days*					Gender			
	Management			Engineers		Skilled labor			Unskilled labor		Other			Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envi. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers								
December 1, 2013	8	8	8	0	16	0	0	0	0	26	12	0	3	2	0	3.25	1.5	7.75	2	
December 2, 2013	8	8	8	0	16	0	0	0	0	24	8	0	3	2	0	3	1	7	2	
December 3, 2013	8	8	8	0	16	0	0	0	0	28	8	0	3	2	0	3.5	1	7.5	2	
December 4, 2013	8	8	8	0	16	0	3	0	0	36	8	0	3	2	0.375	4.5	1	8.875	2	
December 5, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 6, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	
December 7, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 8, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 9, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 10, 2013	8	8	8	0	8	0	0	0	0	20	8	0	3	1	0	2.5	1	6.5	1	
December 11, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 12, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 13, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	
December 14, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 15, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 16, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 17, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 18, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 19, 2013	8	8	8	0	16	0	0	0	0	12	8	0	3	2	0	1.5	1	5.5	2	
December 20, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	
December 21, 2013	8	8	8	0	16	0	0	0	0	20	8	0	3	2	0	2.5	1	6.5	2	
December 22, 2013	8	8	8	0	16	0	0	16	0	20	8	0	3	2	2	2.5	1	8.5	2	
December 23, 2013	8	8	8	0	8	0	16	24	0	44	8	40	3	1	5	5.5	6	19.5	1	
December 24, 2013	8	8	8	0	16	0	16	13	0	44	8	24	3	2	3.625	5.5	4	16.125	2	
December 25, 2013	8	8	8	0	16	8	16	14	0	68	8	16	3	2	4.75	8.5	3	19.25	2	
December 26, 2013	8	8	8	0	16	8	16	12	0	68	8	24	3	2	4.5	8.5	4	20	2	
December 27, 2013	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	0	1.5	0	
December 28, 2013	8	8	8	0	16	8	16	28	0	68	8	24	3	2	6.5	8.5	4	22	2	
December 29, 2013	8	8	8	0	16	8	16	28	0	68	8	24	3	2	6.5	8.5	4	22	2	
December 30, 2013	8	8	8	0	8	8	24	34	0	76	8	16	3	1	8.25	9.5	3	23.75	1	
December 31, 2013	8	8	8	0	8	8	48	10	0	76	8	0	3	1	8.25	9.5	1	21.75	1	
Total of Month													81	50	49.8	121	48.5	300	50	

* Total Man-days = Total Hours / 8

USAID WEST BANK/ GAZA
 LOCAL CONTRACTOR PROGRAM
 CONTRACT NO. : AID-294-13-00002
 TASK ORDER NO. : AID-294-13-00009
 TASK ORDER SHORT NAME: BDU
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																						
	Worker/Classification (Hours)														Man-days*					Gender			
	Management			Engineers		Skilled labor			Unskilled labor		Other						Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Envi. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard								
January 1, 2013	8	8	8	0	0	8	48	16	0	56	8	0	0	8	12	3	0	9	7	3.5	22.5	0	
January 2, 2013	8	8	8	0	0	8	24	16	32	48	8	6	0	8	12	3	0	6	10	4.25	23.25	0	
January 3, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 4, 2013	8	8	8	0	0	8	32	24	32	56	8	3	0	8	12	3	0	8	11	3.875	25.875	0	
January 5, 2013	8	8	8	0	16	8	32	23	32	32	8	0	0	8	12	3	2	7.875	8	3.5	22.375	2	
January 6, 2013	8	8	8	0	16	8	32	18	32	40	8	0	0	8	12	3	2	7.25	9	3.5	22.75	2	
January 7, 2013	8	8	8	0	16	8	32	26	32	40	8	4	0	8	12	3	2	8.25	9	4	24.25	2	
January 8, 2013	8	8	8	0	16	8	32	16	32	32	8	7	0	8	12	3	2	7	8	4.375	22.375	2	
January 9, 2013	8	8	8	0	16	8	32	16	32	32	8	8	0	8	12	3	2	7	8	4.5	22.5	2	
January 10, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 11, 2013	8	8	8	0	16	8	32	16	32	32	8	12	0	8	12	3	2	7	8	5	23	2	
January 12, 2013	8	8	8	0	16	8	32	21	32	40	8	4	0	8	12	3	2	7.625	9	4	23.625	2	
January 13, 2013	8	8	8	0	16	8	24	24	32	40	8	8	0	8	12	3	2	7	9	4.5	23.5	2	
January 14, 2013	8	8	8	0	16	8	24	28	32	32	8	8	0	8	12	3	2	7.5	8	4.5	23	2	
January 15, 2013	8	8	8	0	16	8	24	29	32	32	8	8	0	8	12	3	2	7.625	8	4.5	23.125	2	
January 16, 2013	8	8	8	0	16	8	8	19	32	16	8	8	0	8	12	3	2	4.375	6	4.5	17.875	2	
January 17, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 18, 2013	8	8	8	0	16	8	8	29	32	24	8	0	0	8	12	3	2	5.625	7	3.5	19.125	2	
January 19, 2013	8	8	8	0	8	8	16	30	40	16	16	24	0	8	12	3	1	6.75	7	7.5	24.25	1	
January 20, 2013	8	8	8	0	16	8	16	26	32	16	16	6	0	8	12	3	2	6.25	6	5.25	20.5	2	
January 21, 2013	8	8	8	0	16	8	24	24	32	40	16	7	0	8	12	3	2	7	9	5.375	24.375	2	
January 22, 2013	8	8	8	0	16	8	24	24	32	40	16	14	0	8	12	3	2	7	9	6.25	25.25	2	
January 23, 2013	8	8	8	0	16	8	32	29	32	48	16	6	0	8	12	3	2	8.625	10	5.25	26.875	2	
January 24, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
January 25, 2013	8	8	8	0	16	8	32	30	32	48	8	8	0	8	12	3	2	8.75	10	4.5	26.25	2	
January 26, 2013	8	8	8	0	16	8	32	30	32	48	8	8	0	8	12	3	2	8.75	10	4.5	26.25	2	
January 27, 2013	8	8	8	0	16	8	32	30	32	44	8	8	0	8	12	3	2	8.75	9.5	4.5	25.75	2	
January 28, 2013	8	0	8	0	16	8	32	30	32	48	8	8	0	8	12	2	2	8.75	10	4.5	25.25	2	
January 29, 2013	8	0	8	0	16	8	32	30	32	48	8	8	0	8	12	2	2	8.75	10	4.5	25.25	2	
January 30, 2013	8	0	8	0	16	8	32	32	40	48	16	16	8	8	12	2	2	9	11	7.5	29.5	2	
January 31, 2013	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
Total of Month															75	45	195.5	226.5	129.125	626.125	45		

USAID WEST BANK/ GAZA
 LOCAL CONTRACTOR PROGRAM
 CONTRACT NO. : AID-294-I-13-00002
 TASK ORDER NO. : AID-294-I-13-00009
 TASK ORDER SHORT NAME: BDU
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																						
	Worker/Classification (Hours)															Man-days*					Gender		
	Management			Engineers		Skilled labor			Unskilled labor		Other					Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female	
	Project Manager	Quality Control Manager	Safety & Loss Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Unskilled Labor	Unskilled Labor	Surveyor	Driver	Accountant	Office Boy	Security Guard								
February 1, 2014	0	8	8	0	16	8	40	30	40	56	16	18	8	8	12	2	2	9.75	12	7.75	31.5	2	
February 2, 2014	8	8	8	0	16	8	56	22	40	56	16	21	8	8	12	3	2	10.75	12	8.125	33.875	2	
February 3, 2014	8	8	8	0	16	8	56	24	40	56	16	20	8	8	12	3	2	11	12	8	34	2	
February 4, 2014	8	8	8	0	16	16	40	32	40	32	16	13	8	8	12	3	2	11	9	7.125	30.125	2	
February 5, 2014	8	8	8	0	16	16	48	24	40	40	16	12	0	0	12	3	2	11	10	5	29	2	
February 6, 2014	8	8	8	0	16	16	32	30	40	48	16	10	8	0	12	3	2	9.75	11	5.75	29.5	2	
February 7, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
February 8, 2014	8	8	8	0	16	16	64	28	40	88	16	16	0	0	12	3	2	13.5	16	5.5	38	2	
February 9, 2014	8	8	8	0	16	16	64	28	40	88	16	16	0	8	12	3	2	13.5	16	6.5	39	2	
February 10, 2014	8	8	8	0	16	8	64	22	40	80	16	12	0	8	12	3	2	11.75	15	6	35.75	2	
February 11, 2014	8	8	8	0	16	8	80	41	40	1	16	28	8	8	12	3	2	16.125	5.125	9	33.25	2	
February 12, 2014	8	8	8	0	16	8	40	32	40	64	16	14	8	8	12	3	2	10	13	7.25	33.25	2	
February 13, 2014	8	8	8	0	16	8	32	24	40	48	16	11	8	8	12	3	2	8	11	6.875	28.875	2	
February 14, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	1.5	1.5	0
February 15, 2014	8	0	8	0	16	8	32	24	40	48	16	0	8	8	12	2	2	8	11	5.5	26.5	2	
February 16, 2014	8	8	8	0	16	8	16	24	40	50	16	0	8	8	12	3	2	6	11.25	5.5	25.75	2	
February 17, 2014	8	8	8	0	8	8	24	24	40	56	16	18	8	8	12	3	1	7	12	7.75	29.75	1	
February 18, 2014	8	8	8	8	16	8	24	37	40	48	16	26	8	8	12	3	3	8.625	11	8.75	32.375	2	
February 19, 2014	8	8	8	8	16	8	16	21	40	32	16	19	8	8	12	3	3	5.625	9	7.875	26.5	2	
February 20, 2014	8	8	8	8	16	8	24	22	40	32	16	20	8	8	12	3	3	6.75	9	8	27.75	2	
February 21, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
February 22, 2014	8	8	8	8	16	8	24	29	40	32	8	24	8	8	12	3	3	7.625	9	7.5	28.125	2	
February 23, 2014	8	8	8	8	16	8	16	32	40	24	8	21	8	8	12	3	3	7	8	7.125	26.125	2	
February 24, 2014	8	8	8	8	16	8	24	32	40	32	16	40	8	8	12	3	3	8	9	10.5	31.5	2	
February 25, 2014	8	8	8	8	8	8	16	42	40	40	16	30	6	8	12	3	2	8.25	10	9	31.25	1	
February 26, 2014	8	8	8	8	8	8	24	22	40	32	16	22	6	8	12	3	2	6.75	9	8	27.75	1	
February 27, 2014	8	8	8	8	8	8	32	52	40	40	16	32	6	8	12	3	2	11.5	10	9.25	34.75	1	
February 28, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0	
Total of Month															70	53	227.25	260.375	183.625	750.25	44		

* Total Man-days = Total Hours / 8

In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports.
 Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA
 LOCAL CONTRACTOR PROGRAM
 CONTRACT NO. : AID-294-1-13-00002
 TASK ORDER NO. : AID-294-13-00009
 TASK ORDER SHORT NAME: BDU
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **															Man-days*					Gender	
	Worker/Classification (Hours)															Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Others	Male	Female
	Management			Engineers		Skilled labor			Unskilled labor		Other											
	Project Manager	Quality Control Manager	Safety/HR/Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Higness	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard							
March 1, 2014	8	8	8	8	8	8	32	36	40	32	16	28	6	8	12	3	2	9.5	9	8.75	31.25	1
March 2, 2014	8	8	8	8	8	8	24	32	40	32	16	32	8	8	12	3	2	8	9	9.5	30.5	1
March 3, 2014	8	8	8	8	8	8	32	45	40	40	16	32	6	8	12	3	2	10.625	10	9.25	33.875	1
March 4, 2014	8	8	8	8	8	8	40	45	40	48	16	22	8	8	12	3	2	11.625	11	8.25	34.875	1
March 5, 2014	8	8	8	8	8	8	40	29	40	40	16	8	8	8	12	3	2	9.625	10	6.5	30.125	1
March 6, 2014	8	8	8	8	8	8	32	34	40	32	16	24	8	8	12	3	2	9.25	9	8.5	30.75	1
March 7, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 8, 2014	8	8	0	8	8	8	32	42	40	32	16	16	8	8	12	2	2	10.25	9	7.5	29.75	1
March 9, 2014	8	8	8	8	8	8	2	18	40	48	16	9	8	8	12	3	2	3.5	11	6.625	25.125	1
March 10, 2014	8	8	8	0	8	8	2	19	40	32	16	3	8	8	12	3	1	3.625	9	5.875	21.5	1
March 11, 2014	8	8	8	0	8	8	2	32	40	40	16	6	8	8	12	3	1	5.25	10	6.25	24.5	1
March 12, 2014	0	8	8	0	8	8	0	0	0	0	16	0	8	8	12	2	1	1	0	5.5	8.5	1
March 13, 2014	0	8	8	0	8	8	0	0	0	0	16	0	8	8	12	2	1	1	0	5.5	8.5	1
March 14, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 15, 2014	0	8	8	8	8	8	40	26	40	48	16	7	8	8	12	2	2	9.25	11	6.375	29.625	1
March 16, 2014	0	8	8	8	8	8	32	41	40	56	16	13	8	8	12	2	2	10.125	12	7.125	32.25	1
March 17, 2014	0	8	8	8	8	8	32	33	40	48	16	17	8	8	12	2	2	9.125	11	7.625	30.75	1
March 18, 2014	0	8	8	8	8	8	32	32	40	56	16	20	8	8	12	2	2	9	12	8	32	1
March 19, 2014	8	8	8	8	8	8	40	36	40	56	16	21	8	8	12	3	2	10.5	12	8.125	34.625	1
March 20, 2014	8	8	8	8	8	8	40	36	40	56	16	21	8	8	12	3	2	10.5	12	8.125	34.625	1
March 21, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 22, 2014	8	0	8	0	8	0	32	32	40	40	8	22	6	8	12	2	1	8	10	7	27	1
March 23, 2014	8	8	8	8	8	8	48	40	40	48	8	28	6	8	12	3	2	12	11	7.75	34.75	1
March 24, 2014	8	8	8	8	8	16	72	40	40	88	8	28	8	8	12	3	2	16	16	8	44	1
March 25, 2014	8	8	8	8	8	16	56	68	32	72	8	38	8	8	12	3	2	17.5	13	9.25	43.75	1
March 26, 2014	8	8	8	8	8	8	24	36	32	32	8	10	8	8	12	3	2	8.5	8	5.75	26.25	1
March 27, 2014	8	8	8	8	16	8	18	40	40	24	8	6	8	8	12	3	3	8.25	8	5.25	25.5	2
March 28, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
March 29, 2014	8	8	0	8	8	8	18	24	40	24	8	9	8	8	12	2	2	6.25	8	5.625	22.875	1
March 30, 2014	8	8	8	8	16	8	24	27	40	24	8	9	8	8	12	3	3	7.375	8	5.625	25	2
March 31, 2014	8	8	8	8	16	8	40	41	40	32	8	3	8	8	12	3	3	11.125	9	4.875	29	2
Total of Month																72	52	236.75	258	198.5	787.25	30

* Total Man-days = Total Hours / 8

In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports. Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA
 LOCAL CONTRACTOR PROGRAM
 CONTRACT NO. : AID-294-1-13-00002
 TASK ORDER NO. : AID-294-13-00009
 TASK ORDER SHORT NAME: BDU
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																					
	Worker/Classification (Hours)															Man-days*					Gender	
	Management			Engineers		Skilled labor			Unskilled labor		Other					Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Plumber	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard							
April 1, 2014	8	8	8	8	16	8	40	42	40	40	8	11	8	8	12	3	3	11.25	10	5.875	31.125	2
April 2, 2014	8	8	8	8	16	8	40	42	40	40	8	11	8	8	12	3	3	11.25	10	5.875	31.125	2
April 3, 2014	8	8	8	8	16	8	32	40	40	24	8	2	8	8	12	3	3	10	8	4.75	26.75	2
April 4, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 5, 2014	0	8	8	8	16	8	32	41	40	24	8	24	8	8	12	2	3	10.125	8	7.5	28.625	2
April 6, 2014	8	8	8	8	16	8	32	37	40	24	8	24	8	8	12	3	3	9.625	8	7.5	29.125	2
April 7, 2014	8	0	8	8	16	8	24	41	40	24	8	32	8	8	12	2	3	9.125	8	8.5	28.625	2
April 8, 2014	8	8	8	8	16	8	40	80	40	80	16	42	8	8	12	3	3	16	15	10.75	45.75	2
April 9, 2014	8	8	8	8	16	8	32	80	40	72	16	42	8	8	12	3	3	15	14	10.75	43.75	2
April 10, 2014	8	8	8	8	16	8	24	34	40	24	8	24	8	8	12	3	3	8.25	8	7.5	27.75	2
April 11, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 12, 2014	8	8	8	8	16	0	24	27	40	24	8	8	8	8	12	3	3	6.375	8	5.5	23.875	2
April 13, 2014	8	8	8	8	16	8	32	44	40	40	16	16	8	8	12	3	3	10.5	10	7.5	32	2
April 14, 2014	8	8	8	8	16	8	32	42	40	32	16	24	8	8	12	3	3	10.25	9	8.5	31.75	2
April 15, 2014	8	8	8	8	16	8	24	40	40	32	8	15	6	8	12	3	3	9	9	6.125	28.125	2
April 16, 2014	8	8	8	8	16	8	40	26	40	56	8	24	6	8	12	3	3	9.25	12	7.25	32.5	2
April 17, 2014	8	8	8	8	16	8	40	33	40	48	8	29	8	8	12	3	3	10.125	11	8.125	33.25	2
April 18, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 19, 2014	8	8	8	0	8	8	40	75	40	48	8	33	8	8	12	3	1	15.375	11	8.625	38	1
April 20, 2014	8	8	8	0	16	8	32	67	40	56	8	26	8	8	12	3	2	13.375	12	7.75	36.125	2
April 21, 2014	8	8	8	0	16	8	16	20	40	24	8	8	8	8	12	3	2	5.5	8	5.5	22	2
April 22, 2014	8	8	8	0	16	8	16	20	40	24	8	8	8	8	12	3	2	5.5	8	5.5	22	2
April 23, 2014	8	0	8	0	16	8	32	52	32	88	8	8	8	8	12	2	2	11.5	15	5.5	34	2
April 24, 2014	8	0	8	0	16	8	32	40	32	48	8	8	8	8	12	2	2	10	10	5.5	27.5	2
April 25, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
April 26, 2014	8	0	8	0	16	8	72	48	32	72	8	8	8	8	12	2	2	16	13	5.5	36.5	2
April 27, 2014	8	8	8	0	16	8	24	36	32	40	8	16	8	8	12	3	2	8.5	9	6.5	27	2
April 28, 2014	8	8	8	0	16	8	32	29	32	56	8	24	8	8	12	3	2	8.625	11	7.5	30.125	2
April 29, 2014	8	8	8	0	16	8	40	38	32	56	8	32	8	8	12	3	2	10.75	11	8.5	33.25	2
April 30, 2014	8	8	8	0	8	8	48	33	32	72	8	16	8	8	12	3	1	11.125	13	6.5	33.625	1
Total of Month																73	65	272.375	269	190.875	820.25	50

* Total Man-days = Total Hours / 8
 In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports.
 Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA
 LOCAL CONTRACTOR PROGRAM
 CONTRACT NO. : AID-294-I-13-00002
 TASK ORDER NO. : AID-294-I-13-00009
 TASK ORDER SHORT NAME: BDU
 TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																					
	Worker/Classification (Hours)															Man-days*					Gender	
	Management			Engineers		Skilled labor			Unskilled labor		Other					Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Plumber	Unskilled Labor	Surveyor	Drivers	Accountant	Office Boy	Security Guard							
May 1, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 2, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 3, 2014	8	8	8	0	8	8	48	29	32	72	16	13	8	8	12	3	1	10.625	13	7.125	33.75	1
May 4, 2014	8	8	8	0	8	8	32	21	32	56	16	13	8	8	12	3	1	7.625	11	7.125	28.75	1
May 5, 2014	8	8	8	0	8	8	16	23	32	40	16	8	8	8	12	3	1	5.875	9	6.5	24.375	1
May 6, 2014	8	8	8	0	8	8	16	13	32	24	16	13	8	8	12	3	1	4.625	7	7.125	21.75	1
May 7, 2014	8	8	8	0	8	8	32	21	32	48	16	12	8	8	12	3	1	7.625	10	7	27.625	1
May 8, 2014	8	8	8	0	8	8	0	0	40	0	16	8	8	8	12	3	1	1	5	6.5	15.5	1
May 9, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 10, 2014	8	8	8	0	8	8	32	34	32	48	8	19	8	8	12	3	1	9.25	10	6.875	29.125	1
May 11, 2014	8	8	8	0	8	8	56	43	32	72	8	4	8	8	12	3	1	13.375	13	5	34.375	1
May 12, 2014	8	8	8	8	8	8	40	28	32	56	8	29	8	8	12	3	2	9.5	11	8.125	32.625	1
May 13, 2014	8	8	8	8	8	8	16	21	32	32	16	24	8	8	12	3	2	5.625	8	8.5	26.125	1
May 14, 2014	8	8	8	6	8	8	16	23	32	24	16	23	8	8	12	3	1.75	5.875	7	8.375	25	1
May 15, 2014	8	8	8	6	8	8	16	23	32	24	16	23	8	8	12	3	1.75	5.875	7	8.375	25	1
May 16, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 17, 2014	8	0	8	6	8	8	16	23	32	24	16	23	8	8	12	2	1.75	5.875	7	8.375	24	1
May 18, 2014	8	8	8	6	8	8	40	32	32	48	16	16	8	8	12	3	1.75	10	10	7.5	31.25	1
May 19, 2014	8	8	8	6	8	8	32	28	32	32	16	16	8	8	12	3	1.75	8.5	8	7.5	27.75	1
May 20, 2014	8	8	8	6	8	8	40	74	32	32	16	32	8	8	12	3	1.75	15.25	8	9.5	36.5	1
May 21, 2014	8	8	8	8	8	8	40	78	32	32	16	24	8	8	12	3	2	15.75	8	8.5	36.25	1
May 22, 2014	8	8	8	8	8	8	63	116	63	48	16	39	8	8	12	3	2	23.375	13.875	10.375	51.625	1
May 23, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 24, 2014	0	8	8	8	0	8	63	116	63	48	16	39	8	8	12	2	1	23.375	13.875	10.375	50.625	0
May 25, 2014	8	8	8	0	0	8	24	16	32	32	16	5	8	8	12	3	0	6	8	6.125	23.125	0
May 26, 2014	8	8	8	1	0	8	24	30	32	32	16	5	8	8	12	3	0.125	7.75	8	6.125	25	0
May 27, 2014	8	8	8	1	8	8	24	17	32	32	16	20	8	8	12	3	1.125	6.125	8	8	25.25	1
May 28, 2014	8	8	8	1	8	8	32	38	32	40	16	32	8	8	12	3	1.125	9.75	9	9.5	31.375	1
May 29, 2014	8	8	8	8	8	8	32	30	32	40	16	22	8	8	12	3	2	8.75	9	8.25	30	1
May 30, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
May 31, 2014	0	8	8	0	0	8	32	21	32	40	8	6	8	8	12	2	0	7.625	9	5.25	23.875	0
Total of Month																72	31.875	235	230.75	201	749.625	21

* Total Man-days = Total Hours / 8
 In accordance to contract requirements and specifications, Contractors are requested to collect and report data on USAID Indicators using the attached Job-Days reports.
 Contractors are requested to conform to Contract specifications and carefully consider the below requirements:

USAID WEST BANK/ GAZA
LOCAL CONTRACTOR PROGRAM
CONTRACT NO. : AID-294-1-13-00002
TASK ORDER NO. : AID-294-13-00009
TASK ORDER SHORT NAME: BDU
TEMPORARY JOB DAYS REPORT

Task Order Name: BDU

Sub-project or Activity Name: BDU

CONTRACTOR: Saqq and Khudary Co.

SUBCONTRACTOR(s): NA

DATE	Site Staff Job Days **																					
	Worker/Classification (Hours)														Man-days*				Gender			
	Management		Engineers		Skilled labor		Unskilled labor		Other						Total Management	Total Engineers	Total Skilled	Total Unskilled	Total Other	Male	Female	
	Project Manager	Quality Control Manager	Safety & Env. Manager	Site Engineer	Office Engineer	Foreman	Skilled Labor	Equipment Operator	Flagman	Unskilled Labor	Surveyor	Drivers	Accountant	Office boy								Security Guard
June 1, 2014	8	8	8	0	8	8	32	19	32	40	16	6	8	8	12	3	1	7.375	9	6.25	25.625	1
June 2, 2014	8	8	8	0	8	8	40	16	32	48	16	24	8	8	12	3	1	8	10	8.5	29.5	1
June 3, 2014	8	8	8	0	8	8	40	28	32	56	16	24	8	8	12	3	1	9.5	11	8.5	32	1
June 4, 2014	8	8	8	0	8	8	40	20	32	56	16	16	8	8	12	3	1	8.5	11	7.5	30	1
June 5, 2014	8	8	8	0	8	8	32	31	32	40	16	16	8	8	12	3	1	8.875	9	7.5	28.375	1
June 6, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
June 7, 2014	8	8	8	8	8	8	32	42	32	48	16	16	8	8	12	3	2	10.25	10	7.5	31.75	1
June 8, 2014	8	8	8	0	8	8	40	40	32	64	16	16	8	8	12	3	1	11	12	7.5	33.5	1
June 9, 2014	0	8	8	0	8	8	40	35	32	64	16	15	8	8	12	2	1	10.375	12	7.375	31.75	1
June 10, 2014	8	8	8	0	8	8	48	46	32	64	16	15	8	8	12	3	1	12.75	12	7.375	35.125	1
June 11, 2014	8	8	8	0	8	8	32	38	32	40	16	24	8	8	12	3	1	9.75	9	8.5	30.25	1
June 12, 2014	8	8	8	0	8	8	32	32	32	40	16	16	8	8	12	3	1	9	9	7.5	28.5	1
June 13, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
June 14, 2014	8	0	0	0	8	8	32	40	32	40	16	16	8	8	12	1	1	10	9	7.5	27.5	1
June 15, 2014	8	0	0	0	8	8	56	40	32	56	16	16	8	8	12	1	1	13	11	7.5	32.5	1
June 16, 2014	8	0	0	8	8	8	64	56	40	40	16	35	8	8	12	1	2	16	10	9.875	37.875	1
June 17, 2014	8	0	0	8	8	8	40	26	32	32	24	16	8	8	12	1	2	9.25	8	8.5	27.75	1
June 18, 2014	8	0	0	0	8	8	40	26	24	40	16	16	8	8	12	1	1	9.25	8	7.5	25.75	1
June 19, 2014	8	0	0	8	8	8	32	30	24	40	16	15	8	8	12	1	2	8.75	8	7.375	26.125	1
June 20, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
June 21, 2014	8	0	0	8	8	8	40	29	24	56	16	16	8	8	12	1	2	9.625	10	7.5	29.125	1
June 22, 2014	8	0	0	8	8	8	40	22	24	48	8	14	8	8	12	1	2	8.75	9	6.25	26	1
June 23, 2014	8	0	0	8	8	8	56	22	24	64	8	14	8	8	12	1	2	10.75	11	6.25	30	1
June 24, 2014	8	0	0	8	8	8	48	22	24	56	8	14	8	8	12	1	2	9.75	10	6.25	28	1
June 25, 2014	8	0	0	8	8	8	75	65	24	70	8	43	8	8	12	1	2	18.5	11.75	9.875	42.125	1
June 26, 2014	8	8	8	8	8	8	40	16	24	48	8	8	8	8	12	3	2	8	9	5.5	26.5	1
June 27, 2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	1.5	1.5	0
June 28, 2014	8	8	8	8	8	8	40	16	24	48	8	43	8	8	12	3	2	8	9	9.875	30.875	1
June 29, 2014	8	8	8	8	8	8	40	16	24	48	8	8	8	8	12	3	2	8	9	5.5	26.5	1
June 30, 2014	8	8	8	8	8	8	40	16	24	48	8	8	8	8	12	3	2	8	9	5.5	26.5	1
Total of Month																55	39	261	256	201	785.5	26