

PO-AAN-149
ISN-31409

4970232/55

**PERUSAHAAN UMUM LISTRIK NEGARA
JAKARTA, INDONESIA**

**WEST JAVA
ELECTRIC TRANSMISSION PROJECT**

MONTHLY REPORT

MARCH 1978

WEST JAVA II PROJECT

CONTRACT NO. PJ 023/PST/75

AID LOAN NO. 497-W-032



CHAS. T. MAIN INTERNATIONAL, INC.

BOSTON MASSACHUSETTS U.S.A.

BANDUNG, INDONESIA

MAIN
Engineers

PERUSAHAAN UMUM LISTRIK NEGARA CONSULTANT
CHAS. T. MAIN INTERNATIONAL INC.
BANDUNG - TRONOLPOS 69, TEL. 26669, JL. PR. 2
JAKARTA - P.O. BOX 100, KEMESAYORAN, TEL. 27625, JL. WISAYA 1/31
SEMARANG - P.O. BOX 26, TEL. 27108, JL. SLAMET 1

27 May 1978

Letter No. B - 6744


Ir. Djurzan Hamid
PERUSAHAAN UMUM LISTRIK NEGARA
Proyek Induk Jaringan Jawa Parat & Jakarta Raya
Jl. Cililitan Besar 1
Jakarta.

Subject : Contract No. Pj.023/PST/75
Monthly Report

Dear Ir. Djurzan :

In accordance with Appendix V of the subject contract, enclosed are six (6) copies of our report for the month of March 1978.

Very truly yours,
CHAS. T. MAIN INTERNATIONAL INC.


C.J. Whitby
Manager of Administration

CJW/ns.-

cc. : DIRBANG - PLN Pusat
AID - Jakarta
MAIN - Boston
MAIN - Charlotte

WEST JAVA PROJECT - PHASE II

MONTHLY REPORT

MARCH 1978

A. PERSONNEL

1. ENGINEER

- a. On 2 February, ENGINEER requested from PLN the assignment of Mr. James P. Radda as Administrative Assistant, for both Projects.
- b. On 6 February, ENGINEER requested from PLN the assignment of Mr. William L. Rush as Construction Supervisor for the Project. On 15 March, PLN approved the assignment of Mr. Rush who is expected to join the Project shortly.
- c. On 8 March, ENGINEER requested from PLN the assignment of Mr. Dennis L. Hawks as Construction Supervisor for the Project. On 27 March, PLN approved the assignment of Mr. Hawks who is expected to join the Project shortly.
- d. End of the period strength was as follows :

<u>NAME</u>	<u>TITLE</u>	<u>ARRIVAL DATE</u>
H.W. De Klerk	Project Manager (1)	22 Nov. 1976
G.S. Landrith, Jr	Manager of Eng. and Const. (1)	30 Aug. 1977
C.J. Whitby	Manager of Administration (1)	10 Sep. 1974
C.W. Lake	Supervisor of Eq. and Maint. (1)	20 Mar. 1977
W.A. Villogas	Supervisor of Stores (1)	25 Jul. 1977
C.C. Guico	Electrical Engineer (1)	17 Sep. 1976
J.C. Harkey	Substation Engineer (1)	15 Oct. 1977
D.L. Frye	Transmission Engineer (1)	3 Jan. 1978

(3)	No. Pj.052/PST/78 Irby Construction Company Substation Equipment	11 March 1978 US \$ 4,981,321.52
(4)	No. Pj.053/PST/78 General Electric Company Substation Equipment	11 March 1978 US \$ 3,974,100.16
(5)	No. SPj.016/PLN/PI RING/77 Sumber Jaya Grounding Material	4 July 1977 Rp.54.245.000,- For Both Projects
(6)	No. Spj.017/PLN/PI RING/77 P.T. Arcon Stub Angles	13 August 1977 Rp.40.100.000,- For Both Projects

b. Contract Data (Pending Contracts)

(1) Power Line Carrier - No Report

C. CONFERENCES AND EVENTS

1. Project Meeting Number 10 was held 18 March. Progress reports were given on each phase of the Project operations.

D. PROBLEM AREAS

No Report

E. DESIGN AND FIELD PROGRESS

1. TRANSMISSION

a. A number of tower locations between Cigerolong and Bogor were finalized and incorporated into the Plan and Profile drawings.

- b. Tower leg extensions continue to be designed based on the staking notes.

2. SUBSTATIONS

- a. Preliminary Control House drawings were received from the Bandung Institute of Technology (ITB). After ENGINEER'S local review, the drawings were forwarded to ENGINEER'S Charlotte office for analysis.
- b. During the month, representatives of several of the PLN Consultants met in Paris to develop final quantities of relaying equipment to be supplied on West Java Substations.

F. TRAINING

- 1. The second eight-week course in tower erection training was started late in the month.