

PDAAN 227

4970262/53

ISN - 31517



REPUBLIC OF INDONESIA
MINISTRY OF PUBLIC WORKS
DIRECTORATE GENERAL CIPTA KARYA
DIRECTORATE OF SANITARY ENGINEERING

CONTRACT FOR CONSULTANT SERVICES
FOR
SURAKARTA WATER SYSTEM
NO. 01/WS-S/1/AID/78
AID LOAN 497-U-044

MONTHLY PROGRESS

REPORT NO. 9
JUNE 1979


BURNS & McDONNELL ENGINEERING COMPANY, INC.
AND
TRANS-ASIA ENGINEERING ASSOCIATES, INC.
A JOINT VENTURE

REPORT NO. 9

SURAKARTA WATER SYSTEM
CONSULTING ENGINEERING SERVICES

PROGRESS REPORT
FOR THE MONTH OF JUNE
1979

SUBMITTED BY :

A circular professional engineer seal for Thomas G. K. O'Donoghue. The seal contains the text "DONNELL" at the top, "Joint Venture" and "Surabaya, Jawa" in the middle, and "ENGINEER" at the bottom. The name "THOMAS G. K. O'DONOGHUE" is written across the seal, and "Chief Engineer" is written below it. A handwritten signature is scrawled over the seal.

THOMAS G. K. O'DONOGHUE
Chief Engineer

PREPARED BY :
BURNS & McDONNELL ENGINEERING CO., INC.
TRANS-ASIA ENGINEERING ASSOCIATES, INC.
A JOINT VENTURE .
KOTAK POS 105
SURAKARTA, INDONESIA

TABLE OF CONTENTS

SECTION		PAGE
1.	NARRATIVE SUMMARY	1
1A	GENERAL	1
2.	ADMINISTRATION	3
2A	SUBMISSION/APPROVALS	3
2B	CONFERENCES	3
3.	SCHEDULES	4
3A	PROGRESS	4
3B	WORK SCHEDULED FOR NEXT MONTH	5
4.	ENGINEERING AND MANAGEMENT	6
4A	CONSTRUCTION OF TRANSMISSION PIPELINE	6
4B	GROUNDWATER INVESTIGATION AND DEVELOPMENT	6
4C	MANAGEMENT ASSISTANCE TO SURAKARTA WATER ENTERPRISE	7
4D	OPERATION AND MAINTENANCE ASSISTANCE TO SURAKARTA WATER ENTERPRISE	7
5.	PERSONNEL	8
6.	APPENDIX	9 - 10 - 11

con.d/

111

TABLE OF CONTENTS
(Continued)

SECTION	
6.	APPENDIX
I	LETTERS SENT DURING JUNE
II	LETTERS RECEIVED DURING JUNE
III	REPORT OF MAN-MONTHS EXPENDED BY THE CONSULTANT
IV	REPORT OF ENGINEERING COSTS
V	ACTIVITY FLOW DIAGRAM CONSTRUCTION OF TRANSMISSION PIPELINE
VI	ACTIVITY FLOW DIAGRAM GROUNDWATER EXPLORATION AND DEVELOPMENT
VII	ACTIVITY FLOW DIAGRAM MANAGEMENT ASSISTANCE TO SURAKARTA WATER ENTERPRISE
VIII	ACTIVITY FLOW DIAGRAM OPERATION AND MAINTENANCE ASSISTANCE PROGRAM
IX	SCHEDULE OF ENGINEERING ACTIVITIES PERCENT COMPLETED END OF JUNE 1979
X	MEMORANDUM OF MONTHLY CONFERENCE
XI	MEMORANDUM OF CONFERENCE WITH BINA MARGA OF SURAKARTA
XII	MEETING AT KLATEN REGENT OFFICE
XIII	MEETING AT SEMARANG
XIV	HYDROGEOLOGICAL DATA

W

T A B L E O F C O N T E N T S

(Continued)

XV	MANAGEMENT ASSISTANCE REPORT FOR JUNE 1 TO JUNE 30, 1979
----	---

V

SECTION 1
NARRATIVE SUMMARY

1A GENERAL

TRANSPORTING OFF-SHORE PURCHASED MATERIALS

Unloading and transporting the first and second shipments of pipes and fittings from port of Semarang to Surakarta Storage Area is continuing, and the work is on schedule.

STORAGE AREA

Site preparation and construction of the access road are 60% complete.

TRANSMISSION PIPELINE

The revised Contract Document for the construction of the Transmission Pipeline sections A & B has been completed, and it will be forwarded to Cipta Karya early part of July 1979.

GROUNDWATER EXPLORATION PROGRAM

Consulting and coordination services is continuing. Resistivity Survey are 75% complete.

MANAGEMENT AND O & M ASSISTANCE PROGRAM

Formal and On-the-Job training program for all phases of Water Utility activities is continuing, and the work is on schedule.

OFF-SHORE PURCHASES

Three utility vehicles, supplied by the Rohan Company, will be ready for shipment in August 1979 E.T.A. mid of September 1979.

Advertisement for prospective suppliers for furnishing meter valves, saddlestops, etc. has been made on June 14, 1979.

Commenced to prepare technical specifications for the following items which to be purchased off-shore.

Laboratory Equipment

Leak Survey Equipment including Pipe Locator

Resistivity Survey Equipment

SECTION 2
ADMINISTRATION

2A SUBMISSION/APPROVALS

The Surakarta Water Enterprise Organization Manual were submitted to DSE on June 26, 1979.

Addendum # 1 an attachment to the tender documents for furnishing materials and equipment off-shore, were submitted to DSE on June 20, 1979.

Consultant's Invoice No. 8 for May 1979 U.S. Dollar Reimbursible Expenses was submitted to Cipta Karya on June 6, 1979.

2B CONFERENCES

2B1 Memorandum of Monthly Conference
Appendix. X

Memorandum of Conference with Bina Marga
Appendix. XI

Meeting at Klaten Regent Office
Appendix. XII

Meeting at Semarang
Appendix. XIII

SECTION 3
SCHEDULES

3A PROGRESS

3A1 ON-SHORE TRANSPORTATION OF OFF-SHORE
PURCHASED MATERIAL

Unloading and transporting the first and second shipments of pipes and appurtenances from Semarang Harbor to Surakarta Storage Area is 94% complete.

3A2 Tender Documents for the transportation of the last shipment of pipes and fittings will be ready for advertisement on July 15, 1979.

3A3 Tender Documents for the construction of the Transmission Pipeline sections A & B have been completed. Pipeline construction is scheduled to start on September 1, 1979 .

3A4 GROUNDWATER INVESTIGATION AND DEVELOPMENT

Hydrogeological Data and Resistivity Survey Analysis is on schedule and is 75% complete.

For administrative reasons :

Prequalifying, tendering and awarding Drilling Contract has been delayed. Estimated starting date will be March 1, 1979.

3A5 MANAGEMENT ASSISTANCE TO SURAKARTA WATER
ENTERPRISE

Surakarta Water Enterprise Organization Manual is complete, and was sent to the Enterprise for implementing the same. Progress is on schedule and the work is 50% complete.

**3A6 OPERATION AND MAINTENANCE TECHNICAL ASSISTANCE
TO SURAKARTA WATER ENTERPRISE**

Schedule of On-site and Classroom training program for O & M personnel is 75% complete, advisory work is on schedule.

3A7 WATER METER MAINTENANCE PROGRAM

Meter Maintenance Specialist's arrival will be delayed, until, new test equipment and new meters arrive in Solo. Work rescheduled to start October 1, 1979.

3A8 Overall progress on the project is 35% complete, and is 45 calendar days behind schedule.

3B WORK SCHEDULED FOR NEXT MONTH

Continue coordination of shipping, unloading and transporting off-shore purchased material.

Complete Tender Documents for transporting the last shipment of pipes and fittings. Assist for tendering, prepare report and recommendations and assist Cipta Karya for awarding the contract.

Continue Groundwater Data taking. Evaluate and interpret Resistivity Survey data.

Submit the revised contract documents for Cipta Karya and AID's approval. Continue investigation of prospective contractors for construction of Transmission Pipeline.

Assist in bid tendering.

Continue management advisory services to the Water Enterprise. Continue assistance and supervision on the General Accounting Work. Assist for implementing the Organization Manual.

Continue O & M assistance to the Water Enterprise. Complete the schedule of the On-site and Classroom training program. Assist and supervise the O & M building construction. Assist in starting the second O & M building construction.

SECTION 4
ENGINEERING AND MANAGEMENT

4A CONSTRUCTION OF TRANSMISSION PIPELINE

Land Easements for Right-of-Way

Design drawings showing recommended easement areas were presented to Bina Marga and all Regencies. The drawings incorporate revisions as requested. The Consultant received approval from the Regencies but, Bina Marga's permit still pending.

Off-shore Purchase of Pipeline Materials (Clow Corp.)

Awaiting the third shipment of pipes and fittings.

Assuming no delay in loading on ship at U.S. port, and 40 days ocean transit, the earliest possible arrival time at Semarang port is July 14, 1979.

On-shore Transportation of Off-shore Purchased Materials

Unloading and transporting the first and the second shipments of U.S. pipe furnished pipeline materials from Semarang port to Surakarta Storage Area is continuing and is 94% complete.

4B GROUNDWATER INVESTIGATION AND DEVELOPMENT

Hydrogeological data and interpretation of the first phase resistivity report is continuing. Work is on schedule.

See attached maps and report Appendix. XIV

4C MANAGEMENT ASSISTANCE PROGRAM

See attached report Appendix. XV

4D OPERATION AND MAINTENANCE ASSISTANCE PROGRAM

Assisted in planning a new building addition for the Surakarta Water Enterprise. A complete set of drawings were submitted to Cipta Karya for their comment and approval.

A schedule for On-site and Classroom training program for the O & M personnel is 75% complete, and detailed procedures on how to implement said schedule will be reviewed and discussed with all the personnel concerned.

Again, it is recommended that the Enterprise should hire 1 Bilingual Engineer with 1 or 2 years experience on Municipal Projects. Since, the Classroom and Training Program will be conducted in English, and there is no one in the Enterprise can speak the language, it is imperative that the Enterprise should look for someone, otherwise the program will be delayed.

SECTION 5
PERSONNEL

The Surakarta office personnel in June were as follows :

Thomas G. Fodor, Chief Engineer
arrived 25 December 1978 with spouse

Bernardo B. Bayongan, Management Specialist
arrived 5 November 1978

Joseph J. Palka, Drilling Specialist
arrived 22 March 1979
left 27 June 1979

A.F. Dengah, Counterpart Chief Engineer
arrived 8 November 1978

Suyatno Yuwono, Counterpart Hydrogeologist
arrived 5 January 1979

Mohammad Khalil, Materials Coordinator
arrived 2 October 1978

Dradjat Atmardjo, Office Manager
arrived 2 October 1978

Yonathan Djowie, Accountant
arrived 2 December 1978

Akhmad Arles, Draftsman
arrived 13 April 1979

Bambang Agus Salam, Inspector
arrived 1 May 1979

Mohammad Syarif Lembah, Inspector
arrived 1 May 1979

Aryani Karnasih, Administrative Clerk
hired 8 January 1979

Dewi Yuliatl, Typist
hired 7 February 1979

Rubiyo, Clerk
hired 1 November 1978

Djumhan Hardhy, Expeditor-
hired 2 January 1979

Pamudji Rahardjo, Driver
hired 2 October 1978

Budi Dwi Putranto, Driver
hired 4 January 1979

Suwarno Hadi, Office Boy
hired 1 November 1978

Mulyatmono, Watchman/Labourer
hired 9 October 1978

Harryanto Santoso, Interpreter/Labourer
hired 7 February 1979

Suparmanto Soekiman, Technical Translator
hired 14 February 1979

Ermita Thaher, Supply Clerk
hired 19 March 1979

Arum Munawar, Copy Machine Operator
hired 8 March 1978

Djoni Santoso, Driver
hired 1 May 1979

Gatot Bramono, Draftsman
hired 7 May 1979

Sutrisno, Driver
hired 2 April 1979

Sri Hartati, Secretary
hired 1 June 1979

LETTERS SENT DURING JUNE 1979

NUMBER & DATE	TO	FROM	SUBJECT
118/BM/TAE/SKA/79 31 May 1979	BM/TAE Jakarta	BM/TAE Surakarta	Monthly Account Report for the Month of May 1979
119/BM/TAE/SKA/79 1 June 1979	Ministry of Public Works Directorate General of Cipta Karya Directorate of Sanitary Engineering Jakarta	do	Monthly Report No. 8
120/BM/TAE/SKA/79 5 June 1979	Ministry of Public Works Directorate General of Cipta Karya Directorate of Sanitary Engineering Jakarta	do	Surakarta Water Project Monthly Progress Report No. 8
121/BM/TAE/SKA/79 5 June 1979	Dinas Peker- jaan Umum Propinsi Dati I Jawa Tengah Wilayah Surakarta	do	Transmission Main Design Drawings
122/BM/TAE/SKA/79 5 June 1979	Central Java Potable Water Project Semarang	do	Surakarta Water Enterprise O & M Facilities Design Drawings

LETTERS SENT DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
123/BM/TAE/SKA/79 11 June 1979	Ministry of Public Works Directorate General of Cipta Karya Directorate of Sanitary Engineering Jakarta	BM/TAE Surakarta	Monthly Progress Report No. 8 for May 1979
124/BM/TAE/SKA/79 12 June 1979	Central Java Potable Water Project Semarang	do	Personal
125/BM/TAE/SKA/79 15 June 1979	Burns & McDonnell Engineering Co., Inc. PO Box 173 Kansas City Mo. 64141 U.S.A.	do	Request for Handbooks
126/BM/TAE/SKA/79 15 June 1979	Head of Central Java Potable Water Project Semarang	do	Request for Leave for Mr. B. Bayongan
127/BM/TAE/SKA/79 15 June 1979	PT GEODATA PPM Building Jalan Menteng Raya no. 9 Jakarta	do	Submittal of Contract of Soil Resistivity Studies

LETTERS SENT DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
128/BM/TAE/SKA/79 20 June 1979	PT Sumber Tjipta Djaja Jalan Cikini Raya no. 38 Jakarta	BM/TAE Surakarta	Off-shore Purchased Materials
129/BM/TAE/SKA/79 21 June 1979	Ministry of Public Works Directorate General of Cipta Karya Directorate of Sanitary Engineering Jakarta	do	Surakarta Water Enterprise O & M Manual
130/BM/TAE/SKA/79 25 June 1979	Central Java Clean Water Project Semarang	do	Request for Mrs. Susilowa- ti for Occupying Room at Jl. Brig. Jen. Sudiarto no. 534 Surakarta
131/BM/TAE/SKA/79 26 June 1979	SGV & CO 4 th Floor Jl. Pattimura No. 20 Jakarta	do	Organization Manual of the Surakarta Water Enterprise

LETTERS SENT DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
132/BM/TAE/SKA/79 26 June 1979	Director of Surakarta Water Enter- prise Jl. Bali 2 A Surakarta	BM/TAE Surakarta	Organization Manual of the Surakarta Water Enterprise
133/BM/TAE/SKA/79 26 June 1979	Ministry of Public Works Directorate General of Cipta Karya Directorate of Sanitary Engineering Jakarta	do	Organization Manual of the Surakarta Water Enterprise
134/BM/TAE/SKA/79 28 June 1979	Central Java Clean Water Project Semarang	do	Plastic Binding Machine
135/BM/TAE/SKA/79 29 June 1979	BM/TAE Jakarta	do	Monthly Account Report for the Month of June 1979

LETTERS RECEIVED DURING JUNE 1979

NUMBER & DATE	TO	FROM	SUBJECT
30 May 1979	BM/TAE Surakarta	Burns & McDonnell Engineering Co., Inc. P O Box 173 Kansas City Mo. 64141 U.S.A.	Compliance Submittals Off-shore Purchased Materials List I
472/Um/BTKL/79 26 May 1979	do	Health Depart- ment of Indo- nesia Directorate of Health Service Directorate of Health Installation, Health Tech- nique of Yogya Area, Yogyakarta	Price List for Water Sample Analysis
54/Thn/VI/79 6 June 1979	do	Electrical Technique Bureau " Mataram " Jl. Ketandan no. 23 Surakarta	Change Electrical Meter for Mr. J. Palka's House

LETTERS RECEIVED DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
220/PAM/VI/79 7 June 1979	BM/TAE Surakarta	Central Java Potable Water Project Semarang	Preparation of Pipe Stacking
222/PAM.I/VI/79 9 June 1979	do	Surakarta Water Project Surakarta	Dispensation Request on Temporary Power Addition for Mr. J. Palka's House
June 1979	do	Central Java Potable Water Project Semarang	Invitation to Party
11 June 1979	do	Burns & McDonnell Engineering Co., Inc. PO Box 173 Kansas City Mo. 64141 U.S.A.	Correction for the Monthly Progress Report No. 7
155/PAB/JT/VI/79 16 June 1979	do	Central Java Potable Water Project Semarang	Invitation to the Monthly Progress Meeting

LETTERS RECEIVED DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
13 June 1979	BM/TAE Surakarta	Burns & McDonnell Engineering Co., Inc. PO Box 173. Kansas City Mo. 64141 U.S.A.	Compliance Submittals Off-shore Purchased Materials List K
159/PAB/JT/VI/79 19 June 1979	do	Central Java Potable Water Project Semarang	Request for Exit/Re-entry Permit for Mr. T.G.Fodor and Mr. B. Bayongan
164/PAB/JT/VI/79 20 June 1979	do	Central Java Potable Water Project Semarang	Storaging Technical Equipment
015/VI/1979 19 June 1979	do	PT GEODATA PPM Building 2 nd Floor Menteng Raya no. 9 Jakarta	Cost for Performing Subsurface Electrical Resistivity Studies
21 June 1979	do	U.D. Cahaya Rukma Jl. Pandana- ran no. 119 Semarang	Price of Plastic Binding Machine

LETTERS RECEIVED DURING JUNE 1979 (cont'd)

NUMBER & DATE	TO	FROM	SUBJECT
22 June 1979	BM/TAE Surakarta	Burns & McDonnell Engineering Co., Inc. PO Box 173 Kansas City Mo. 64141 U.S.A	Installation of screen pipes

SURAKARTA WATER PROJECT
REPORT OF MAN-MONTHS EXPENDED BY CONSULTANT
BURNS & McDONNELL/TRANS-ASIA ENGINEERING ASSOCIATES

CONTRACT NUMBER 01/15-S/AID/78 AID LOAN 497-LI-044	MAN - MONTHS			
	FOR JUNE , 1979	CUMULATIVE THROUGH 30 JUNE	% OF TOTAL SCHEDULE	TOTAL IN CONTRACT SCHEDULE
EXPATRIATES				
Principal Liaison Engineer	0 0.09	0.3 1.62	15 54	2 3
Procurement Engineer	0	6.5	100	6.5
Chief Engineer	0	7	35	20
Pipeline Engineer	0	0	0	16
Hydrogeologist	0	5.7	48	12
Drilling Specialist	0.8	2.8	23.3	12
Management Specialist	1	7.6	47.5	16
O & M Specialist	1	6.4	30.4	21
Meter Specialist	0	0	0	8
EXPATRIATE TOTAL	2.89	37.98	32.6	116.5
INDONESIAN PROFESSIONAL & TECHNICAL				
Counterpart Chief Engineer	1	7.6	38	20
Construction Supervisor	0	0	0	14
Hydrogeologist	1	5.8	38.6	15
Materials Coordinator	1	9	64.2	14
Inspectors	2	4	8.3	48
Draftsman	1	4	25	16
Translator	1	4.8	40	12
Accountant	1	7	31.8	22
INDON. PROF. & TECH.	8	42.2	26.2	161
INDONESIAN ADMINISTRATIVE				
Office Manager	1	9	45	20
Secretary	1	8	40	20
Typist	1	4.6	20.9	22
Clerks	3.8	20.5	46.5	44
Drivers	4	22	27.5	60
Laborers	4	28.3	17.6	160
ADMINISTRATIVE TOTAL	14.8	92.4	26.7	346

APPENDIX III

SURAKARTA WATER PROJECT
 REPORT OF ENGINEERING COSTS
 BURNS & MCDONNELL/TRANS-ASIA ENGINEERING ASSOC.


CONTRACT NO. 01/MS-S/AID/78 SICHD 26 OCT. 1978 START 1 JAN. 1978 END 31 JAN. 1981	REIMBURSABLE EXPENDITURES	JUNE, 1979	AMOUNT	% OF TOTAL BUDGET ESTIMATE	CUMULATIVE COSTS THROUGH		ESTIMATE
					JUNE, 1979	JUNE, 1979	
CONTRACT FOR		COSTS FOR	CUMULATIVE COSTS THROUGH	JUNE, 1979	AMOUNT RECEIVED IN JUNE	TOTAL AMOUNT RECEIVED THROUGH JUNE	% OF TOTAL BUDGET ESTIMATE
TOTAL BUDGET							
ESTIMATE FOR							
CONTRACT							

U S DOLLARS							
Salaries and Related Costs	14,860.06	216,873.77	35.3	16,451.06	202,013.71	32.9	5612.922
Transportation	617.93	11,482.47	18.9	-	10,864.54	17.9	60,638
Equipment	-	-	-	-	-	-	36,000
Miscellaneous	-	26,981	81.3	-	26,981	81.3	33,181
Training	-	-	-	-	-	-	14,544
Contingencies	-	-	-	-	-	-	75,729
TOTAL DOLLARS	15,477.99	255,337.24	30.6	16,451.06	239,859.25	28.8	5833,014

INDONESIAN RUPIAH							
Salaries	7,196,667	21,321,666	29.9	8,334,999	23,200,000	72.6	71,150,000
Transportation	1,892,947	12,320,119	43.6	7,831,333	16,832,820	67.2	29,195,000
Housing	-	23,200,000	72.6	-	23,200,000	72.6	31,950,000
Vehicle Costs	670,000	25,157,494	100.4	-	16,832,820	67.2	25,050,000
Equipment Costs	10,000	5,748,310	43.6	4,746,610	4,746,610	36.1	13,153,000
Miscellaneous	1,036,305	10,437,405	42.3	7,423,305	7,423,305	30.1	24,670,000
Contingencies	717,275	6,639,075	34.1	5,785,800	5,785,800	29.8	19,416,960
TOTAL RUPIAH	11,523,194	104,823,569	49.0	74,154,867	74,154,867	34.7	213,586,560


22

SURAKARTA WATER PROJECT ACTIVITY FLOW DIAGRAM (PERT) CONSTRUCTION OF TRANSMISSION PIPELINE




BURNS & McDONNELL ENGINEERING CO.
TRANS-ASIA ENGINEERING ASSOCIATES, INC

**SURAKARTA WATER PROJECT
ACTIVITY FLOW DIAGRAM (PERT)
GROUND WATER EXPLORATION AND DEVELOPMENT**




241

**SURAKARTA WATER PROJECT
ACTIVITY FLOW DIAGRAM (PERT)
MANAGEMENT ASSISTANCE TO SURAKARTA WATER ENTERPRISE**




57.

APPENDIX VII



**SURAKARTA WATER PROJECT
 SCHEDULE OF ENGINEERING ACTIVITIES
 PERCENT COMPLETED AT END OF JUNE 1979**



TRANS ASIA ENGINEERING ASSOCIATES INC.
 BURNS & MCDONNELL ENGINEERING CO.

MEMORANDUM OF MONTHLY CONFERENCE

Place : BM/TAE Office in Surakarta

Date : June 20, 1979

Attendance :

Mr. Aziz	Directorate of Sanitary Engineering
Mr. Suwandi Sanudi	Directorate of Sanitary Engineering
Mr. Robert E. Davis	USAID - Jakarta
Mr. Eddie S. Kristiawan	USAID - Jakarta
Mr. Krisno Darusman	Central Java Clean Water Project
Mr. Harsono	Central Java Clean Water Project
Mrs. Sumaryati	Central Java Clean Water Project
Mr. Djoko	Central Java Clean Water Project
Mr. Soedarta	Surakarta Water Enterprise
Mr. Soelarno	Surakarta Water Enterprise
Mr. F. Midgett	BM/TAE Jakarta
Mr. T. Fodor	BM/TAE Surakarta
Mr. A.F. Dengah	BM/TAE Surakarta
Mr. Suyatno Y.	BM/TAE Surakarta
Mr. B. Bayongan	BM/TAE Surakarta
Mr. J. Palka	BM/TAE Surakarta

Meeting opened at 10:00 a.m.

Tender Documents for drilling Test Wells were reviewed and discussed. Mr. Davis briefly explained the requirements on AID Financed Projects. In further discussion Mr. Davis stated that, AID Financed Projects generally require prequalification of prospective bidders for construction services. He requested that, the Consultant shall prepare a synopsis and prequalification questionnaire for AID's approval. After the submission, AID will arrange to have these Documents published in the Commerce Business Daily of the U.S. Dept. of Commerce and all other eligible countries.

27 27

Based upon the aboves, the Consultant opinion is that, a considerable time will ellapse, and the Project can'tnot proceed as scheduled.

Therefore : BM/TAE requested an approval for temporarily remove the Drilling Specialist from the Project, and reassign him when all the administrative requirements are resolved.

Further discussion was held over on the Consultant cost estimate which is nearly doubled over on the allocated budget. The Consultant explained the reasons of this overrun which is mainly due to the additional depth requirement to allocate potential aquifers.

Mr. Davis stated that, AID planning to have their own Hydrogeologist on the Project in September 1979 for reviewing the selected areas parallel with the Resistivity Survey reports. The Consultant has concurred.

Tender Documents for the construction of the Transmission Pipeline were reviewed and discussed. The Consultant reported one month slippage on the investigation of prospective Contractors, and also, one month slippage due to prequalification requirements bought up by USAID.

Written requests for permission to lay the Transmission Pipeline within their jurisdiction were sent to each Regency early part of June. Up to date , only Klaten Regency responded.

The conference ended at 12:30 p.m.

MEMORANDUM OF CONFERENCE
WITH BINA MARGA OF SURAKARTA

On June 1, 1979 a meeting with Bina Marga officials was held in their office in Surakarta. The scope of the proposed transmission pipeline construction were explained.

The discussion centered about Right-of-Way permit required prior commencing with the construction. BM/TAE outlined in detail the status of the problems and described design criteria being used.

Bina Marga offered suggestions concerning standard practices, inclusion of the future developments, currently, under consideration for enwidening the Surakarta-Yogya highway.

BM/TAE presented tentative plans, indicates the route of the pipeline passes through on properties under the jurisdiction of Bina Marga.

Bina Marga asked the Consultant to revise certain number of drawings suite to their general requirements, except for those minor areas requiring further study, Bina Marga concurred.

MEETING AT KLATEN REGENT OFFICE

Meeting held at : Klaten Regent's meeting room

Time : 9:10 am to 11:10 am

Date : June 13, 1979

Subject : TRANSMISSION RIGHT OF WAY THROUGH KLATEN REGENCY

Attendance : - Mr. Soemanto - Regent of Klaten
 - Mr. Soeprapto - Head of Development Division of Klaten
 - Mr. Wismadi - Head of Government Division of Klaten
 - Mr. Soemintardjo - Head of Public Works of Klaten
 - Mr. Soegijono - Head of Agraria, Klaten
 - Mr. Wibowo - Head of Klaten Water Office
 - Mr. Harsono - Central Java Water Project
 - Mr. AF Dengah - BM/TAE

TOPICS DISCUSSED :

The principal subject was the installation of the section of the proposed pipeline to be located within the Right-of-Way that under jurisdiction of Klaten Regency.

The Regent said that, the Department of Public Works has no objection to issue the Right - of - Way permit, if the requested minor correction to the Design Drawings was made.

BM/TAE has agreed to make certain revisions and resubmit the same prior July 10, 1979.

As soon as they received the corrected drawings a survey crew from D.P.W. will start to set Stake Markers for the proposed route of the pipeline, in cooperation with BM/TAE's personnel.

BM/TAE has requested permit for Drilling Test Wells at Klaten Regency.

The Regent has refused to issue the permit for the reason of that the new wells may outdraw the existing well production.

MEETING AT SEMARANG

Meeting held on Tuesday, June 26, 1979, at 10:00 a.m. to 11:00 a.m.
at Central Java Governor's Office, Semarang.

Attendance :

- Mayor of Surakarta & Staff
- Staff of Central Java Governor
- Staff of Surakarta Resident
- Regent of Klaten & Staff
- Central Java Public Works & Staff
- Central Java Clean Water Project & BM/TAE

Subject :

Confirmation on Central Java Governor's decision to give permission to city of Solo to use additional 250L/sec. of water from the Cokrotulung Spring.

The Regent of Klaten has approved the pipeline construction passes through on their properties. He expressed his concern over the facts that, since the city of Surakarta will consume an additional 250L/sec. of water previously has been used by Klaten, for irrigation purposes, and there is no any other sources for water other than drilling additional wells if is feasible.

Therefore, Central Java Public Works must allocate fund for Klaten, for drilling additional wells and Central Java Clean Water Project to submit Hydrogeological data of the region to Central Java Public Works and to the Governor of Central Java for further comments.

GROUNDWATER EXPLORATION

Monthly Report the first of June - the 30th of June 1979

I. INTRODUCTION

Based on the Preliminary Report of the Resistivity Investigation performed by P.T. GEODATA, the Consultant temporary conclusion is that the resistivity investigation can be grouped into two areas, as follows :

1. The Northern Area of Surakarta which is covering 17 sounding points (Plate 1)
2. The Southern and Southwest Area of Surakarta which is is consisting of 33 sounding points (Plate 1)

II. TENTATIVE SUB-SURFACE INTERPRETATION

The following interpretation is based on the preliminary report submitted by P.T. GEODATA in accordance with the work agreement No. 01/WS-S/1/AID/78.

The field measurement was performed using the " Wenner Method " on May 7, 1979 up to May 19, 1979.

The expected results of investigation using Wenner Method are as follows :

1. Sub-surface lithologic condition based on specific resistivity that can be detected by the instrument.
2. Estimating the water table depth.

The results of the interpretations are presented on the Geologic Section attached (plate 2, 3, 4, 5)

II 01 THE NORTHERN AREA OF SURAKARTA

Based on the result of temporary interpretation, a conclusion can be drawn that aquifer which may be expected is sandstone having specific resistivity of 5 - 10 Ohm - m, the sandstone is estimated to be derived from Kabuh Formation.

If the estimation is proved to be true, groundwater can be obtained at the depth of about 60 mt up to 150 mt deep. It is not recommended to take groundwater at the depth of less than 60 meters, because it is afraid of contaminated by the surface infiltration (plate 2+3).

Recharge is estimated to be coming from the east, recharge is also expected to be coming from the local rainfall (vertical infiltration). 2 (two) or 3 (three) aquifer layers are expected to be found, so that debit of 10 l/second is expected to be obtained from the well that will be bored at the depth of 125 - 150 mt.

II.02 THE SOUTH-WEST AREA OF SURAKARTA

Differing from the areas mentioned before, this area is proved to have better groundwater exploration prospect. The expected aquifer is sandstone estimated to possess 15 - 50 Ohm - m resistivity (plate 3 & 4) greater groundwater capacity is expected to be obtained from aquifer that is thick enough. More than 20 l/second water can be obtained from each test well of 60 - 125 mt deep.

Good aquifer depth is found at about 60 mt deep, especially in the north of Brambang River area (plate 4, Section IV - IV¹), as to the South of Brambang River Area, the good aquifer Depth for producing municipal water is at the depth of 100 mt. or deeper (plate 4, section V - VI¹). Recharge is expected to be coming from the slope of Mount Merapi, it is also expected to be coming from local rainfall.

II.03 THE SOUTHERN AREA OF SURAKARTA

The southern areas of Surakarta is also proved to have good prospects although the south-west area gives more promising prospects (plate 5). Heteraginous and the limited aquifer thickness hinder the effort of obtaining sufficient water, but it is expected to be able to obtain 10 l / second water at the depth of 125 meters in this area, for Test Well.

II.04 KAMPUNG IMPROVEMENT PROJECT

The proposed Test Well in Pucangsawit area appears to be good enough, from the resistivity interpretation, aquifer will be found from the depth of 60 mt. (plate 3, Section X - X¹). It is estimated that the good drilling to the depth of 125 mt. is reasonable for obtaining sufficient water.

III. CONCLUSION

III 01 THE NORTHERN AREA OF SURAKARTA

Test Well drilling on this area can be performed, good groundwater lies deep enough beneath, at the depth of about 150 mt, the Test Well will give good prospect.

III 02 THE SOUTHWEST AREA OF -SURAKARTA

This area appears to give best prospect in the groundwater exploration. Considering the resistivity interpretation, the northern area of Brambang River gives better prospect than the southern area of Brambang River (plate 1).

III 03 THE SOUTHERN AREA OF SURAKARTA

This area covering Pajang and its adjacent area, gives fairly good prospect also for groundwater exploration, more than one layer of aquifer will be discovered although not so thick, at the depth of 70 - 150 mt.

III 04 KAMPUNG IMPROVEMENT PROJECT

Pucang Sawit area is good enough for Test Well purpose, aquifer will be discovered at the depth of 60 - 125 mt., but consideration of the existing well situated north of this area (University Building) must be taken, because the highly pumping rate of these wells may be interfere each other.

IV RECOMMENDATIONS

This following recommendation is made, based on the recent data obtained, if some new data appear, it may be revised to be adjusted with the new data.

IV 01 DRILLING SITES

Based on geological condition, priority and purpose, three areas are proposed to be drilling locations, namely :

1. The Northern area of Surakarta
2. The Southwest area of Surakarta
3. The Southern and in the City limit of Surakarta.

IV 02 THE AMOUNT OF DRILLING WELLS

Considering the latest situation of the increasing drilling cost, inflation and limited budget, it is recommended that the amount of the proposed well will be as follows :

- 10 (ten) Test Wells
- 2 (two) Exploration Wells (continuous core sampling method), that will be utilized as Observation Well later.

The distribution of the preceding proposed wells are as follows :

1. It is considered to be better that for the Northern area of Surakarta, 2 (two) Test Wells and 1 (one) Exploration Well are to be drilled.
2. For Southwest area of Surakarta, 7 (seven) Test Wells and 1 (one) Exploration Well are proposed to be drilled.
3. For Kampung Improvement Project is proposed to drill 1 (one) Test Well in the Pucang Sawit area, or alternatively the Test Well is to be drilled near the existing deep well (Sangkrah or Kepatihan Well). That existing well will be utilized as an observation well, if the new Test Well is successful, it can be abandoned later.

IV 03 DEPTH AND SIZE OF THE WELLS

The depth of the Test Wells is recommended to be 125 mt. to 150 mt., using 12" diameter of upper casing and 8" diameter of lower casing is reasonable for producing water of 30 - 40 L/sec.

For the Exploration Well, 150 mt. depth. is required to obtain subsurface lithologic condition, drill in 3 1/4" diameter is suitable for continuous core sampling, and it will be reamed out to 6" diameter for Observation Well.

IV 04 RESISTIVITY INVESTIGATION

Stake out of all drilling sites will be given after completion of the Resistivity Study. Resistivity Investigation must be continued in the Southwest of Surakarta area, at least 20 sounding points are proposed. It is situated north of Brambang River (plate 1).

The reason of this recommendation is that, north of Brambang River area is much better than the south of Brambang River area, based on the previous resistivity interpretation (item 11.02).

WELL DRILLING PROGRAM

Considering the last information received and the drilling experience on the adjacent investigated area, the time needed for accomplishing 1 (one) Test Well of about 150 mt. deep is 60 - 90 days, or say 80 days.

Accomplishing one (1) Exploration Well of about 150 mt. deep is 45 days.

So that it will take 800 days to accomplish 10 (ten) Test Wells and 90 days to accomplish 2 (two) Exploration Wells until final Observation Well.

By using 4 drilling rigs simultaneously, 10 (ten) Test Wells can be finished in $\frac{800}{4}$ days = 200 days, or say 7.5 months including disturbances etc.

By using $\frac{4}{2}$ (two) drilling rigs simultaneously, 2 Exploration Wells can be finished in 1.5 month.

Mobilization take 0.5 month to perform, so the estimated total duration of drilling are : $7.5 + 1.5 + 0.5 = \underline{9.5 \text{ months}}$

Due to the additional equipment of 4 (four) drilling rigs working simultaneously, it requires additional personnels of 2 (two) Geologist Assistants and 2 (two) Drilling Specialist Assistants .

SURAKARTA WATER ENTERPRISE
MANAGEMENT ASSISTANCE PROGRAM
PROGRESS REPORT NO. 9

I. PERIOD COVERED

This report covers the period from June 1 to 30, 1979.

II. WORK DONE

A. General Accounting and Management Information

Assistance to the Accounting Staff in the general accounting work such as proper treatment of transactions, correct classification of accounts, and preparation of monthly financial reports. The May 1979 financial reports were finished and distributed to the various recipients on June 17, 1979.

B. Organization Manual

Prepared Organization Manual based on the organization structure approved by the representatives from Cipta Karya, USIAD, Surakarta Water Enterprise and the Consultant, during their meeting in Jakarta on May 22, 1979. The Organization Manual is composed of

the organization structure, see Exhibit 1, and the job descriptions of the various officers such as the Supervisory Board, Director, Chief of Division, Chief of Department, and Chief of Section as follows :

- o Supervisory Board
- o Director
- o Chief - Finance and Administration Division
 - o Chief - Finance Department
 - o Chief - Financial Planning and Budgeting Section
 - o Chief - Accounting Section
 - o Chief - Billing Section
 - o Chief - Collection Section
 - o Cashier
 - o Chief - Administration and Customers Relation Department
 - o Chief - General Administration and Personnel Section
 - o Chief - Purchasing Section
 - o Chief - Warehousing Section
 - o Chief - Customers Relation Section
 - o Chief - Meter Reading Section
- o Chief - Technical Division
 - o Chief - Production Department
 - o Officer in charge - Artesian Wells
 - o Officer in charge - Cokrotulung Spring
 - o Officer in charge - Laboratory
 - o Chief - Operations and Maintenance Department
 - o Chief - Transmission Line Section
 - o Chief - Distribution System, Connection and Metering Section
 - o Chief - Leak Survey Section
 - o Officer in charge - Swimming Pool

- o Chief Plant, Shop, and Building Department
 - o Chief - Meter Shop Section
 - o Chief - Repair Shop Section
 - o Chief - Equipment Maintenance Section
 - o Chief - Building Maintenance Section
- o Chief - Project Engineering, Design and Construction Department
 - o Chief - Design Section
 - o Chief - Drafting Section
 - o Chief - Contracts and Specifications Section
 - o Chief - Project Inspection Section

The Organization Manual was prepared in English and Bahasa Indonesia.

Initial copies were distributed to the following :

- o Ir. Oemarsidik Hadiusmoro, DSE, Cipta Karya
- o Director, Surakarta Water Enterprise
- o Chief - Finance and Administration Division, SWE
- o Chief - Technical Division, SWE
- o Chief Engineer (BM/TAE), Surakarta Water Project
- o SGV & CO.

C. Budgeting

Assisted and supervised the Financial Planning and Budgeting Section in the preparation of forms and worksheets needed in preparing the 1980 budget. These forms and worksheets were distributed to department heads and section heads together with the proper instructions on accomplishing them. Budget preparation shall be started on July 1979.

D. Starting June 1, 1979 the Water Enterprise adopted a new system in meter reading, billing and collection. The basic features and details of this system were already enumerated in my previous reports namely : Progress Report No. 5, dated March 1, 1979 and Progress Report No. 8, dated June 1, 1979.

As adopted in the new system the whole service area is divided into five districts. Reading of water meters shall be done according to district. Thus, reading of water meters of customers in District I shall be finished first before moving to District II and so on. Meter readers shall be rotated in their work assignment. Other activities such as bills preparation, bills examination, and bills distribution shall also be done by district.

Different collection due dates are assigned to each district. According to the policy of the Water Enterprise bills for a month shall become due the following month. Based on this policy bills for the month of June shall be collected in July without penalty charges. The consequence therefore, of this new system in relation to collection efficiency and work load distribution can be evaluated starting July 1979.

On various occasions during the month of June, I discussed with the officers and staff concerned in the meter reading, billing and collection, the different problems encountered in implementing the new system, as well as the solutions to these problems.

III. WORK PROGRESS -- MANAGEMENT ASSISTANCE PROGRAM

The management assistance program to the Surakarta Water Enterprise is on schedule. Presented in Exhibit 2 is the scope of work and its status as of June 30, 1979.

IV. PROGRAM FOR NEXT MONTH

- A. Continue monitoring implementation of the cycle billing system.
- B. Supervise preparation of the 1980 budget.
- C. Conduct test-check on meter reading.
- D. Assist preparation of monthly reports.

Copy to :


- 1. Ir. Oemarsidik Hadiusmoro DIPL, SE
Directorate General Cipta Karya
- 2. Bp. Soedarto, Director
Surakarta Water Enterprise
- 3. Central Java Potable Water Project, Surakarta
- 4. Central Java Potable Water Project, Semarang
- 5. USAID, Jakarta
- 6. BM/TAE Jakarta
- 7. SGV & CO.
- 8. File

42
42

SURAKARTA WATER ENTERPRISE
ORGANIZATION STRUCTURE

Exhibit

43



SURAKARTA WATER ENTERPRISE
MANAGEMENT ASSISTANCE PROGRAM

AS OF JUNE 30, 1979

<u>Phase of Work</u>	<u>Status and Comment</u>
1. Review existing organization structure	1. Done. The recommended organization structure was already approved by the representatives of Cipta Karya, USAID, SWE and the Consultant (BM/TAE) on May 22, 1979.
2. Develop basic organization manual in English and Bahasa Indonesia.	2. Done. Initial copies of the manual were distributed to the following: <ul style="list-style-type: none">o Director, Surakarta Water Enterpriseo Chief - Finance and Administration Division, Surakarta Water Enterpriseo Chief - Technical Division, Surakarta Water Enterpriseo Ir. Oemarsidik Hadasimoro, Directorate General Cipta Karyao Chief Engineer, BM/TAE, Surakarta Water Projecto SGV & CO.
3. Preparation of short-term and long-term staffing requirement	3. Done. Present personnel sufficient for the present operation. Additional personnel shall be hired as the need for them arises.

- | | |
|---|---|
| <p>4. Recommendations on salary structure</p> | <p>4. To do.</p> |
| <p>5. Assistance in verifying the inventory of existing assets</p> | <p>5. Done, Physical count of fixed assets was conducted on December 1978.</p> |
| <p>6. Review present accounting systems and identify systems requirement</p> | <p>6. Done, Recommendations to improve accounting system are incorporated in the design of the accounting and management information system.</p> |
| <p>7. Design manual in Bahasa Indonesia containing accrual accounting and management information systems covering the following :</p> | <p>7. Draft of manual already prepared and distributed to officers and staff of the Water Enterprise. The manual shall be finalized after the necessary changes during the implementation are effected.</p> |
| <p>a. General Accounting</p> | <p>a. Done, Implementation continuously being monitored.</p> |
| <p>b. Budgeting</p> | <p>b. Done, Preparation of 1980 budget to start on July 1979.</p> |
| <p>c. Meter Reading, Billing and Collection</p> | <p>c. Done, Cycle billing system started on June 1, 1979. Currently being monitored.</p> |
| <p>d. Disbursements</p> | <p>d. Done, Some materials needed for implementation still being prepared.</p> |
| <p>e. Fixed assets accounting</p> | <p>e. Partly being implemented, Draft of manual for fixed assets accounting is in progress of preparation.</p> |

45


- | | |
|---|--|
| f. Payroll | f. Done. Necessary materials being prepared, Can be fully implemented on July 1979. |
| g. Purchasing | g. Done. Procedures being monitored. |
| h. Inventory Control | h. Done. Some prescribed forms are not yet used, although the present forms being used contain the same information as the recommended ones. |
| i. Work Order & Construction | i. Done. |
| 8. Conduct classroom, on the job, and demonstration training on the management and accounting system | 8. Done. On the job training is continuously being done. Additional classroom trainings shall be conducted. |
| 9. Assistance in periodic preparation of financial statements, operating reports and budgets for the use of internal management | 9. Done. Continuously being done monthly. |
| 10. Assistance in analysing the financial reports and their actual use in managing the Enterprise. | 10. To do. |
| 11. Assistance in rationalizing the water rate structure, and water rate increases, if any. | 11. Done. Assisted SWE in formulating new water rate to take effect on January 1980. It is now being reviewed by the Supervisory Board. |


- | | |
|--|------------|
| 12. Assistance in the preparation of reporting requirements of the national government, lending agencies, and other entities. | 12. To do. |
| 13. Review training needs of management and staff. | 13. To do. |
| 14. Prepare a training program in the administrative and management aspect of water utility enterprise which takes advantage of programs to be conducted at the national and regional level. | 14. To do. |
| 15. Prepare system of monitoring the progress of training program and the performance of participants. | 15. To do. |


Pepe River

To Boyolali

Resistivity investigation must be continued in this location, at least 20 sounding points are required









BURNS & McDONNELL ENGINEERING COMPANY INC.
 TRANS-ASIA ENGINEERING ASSOCIATES INC.
 A JOINT VENTURE


**SURAKARTA WATER PROJECT
 RESISTIVITY LINES MAP**

VIII







LEGEND



CLAY OR TUFF



SANDSTONE



LAHARIC BRECCIA
WITH PEBBLES AND
SANDSTONE LAYERS

RESISTIVITY



< 5 ohm - m



5 - 15 ohm - m




> 15 ohm - m

WATER TABLE

GL. 8
97.11


VIII'




IX

GL. 14
99.52



resistivity (ohm - m)






GL.16
104.10

IX¹




<p>BURNS & McDONNELL ENGINEERING COMPANY INC TRANS-ASIA ENGINEERING ACCOSIATES INC A JOINT VENTURE</p> <p>SURAKARTA WATER PROJECT</p>		
<p>GEOLOGIC CROSS-SECTION VIII - VIII' AND IX - IX'</p> <p>BASED ON RESISTIVITY</p> <p>SCALE <u>HORIZONTAL 1 : 10.000</u> <u>VERTICAL 1 : 2 000</u></p>		
RESISTIVITY INVESTIGATED BY	PREPARED BY	APPROVED BY
P.T. GEODATA	PT GEODATA	
DATE :		


55



LEGEND



CLAY OR TUFF



SANDSTONE

RESISTIVITY

- ρ < 5 ohm - m
- ρ 5 - 10 ohm - m

56

Fla



GL 12

GL 15

200

5 10 50 100

5 10



LAHARIC BRECCIA
AND PEBBLES WITH
SANDSTONE LAYERS

$\rho = 15 \text{ ohm-m}$







WATER TABLE


III

GL. 50
96.24

X¹



40 225




GL 32
42 06

GL 38
141 97

Resistivity (ohm-m) ———


5 10 50 100

5 10 50 100




Cumulative curve (ohm-m) ———

LEGEND



TUFF WITH
LAYERS OF SAND



SANDSTONE




WATER TABLE

RESISTIVITY


ρ
5 - 15 ohm-m

σ
15 - 50 ohm-m



<p>BURNS & McDONNELL ENGINEERING COMPANY INC TRANS-ASIA ENGINEERING ACCOSIATES INC A JOINT VENTURE</p> <p>SURAKARTA WATER PROJECT</p>		
<p>GEOLOGIC CROSS-SECTION X - X' AND III - III' BASED ON RESISTIVITY</p> <p>SCALE <u>HORIZONTAL</u> 1 : 10.000 VERTICAL 1 : 2.000</p>		
RESISTIVITY INVESTIGATED BY	PREPARED BY	APPROVED BY
PT GEODATA	PT GEODATA	
DATE		

60




GL.30
154 14

GL.31
147 27

50 100 200

5 10 50 100 200

5 10



600

0 200 400 400

0 100

67


GL. 32
142 03

GL. 33
133 12

50 100

5 10 50 100

5 10 50






200 300

0 5 10 50 100

0 125 150

63




GL. 42
159 92

GL
15

5 10 50 100

5 10 50 100



200 400 600

0 300 600 900


GL. 44
146.29

5 10 50 100


5 10 50 100

25 250 375 5 125 250 375


LEGEND



TUFF WITH LAYER OF SAND



SANDSTONE




LAHARIC BRECCIA WITH LAYER OF PEBBLE

----- WATER TABLE

GL. 39
134 16

V'

5 10 50 100



BURNS & McDONNELL ENGINEERING COMPANY INC
TRANS-ASIA ENGINEERING ACCOSIATES INC
A JOINT VENTURE

SURAKARTA WATER PROJECT

GEOLOGIC CROSS-SECTION

IV - IV' AND V - V'

BASED ON RESISTIVITY

SCALE HORIZONTAL 1 : 10.000
VERTICAL 1 : 2.000

RESISTIVITY

0 5 - 15 ohm - m


0 15 - 50 ohm - m

0 50 ohm - m

RESISTIVITY INVESTIGATED BY PT. GEODATA	PREPARED BY PT. GEODATA	APPROVED BY
DATE		


67

VI







GL. 19
103 61

GL. 20
100 07



GL 21
94 04

VI¹




10

VII


GL 22
105 25

GL 23
103 00




GL. 24
93 81





GL. 25
96 4




GL 25
92 89



GL 26
92 89





LEGEND

<p></p> <p></p> <p></p> <p></p>	<p>TUFF WITH LAYERS OF SAND</p> <p>SANDSTONE</p> <p>LAHARIC BRECCIA WITH STONE</p> <p>WATER TABLE</p>	<p>RESISTIVITY</p> <p>ρ 5 - 15 ohm - m</p> <p>ρ 15 - 50 ohm - m</p> <p>ρ > 50 ohm - m</p>
---	---	---

<p>BURNS & McDONNELL ENGINEERING COMPANY INC TRANS-ASIA ENGINEERING ACCOSIATES INC A JOINT VENTURE</p>		
<p>SURAKARTA WATER PROJECT</p>		
<p>GEOLOGIC CROSS-SECTION VI - VI' AND VII - VII'</p>		
<p>BASED ON RESISTIVITY</p>		
<p>SCALE <u>HORIZONTAL</u> 1 : 10,000 <u>VERTICAL</u> 1 : 2,000</p>		
RESISTIVITY INVESTIGATED BY	PREPARED BY	APPROVED BY
PT. GEODATA	PT. GEODATA	
DATE:		

04