

Date Prepared: April 1, 1983
For Quarter Ending: March 31, 1983

TOGO
BAGUIDA PROTOTYPE
PROJECT N° 912-0007

QUARTERLY REPORT

A. Basic Information

No changes from last quarterly report. Disbursement of 7 million FCFA, approximately \$20,000 was made in January.

B. Status Summary

In contrast to the last quarter, little progress was made during this one. The main reason for this was the failure of the Minister of Finance to sign off on the construction contracts until well into March. As a result, construction could not be started and approximately 1 1/2 months was lost in the process.

C. Problems

It would appear that, although behind schedule, there should be no further problems in proceeding with construction.

D. Major Activities During Next Quarter

1. Construction

RHUDO/WA : WORKPLAN

Date Prepared : April 1, 1983

COUNTRY : TOGO

ACTIVITY : Baguida Prototype IIPUP Project

MBO : Program Implementation

- 1 . Signature of Project Agreement and AGETU/
CET sub-agreement 08/82
- 2 . Completion CPs 10/82
- 3 . Request for tenders for core house
construction 10/82
- 4 . Award of contracts 11/82
- 5 . Request for advance to begin mobilization 12/82
- 6 . Selection of consultant for publicity,
market study TDY 12/82
- 7 . Final signature of contracts 03/83
- 8 . Groundbreaking 03/83
- 9 . Arrival consultant for publicity market
study TDY 09/83
10. Completion construction activities 09/83
11. Demand study undertaken 09/83

12. Final Evaluation of IIPUP Project 10/83