

PD-ACG-858



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

FINAL REPORT

15th December 2004 – 31st December 2005



Prepared by:

CARE BHCSM

BEST AVAILABLE COPY

INFRASTRUCTURE REHABILITATION FOR MINORITY RETURN (IRMR)

Cooperative Agreement 168-A-00-05-00102-00

Reporting Period: 15th December 2004 – 31st December 2005

1.0 Project Objectives

Primary objectives:

1. Rehabilitation of electrical network systems in selected minority return areas.
2. Self-sustaining operation and maintenance of restored infrastructure.

Secondary objectives:

- Greater integration of MR communities
- Increased economic opportunity in the MR communities
- Favorable effects on social equity issues: gender, age and others

1.1 Summary

Taking into consideration nasty weather conditions (high snow) it was practically impossible to undertake any activities in the field in the first two months of project implementation (January and February 2005), so we spent that time for set up of the office and preparation activities.

There were coordination teams, consisted of representatives of responsible Elektrodistribucija branches, municipalities and CARE officers, established in all nine municipalities covered with this project.

There were also all steps in cooperation agreed and roles, rights and duties, not only for CARE as the holder of implementing body but also for all partners in implementation, defined (municipalities; Cantons: Sarajevo, Tuzla and Una-Sana, Elektro-Bijeljina, Elektrodistribucija Pale, Elektroprivreda BiH and Elektroprivreda HZ HB) and based on that tripartite agreements, respectively memorandums signed.

A particular accent was placed to assurance of project contribution, which will be more elaborated further in this report.

Beside the Cantons, municipalities and Elektrodistribucija, as very important partners in project implementation, there is also Mine Action Centre (MAC) BiH identified, and its branches in Sarajevo, Pale and Banja Luka contacted. List of returning municipalities with micro-locations for reconstruction of electrical network is immediately distributed to them. There are also priorities defined in accordance to findings regarding non-explosive war weapons.

After all these agreements a dynamic plan was produced and based on it all activities of implementation defined. (*Please see Appendix A Time Lines*)

2.0 Activities during Reporting Period

Table 1 shows activities for major outputs:

Activity No.	Activity
1	Obtain of MAC certificates regarding existing of mines
2	Field visit, survey, measuring, obtain of geodetically maps and collecting other necessary data
3	To complete all technical design and specifications for works
4	Revision of design and obtain approval from owner/operator(s)
5	Procurement, Bid Evaluation Process and Archiving
6	Supervision of works, monitor compliances and Certificate of Completion (Technical Handing Over) for completed works
7	Monitor process indicators
8	Following through agreements reached with all partners regarding contribution to the Project
9	Training to contractors on urban planning and environmental issues and environmental activities in accordance with 22CFR 216
10	Financial report

2.1 Obtain of MAC certificates regarding existing of mines

At the beginning of project implementation a set of meetings was held and priorities related to field reconnaissance in all municipalities of project implementation were agreed with the MAC BiH representatives. So the MAC Office Pale took over responsibility for field reconnaissance and provision of reports on mine existence in municipalities Bratunac, Srebrenica, Milici, Vlasenica, Visegrad and Ustipraca, and the MAC Office Sarajevo in municipalities Bihac, Drvar and Sanski Most.

Depending on terrain accessibility and general estimates of mine existence risks it was agreed to conduct reconnaissance in two phases so that the first phase includes all returning villages proposed by the project in municipalities Bratunac, Milici, Vlasenica, Ustipraca, Drvar, Bihac, Sanski Most and part of villages in municipalities Srebrenica and Visegrad, while the second phase would include remaining villages in municipalities Srebrenica and Visegrad.

It is needed to mention that CARE had an exceptionally good cooperation with the MAC BiH and that all certificates on mine existence were distributed on time what affected the whole project and contributed to implementation of the project within the planned timeframes.

2.2 Field visit, survey, measuring, obtain of geodetically maps, and collecting other necessary data

In accordance to regulations of Tripartite Agreements there were teams of experts, consisted of engineers of responsible Elektrodistribucija branches and CARE engineers, established. They gathered reports on security of reconstruction areas with regards to mine existence from the MAC BiH and then conducted data collection in the field (geodesic measures, identification and location of returning buildings...), relevant to provision of project documentation.

All reconnaissance and measuring have been conducted systematically in accordance to agreed timeframes produced in advance, so the timely performance of all following activities was ensured with that.

In performance of this activity all municipalities provided support in collection of geodetic maps and they all named an expert (geometer) for necessary measuring in the field.

2.3 To complete all technical design and specifications for works

Electro-Bijeljina, in cooperation with CARE engineers, produced project documentation for reconstruction of electrical networks in all returning villages in municipalities Bratunac, Srebrenica, Milici and Vlasenica.

Eektrodistribucija Pale, together with CARE engineers, produced project documentation for municipalities Visegrad and Ustipraca and Elektroprivreda BiH produced project documentation for reconstruction of electrical network in villages covered by this project, in municipalities Bihac and Sanski Most.

For reconstruction of electrical network in villages of Drvar area, project documentation was funded by the joint fund of Drvar Municipality and Elektroprivreda HZ HB.

In all these cases project documentation was produced by the experts who fulfill legal conditions to perform these activities.

With preparation of the project documentation all information, gathered in the field by measuring, were respected and for all details CARE engineers were consulted. Also all activities were performed systematically within the dynamic plan and defined timeframes.

2.4 Revision of design and obtain approval from owner/operator(s)

Revision and notarization of project documentation was done in all municipalities by professional committees, which consisted, beside municipal experts for urbanism and legal issues, of the electrical engineers who were not involved in provision of project documentation. All possible remarks submitted by the committee with regards to accuracy of technical documentation and meeting legal and technical conditions and regulations were accepted and corrections made so municipality issued permission for work performance based on notarized project documentation in all cases.

2.5 Procurement, Bid Evaluation Process and Archiving

Public call for pre-qualification of companies interested in reconstruction of electrical network within the IRMR CARE Project was announced (in daily newspaper both in Federation and Republic of Srpska) on 28th March 2005. A total of 28 companies from all over Bosnia and Herzegovina applied and after a process of selection based on defined criteria, 17 companies, that fulfilled all criteria in whole, were short-listed for tender.

Out of 17 mentioned companies, 6 companies were interested for competition in Federation only.

During opening and evaluation sessions the named Evaluation Committees followed USAID procurement guides so selection of contractors was done correctly and transparently for each contract and no one complaint was addressed to tender procedures. Reports with belonging documents for each opening and each evaluation session were produced and filed and they are available for monitoring and revision at any time.

The following table shows all interested and selected companies for tender competition with the scoring results.

No	Company	No of employees (pts)	Reference list (pts)	Skilled staff (pts)	Equipment (pts)	Value of contracted works (pts)	Balance of successfulness (pts)	Total (Pts)	Qualified
1.	Eling-Inzenjering" Teslić	30	15	20	20	5	20	110	Yes
2.	Umel-dalekovodmontaža Tuzla	30	8	20	20	5	20	103	Yes
3.	"Dalekovodizgradnja" doo Sarajevo	30	10	15	20	5	20	100	Yes
4.	"Elnos" doo Banja Luka	20	15	15	20	5	20	95	Yes
5.	"Daling" doo I Sarajevo	30	8	15	10	5	12	80	Yes
6.	„Energetic" Banja Luka	20	8	15	15	5	8	71	Yes
7.	"Siming trade" doo Foča	10	6	10	20	1	20	67	Yes
8.	„Mako" doo Doboj	20	4	5	20	0	15	64	Yes
9.	„Elektro-ruding inženjering" doo Zivinice	10	12	15	20	5	2	64	Yes
10.	"Eikom" Pale	10	6	15	5	3	20	59	Yes
11.	„Elprom-Zamboni" doo Maglaj	10	4	5	20	2	15	56	Yes
12.	"Comei" doo Sarajevo	10	8	5	20	3	2	48	Yes
13.	DI-AM Company doo Mostar	10	8	10	10	1	5	44	Yes
14.	"Elektro-obnova Pašalić" Bosanska Krupa	10	6	10	10	2	5	43	Yes
15.	„Elpos" doo Bosanska Krupa	10	6	20	5	0	2	43	Yes
16.	"SSELKO" Banja Luka	0	6	5	10	0	20	41	Yes
17.	"IGM Gradnja" Glamoč	10	4	5	20	0	2	41	Yes
18.	"Gromex" doo Srebrenik	20	0	0	20	0	20	60	No
19.	"Harysco" doo Sarajevo	20	0	5	20	0	2	47	No
20.	"OM Integral" Zvornik	10	4	15	5	4	2	40	No
21.	„Lord" doo Istocno Sarajevo	10	2	5	5	3	12	37	No
22.	„Elmont" doo Bijeljina	10	2	5	15	2	2	36	No
23.	"Gradel" doo Drvar	0	4	10	20	0	2	36	No
24.	"Elko-Maric" doo Mostar	10	4	10	2	5	2	33	No
25.	"Stanex" doo Zenica	10	10	0	5	5	2	32	No
26.	"Elmax-Z" Zvornik	0	2	10	5	0	2	19	No
27.	MTP-Music" doo Ključ;	0	2	0	5	2	2	11	No
28.	"Elektrotest" doo Sarajevo	0	2	5	0	1	0	8	No

There are companies numbered from 1 to 17 that fulfill criteria setup for acceptable contractors, while companies listed from 18 to 28 didn't meet required criteria for works needed in the IRMR Project, as seen in the above scoring list.

2.6 Supervision of works, monitor compliances

Supervision of all works was conducted by CARE engineers as well as engineers named by responsible Elektro distribucija branches for every area of reconstruction. All findings in the field as well as the official correspondence between service engineers and contractors were recorded in construction logs.

Also, all engineers produced regular weekly reports and submitted them to Project Manager for monitoring and filing.

After all activities, originally proposed by USAID for realization within the IRMR Project, were contracted, a certain amount of money was saved, and therefore a proposal for enlargement of the project activities, made by CARE, was submitted to USAID.

USAID approved enlarged activities as follows:

- Electrification of additional returning areas in:
 - Municipality Srebrenica, villages Pale and Orici
 - Municipality Bratunac, village Zapolje
 - Municipality Drvar, village Zaglavica

and

- Reconstruction of elementary school in the village Trnopolje, Municipality Prijedor.

Also, during realization of contracted works changes in volume of works, in some cases, were made because of increased interest for return. Therefore negotiations with contractors were conducted and annexes to contracts signed and additional buildings connected to reconstructed electrical network.

All contractors registered any possible change according to project documentation and submitted to competent Elektro distribucija branches and based on that there were projects of performed situation produced.

When the works were completed the internal technical inspection was performed, all possible remarks made and certain identified corrections requested within the defined timeframes. After that, the final technical inspections were conducted in the presence of municipal committees, and when positive opinion was expressed, usability permissions for reconstructed projects were issued by the municipal department for urbanism.

Table below shows volume of performed works in electrification of returning areas per contract

Municipality	# planned connections	# actually connections	# transformer stations constructed	# km of high voltage lines	# km of low voltage lines
Srebrenica	74	115	7	15,14	19,63
Bratunac	76	58	5	14,23	5,76
Milici	14	16	1	3,38	1,68
Vlasenica	48	42	4	5,14	5,47
Visegrad	40	53	2	1,66	9,68
Ustipraca	25	25	1	2,15	5,12
Drvar	52	102	6	12,62	18,60
Bihac	63	90	5	9,74	12
Sanski Most	25	27	2	4,64	7,90
SUM	418	528	33	68,70	85,84

WORKS CONTRACTS – IRMR PROJECT

No	Contract number	Subject of contract	Contractor	Value of contract (KM)	Remark
1	IRMR 01/05 Lot 1a, 1b	Bratunac (villages of Tegare & Orlica) Srebrenica (villages of Kutuzero, Bučje, Slapović & Lipovac)	"SIMING TRADE" d o o Foča	417.324,10 + * 21.305,80	Completed
2	IRMR 02/05 Lot 1c	Vlasenica (villages of Nedjeljišta & Donji Sadići)	"COMEL" d o o Sarajevo	132.711,90 + * 3.740,00	Completed
3	IRMR 03/05 Lot 1d	Bratunac (village of Podloznik) & Milići (village of Gerovi)	"MAKO" d o o Doboј	174.870,08 + * 11.669,35	Completed
4	IRMR 04/05	Drvar (village of Podovi)	"ELEKTRO-OBNOVA" PAŠALIĆ d o o Bosanska Krupa	274.541,60	Completed
5	IRMR 05/05 Lot 3a	Ustiprača (villages of Hrid, Gojčevići & Šovšići)	"DALING" d o o Ist. Sarajevo	152.424,70 = * 12.158,55	Completed
6	IRMR 06/05 Lot 01	Bihać (Veliki & Mali Cvjetnić)	"ELPOS" d o o Bosanska Krupa	418.031,51	Completed
7	IRMR 07/05 Lot 02	Sanski Most (village of Grdanovci I)	"MAKO" d o o Doboј	239.815,48	Completed
8	IRMR 08/05 Lot 5 a	Srebrenica (villages of Vučevac, Orahovica, Bojna, Stupine & Doze)	"COMEL" doo Sarajevo	154.021,16 + * 10.490,00	Completed
9	IRMR 09/05 Lot 5 b	Srebrenica (villages of Tokoljaci, Slatina & Gredina)	"SIMING TRADE" doo FOCA	234.246,38 + * 9.541,00	Completed
10	IRMR 10/05 Lot 3b	Višegrad (villages of Crijep, Kaoštice & Holijaci)	"DALING" d o o Ist. Sarajevo	216.856,45 + * 10.867,85	Completed
11	IRMR 11/05 lot 6b	Srebrenica (villages of Pale & Orici)	"MAKO" doo Doboј	150.721,88 + * 7.640,20	Completed
12	IRMR 12/05 lot 6a	Bratunac (village of Zapolje)	"Umel-Dalekovodmontaza" " doo Tuzla	135.856,72 + * 3.214,80	Completed
13	IRMR 13/05	Drvar (village of Zaglavica)	"DALING" doo Istocno Sarajeco	372.320,75	Completed
14	IRMR 14/05	Prijedor (Primary school in Trnopolje)	"ASTRA PLAN" doo Brcko	149.698,93 + * 30.685,00	Completed
15	IRMR 15/05	Vlasenica (Villages of Mramor and Dragasi)	"COMEL" doo Sarajevo	128.063,26 + * 4.700,00	Completed
16		Preparing of project documentation for reconstruction of school in Trnopolje	Fondacija povratak 98	2710.50	Completed

* Value of annexes (additional works) caused by increased scope of works

2.7 Monitor process indicators

The major evaluation methods planned for this project were interviews and questionnaires. Major data collection took place at the beginning of the project and at the close of the project. Baseline data assisted staff in beneficiary selection. Verification and final selection of project beneficiaries took place in a two-stage process. USAID had provided CARE with the number of beneficiaries selected in each village. Project staff had interviewed the Minority Representative in each village in order to draw up a list of all minority returnees and map the location of their houses. This was compared to the number of beneficiaries specified for each village by USAID. The interviews with the Minority Representatives were also used to gather information on technical issues related to project implementation and beneficiary selection. The Minority Representative questionnaire also gathered general information on the village, and factors supporting or hindering minority return (accessibility of schools, health care, economic opportunities, and quality of roads).

In the second phase of beneficiary verification and selection, village level information were verified and supplemented by a household questionnaire administered by project staff to each potential beneficiary. Following collection of household data in each village, the beneficiaries were selected. The two most important criteria for beneficiary were 1) was the beneficiary "real" returnee; 2) cost effectiveness to available budget. Households that did not demonstrate the intention to establish residency in the target area were excluded as beneficiaries. Some geographically isolated houses were also excluded as beneficiaries.

The household questionnaire administered at the start of the project provided baseline figures for the evaluation indicators (intermediate & final goal level) related to beneficiaries.

Different rates of return were achieved depending on the condition of the housing units at the start of the project. The housing units connected fall into to four categories:

1. Occupied finished houses
2. Unoccupied finished houses
3. Houses under construction at start of project
4. House sites (no structure or non-livable structure on site of pre-war house)

Rates of return by the end of the project have been achieved for each category of housing units. A sample of the evaluative surveys was used in analysis to measure change in the impact indicators.

Achievements:

1. Number of minority returnees in target areas increased with the tendency for continual increase as new projects started implementation in the target villages induced by electrical networks (UMCOR, HELP, UNDP... all focused on return).
2. Living conditions for minority returnees improved
68 km of high voltage electrical lines and 85,84 km of low voltage electrical lines have been built up. 33 transformer stations have been constructed. All lines, high and low, have been installed. 480 connections have been provided and around 1200 have benefited directly. The Primary School in Prijedor has been

reconstructed. Some roads have been rebuilt and contribution of local municipalities and Elektrodistribucija ensured.

(Please see Appendix B –List of beneficiaries)

2.8 Following through agreements reached with all partners regarding Contribution to the Project

At the beginning of project implementation the way of support to the project was agreed with all partners, and based on these agreements memorandums of understanding were produced with the exactly defined rights and duties of the signatories.

All municipalities supported implementation of the project through the following activities:

- Rehabilitation of access roads to returning settlements
- Solving property right disputes
- Issuing urbanism and building permits for reconstructed projects
- Support to ED in obtaining geodetic maps
- Establishing committees for revision and notarization of project documentation
- Participation in committee work in technical inspections of reconstructed houses

Beside mentioned activities Drvar Municipality supported this project through direct financial support in amount of 100,000.00 KM and Srebrenica Municipality in amount of 5,000.00 KM.

Electro-Bijeljina and Elektrodistribucija Pale supported implementation of the project through the following activities:

- Creation of project documentation
- Cutting weeds and preparation of routes for electrical network
- Provision of security during ongoing works
- Participation in committee for technical inspection of reconstructed projects
- Connection of all returnee buildings to reconstructed electrical network and procurement and installation of measuring instruments

Elektroprivreda BiH, beside the activities performed by Elektro-Bijeljina and ED Pale, provided its contribution to implementation of the IRMR project through completion of low-voltage electrical network, with material provided by CARE.

Elektroprivreda HZ HB, supported implementation of the IRMR project through the following activities:

- Contribution in funding project documentation
- Cutting weeds and preparation of route for electrical network
- Provision of security during work performance
- Connection of all returning buildings to reconstructed electrical networks
- Procurement and distribution of four transformers stations to the place of built

Canton Tuzla, Ministry for Development, Reconstruction and Return performed reconstruction of local road to the village Slatina in Srebrenica Municipality, which was practically impassable, as its contribution to the project implementation.

Canton Sarajevo, Ministry for Work, Social Policies, DPs and Refugees ensured direct financial support in amount of 100,000.00 KM, as its contribution to the IRMR Project.

Una-Sana Canton supported the IRMR Project by direct financial means in amount of 20,000.00 KM.

<i>Partner</i>	<i>Kind of support</i>	<i>Value of contribution in KM</i>
<i>Ministry for Reconstruction and Development of Canton Tuzla</i>	<i>Cash in kind</i>	<i>49.850,00</i>
<i>Ministry for Labor, Social Affairs, DPs and Refugees of Canton Sarajevo</i>	<i>Cash</i>	<i>100.000,00</i>
<i>Una Sana Canton</i>	<i>Cash</i>	<i>20.000,00</i>
<i>Municipality of Drvar</i>	<i>Cash + Cash in kind</i>	<i>100.000,00 + 36.069,10</i>
<i>Municipality of Bihac</i>	<i>Cash in kind</i>	<i>52.565,00</i>
<i>Municipality of Sanski Most</i>	<i>Cash in kind</i>	<i>56.410,16</i>
<i>Municipality of Visegrad</i>	<i>Cash in kind</i>	<i>23.028,00</i>
<i>Municipality of Ustipraca</i>	<i>Cash in kind</i>	<i>20.600,00</i>
<i>Municipality of Vlasenica</i>	<i>Cash in kind</i>	<i>19.985,00</i>
<i>Municipality of Milici</i>	<i>Cash in kind</i>	<i>28.120,60</i>
<i>Municipality of Bratunac</i>	<i>Cash in kind</i>	<i>44.295,82</i>
<i>Municipality of Srebrenica</i>	<i>Cash + Cash in kind</i>	<i>5.000,00 + 37.635,60</i>
<i>Electro Bijeljina</i>	<i>Cash in kind</i>	<i>545.875,38</i>
<i>ED Pale</i>	<i>Cash in kind</i>	<i>118.013,50</i>
<i>ED Bihac</i>	<i>Cash in kind</i>	<i>404.623,45</i>
<i>EP HZ HB Mostar</i>	<i>Cash in kind</i>	<i>96.191,83</i>

Review of the fund from CARE partners' contribution to implementation of the project is shown in the table above.

For every amount of partners contribution, there are vouchers issued which, with other belonging documents, prove transparency and credibility of the statement. All documents related to contribution of partners to implementation of the Project are properly filed and available for inspection at any time.

(Please see Appendix C – Example of Vouchers)

2.9 Training to contractors on urban planning and environmental issues and environmental activities in accordance with 22CFR 216

CARE Engineer responsible for monitoring environmental policies prepared Environmental Review Check list and Project Impact Matrix. CARE held training and introduced USAID environmental policies to each successful contractor.

Analyzing activities on project implementation and its possible bad influence on environment, it was concluded that this was a "low risk project" and there will not be major bad effectiveness on environment. Namely, through activities on installation of high and low voltage, it is expected to harm smaller pieces of agricultural land. The mentioned activities were executing on the pre war defined, existing routes, so there is no activities on harming biological and social environment.

All in all, wherever possible, CARE was trying to minimize the potential of environmental harming and strictly monitor all contractors' activities in all areas.

2.10 Financial report

Submitting of financial report will be done in accordance with Cooperative Agreement.



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

APPENDIX "A" - TIME LINES

INFRASTRUCTURE REHABILITATION FOR MINORITY RETURN (IRMR) PROJECT

Donor: USAID

Cooperative Agreement 168-A-00-05-00102-00

APPENDIX A

Implementation Schedule

Country: Bosnia & Herzegovina

IRMR Activities	Months													
	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
I. Rapid start up: In house preparation, Staffing, orientation, initial local contacts	Completed													
To establish technical coordination team (Elektrodistribucija and CARE Engineers)	Completed													
Identification of common needs/problems of Minority Returnee Community (MRC)	Completed													
Contact with USAID about scope of works	Completed													
II. Preparing activities and Support for Project Development														
Locations and Project presented to/and ground rules agreed with targeted municipalities, Minority returnee communities (MRC) and	Completed													
Ensure Cash in Kind support from targeted municipalities (MoU Signed)	Completed													
Ensured cost sharing support by Sarajevo and Tuzla Cantons (MoU Signed)														
Cost sharing agreements signed with Electrodistibucijas	Completed													
Coordination activities with other possible implementing org. in target area		Completed												
Linkage with other collaborators, overall coordination and integration of program CARE & Electrodistibucijas oversight and prioritize MR projects		Completed												
Training to local government officers and MR on urban planning and environmental issues and environmental activities in accordance with 22 CFR				Completed										
Obtain certificates about minefields situation in reconstruction areas from MAC BiH				Completed										
III. Technical Design and Procurement Process														
Field visit, survey, measuring, obtain of geodetical maps and collecting other necessary data			Completed											
To prepare cost estimate of all projects			Completed											
Complete all technical design and specifications				Completed										
Revision of design and obtain approval from owner/operator(s)				Completed										
Obtain all permits and other relevant documentation (preparation of annexes and forms) and advert preparation			Completed											
Procurement, Bid Evaluation Process and Archiving					Completed									
Additional Works (Zapolje, Pale, Orici and Prijedor)														
Signing of Contracts						Completed								
IV. Implementation														
Supervise works, monitor compliances						10%	15%	10%	15%	20%	20%	10%		
Supervise works, monitor compliances (additional works (Zapolje, Pale, Orici and Prijedor))									30%	30%	40%			
Certificate of Completion (Technical Handing Over)								###	###	###	###	###		
Sustainable operation & maintenance (by owner/									X	X	X	X	X	X
PR (Media etc) and donor field visits								###	###		###	###		
V. Monitoring and Evaluation														
Design & presentation of M&E plan			Completed											
Train staff for M&E tasks			Completed											
Monitor process indicators		X	X	X	X	X	X	X	X	X	X	X	X	
Assess progress, identify and solve problems			20%			20%			20%			20%	20%	
Quarterly reports to USAID			X		X				X				X	
Outside evaluation of individual infrastructure							25%				25%	25%	25%	
Exit survey of MR situations											50%	50%		
Evaluation/lessons learned workshop											100%			
External evaluation consultant												50%	50%	
Draft final/lessons learnt report(s)												50%	50%	
Conclusions and recommendations												50%	50%	
VI: Close out Final reports														100%

Remark: "X" marked activities can not be expressed in percentages

Completed



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

APPENDIX "B" – LIST OF BENEFICIARIES

**Municipality Vlasenica
Village: Becirevici**

No	Name of beneficiary	Postion in the Project documentation	Remark
1	BECIROVIC MUHAMED	1.	Connected
2	BECIROVIC MEHMED	2.	Connected
3	BECIROVIC RAHMAN	3.	Connected
4	BECIROVIC MUSKA	4.	Connected
5	BECIROVIC BEJTA	5.	Connected
6	SILJKOVIC SENAHID	6.	Connected
7	SILJKOVIC RAMIZA	7.	Connected

Village: Donji Sadici

No	Name of beneficiary	Postion in the Project documentation	Remark
8	MUSIC SAFET	1.	Connected
9	HURIC MEVLJA	2.	Connected
10	HURIC CAZIM	3.	Connected
11	SABANOVIC ZULFO	4.	Connected
12	PANTIC STEVO	5.	Connected
13	MUSIC MUNIB	6.	Connected
14	BESIREVIC ZLATKA	7.	Connected
15	SAHBAZOVIC HURJA	8.	Connected
16	HURIC FADILA	9.	Connected
17	HURIC MEHMEDALJA	10.	Connected
18	HURIC FATIMA	11.	Connected
19	SAHBAZOVIC BAJRO	12.	Connected
20	PANTIC NEDELJKO	13.	Connected
21	HURIC SALKO	14.	Connected
22	HURIC HUSEIN	15.	Connected

Village: Korkutovici

No	Name of beneficiary	Postion in the Project documentation	Remark
23	KORKUTOVIC RAHMAN	1.	Connected
24	KORKUTOVIC REUF	2.	Connected
25	KORKUTOVIC MALCA	3.	Connected
26	KORKUTOVIC AHMET	4.	Connected
27	KORKUTOVIC ZLATKA	5.	Connected
28	HAJDAREVIC TAHIR	6.	Connected
29	HAJDAREVIC IBRAHIM	7.	Connected
30	HAJDAREVIC SEHJA	8.	Connected
31	KORKUTOVIC HANIFA	9.	Connected
32	KORKUTOVIC MEHMED	10.	Connected

Village: Nedeljista

No	Name of beneficiary	Postion in the Project documentation	Remark
33	STANISIC LJEPOSAVA	1.	Connected
34	KRSTIC SLAVOLJUB	2.	Connected
35	KRSTIC MILIVOJE	3.	Connected
36	PRODANOVIC BOZICA	4.	Connected
37	KRSTIC MILAN	5.	Connected

Village: Mramor and Dragasi

No	Name of beneficiary	Postion in the Project documentation	Remark
38	STANISIC LJEPOSAVA	1.	Connected
39	KRSTIC SLAVOLJUB	2.	Connected
40	KRSTIC MILIVOJE	3.	Connected
41	PRODANOVIC BOZICA	4.	Connected
42	KRSTIC MILAN	5.	Connected

**Municipality Milici
Village: Gerovi**

No	Name of beneficiary	Postion in the Project documentation	Remark
43	SELIMOVIC AMIRA	1.	Connected

44	IBISEVIC PASA	2.	Connected
45	IBISEVIC HABIBA	3.	Connected
46	IBISEVIC SAHIN	4.	Connected
47	DEDIC RAGIB	5.	Connected
48	HASANOVIC SALIH	6.	Connected
49	BORIC SIFA	7.	Connected
50	DEDIC KADA	8.	Connected
51	IBISEVIC MEVLUDIN	9.	Connected
52	SALIOVIC ABDULAH	10.	Connected
53	RANCEVIC HATA	11.	Connected
54	DEDIC MEHO	12.	Connected
55	IBISEVIC MAHZA	13.	Connected
56	IBISEVIC MUSKA	14.	Connected
57	HASANOVIC HANKA	15.	Connected
58	DEDIC FATA	16.	Connected

**Municipality Bratunac
Village: Poloznik**

No	Name of beneficiary	Postion in the Project documentation	Remark
59	AHMETOVIC ASMIR	1.	Connected
60	AHMETOVIC AZMIR	2.	Connected
61	SINANOVIC RAMO	3.	Connected
62	TUTUNDZIC BEGO	4.	Connected
63	AHMENTOVIC JUSUF	5.	Connected
64	KABILOVIC BEGAJETA	6.	Connected
65	AHMETOVIC MUJO	7.	Connected
66	AHMENTOVIC MEVLUDIN	8.	Connected
67	AHMETOVIC DZEMAL	9.	Connected
68	MEHIC MUSA	10.	Connected
69	MEHIC JAKUB	11.	Connected
70	SINANVIC ALMIR	12.	Connected

Village: Orlica

No	Name of beneficiary	Postion in the Project documentation	Remark
71	MEMIC SAFET	1.	Connected
72	HUREMOVIC MUSA	2.	Connected
73	HUREMOVIC AHMIJA	3.	Connected
74	TIRO HAMED	4.	Connected
75	BITIC NEDZIBA	5.	Connected
76	MEMIC DZEMO	6.	Connected
77	MEMIC SENAD	7.	Connected
78	MEMIC MEVLID	8.	Connected
79	MEMIC VELID	9.	Connected
80	MEMEIC DENIS	10.	Connected
81	MEMIC ZLATIJA	11.	Connected
82	MEMIC SEID	12.	Connected
83	MEMIC HABIB	13.	Connected
84	MEMIC HASAN	14.	Connected
85	SELIMOVIC SABERA	15.	Connected
86	MUJANOVIC JAHIJA	16.	Connected
87	MUJANOVIC BESLIJA	17.	Connected
88	MUJANOVIC KADIR	18.	Connected
89	MUJANOVIC INDIRA	19.	Connected
90	ISAKOVIC RAZIJA	20.	Connected
91	MUJANOVIC VAHIDIN	21.	Connected
92	MUJANOVIC MEHO	22.	Connected
93	MUJANOVIC ZULFO	23.	Connected

Village: Tegare

No	Name of beneficiary	Postion in the Project documentation	Remark
94	HALILOVIC ALIJA	1.	Connected
95	HUSIC SABINA	2.	Connected
96	VRANKOVINA MUNIB	3.	Connected
97	IVANOVIC MILAN	4.	Connected
98	HUSIC MUSA	5.	Connected

Village: Zapolje

No	Name of beneficiary	Postion in the Project documentation	Remark
99	HUSIC SEVKO	1.	Connected
100	HUSIC MIHRETA	2.	Connected
101	MASIC MEVLUDIN	3.	Connected
102	NUKIC MUSLA	4.	Connected
103	SINANOVIC TIMA	5.	Connected
104	OSMANOVIC SUVADA	6.	Connected
105	OSMANOVIC LUTVIJA	7.	Connected
106	OSMANOVIC IFETA	8.	Connected
107	OMEROVIC RABKA	9.	Connected
108	OMEROVIC DEVLA	10.	Connected
109	SALHOVIC BEGO	11.	Connected
110	SALHOVIC IBRAHIM	12.	Connected
111	SALHOVIC MEHO	13.	Connected
112	SALHOVIC IBRO	14.	Connected
113	SALHOVIC BAHRUDIN	15.	Connected
114	JAHIC ABIDA	16.	Connected
115	JAHIC SABAN	17.	Connected
116	ALIC AHMET	18.	Connected

**Municipality: Srebrenica
Village: Kutuzero**

No	Name of beneficiary	Postion in the Project documentation	Remark
117	KASUMOVIC MUSTAFA	1.	Connected
118	KASUMOVIC TIMKA	2.	Connected
119	AJSIC CAMIL	3.	Connected
120	AJSIC RAMIZ	4.	Connected
121	AJSIC HALIL	5.	Connected
122	HIRKIC FATA	6.	Connected
123	ALEMIC NEZIR	7.	Connected
124	KASUMOVIC MUJO	8.	Connected

Village: Lipovac

No	Name of beneficiary	Postion in the Project documentation	Remark
125	SMAJIC SMAJO	1.	Connected
126	AVDIC BEHKA	2.	Connected
127	JAHIC SAHA	3.	Connected
128	SMAJIC SENAD	4.	Connected
129	AVDIC SUKRIJA	5.	Connected

Village: Bucje

No	Name of beneficiary	Postion in the Project documentation	Remark
130	HASANOVIC HAMED	1.	Connected
131	BEKTIC SAHA	2.	Connected

Village: Slapovic

No	Name of beneficiary	Postion in the Project documentation	Remark
132	MEHMEDOVIC MUHAMED	1.	Connected
133	SMJIC SADIK	2.	Connected
134	BEGIC TIMA	3.	Connected
135	ALEMIC SALKUNA	4.	Connected
136	ALEMIC MUSAN	5.	Connected
137	ALEMIC NUSRET	6.	Connected

Village: Orahovica

No	Name of beneficiary	Postion in the Project documentation	Remark
138	GRUJICIC MILADIN	1.	Connected
139	PETROVIC VUKOSAV	2.	Connected
140	DRAGICEVIC SAVO	3.	Connected
141	JOVANOVIC RATKO	4.	Connected
142	MILOSAVLJEVIC DARINKA	5.	Connected
143	KLANCEVIC AVDIJA	6.	Connected

Village: Bojna

No	Name of beneficiary	Postion in the Project documentation	Remark
144	ILIC PERKA	1.	Connected
145	VASIC RADOVAN	2.	Connected
146	BIBIC BOGDAN	3.	Connected
147	SAVIC DANICA	4.	Connected
148	ILIC MARKO	5.	Connected
149	ILIC SRECKO	6.	Connected
150	VASIC JELA	7.	Connected
151	ILIC OSTOJA	8.	Connected
152	VASIC SVETISLAV	9.	Connected

Village: Djoze

No	Name of beneficiary	Postion in the Project documentation	Remark
153	MUSTAFIC NAZA	1.	Connected
154	DJOZIC NEZIR	2.	Connected
155	HASANOVIC RABIJA	3.	Connected
156	DJOZIC RUSVETA	4.	Connected
157	DJOZIC MIRSAD	5.	Connected
158	DJOZIC EKREM	6.	Connected
159	DJOZIC HIDAJET	7.	Connected
160	DJOZIC NURJA	8.	Connected
161	DJOZIC ABID	9.	Connected

Village: Vucevac

No	Name of beneficiary	Postion in the Project documentation	Remark
162	MUMINOVIC HAVKA	1.	Connected
163	HUREMOVIC HURJA	2.	Connected
164	HALILOVIC MULA	3.	Connected

Village: Tokoljaci

No	Name of beneficiary	Postion in the Project documentation	Remark
165	DZANANOVIC ELVIR	1.	Connected
166	DZANANOVIC ADMIR	2.	Connected
167	CIVIC SEFKET	3.	Connected
168	SMAJIC AZIZ	4.	Connected
169	SMAJIC ZEJNA	5.	Connected
170	SALKIC RASIM	6.	Connected
171	SMAJOVIC IDRIZ	7.	Connected
172	MUSTAFIC ZAIM	8.	Connected
173	SMAJIC AMIR	9.	Connected
174	SMAJIC FATIJA	10.	Connected
175	CIVIC ARIFA	11.	Connected
176	SMAJIC MUSTAFA	12.	Connected

Village: Slatina

No	Name of beneficiary	Postion in the Project documentation	Remark
177	HASANOVIC RAHIMA	1.	Connected
178	RADIC MILOS	2.	Connected
179	HASANOVIC MEHMED	3.	Connected
180	MEHMEDOVIC ENES	4.	Connected
181	SAKIC SALKO	5.	Connected
182	BECIREVIC ABDULKADIR	6.	Connected
183	MEHMEDOVIC MESA	7.	Connected
184	MEHMEDOVIC SECA	8.	Connected
185	MEHMEDOVIC AZA	9.	Connected
186	HASANOVIC SENAHID	10.	Connected
187	BECIREVIC MEHAN	11.	Connected
188	JOVANOVIC ZIVORAD	12.	Connected
189	MUMINOVIC HAMDJA	13.	Connected
190	DURMIC ZEHRUDIN	14.	Connected

Village: Sastavci

No	Name of beneficiary	Postion in the Project documentation	Remark
----	---------------------	--------------------------------------	--------

191	MEHMEDOVIC FERID	1.	Connected
192	KLEMPIC HASIB	2.	Connected

Village: Gredina

No	Name of beneficiary	Postion in the Project documentation	Remark
193	SULJIC NEZIRA	1.	Connected
194	SULJIC FATIMA	2.	Connected
195	SULJIC MUNIRA	3.	Connected

Village: Pale

No	Name of beneficiary	Postion in the Project documentation	Remark
196	MUJIC KHAMED	1.	Connected
197	MUJIC AZEM	2.	Connected
198	MUJIC MUJO	3.	Connected
199	HODZIC ZUHDO	4.	Connected
200	MUJKIC AKIF	5.	Connected
201	HASANOVIC SULJO	6.	Connected
202	MURATOVIC JUSUF	7.	Connected
203	HASANOVIC EKREM	8.	Connected
204	MEHMEDOVIC AHMET	9.	Connected
205	MALIC FEJZO	10.	Connected
206	HASANOVIC BAJRO	11.	Connected
207	MEHMEDOVIC MULA	12.	Connected
208	AVDIC HALIL	13.	Connected
209	HASANOVIC NURIF	14.	Connected
210	MEHMEDOVIC MUNIRA	15.	Connected
211	HASANOVIC FATIMA	16.	Connected
212	MALIC BEHJA	17.	Connected
213	MALIC SENAHID	18.	Connected
214	HODZIC HIMZO	19.	Connected
215	MUJIC PASAN	20.	Connected

Village: Orici

No	Name of beneficiary	Postion in the Project documentation	Remark
216	ORIC MUNIB	1.	Connected
217	ORIC BEHJA	2.	Connected
218	ORIC CAMKA	3.	Connected
219	ORIC VAHID	4.	Connected
220	ORIC MEVLUDIN	5.	Connected
221	ORIC FADIL	6.	Connected
222	ORIC FATIMA	7.	Connected
223	ORIC ALIJA	8.	Connected
224	ORIC DJULJA	9.	Connected
225	ORIC NAJLA	10.	Connected
226	ORIC JUSUF	11.	Connected
227	ORIC RAZIJA	12.	Connected
228	ORIC IBRIMA	13.	Connected
229	ORIC FIKRETA	14.	Connected
230	ORIC HAMED	15.	Connected
231	EFENDIC NAZIFA	16.	Connected

Municipality: Visegrad

Village: Knaostice

No	Name of beneficiary	Postion in the Project documentation	Remark
232	SOFOVIC NEZIR	1.	Connected
233	AHMETSPAHIC NEZIRA	2.	Connected
234	SOFOVOC RABIJA	3.	Connected
235	DZAFEROVIC MEHMED	4.	Connected
236	DZAFEROVIC HAMED	5.	Connected
237	HUREM IBRAHIM	6.	Connected
238	HUREM NEZIR	7.	Connected
239	HUREM ALIJA	8.	Connected
240	JELIC SALKO	9.	Connected
241	DERVISEVIC OMER	10.	Connected
242	DZAFIC FADILA	11.	Connected

Village: Holujaci

No	Name of beneficiary	Postion in the Project documentation	Remark
243	HECIMOVIC RAZA	1.	Connected
244	HERC IZET	2.	Connected
245	TUROHAN HUSEIN	3.	Connected
246	KARCIN EMIN	4.	Connected
247	DZAFIC SEJAD	5.	Connected
248	DZAFIC KADIRA	6.	Connected
249	DZAFIC BIBA	7.	Connected
250	SEHIC SUKRJA	8.	Connected
251	AJANOVIC SABAN	9.	Connected
252	AJANOVIC REMZIJA	10.	Connected
253	KESMER SABIT	11.	Connected
254	KESMER ZEJNA	12.	Connected
255	KARCIC JUSO	13.	Connected
256	HERAC VAHID	14.	Connected
257	KARACIC OMER	15.	Connected
258	KARACIC MUNIB	16.	Connected
259	KARACIC DZEVAD	17.	Connected

Village: Crijep

No	Name of beneficiary	Postion in the Project documentation	Remark
260	FORTO ESAD	1.	Connected
261	KUKO RAMO	2.	Connected
262	ZUNIC SEVALA	3.	Connected
263	ZUNIC MEDAN	4.	Connected
264	ZUNIC OMER	5.	Connected
265	ZUNIC MEHMED	6.	Connected
266	ZUNIC HASAN	7.	Connected
267	DZANKO AZIZ	8.	Connected
268	ZUNIC AZIZ	9.	Connected
269	ZUNIC RAMO	10.	Connected
270	ZUNIC SABRIJA	11.	Connected
271	ZUNIC ZIJAD	12.	Connected
272	ZUNIC IBRO	13.	Connected
273	ZUNIC ABDULAH	14.	Connected
274	POJATIC SULEJMAN	15.	Connected
275	POJATIC SAFET	16.	Connected
276	KUKO EDHEM	17.	Connected
277	ZUNIC SULEJMAN	18.	Connected
278	ZUNIC HUSO	19.	Connected
279	ZUNIC HASNA	20.	Connected
280	ZUNIC BEHADIL	21.	Connected
281	SEHIC ADIL	22.	Connected
282	SEHIC IBRO	23.	Connected
283	ZUNIC FERID	24.	Connected
284	DZANKO SALKO	25.	Connected

Municipality: Ustipraga**Village: Gojcevic**

No	Name of beneficiary	Postion in the Project documentation	Remark
285	ISAKOVIC ENES	1.	Connected
286	VUGA MUHAMED	2.	Connected
287	TABAKOVIC CAMILA	3.	Connected
288	ISAKOVIC SINAN	4.	Connected
289	ISAKOVIC MEHMED	5.	Connected
290	ISAKOVIC HIMZO	6.	Connected
291	HODZA REDZEP	7.	Connected
292	JAHIC PASA	8.	Connected
293	ISAKOVIC MUNEVERA	9.	Connected
294	ISAKOVIC SALKO	10.	Connected

Village: Sovsici

No	Name of beneficiary	Postion in the Project documentation	Remark
----	---------------------	--------------------------------------	--------

295	FORTO SAFET	1.	Connected
296	TALOVIC ASIM	2.	Connected
297	FORTO ISMET	3.	Connected
298	FORTO RASIM	4.	Connected
299	SOVSIC ZAJKAN	5.	Connected
300	FORTO HAMED	6.	Connected
301	SOVSIC ADIL	7.	Connected
302	SOVSOC AGO	8.	Connected

Village: Hrid

No	Name of beneficiary	Postion in the Project documentation	Remark
303	BOJAT UGLJESA	1.	Connected
304	MILOVIC SLADJAN	2.	Connected
305	MILOVIC DRAGAN	3.	Connected
306	PETKOVIC (S) RADOMIR	4.	Connected
307	PETKOVIC (M) RADOMIR	5.	Connected
308	PETKOVIC VLAJKO	6.	Connected
309	PETKOVIC VOJKO	7.	Connected

**Municipality Bihac
Vilage: Mali Cvijetnac**

No	Name of beneficiary	Postion in the Project documentation	Remark
310	KNEZEVIC (JURE) MILORAD	1.	Connected
311	KNEZEVIC (MILAN) NIKOLA	2.	Connected
312	KNEZEVIC (TODE) BRANKO	3.	Connected
313	KNEZEVIC (MIHAJLO) MIRA	4.	Connected
314	KNEZEVIC (ZDRAVKO) MILOS	5.	Connected
315	KNEZEVIC (MILOS) RAJKO	6.	Connected
316	KNEZEVIC (ACIM) STEVO	7.	Connected
317	KNEZEVIC (MIRKO) ZDRAVKO	8.	Connected
318	KNEZEVIC (TUMA) DRAGOLJUB	9.	Connected
319	KNEZEVIC (MILOS) DEJAN	10.	Connected
320	KNEZEVIC (MILOS) DJUKA	11.	Connected
321	KNEZEVIC (MIHAJLO) BORO	12.	Connected
322	KNEZEVIC (DMITAR) GOJKO	13.	Connected
323	KNEZEVIC (ILIJA) GOJKO	14.	Connected
324	KNEZEVIC (PETAR) ZIVKO	15.	Connected
325	KNEZEVIC (ILIJA) ZELJO	16.	Connected
326	KNEZEVIC (MILAN) RADE	17.	Connected
327	KRNETA (NIKOLA) DJUKA	18.	Connected
328	KNEZEVIC (SIMO) RADE	19.	Connected
329	KNEZEVIC (STEVAN) DJURO	20.	Connected
330	RACA (PERO) MIRKO	21.	Connected
331	GRUBISIC (MILE) MILAN	22.	Connected
332	KNEZEVIC (MILOS) MILAN	23.	Connected
333	KNEZEVIC (MIRKO) PETAR	24.	Connected
334	KNEZEVIC (STEVAN) RADE	25.	Connected
335	KNEZEVIC (STEVAN) MILAN	26.	Connected
336	KNEZEVIC (STEVAN) DJURO	27.	Connected

Vilage: Veliki Cvijetnac

No	Name of beneficiary	Postion in the Project documentation	Remark
337	STOISAVLJEVIC (DRAGAN) DMITAR	1.	Connected
338	SKOLA	2.	Connected
339	PILIPOVIC (SIMO) SIMO	3.	Connected
340	JURIC (STEVAN) PETAR	4.	Connected
341	JOVANIC (DUSAN) STEVO	5.	Connected
342	GRBIC (STEVO) STANKO	6.	Connected
343	PILIPOVIC (DJUKAN) BRANKO	7.	Connected
344	PILIPOVIC (MILE) BOSKO	8.	Connected
345	PILIPOVIC (TRIVO) BRANKO	9.	Connected
346	PILIPOVIC (SPIRO) MILORAD	10.	Connected
347	PILIPOVIC (ILIJA) DRAGAN	11.	Connected
348	PILIPOVIC (SPASO) GOJKO	12.	Connected
349	PILIPOVIC (PETAR) BORO	13.	Connected
350	PILIPOVIC (ILIJA) GOJKO	14.	Connected

351	PILIPOVIC (MIHAJLO) NIKOLA	15.	Connected
352	KNEZEVIC (SVETKO) DUSAN	16.	Connected
353	KNEZEVIC (MILE) JELA	17.	Connected
354	KNEZEVIC (JOVO) MIRKO	18.	Connected
355	KNEZEVIC (NIKOLA) STEVO	19.	Connected
356	KNEZEVIC (DANE) DRAGAN	20.	Connected
357	KNEZEVIC (SIMO) MILKA	21.	Connected
358	KNEZEVIC (MILADIN) MILAN	22.	Connected
359	KNEZEVIC (MILADIN) SVETKO	23.	Connected
360	MILADINOVIC (TOMO) DRASKO	24.	Connected
361	RODIC (MILUTIN) MILKA	25.	Connected
362	PILIPOVIC (MILOS) DUSAN	26.	Connected
363	PILIPOVIC (MILOS) MILKA	27.	Connected
364	PILIPOVIC (ILIJA) MILAN	28.	Connected
365	PILIPOVIC (MILE) RADE	29.	Connected
366	RODIC (DUSAN) MILEVA	30.	Connected
367	PILIPOVIC (MILOS) BRANKO	31.	Connected
368	PILIPOVIC (MILOS) SAVA	32.	Connected
369	PILIPOVIC (PETAR) DUSAN	33.	Connected
370	PILIPOVIC (KRSTO) MILICA	34.	Connected
371	PILIPOVIC (DJURO) MILAN	35.	Connected
372	PILIPOVIC (TRIVUN) DJURO	36.	Connected
373	NOVAKOVIC (STEVO) MILAN	37.	Connected
374	JOVANIC (SIMO) DJUKA	38.	Connected
375	PILIPOVIC (DJURO) MILAN	39.	Connected
376	PILIPOVIC (PERO) RADE	40.	Connected
377	STOISAVLJEVIC (NIKOLA) MILAN	41.	Connected
378	STOISAVLJEVIC (MILAN) PETAR	42.	Connected
379	CVRKALJ (MILOS) STEVO	43.	Connected
380	KNEZEVIC (DAVID) RADE	44.	Connected
381	KNEZEVIC (DAVID) BRANKO	45.	Connected
382	KNEZEVIC (ĐURO) MILAN	46.	Connected
383	KOVACEVIC (ĐURO) BORO	47.	Connected
384	KOVACEVIC (STEVAN) MILKA	48.	Connected
385	KOVACEVIC (MILAN) DRAGO	49.	Connected
386	KOVACEVIC (MILOS) ILIJA	50.	Connected
387	GRBIC (LAZO) ILIJA	51.	Connected
388	GRBIC (STEVO) STANKO	52.	Connected
389	PILIPOVIC (DAKO) DAMJAN	53.	Connected
390	PILIPOVIC (RADE) PERO	54.	Connected
391	GRBIC (STEVAN) DRAGAN	55.	Connected
392	GRBIC (MILE) NIKOLA	56.	Connected
393	GRBIC (NIKOLA) DARA	57.	Connected
394	GRBIC (JURO) MILORAD	58.	Connected
395	KNEZEVIC (FILIP) MILAN	59.	Connected
396	PILIPOVIC (MIHAJLO) STEVO	60.	Connected
397	RODIC (RADE) MILICA	61.	Connected
398	PILIPOVIC (ILIJA) STEVAN	62.	Connected
399	PILIPOVIC (NIKOLA) STANKO	63.	Connected

**Municipality Sasiki Most
Village: Grdanovci**

No	Name of beneficiary	Postion in the Project documentation	Remark
400	MARJANOVIC (BOSKO) SLAVKO	1.	Connected
401	DOMAZET (SAVA) VASO	2.	Connected
402	ANICIC (BRANKO) ZIVKO	3.	Connected
403	DOMAZET (NIKOLA) MIRKO	4.	Connected
404	DOMAZET (OSTOJA) ZORAN	5.	Connected
405	DOMAZET (OSTOJA) MIRKO	6.	Connected
406	ANICIC (OSTOJA) OSTOJA	7.	Connected
407	ANICIC (OSTOJA) MILORAD	8.	Connected
408	ANICIC (SVETKO) ZIVKO	9.	Connected
409	MILINKOVIC (MIHAJLO) LUKA	10.	Connected
410	MILINKOVIC (MIHAJLO) UROS	11.	Connected
411	MAJKIC (MILAN) OSTOJA	12.	Connected
412	KOVACEVIC (MILOC) DJURO	13.	Connected
413	MILJEVIC (DJUKAN) ZIVKO	14.	Connected
414	MILJEVIC (LUKA) ZDRAVKO	15.	Connected

415	MILJEVIC (ZIVKO) ILIJA	16.	Connected
416	NOVAKOVIC (TRIVUN) JOVO	17.	Connected
417	VUKOBRAD (PETAR) STOJA	18.	Connected
418	MARJANOVIC (SLOBODAN) MIKA	19.	Connected
419	MILJEVIC (NIKOLA) MITAR	20.	Connected
420	VUKOBRAD (DUSAN) GOJKO	21.	Connected
421	MILJEVIC (MIRKO) DRAGO	22.	Connected
422	DOMAZET (TRIVO) TOMA	23.	Connected
423	BARUDZIJA (BOSKO) SLAVKO	24.	Connected
424	DALJEVIC (LAZO) LUKA	25.	Connected
245	ANICIC (STEVO) GOJKO	26.	Connected
426	ANICIC (OSTOJA) JOVO	27.	Connected

**Municipality Drvar
Village: Podovi**

No	Name of beneficiary	Postion in the Project documentation	Remark
427	DAMJANOVIC (PERO) ĐURO	1.	Connected
428	DAMJANOVIC (JOSO) RADA	2.	Connected
429	DAMJANOVIC (JOSO) KOSA	3.	Connected
430	DAMJANOVIC (KOSTA) NIKOLA	4.	Connected
431	DAMJANOVIC (NIKOLA) JOVICA	5.	Connected
432	BOSNIC (SVETKO) LJUBO	6.	Connected
433	BOSNIC (PERO) JELA	7.	Connected
434	BOSNIC (SIMO) MARA	8.	Connected
435	BOSNIC (JOVO) BOSKO	9.	Connected
436	BOSNIC (ĐURO) STAKA	10.	Connected
437	BOSNIC (STEVO) DJURO	11.	Connected
438	DAMJANOVIC (RATKO) BOBAN	12.	Connected
439	RODIC (LUKA) SMILJA	13.	Connected
440	RUNIC (NIKOLA) MIRKO	14.	Connected
441	RUNIC (MIRKO) MIOBRAG	15.	Connected
442	RODIC (RAJKO) RAJKO	16.	Connected
443	BAUK (MILE) DRAGICA	17.	Connected
444	BAUK (DJURADJ) MIKA	18.	Connected
445	BAUK (DAMJAN) ZDRAVKO	19.	Connected
446	BAUK (STEVAN) MILOVAN	20.	Connected
447	BAUK (MILE) STEVAN	21.	Connected
448	BAUK (MILORAD) BRANE	22.	Connected
449	BAUK (STEVAN) DRAGAN	23.	Connected
450	BOSNIC (DJURO) MOMO	24.	Connected
451	BOSNIC (VID) MARINKO	25.	Connected
452	BOSNIC (SIMO) MILAN	26.	Connected
453	BOSNIC (PAVLE) DRAGAN	27.	Connected
454	BOSNIC (VID) MIRKO	28.	Connected
455	BOSNIC (PAVLE) BORO	29.	Connected
456	BOSNIC (BORO) RADENKO	30.	Connected
457	BOSNIC (DJURDO) SVETKO	31.	Connected
458	BOSNIC (SIMO) NIKOLA	32.	Connected
459	PECANAC (TANJIGA) MILKA	33.	Connected
460	DODIG (LALE) GOJKO	34.	Connected
461	DODIG (BOSKO) SRETKO	35.	Connected
462	DODIG (MILAN) ZIVKO	36.	Connected
463	DOM KULTURE	37.	Connected
464	RODIC (SPIRO) RAJKO	38.	Connected
465	RODIC (SPIRO) DUSKO	39.	Connected
466	RODIC (VLADO) MIROSLAV	40.	Connected
467	RODIC (JANDRIJA) ANA	41.	Connected
468	RODIC (MARKA) JELA	42.	Connected
469	BABIC (JOVAN) DRAGAN	43.	Connected
470	BABIC (BOGDAN) DRAJA	44.	Connected
471	BABIC (DRAGO) MILAN	45.	Connected
472	BABIC (MILAN) DRAGO	46.	Connected
473	BABIC (PERO) VOJIN	47.	Connected
474	BABIC (RAJKO) VELJKO	48.	Connected
475	RUNIC (MOMCILO) STOJAN	49.	Connected
476	RUNIC (NIKOLA) MOMCILO	50.	Connected
477	MALESEVIC (ILIJA) MILAN	51.	Connected
478	ZORIC (PERO) SVETKO	52.	Connected

479	SKAKIC (JOVO) DUSANKA	53.	Connected
480	ZORIC (STEVO) LALE	54.	Connected

Village: Zaglavica

No	Name of beneficiary	Postion in the Project documentation	Remark
481	PECANAC (SIMO) ILIJA	1.	Connected
482	ZORIC (JOVO) MIKA	2.	Connected
483	PECANAC (JOVAN) BRANE	3.	Connected
484	TORBICA (DUSAN) ILIJA	4.	Connected
485	SIMISIC (SAVO) RADE	5.	Connected
486	SIMISIC (MARKO) JOVANKA	6.	Connected
487	SIMISIC (SIMO) STRAHINJA	7.	Connected
488	SIMISIC (SIMO) NIKOLA	8.	Connected
489	DJUMIC (VAJAN) RADE	9.	Connected
490	TORBICA (BOSKO) RAJKO	10.	Connected
491	MORACA (OBRAD) MIRKO	11.	Connected
492	MORACA (UROS) BORO	12.	Connected
493	SRDIC (STEVAN) BORO	13.	Connected
494	BALABAN (BRANKO) SLAVICA	14.	Connected
495	GRAHOVAC (OBRAD) KOSTA	15.	Connected
496	GRAHOVAC (OBRAD) MILAN	16.	Connected
497	MORACA (JOSIP) DRAGINJA	17.	Connected
498	SRDIC (ĆEDO) MILORAD	18.	Connected
499	MORACA (STEVAN) JELENKO	19.	Connected
500	OPACIC (PETAR) JOVO	20.	Connected
501	MORACA (MILE) DJURO	21.	Connected
502	MORACA (MILE) TOMO	22.	Connected
503	JOVICIC (MILE) MILE	23.	Connected
504	JOVICIC (MILE) MIRKO	24.	Connected
505	JOVICIC (SPIRO) MICUKA	25.	Connected
506	JOVICIC (SIMO) RAJKO	26.	Connected
507	JOVICIC (LAZO) MICO	27.	Connected
508	JOVICIC (PETAR) SIMO	28.	Connected
509	SRDIC (VID) MIRA	29.	Connected
510	SRDIC (PAVLE) STAKA	30.	Connected
511	SRDIC (BOGDAN) MILEVA	31.	Connected
512	SRDIC (DAMJAN) STANA	32.	Connected
513	MORACA (SLAVKO) PERO	33.	Connected
514	MORACA (OBRAD) DRAGAN	34.	Connected
515	MORACA (SIMO) BOSKO	35.	Connected
516	SRDIC (MILOS) DUSAN	36.	Connected
517	SRDIC (DAVID) MIRKO	37.	Connected
518	SRDIC (JOVO) STEVO	38.	Connected
519	SRDIC (PERO) ĐURO	39.	Connected
520	SRDIC (BOZO) SLOBODAN	40.	Connected
521	SRDIC (STEVAN) ĆEDO	41.	Connected
522	SIMSIC (SIMO) JELA	42.	Connected
523	SIMSIC (MICO) GOJKO	43.	Connected
524	SIMSIC (NIKOLA) RAJKO	44.	Connected
525	GRAHOVAC (MARKO) BOSKO	45.	Connected
526	SRDIC (NEDELJKO) NEDJO	46.	Connected
527	SRDIC (STEVO) DRAGAN	47.	Connected
528	SRDIC (NEDELJKO) STEVO	48.	Connected



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

APPENDIX "C" – EXAMPLE OF VOUCHERS



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

EXAMPLE OF VOUCHERS

CONTRIBUTION IN CASH



USAID
FROM THE AMERICAN PEOPLE



Dokaz o pružanju podrške putem usluga/novčanog iznosa za IRMR Projekat, finansiran od USAID

U skladu sa potpisanim ugovorom između CARE BHCSM i nas, molimo Vas da smatrate ovaj dokument i njegov prilog zvaničnim dokazom naših ugovorenih obaveza.

Ime davaoca **Ministarstvo za rad, socijalnu politiku, raseljena lica i izbjeglice Kantona Sarajevo**

Molim oznaci odgovarajuće

Adresa **Reisa Džemaludina Čauševića br. 2.
71000 Sarajevo**

Usluge

Novčani iznos

Br.	Opis	Kolicina	Jedinicna cijena	Ukupan iznos
1.	Sufinansiranje Projekta "Rekonstrukcija infrastructure za manjinske povratke" (IRMR)			100.000,00 KM

Napomena: Prpratna dokumentacija sa iznosima mora biti priložena uz ovu potvrdu. U slučaju da kontrolor zatraži na uvid IRMR dokumentaciju, vi ćete mu omogućiti pristup istoj u bilo koje vrijeme.

Potpis _____

Potpis _____

Funkcija **Načelnik**

Funkcija **Projekt Menadžer**

Za **Ministarstvo za rad, socijalnu politiku,
raseljena lica i izbjeglice Kantona Sarajevo**

Za **CARE BHCSM**

Datum **14.07.2005. god.**

Date **14.07.05**

Pecat



Potpis _____

Funkcija **Asistent Direktora Misije**

Za **CARE BHCSM**

Datum **14.7.05**

Kanton Sarajevo
OBAVIJEST O DOZNACI
Datum: 06-LIP-2005 08:00

Primalac:
CRAIFFAISEN BANK
D. OZME3

Naziv banke: UNION BANKA
Naziv racuna: KS TREZOR UNION
Broj racuna: TRANSAKCIJSKI
Datum Placanja: 1020500000036567
06-LIP-05

SARAJEVO
71000
6100000000000011

Datum racuna	Broj racuna	Opis	Budzetska Iznos organizacija
03-LIP-05	ZAKLJ.VL.	T.R.50202100003 001014-CARE BHSCM REKON. INF. ZA MANJ. POV. U OPĆ: SREB, BRAT, V LAS, VIŠEG PO ZAKLJ.VL.02-05- 17511-12	100,000.00 MINISTARSTVO ZA RAD, SOCIJALNU POLITIKU RASELJENA LICA I IZBJEGLICE
		KM Ukupno:	100,000.00



USAID
FROM THE AMERICAN PEOPLE



**INFRASTRUCTURE REHABILITATION FOR MINORITY
RETURN**

EXAMPLE OF VOUCHERS

CONTRIBUTION CASH IN KIND



USAID
FROM THE AMERICAN PEOPLE



**Dokaz o pružanju podrške putem usluga/novčanog iznosa za
IRMR Projekat finansiran od USAID**

U skladu sa potpisanim ugovorom između CARE BHCSM i nas, molimo Vas da smatrate ovaj dokument i njegov prilog zvaničnim dokazom naših ugovorenih obaveza.

Ime davaoca

MIN. ZA OBN. RAZVOJ I
POVRATAK - TK - TUZLA

Molim oznaci odgovarajuće

Adresa

SLATINA 2

Usluge

TUZLA

Novčani iznos

Br.	Opis	Kolicina	Jedinična cijena	Ukupan iznos
1.	Sanacija lokalnog puta Potocići - Slatina uduzini od 6 km	1	49.850,00	49.850,00

Napomena: Prilozna dokumentacija sa iznosima mora biti priložena uz ovu potvrdu, u slučaju da kontrolor zatraži na uvid IRMR dokumentaciju, vi ćete mu omogućiti pristup istoj u bilo koje vrijeme.

Potpis

[Signature]

Potpis

[Signature]

Funkcija

MIN. ZA OBN.

Funkcija

Projekt Menadžer

Za

MIN. ZA OBN. RAZ. I POVRAT
TK - TUZLA

Za

CARE BHCSM

Datum

28.10.2005

Date

03.10.2005

Pечат



Potpis

[Signature]

Funkcija

Asistent Direktora Misije

Za

CARE BHCSM

Datum

03.10.2005



NARUČILAC: Podrška povratku prognanih
Ministarstvo za obnovu i razvoj i povratak
TUZLA 4209420290005,

Firma: Slatina 2
Ulica i broj:
Mjesto:
Tel.br. 264-795 Fax br.

Porezni broj 4209420290005

DOBAVLJAČ: JUNUZOVIC KOPEX DOO LUKA

Firma: LUKAVAC, BA 75300
Ulica i broj: STUDENAC BB
Mjesto:
Tel.br. Fax br.

Porezni broj 4209157220005

NARUDŽBENICA I IZJAVA

br.

4852

od

21-LIP-05

god.

redni broj	oznaka robe	naziv robe	količina	jedinica mjere	jedinična cijena	iznos
1	233B	Tampon 0-60 mm MZ SLATINA OPĆINA SREBRENICA	1100	Kubn	37.00	40,700.00
2	233B	Rad buldozera na uređenju puta	35	Sat	130.00	4,550.00
3	233B	Izrada propusta od betonskih cijevi fi 500	30	Meta	20.00	600.00
4	233B	Iskop odvodnih kanala bagerom	500	Meta	8.00	4,000.00
Ukupno za narudžbenu:						49,850.00

USLOVI NABAVKE

Po prilogu:

Odmah

Mjesto isporuke

Način plaćanja u skladu s Ugovorom

Po prilogu:

Adresa u zaglavlju

Vrijeme isporuke

Mjesto dostave računa

Po prilogu:

Ostali uslovi

Način isporuke

Na osnovu odredaba Zakona o porezu na promet proizvoda i usluga (Sl. novine FBiH br. 6495.25.97 i 13.00)

IZJAVLJUJEMO

- da smo pravno lice koje se bavi trgovinom, radnja koja se bavi trgovinom, iz člana 7 stav 1 tačke 1. Zakona, te da nabavljamo proizvode u svrhu dalje prodaje, bez plaćanja poreza na promet, a u skladu sa odredbama člana 8 Zakona;
- da smo pravno lice koje se bavi ugostiteljskom djelatnošću, radnja koja se bavi ugostiteljskom djelatnošću iz člana 7 stav 1 tačke 2. Zakona, te da nabavljamo proizvode u svrhu prodaje, odnosno dalje prodaje, bez plaćanja poreza na promet, a u skladu sa odredbama člana 8 Zakona;
- da smo oslobođeni plaćanja poreza na promet kada se vrši prodaja upotrebljivih stvari neposredno između građana i putem komisionere prodaje, osim prodaje ili davanja bez naknade upotrebljivih putničkih automobila, ostalih motornih vozila i plovničkih objekata, kao i prodaja poljoprivrednih proizvoda koja se obavlja među građanima na pijaci i na sajmovima;
- da smo oslobođeni plaćanja poreza na promet pri uvozu proizvoda, osim preradevina od duhana, nafte i naftnih derivata, alkohola i alkoholnih pića, bezalkoholnih pića, kafe i proizvoda od kafe u svrhu dalje prodaje;
- da smo pravno lice koje se bavi remontom, popravkom i servisiranjem proizvoda zbog ugradnje nabavljenih proizvoda u proizvode koji se popravljaju i servisiraju iz člana 7 stav 1 tačke 5. Zakona, te da nabavljamo proizvode bez plaćanja poreza na promet, a u skladu sa članom 8. Zakona;
- da smo oslobođeni plaćanja poreza na promet pri uvozu sirove kafe radi prodaje pravnom ili fizičkom licu radi reprodukcije, a u skladu sa članom 8. Zakona;
- da kao pravno lice - fizičko lice (radnja) nabavljamo opremu za obavljanje registrovane djelatnosti iz člana 9 stav 1. Zakona, bez plaćanja poreza na promet, opremom se smatraju: osnovna sredstva za obavljanje djelatnosti, te njihovi rezervni dijelovi, stvari sitnog inventara, uređaji i dijelovi uređaja za zaštitu okoline, sredstva za zaštitu na radu i ličnu zaštitu ostalih putničkih automobila i njihovih rezervnih dijelova i namještaja za opremanje administrativnih prostorija;
- da smo pravno lice, radnja koja se bavi proizvodnom djelatnošću iz člana 11. stav 2. Zakona, te da materijal za proizvodnju iz člana 12. Zakona nabavljamo bez plaćanja poreznu stopu, a u skladu sa članom 8. Zakona;
- da smo oslobođeni plaćanja poreza na promet kada nabavljamo proizvode iz člana 19. Zakona.

NAPOMENA: zaokružiti redni broj osnovna sredstva za obavljanje djelatnosti

NARUČILAC



"JUNUZOVIĆ - kopex" d.o.o. Lukavac

za niskogradnju, proizvodnju, promet roba i usluga, uvoz-izvoz

Centrala: Tel.fax: ++387 35 550-700 Registrovano kod Kantonalnog suda u Tuzli U/I-2018/96 od 18.07.1996.IB:4209157220005
 RJ NAFTA I NAFTNI DERIVATI: Tel.fax: ++387 35 554-300; RJ TRANSPORT, MEHANIZACIJA I GRAĐEVINSKA OPERATIVA: TEL.FAX:++387 35 554-302; RJ KNJIGOVODSTVO: TEL.FAX:++387 35 554-301

Datum: 27.6.2005
 Narudzba: 4852

Ugovor:
 Datum otpreme: 27.6.2005
 Rok plaćanja: 27.6.2005

Bosna i Hercegovina
 Federacija Bosne i Hercegovine
 TUZLANSKA ŽUPANIJA
 ZAJEDNIČKI REGISTAR
 06-07-2005
 4039/05

0264 - MINISTARSTVO ZA OBNOVU, RAZVOJ I POVRU
 TUZLA
 SLATINA BR.2,75000 TUZLA

IDB. 20148390

Račun/Otpremnica br.1778/05-DEF

Rb.	Sifra	Naziv artikla	JM	Kolicina	CijenaBP	Rab.(%)	Por.(%)	Cijena	Iznos
1	99020005	USLUGE RADA BULDOZERA CAT D5	M.Č.	35,000	118,181816	0,00	10,00	130,000000	4.550,00
2	01020012	BETONSKE CIJEVI O 500 MM	KOM	30,000	18,181818	0,00	10,00	20,000000	600,00
3	01010005	KAMEN 0-60 MM	M3	1.100,000	33,636364	0,00	10,00	37,000000	40.700,00
4	99020015	ISKOP ODVODNIH KANALA	METAR	500,000	7,272727	0,00	10,00	8,000000	4.000,00

UKUPNO 45.318,18 0,00 4.531,82 **49.850,00**

Slovima (cetrdesetdevettisucaosamstotina pedeset 00/100)

Porez na promet usluga sadržan je u cijeni usluge.
 Fakturišemo Vam rad u MZ Slatina Općina Srebrenica.
 Molimo Vaš da uplatu izvršite na naš račun kod "HIPO ALPE ADRIA BANK DD MOSTAR".

REKAPITULACIJA POREZA PO TARIFNIM BROJEVIMA

Tar. broj	Opis	Porez(%)	Iznos poreza
12	PPP TB2-GRADJEV.VP 715915	10,00	3.754,54
31	PPU-TB2 VP 715141	10,00	777,27
UKUPNO			4.531,82

EQ KONTROLA OK.

Fakturisao:

Kurtić Jasmin



Kontrolisao:

Odobrio:

Račun primio:

