

PO-AAA-582 5
15M-47819

Date Prepared : October 24, 1983

For Quarter Ending : September 30, 1983

TOGO
BAGUIDA PROTOTYPE
PROJECT N°: 912-0007

QUARTERLY REPORT

A. BASIC INFORMATION

No changes from last quarterly report of 11 million FCFA advanced for construction, nearly all has been liquidated.

B. STATUS SUMMARY

Substantial construction progress was made during this quarter and by September 30 one of the prototypes (3units) was 99% complete while the other (3 units) was about 90% complete.

During the quarter RHUDO made 2 short TDY's in addition addition Christine Nolan made 2 TDYs, a short one in July to familiarize herself with the situation and a long one beginning August 22 until October 6 to carry out the marketing survey. Results of that will be reviewed in the next quarterly report.

During the quarter, it was agreed to extend the PACD to October 31, 1983 to permit the marketing survey and final construction.

C. PROBLEMS

Construction will not be finished before the PACD in all likelihood.

D. MAJOR ACTIVITIES DURING NEXT QUARTER

1. Completion of construction.
2. Close-out of project.
3. Publishing by PADCO of Nolan report.