

2630009(3)
 PD-44C-015-~~34~~

PROJECT EVALUATION SUMMARY

(Submit to MO/PAV after each project evaluation) ISN=24309



1. Mission or AID/W Office Name USAID/CAIRO	2. Project Number 263-0009
--	-------------------------------

3. Project Title
Ismailia Power Plant

4. Key project dates (fiscal years)	5. Total U.S. funding - life of project
a. Project Agreement Signed 76	\$ 99,000,000
b. Final obligation 76	
c. Final input delivered	

6. Evaluation number as listed in Eval. Schedule 1	7. Period covered by this Evaluation From: 5/76 To: 5/77 Month/Year Month/Year	8. Date of this Evaluation Review 5/31/77 Month/Day/Year
---	---	--

9. Action Decisions Reached at Evaluation Review, including items needing further study (Note--This list does <u>not</u> constitute an action request to AID/W. Use telegrams, airgrams, SPARS, etc., for action) <p>The project has been regularly monitored over the last year and is on schedule. The Consulting Engineers, Gilbert Associates, departed Cairo at the end of April 1977 after agreeing with Egyptian Electrical Authority on the basic design details of the project.</p> <p>Gilbert Associates is now preparing the Invitation for Bid document which will be issued in mid-September 1977. It is expected that a turnkey contract will be awarded in March of 1978.</p> <p>At this time no follow-up evaluation other than regular project monitoring is anticipated until the next mission evaluation in May of 1978.</p> <p>Clearance: CDE:RBakley PRM:GLaudato</p>	10. Officer or Unit responsible for follow-up PATALIVE USAID/CAIRO	11. Date action to be completed MAY 1978
---	--	---

12. Signatures:	Project Officer	Mission or AID/W Office Director
Signature		
Typed Name	Charles J. Patalive	Donald S. Brown
Date	May 31, 1977	JUNE 12, 1977