

MARCH 31, 2011

INTEGRATED COMMUNITY DEVELOPMENT FUND

Quarterly Report to USAID/Bolivia
Integrated Alternative Development Office
January - March 2010

Award Nº: 511-A-00-05-00153-00

Contact information:

Treena Bishop
Team Leader, ICDF

Calle 11 # 480
Esq. Sánchez Bustamante
Calacoto
La Paz, Bolivia
Tel/Fax: (+591) 2 – 2793206
E-mail: tbishop@acdivoca.org.bo

Disclaimer

This Quarterly Progress Report is made possible by the support of the American people through the United States Agency for International Development (USAID). The contents are the responsibility of ACDI/VOCA and do not necessarily reflect the views of USAID or the United States Government.

TABLE OF CONTENTS

I.	EXECUTIVE SUMMARY.....	- 5 -
II.	GENERAL INFORMATION.....	- 7 -
III.	IMPLEMENTATION CHALLENGES.....	- 9 -
IV.	HIGHLIGHTED ACTIVITIES	- 11 -
V.	TECHNICAL COMMITTEE	- 16 -
VI.	SUMMARY OF ACTIVITIES BY GEOGRAPHICAL AREA	- 18 -
A.	ALTO BENI / PALOS BLANCOS	- 18 -
B.	LA ASUNTA	- 23 -
C.	TRADITIONAL ZONE	- 29 -
D.	CROSS-CUTTING ACTIVITIES	- 34 -
VII.	PERFORMANCE INDICATOR RESULTS	- 36 -
A.	THE ICDF IN NUMBERS	- 36 -
B.	PERFORMANCE INDICATORS	- 40 -
VIII.	LOOKING BACK & LOOKING FORWARD	- 49 -
IX.	FINANCIAL INFORMATION.....	- 50 -
	<i>ANNEX I - Budget Pipeline Report</i>	1
	<i>ANNEX II – Success Stories</i>	3
	<i>ANNEX III – Project Matrix.....</i>	4
	<i>ANNEX III – Project Matrix.....</i>	4

ACROYNMS AND ABBREVIATIONS

CA	Cooperative Agreement
CC	Cross – Cutting Indicator
CCVV	<i>Caminos Vecinales</i>
CENCAP-CP	<i>Centro Nacional de Capacitación de la Contraloría General</i>
CT	Technical committee (<i>Comité Técnico</i> in Spanish)
DRNMA	Department of Natural Resources and Environment
ICDF	Integrated Community Development Fund
IL	Implementation Letter
IR	Intermediate Result
JSI	John Snow International
LOP	Life of Project
M&E	Performance Monitoring and Evaluation
NBI	Unsatisfied Basic Needs Index (NBI in Spanish)
PMP	Performance Monitoring Plan
PSB	Plurinational State of Bolivia
RAI	Industrial Environmental Registry (<i>Registro Ambiental Industrial</i> in Spanish)
RFRA	Request for Revised Application
SO	Strategic Objective
TC	Tropics of Cochabamba
UAC-CP	<i>Unidad Academica Campesina de Carmen Pampa</i>
UCB	Catholic University of Bolivia
USAID	United States Agency for International Development
USG	United States Government
VCDI	Vice Ministry for Coca and Integrated Development
YCADF	Yungas Community Alternative Development Fund

I. EXECUTIVE SUMMARY

This report covers the second quarter of the 2011 United States Government (USG) fiscal year, encompassing activities carried out between January 1st and March 31, 2011. At the close of the quarter, the ICDF portfolio had a total of 688 small-grant projects in different stages of development; 410 of these fall under the community development component and 278 in the economic development component. This total includes 23 new projects that were added during the current reporting period. At the end of the quarter, 50 projects were in the design phase or under procurement, and 58 were in the implementation phase. To date, 580 sub-award projects have been completed. The information covered in this report includes a detail of several key activities carried out during the reporting period, all of which contribute to the ICDF's overall objectives.

The Vice Ministry of Coca and Integrated Development (VCDI in Spanish) convened a total of four technical committees (CT's in Spanish) during the reporting period. Ideas and designs for current and future projects were discussed at each CT. As a result, 23 projects were approved and added to the ICDF project portfolio. All of the newly approved projects fall under the ICDF community development component. Concluded projects include several potable water systems, refurbishment of school infrastructure and others within the health and education subcomponents. Important projects were also concluded within the ICDF economic development component.

Among the potable water systems concluded during the reporting period, one that stands out over others is the potable water system constructed for the Moseten community of Inicua Bajo in the Municipality of Palos Blancos. The system serves 60 indigenous families who, until the system was constructed, had to obtain water from the river or by collecting rainwater. The new potable water system is now functioning and is being managed by Inicua Bajo community members who have been trained in the system's operation and maintenance. Potable water systems were also completed in the communities of Tupiza A, Tupiza B, Villa del Carmen and San Pedro, all also in the Municipality of Palos Blancos. Other concluded projects associated with water and sanitation include the refurbishment of school bathrooms within the communities of La Calzada and Rene Barrientos Ortúñoz in the Municipality of La Asunta.

Within the community development health subcomponent, a project that was completed with great success was the cervical cancer awareness campaign. The campaign was carried out for the second time in the Municipality of Palos Blancos and for the first time in Yanacachi upon the request of the municipal government and of several women's organizations. Keeping in line with its focus on prevention and early detection of cancer, a total of 209 women received medical attention in the form of general checkups and consultations. In addition, 43 men were screened for prostate cancer. Medical staff members of the health centers and hospitals in the municipalities of Palos Blancos and Yanacachi were trained in the screening techniques used during the health service campaign. As a result, these health service professionals are now able to extend this potentially life-saving medical attention to other patients in the region.

During the reporting period, a large teacher housing construction project was completed within the community development education subcomponent. The housing complex was constructed in the La Cascada educational district in the Municipality of Palos Blancos. The housing facility is made up of 16 homes which provide the space necessary to house 16 teachers and their families. Each unit includes a bedroom, a

kitchen and a bathroom. By providing permanent housing for school teachers, these new living spaces will help ensure the continuity of classes for La Cascada's youth throughout the school year.

During the reporting period significant projects were also concluded within the ICDF's economic development portfolio. In accordance with the revised project implementation schedule, equipment was provided to the three citrus processing plants in the municipalities of Palos Blancos and Alto Beni. These processing plants have already begun the post-harvest processing of citrus, mainly oranges. The processing plants are producing concentrated juices and other citrus by-products for local markets. The owners of the citrus processing plants expect that once they increase their capacity for production, their products will eventually reach markets in the city of La Paz.

During the reporting period the ICDF coordinated with all municipalities of the Yungas to assess the conditions and needs of 350 primary and secondary schools across the region. Prior to this assessment, neither the District Directors of Education, representing the Departmental Service of Education (SEDUCA) nor the municipal governments of the region had concrete data regarding the conditions of their schools or an inventory of fixed assets and other material available for student use. Thanks to this broad assessment, each municipality and SEDUCA now have an up-to-date inventory of the equipment available at each school. During the next quarter, ICDF staff will meet with the relevant authorities of each municipality to decide which schools are most in need of receiving new furniture as well as educational materials as part of the currently approved ICDF provision of school furniture and educational equipment projects.

Also within the education subcomponent, during the reporting period the ICDF continued with the construction of 12 classrooms for the Rene Ortúñoz Barrientos School in La Asunta. These classrooms will provide a more comfortable learning environment for more than 600 students. A significant percentage of the students of the Rene Ortúñoz Barrientos School come from remote communities across the municipality of La Asunta, where in many cases school only runs through the fifth grade. It is common for parents of adolescents from such rural communities to rent rooms for their families in the town of La Asunta for the sole purpose of giving their children a chance to complete their middle and high school level education. In fact, many such adult residents of the town work on their rural farm parcels during the week and return to La Asunta on weekends where they can spend time with their children.

In accordance with modification 18 to the ICDF cooperative agreement, ACDI/VOCA initiated the process of transferring its agricultural activities to the ARCo project as appropriate. As part of this process, the ICDF and ARCo management and technical teams held a series of meetings, during which documentation detailing the activities and methodologies used in each of the ICDF economic development projects was handed over to ARCo. These documents also list the status of all projects and record the results and pending issues related to each. This transfer process will allow the ICDF to focus on community development activities increasing the number of families benefiting from water, sanitation and education projects by over 550.

II. GENERAL INFORMATION

ACDI/VOCA is a private, non-profit international development organization with over 38 consecutive years of experience working in Bolivia, and nearly 50 years implementing multifaceted development activities worldwide. Throughout this period, ACDI/VOCA has demonstrated its strong commitment to providing opportunities and improving the quality of life for the residents of the communities in which it works. Since the start of 2001, ACDI/VOCA has been a key partner of the Plurinational State of Bolivia (PSB) and USAID/Bolivia in its work with communities and municipal governments. Since August of 2005, ACDI/VOCA has been responsible for the implementation of the ICDF, under which it currently manages more than 680 community and economic development projects.

The main goal of the ICDF is to support the joint efforts of the United States Government (USG) and PSB to establish a sustainable economy in Bolivia's coca-producing regions. The strategy is to meet basic human needs and alleviate poverty by improving social and economic conditions.


The objectives of the ICDF are to:

1. strengthen social capital and community development through increased access to public goods and services for communities and smallholder-farmer organizations
2. increase participation of local leaders, local governments and citizen organizations in community development processes to strengthen ownership, sustainability and support for economic activities
3. improve the welfare of poor rural families in isolated areas, taking into consideration gender and the environment
4. support emergency and immediate-impact activities to mediate conflict, preserve social peace and respond to crises

ACDI/VOCA was awarded the ICDF project by USAID through cooperative agreement (CA) 511-A-00-05-00153-00, dated August 1, 2005. The original agreement stipulated that the project was to be implemented over a period of five years. Modification No. 7 of the CA called for significant adjustments to be made to the ICDF methodology to more directly respond to diversified development and support the PSB's coca rationalization policies within the terms outlined by Implementation Letter (IL) No. 043. The modification also called for a restructuring of the project to reflect only two components: economic and community development.

Also noteworthy, Modification No. 14 of the CA allocated new resources for immediate impact projects in the Yungas region as a means of addressing urgent needs within the economic and community development components. Subsequently, through Modification No. 15, additional funds were provided to further expand ICDF activity in the Yungas region. Modification No. 15 also called for the CA's extension through September 30, 2010. Through Modification No. 16, the CA was amended to include funds to support new and existing activities and to further extend the life of project (LOP) through December 31, 2010. Via Modification No. 17, the CA was extended once again, this time through September 30, 2012 and additional funds were designated to support new activities designed to help the ICDF achieve its overall objectives. In accordance with Modification No. 18, which was approved within the current reporting

period, ACDIVOCA will be able to improve the quality of life of more than 550 additional families through the implementation of water, sanitation and education projects.



III. IMPLEMENTATION CHALLENGES

This section details the arduous implementation conditions under which the ICDF operated during the reporting period.



A part of a secondary road in the Municipality of La Asunta no longer exists due to the heavy rainfall.



Community members are walking through the affected roads in *Zona Tradicional*.

During the reporting period, the ICDF suffered significant delays in project activities due to climate-related setbacks. The *La Niña* weather phenomenon, which is expected to last through April, resulted in Bolivia's 2010-11 rainy season being prolonged and more intense than usual. Throughout the rainy season, the adverse effects of *La Niña* were felt in a constant manner across the municipalities of the Yungas.

Severe weather conditions affected the work of the ICDF from the earliest days of the reporting period. During their first trip of the year to the La Asunta regional field office, ICDF field staff encountered no electricity or potable water as a result of heavy rains throughout the municipality. At the same time they were faced with shortages of gasoline for project vehicles. These circumstances contributed to delays in the implementation of planned project activities, as well as complicated the staff's time in the field in a general manner. A case in point, on many occasions ICDF field staff had to resort to collecting rain water in buckets for both drinking and personal hygiene.

Additionally, trips to and from the field were difficult and dangerous due to bad road



conditions. In areas within the Municipality of La Asunta, Alto Beni and Palos Blancos, poor road conditions also resulted in the total isolation of several partner communities.

A road collapsed near Villa Nueva Potosi, La Asunta

On many occasions, after attempting to reach such communities, members of ICDF staff were unable to return to the regional field office. In such cases ICDF team members had to spend nights in project vehicles or nearby communities while they waited for roads to stabilize and be safe for travel the next day.

ICDF contractors weren't able to transport construction materials to the communities where projects are being implemented. For instance, the illumination posts for the Cotapata main square couldn't be transported to the Municipality of La Asunta for nearly two months, which led to the fact that the main square couldn't be finished within the reporting period.

The construction work of the potable water system of San Joaquin (Coroico) and the potable water system of Inicua Bajo also suffered delays because the contractors weren't able to continue their activities due to heavy rain falls, transportation difficulties and isolation of the mentioned communities. In the case of San Joaquin, the work was reinitiated as soon as it was possible, while the potable water system of Inicua Bajo was concluded, in spite of the difficulties.

During this time the hard work and effort of Caminos Vecinales (CCVV) did not go unnoticed by the ICDF or the communities in which it works. Throughout the rainy season, CCVV was constantly maintaining and fixing the main roadways. In previous years, community isolation due to severe weather conditions could last for many days or even weeks as local residents did their best to make roads transitable. During this rainy season, despite its intensity, with the presence of CCVV, road maintenance was constant with rural roads being made transitable as soon as possible given the circumstances.



Machinery of *Caminos Vecinales* clears a landslide, in order to make the roads throughout the Yungas region transitable.

IV. HIGHLIGHTED ACTIVITIES



The current scholarship students of the UAC, Carmen Pampa

Significant activity was carried out within the ICDF scholarship program for *Unidad Académica Campesina* – Carmen Pampa (UAC-CP) students during the current reporting period. The UAC-CP is a non-profit university located 111 km northeast of La Paz, in the North Yungas Province of the department of La Paz. The university is located in the community of Carmen Pampa, at a distance of 13 km from Coroico, the capital of the province. The UAC-CP offers higher education to approximately 700 students from rural regions of Bolivia's northern tropics and to the youth from marginalized areas of the city of La Paz.

"The UAC-CP doesn't only want to provide us with undergraduate degrees; the institution also wants to make us be the best people we can be. This is what happens; here we undergo true human and character development..."
(Rogelio, second year agronomy student)

"Here I have become part of a family that includes parents, brothers, friends and peers....I have learned to share- before I was more of an individualist..."
(Micaela, graduate of the nursing school, UAC-CP class of 2010)

The UAC-CP was created by an inter-institutional agreement between the Catholic University of Bolivia (UCB), the Dioceses of Coroico, the Franciscan Missionary Sisters and Villa Nilo Sub Central, the local governing body of indigenous peoples, on October 4, 1993. The institution offers bachelor's degrees in agronomy, nursing, veterinary medicine, animal husbandry and primary education. It also offers an associate degree in tourism. Each program includes academic coursework as well as opportunities for hands-on practice within the respective career tracks. The university is known for providing its students with a structured course of study that places special emphasis on human values and discipline. UAC-CP students enjoy a family environment on both campuses where they learn to share daily experiences as an added bonus to their development as professionals.



UAC students taking a break in the afternoon after fulfilling their community service for the day.

Over the years ACDI/VOCA has worked closely with the UAC-CP in many areas. An important level of support has been provided through the ICDF scholarship program which has assisted UAC-CP students with demonstrated financial needs. The program offers full scholarships to students who, in many cases, would not be able to complete their studies without financial support. The UAC-CP 2011 academic year began in February. At this time the scholarship committee selected 50 students to receive full scholarships. The two primary criteria used for selection are:

- a) Performance: the minimum average grade point average (GPA) obtained during the previous semester can be no lower than 70 over 100.
- b) Need: students with the greatest economic need whose studies are in jeopardy for financial hardship are prioritized.

At the beginning of the reporting period, the 50 students awarded scholarships this semester signed their scholarship award contracts. Each contract stipulates the conditions for remaining on scholarship and the following costs which are covered therein: tuition, registration fees, medical insurance, internet use as well as room and board. As their counterpart, each student is required to complete a minimum of 200 community service hours per semester; as compared to the 80 hours of community service required by students who are not on scholarship. Community service includes garbage separation, cleaning and maintenance of school infrastructure, campus common areas, and flower gardens, as well as the maintenance and harvesting of coffee parcels, agroforestry greenhouses and vegetable gardens.



Students separating trash as part of their community service work



Students working in the campus flower gardens as part of their community service

Basic data on the 50 scholarship recipients for the first semester of 2011 are:

- Thirty-five scholarship recipients are women and 15 are men. Currently 53 percent of the UAC-CP student body is comprised of women. This is an impressive number considering that when the UAC-CP was founded in 1993, none of its students were women. At that time it was common for women from rural areas to complete only three to five years of education at the elementary school level; for them to continue their education through the university level was virtually unheard of. This figure is also noteworthy since, historically, agronomy and veterinary degrees have been pursued in large part by men.

During the last five years there has been a significant increase of women entering these fields of study.

- UAC-CP scholarship recipients reflect the academic institution's diversity in terms of the place of origin of its students: 21 scholarship recipients hail from across eight municipalities of the Yungas region, 11 come from municipalities in northern La Paz (Guanay, Mapiri, Apolo, Ixiamas) or from the Department of Beni (San Borja). Thirteen scholarship recipients come from the cities of La Paz and El Alto (in most cases these students were born in the Yungas region before their families relocated to La Paz or El Alto), while the remaining five scholarship recipients come from other municipalities within the departments of La Paz or Cochabamba.
- Sixteen of the scholarship recipients are pursuing degrees in agronomy, 14 are pursuing degrees in education, 12 are pursuing degrees in nursing and 6 are studying to receive vocational titles in rural tourism.



Education students are working together on an assignment after dinner in the study room of the new women's dormitory which was constructed by the ICDF in October 2010.

In the majority of cases, scholarship recipients would be unable to complete their studies without the financial assistance provided by the USAID-funded scholarship program. Scholarship recipients show a high level of gratitude for the financial assistance provided to them and are aware that they risk losing their scholarships if their GPAs fall or if they engage in misconduct. These students say that the financial assistance has given them an incentive to put an even greater effort into their studies as a means of maintaining their scholarship status.



Female agronomy students living in the new women's dormitory

Since 2007, a total of 211 students have benefited from the ICDF scholarship program. Of these, 25 have graduated and 86 are engaged in thesis work making them candidates for graduation at the end of the current academic year.

Based on outstanding scholarly performance, in 2007, three undergraduate students from the UAC-CP were awarded scholarships to the prestigious Pan-American School for Agriculture in Zamorano, Honduras. During the current reporting period two of the three scholarship students returned to Bolivia after completing their studies and receiving degrees in agronomy. Both students, Victor Dieguez and Diego Saenz, expressed their gratitude for this support which has changed their lives and will open up multiple opportunities for them in the future. These recent graduates noted that apart from receiving an academic formation, reinforced by intensive practice, they developed leadership skills and strengthened their personal values, tools that will be determinant in their professional development.

"I don't have parents ... So I asked Fr. Freddy and the administration of the UAC if they could help me, and they said they could and I went to my community and wrote an application letter for the scholarship and the community supported me by signing a recommendation letter and thus I obtained the scholarship."

Alejandro Moiza García of Yucumo, Beni, Agronomy Student

"The scholarship is very important to me.... I received it at the worst time of my life ... I was supposed to travel to work abroad and I had to leave my studies ... my mom died and my dad has another family, he doesn't assume responsibility for me and my five brothers and sisters ... for me it is important to have the scholarship to continue studying and become somebody in life ..."

Lilian Mamani, Nursing Student

"I sincerely thank the USAID program that helped me since I started studying. Now I'm finishing my career and I am going to be what I always wanted; a good professional."

Nora Mamani Apaza, Nursing Student



Diego Saenz at the Zamorano University in Honduras (*right*)

ICDF support for the UAC-CP is not limited to its scholarship program. The ICDF has also provided the institution's teaching and administrative staff with assistance in the form of training courses offered as a result of agreements made with Bolivia's Catholic University and with the University of San Andres (UMSA in Spanish). Also, an exchange visit to the Agricultural University Zamorano in Honduras was organized for a group of teachers and administrative staff. In addition to training, important investments have been made for improving the infrastructure of both UAC-CP campuses. Among these, one that stands out is the construction of a women's dormitory that houses 170 students. This project was concluded in October 2010.

V. TECHNICAL COMMITTEE

The VCDI convened a total of four Technical Committee meetings (CTs for its acronym in Spanish) during the current reporting period. During these meetings 23 new projects were approved, all of which fall within the community development component. The ICDF's emphasis on potable water and sanitation projects has been reinforced in accordance with the revised programmatic focus approved in modification 18. The following table shows a breakdown of newly approved projects by sub-component:

Table 1. Projects approved during January - March 2011 quarter by sub-component

Component	Sub-Component	Total
Community Development	Potable Water	5
	Sanitation	10
	Health	0
	Education	6
	Institutional strengthening	1
	Other	1
Total		23

Thirteen of the approved projects are to be implemented in the Municipality of La Asunta and five in the Alto Beni region. Six of the approved projects for the La Asunta municipality involve the construction of school bathrooms.

Table 2. Projects approved during the January - March 2011 quarter by municipality, component and sub-component

Municipality	Project	Sub-component
Palos Blancos / Alto Beni	Construction of a public bathroom in the central plaza of Palos Blancos	Sanitation
	Construction of a potable water system for the Central Nuevo Amanecer – Altamira	Potable Water
	Construction of classrooms and bathrooms at the Technical Humanistic Agroforestry School of San Antonio	Education
	Refurbishment of the Camacho potable water system	Potable water
	Design of potable water projects- Municipalities of Alto Beni and Palos Blancos	Potable Water
La Asunta	Construction of bathrooms for the Siguani Grande School	Education
	Design of potable water projects- Municipality of La Asunta	Potable Water
	Construction of bathrooms for the Santa Rosa de Quinini School	Sanitation
	Integrated improvement of the San Martin School	Education
	Integrated improvement of the Puerto Aroma School	Education
	Construction of teacher housing and bathrooms for the Nuevos Horizontes School	Education
	Integrated improvement of the Nueva Union School	Education

Municipality	Project	Sub-component
	Construction of the Siguani Grande sewage system	Sanitation
	Construction of bathrooms for the Los Olivos School	Education
	Construction of bathrooms for the Villa Nueva Potosí School	Education
	Construction of bathrooms for the Pichari School	Education
	Integrated improvement of the San Juan School	Education
	Integrated improvement of the San Fernando School	Education
	Design and construction of a new roof for the UAC-CP	Education
Coroico	Project designs for the municipality of Cajuata	Other
Various	Design of potable water projects- <i>Zona Tradicional</i>	Potable Water
	Donation of equipment and materials for teaching children with special needs	Education
	Transfer plan and necessary improvements for ICDF fixed assets	Institutional Strengthening

Also, during one of the CTs, the project “Construction of Public Bathrooms in Yungas” was divided up into eight different projects, of which two had already been incorporated into the ICDF portfolio. The location of the public bathrooms will be coordinated with each of the seven municipal governments.

Table 3. Public Bathrooms for seven Municipalities


Municipality	Community	Project
Coripata	Coripata	Construction of a public bathroom in the municipality of Coripata
Irupana	Irupana	Construction of a public bathroom in the municipality of Irupana in the Churiaca neighborhood.
La Asunta	La Asunta	Construction of a public bathroom in the main square of the town of La Asunta
Palos Blancos	Sapecho	Construction of a public bathroom in “Cruce Sapecho”
Palos Blancos	Palos Blancos	Construction of a public bathroom in the marketplace of Palos Blancos
Yanacachi	Comunidad Puente Villa	Construction of a public bathroom in the village of Puente Villa
Chulumani	Chulumani	Construction of a public bathroom in the <i>Calle Sucre</i> - Chulumani
Coroico	Coroico	Construction of a public bathroom near the main square of Coroico

VI. SUMMARY OF ACTIVITIES BY GEOGRAPHICAL AREA

A. ALTO BENI / PALOS BLANCOS

The Alto Beni region includes the municipalities of Palos Blancos and Alto Beni. The latter was formally established in January 2010. The region is highly suited for agriculture and can be described as a large valley divided by the Alto Beni River. Although a significant portion of the region's population is of Moseten ethnic origin, the majority of its inhabitants are migrants or the children of migrants from the Altiplano region (specifically from the departments of La Paz, Oruro and Potosí) between 1952 and 1964.

The Unsatisfied Basic Needs (NBI in Spanish) index for Palos Blancos has declined from 90.5 percent in 2001 to 57.1 percent in 2008. In spite of this, significant increases in the area's population over a short period of time have resulted in the continued high demand for basic services including housing, access to potable water, education and health facilities. In fact it is estimated that more than half of the families in the area still live below the poverty line.



1. Completed projects

A total of twelve projects were completed in the Alto Beni region during the reporting period. Ten of these are located in the Municipality of Palos Blancos and the remaining two in the Municipality of Alto Beni. The following is a list of the completed projects:

- Microenterprise support to the “APROLAB” dairy processing plant
- Microenterprise support to the “Cacique” dairy processing plant
- Microenterprise support to the "ASOPROCID" in fruit juice production and marketing of citrus by-products
- Microenterprise support to the "EL PARAISO" fruit juice processing plant
- Microenterprise support to the “Brecha H” citrus juice plant
- Construction of 16 teacher housing units in the La Cascada educational district
- Cervical cancer awareness campaign in Palos Blancos
- Design and construction of the Inicua Bajo potable water system
- Final design and construction of the potable water distribution network and household connections for the Tupiza B potable water system
- Final design and construction of the potable water distribution network and household connections for the Tupiza A potable water system
- Final design and construction of the potable water distribution network and household connections for the Villa El Carmen potable water system
- Final design and construction of the potable water distribution network and household connections for the San Pedro potable water system

2. Summary of activities by sub-component

a. Potable Water

Potable water systems for Tupiza A and B, San Pedro and Villa del Carmen

During the reporting period construction was completed for the potable water systems of the communities of Tupiza, San Pedro and Villa del Carmen; all located within the Municipality of Palos Blancos. The potable water systems of these communities form part of an expansion of Sapecho's mega potable water system that was completed by the ICDF in 2008. The last phase of project implementation involved the installation of pressure chambers and the construction of a distribution network with household connections for 75 families across the three communities. In addition to completing the construction of the three additional water systems, potable water committees were strengthened through training offered in the areas of administration, maintenance and water system management. With their new ability to provide improved management, the strengthened water committees are expected to have a positive impact on overall water system sustainability.

Potable water system for Inicua Bajo

During the reporting period the construction of the potable water system in the remote community of Inicua Bajo was concluded. The potable water system consists of a water intake infrastructure, 2,368 meters of adduction pipelines, a water storage tank,



Typical houses in Inicua Bajo

and 60 household connections. During two months of the current reporting period, all residents participated in workshops designed to raise awareness of issues related to the system's use and operation. In addition to technical training workshops offered to system operators for water system maintenance and administration, children learned about the correct use of water and the basics of personal hygiene as part of the project's training module. Community members also took part in gender training workshops where, through group dynamics and role playing, they were able to appreciate that in most cases men and women can exercise the same duties within the community and the home. It was during this time that Shirley Argandoña was elected the first female *Cacique*, or community chief, at the community's general assembly.

Potable water system in San Miguel de Huachi

Although the contract for the San Miguel de Huachi potable water system was signed early in the quarter, the ICDF was unable to start construction during the reporting period due to severe weather. Unfortunately, even by the end of the quarter, heavy rainfall and hazardous road conditions throughout the Municipality of Palos Blancos made the delivery of construction materials and equipment to the work area impossible. The project, which will begin in April 2011, involves the construction of two regular capacity sub-systems and will supply water to the community's more than 1,500 inhabitants. Construction on the San Miguel de Huachi water system will take approximately nine months. The community will provide an in-kind counterpart contribution of over thirty percent and the municipal government will provide a cash counterpart contribution of almost ten percent of the total cost of the project.

One of the participating families from the community of Inicua Bajo did not have appropriate living quarters. In accordance with local Moseten tradition, the family, which is made up of a father, mother and eight children between the ages of 22 years and eight months, lived in a small open-air cabin with insufficient protection from the rain, insects and animals. Neighboring families and local authorities had offered to help build a proper home for the family on several occasions but the father, as the head of the household, was reluctant to change the style of the home they lived in. However, after attending ICDF training workshops, he became enthusiastic about the new potable water system and decided to build a new home so that his family could connect directly to the new water system.

Approved Projects

Three of the five recently approved projects for the municipalities of Alto Beni and Palos Blancos are projects related to potable water systems. One of these is the potable water system of Nuevo Amanecer – Altamira, a significant project for the municipality of Alto Beni, which will provide potable water for 200 families. The other two potable water system projects are: "Refurbishment of the Camacho Potable Water System" and "Design of Potable Water Projects – Municipalities of Alto Beni and Palos Blancos".

b. Health

Cervical Cancer Campaign

During the reporting period 127 women received cervical cancer screening and breast exams as part of the awareness campaign held in Palos Blancos. These women were provided with their exam results in March. In addition to providing women with these important healthcare exams, the campaign allowed for 18 men to be screened for prostate cancer. The campaign also included education on the prevention and/or early detection of four types of cancer: breast cancer, cervical cancer, prostate cancer and skin

cancer. These workshops were held in the Palos Blancos Hospital and were attended by more than 160 community members and healthcare professionals.

c. Education

Housing for teachers in La Cascada

The construction of a 16-unit teacher housing complex in the community of La Cascada was completed during the reporting period. The complex of the 16 housing units consists of separate bedrooms, small kitchens and bathroom facilities. La Cascada has more than 1,000 residents and approximately 200 children attend its school. The construction of 16 housing units for schoolteachers will enable the staff assigned by SEDUCA to reside at the school full time. This will improve access to education by ensuring the continuity of classes throughout the school year. La Cascada's 15 teachers and the school director have already moved into their new homes and have stated that they now feel much more comfortable at the school than they did in the past; they look forward to living in the new housing complex throughout the academic year.

d. Economic Development

Fruit processing plants

During the reporting period, the construction and equipping of three fruit processing plants was completed. The fruit processing plants are located in the communities of Sapecho, Brecha H (both in the Municipality of Palos Blancos) and in the community of Belen (Municipality of Alto Beni). As part of three co-financed microenterprise projects, the necessary infrastructure was constructed and the fruit processing plants were equipped with the following machinery needed for citrus processing: an industrial juicer, a pasteurizing tank (including a caldron, compressor and cylinders), a sachet packer, freezers, water filters and plastic reels. Technical assistance provided to the microenterprises included the design of logos and labels for their products to be recognizable in the marketplace. All three fruit processing plants were designed to process oranges and mandarins. However, the machinery also works on other citrus varieties including grapefruit, lemon and *lima*, as well as other fruits such as star fruit and passion fruit.



Equipment is being installed at the fruit processing plant "El Paraíso" in Sapecho.

local market for their fruit. Until recently, these producers had to transport all of their

The "El Paraíso" fruit processing plant in Sapecho is administrated by a citrus producer's cooperative made up of 10 members, all of whom contributed an equal amount of cash counterpart to the project. The Belén juice processing plant is run by a three-member association, and the Brecha H fruit processing plant is a private microenterprise with two full-time employees. These three processing plants will

benefit citrus producers from the Alto Beni region by providing a

fruit to markets in other regions where much of it would be damaged and rendered unmarketable during the long and rough ride out of the production area.

Dairy production plants


The ICDF also completed its microenterprise assistance to two dairy-production plants during the reporting period, “APROLAB” located within the Municipality of Alto Beni, and “El Cacique” in the Municipality of Palos Blancos. Both dairy-production plants have been equipped with pasteurizing tanks (including caldrons, compressors and cylinders), sachet packers, freezers, water filters, cheese presses and other small equipment. The main products produced at the El Cacique dairy plant are yogurt and flavored milk. On a daily basis El Cacique sells approximately 500 sachets of each product locally for a price of 50 cents each. APROLAB sells approximately 1000 sachets of yogurt and flavored milk each week. At APROLAB, besides yogurt and flavored milk which is sold in sachets, dairy farmers also make cheese to sell locally.



plant.

B. LA ASUNTA

The Municipality of La Asunta has the highest rate of population growth in the Yungas region with its current population estimated at more than 24,000. The majority of communities in La Asunta are new settlements whose inhabitants migrated from the Altiplano (from within the departments of La Paz, Oruro and Potosí). La Asunta's NBI index is the highest of all municipalities in the Yungas region, with 70.7 percent of the population living without access to basic services such as water and sanitation, education and/or health.



1. Completed projects


In spite of significant delays due to heavy rainfall that led to difficulties in transporting construction materials and supplies to work sites in the Municipality of La Asunta, the following five projects were completed during the reporting period:

- Structural design and provision of materials for the construction of a hanging footbridge in the community of Puerto Aroma
- Promotion of tourism industry development in La Asunta, "Hotel Bella Vista"
- Potable water and basic sanitation assessment in the Municipality of La Asunta
- Construction of school bathrooms for the René Barrientos Ortuño school
- Refurbishment of school bathrooms for the community of La Calzada, La Asunta

2. Summary of activities by sub-component: La Asunta

a. Potable Water and Basic Sanitation

Potable Water and Basic Sanitation Assessment



Rustic water systems are very common in the communities of the municipality of La Asunta.

The previous lack of information at the municipal, departmental and sectional levels regarding access to potable water and basic sanitation facilities among the residents of the Municipality of La Asunta made it difficult to draw up a strategy for addressing these basic needs. The 'Potable Water and Basic Sanitation Assessment' project obtained this information by assessing a representative sample of the municipality's sixty registered communities. The study was

concluded during the reporting period and the results were presented to the VCDI and USAID. The report will be published and provided to the municipality and other relevant entities during the next quarter. Some of the most important findings include:

- Seventy-six percent of the entire population of the municipality of La Asunta has no access to a potable water system.
- Seventy-two percent of residents of small communities (defined as communities with populations of 500 people or less) do not have sufficient access to water; many of whom have to walk an average of one hour to obtain water.
- Thirty percent of the population of the Municipality of La Asunta has no access to any kind of system. Thirty percent of the population use cesspits for raw sewage, 15 percent use family latrines and only 25 percent have access to some kind of sewer systems. Those existing sewer systems do not have any type of treatment plants for waste water.

- Eighty percent of La Asunta's schools lack separate bathrooms for boys and girls.

Based on the results of this study, new potable water and basic sanitation projects were prioritized for the Municipality of La Asunta. After presenting the final designs for these projects to the VCDI and USAID, a total of eight were approved during the CTs of this quarter.

San José potable water system

The communities of San José, Los Olivos and 21 de Agosto are located approximately forty-five minutes from La Asunta's town center. For years, the leaders of this community have tried to obtain a potable water system with no success. Recently, with their own resources and the support of the mayoral office, the community of San Jose drafted a design for a potable water project that could satisfy the needs of its residents as well as those of two neighboring communities.

During the reporting period the ICDF hired a consultant to complete the design. Subsequently a series of meetings were held with the municipal government, the VCDI and FONADAL, which has provided resources to the municipality to build three tanks and water in-take infrastructure, in which an agreement was reached that the ICDF will be in charge of the project's implementation while ensuring close coordination with all counterparts.

The San Jose potable water system design includes a total of 320 household connections; for this reason the project will require significant investment on the part of the municipal government and project participants. For project implementation three important counterparts will be provided to complement the ICDF investment. The municipal government will offer a cash cost-share, FONADAL will provide funding for the water intake and three water storage tanks which will be channeled through the municipality, and project participants will provide a cash cost-share in addition to in-kind contributions mostly in the form of labor.

The ICDF considers the training of project participants to be vital for the long-term sustainability of its potable water systems. For this reason, in addition to constructing the actual system, the project will include a training module to strengthen San Jose's newly formed potable water committee. Training will be provided to members of the water committee in the areas of water system management, administration and maintenance as well as watershed management and appropriate water usage. In addition to providing technical training on relevant aspects of water system management to the water committee members, broad spectrum training for reinforcing and improving personal hygiene practices will be covered at the family level.

The ICDF also places a high level of importance on the environmental component of all its projects. To address this, workshops and other activities designed to raise awareness with regard to the immediate and long-term importance of protecting fresh water sources will be held for the residents of San Jose and its neighboring communities.

b. Education

School bathrooms



School bathrooms in La Calzada while under construction.

Most schools in the Municipality of La Asunta do not have bathroom facilities. Parents' committees from different communities have stated that having bathrooms in a school is essential. This is especially true for girls who are exposed to serious health risks in the absence of basic hygiene services. Having noted the high demand for restrooms, the municipal government requested support from the VCDI for the construction of bathrooms in the municipality's schools. During the reporting period the bathroom facilities for the Rene Ortúñoz Barrientos School were

completed as were those for the schools in the communities of Santa Rosa and La Calzada. The bathroom facilities for the Yanamayo School will be concluded during the first month of the next quarter.

Classrooms for the René Barrientos Ortúñoz School

The ICDF continued working on the construction of 12 new classrooms for the René Barrientos Ortúñoz School throughout the quarter. The student body of the René Barrientos Ortúñoz secondary school has increased significantly over the last few years. Since most communities of La Asunta do not have secondary schools of their own, many of the school's students come from rural areas from across the municipality. In these cases, parents rent rooms for their children in the town of La Asunta so that they can complete their high school education. The secondary school has over six hundred students and 22 teachers and not enough space to adequately accommodate them all. In response to the demand for expanding the René Barrientos Ortúñoz secondary school's infrastructure, VCDI and USAID approved the construction of 12 new classrooms.

c. Cross-cutting Activities

“Improving family life through the kitchen”

The first phase of the project entitled “Improving family life through the kitchen” implemented with the participation of 300 families in the Municipality of La Asunta, was highly successful. It was coordinated with and co-financed by Germany's GTZ, with the objective of improving conditions for food preparation by reducing smoke emitted while cooking. Implementation of this activity was highly participatory as it required working closely with each of the families throughout the construction of their clay stoves.

A new ecological kitchen in a community member's house



The ecological *Malena* stoves used for the project are known for their efficient use of fuel. *Malena* stoves are made of high-quality clay composed of a fermented mix of sand, cut straw, mule or horse excrement, linseed oil and water. The chimneys and combustion chambers of these ovens emit far fewer toxins than those emitted during the open-stove burning of wood, animal waste and other energy sources traditionally used for cooking in cement stoves.

A total of 300 stoves were constructed during the project's first phase which was concluded in 2010. Due to the project's popularity and the subsequent increase in demand for *malena* stoves, the VCDI and USAID decided to expand the project by approving a second phase. During the reporting period the ICDF registered all requests for stoves in the communities that showed interest within the Municipality of La Asunta. Based on this assessment, approximately 1000 stoves will be built with the recipient families across the Municipality of La Asunta.

As part of the project, training is provided in the correct use and maintenance of the stoves, hygiene and nutrition. The ICDF began work on the project's second implementation phase in February. In spite of a delay in activities caused by heavy rainfall and subsequent landslides in the rural communities, by the end of the reporting period 20 new ecological clay stoves had been constructed.

d. Economic Development

Transportation Infrastructure

By the end of the reporting period, the ICDF project involving provision of materials for the construction of a hanging footbridge in the community of Puerto Aroma was completed. Puerto Aroma is located on the shore of the Boopi River between the communities of Cotapata and Puerto Rico, near the community of San Pablo, approximately two hours away from the town of La Asunta. Until recently, the only way of accessing the communities of Puerto Aroma, Unión Tres Ríos, Mercedes and Mejillones was via a hand-pulled cart along a suspended cable wire. For this reason among others, these communities have an extremely limited access to basic services. Puerto Aroma also lacks a health center and a school that goes beyond the elementary education level.



The footbridge of Puerto Aroma will enable members of three communities to take their products to nearby markets.

Although there is high demand for nearly all basic services in Puerto Aroma, the community members considered a pedestrian footbridge to be their top priority due to the lack of accessibility of good educational facilities for their children and markets for their projects. Based on the community's request for assistance to the VCDI, it was agreed that the ICDF support for the project would include the preparation of a final project design and the provision of construction material including rebar, accessories for metal railings and cement.

The *Mancomunidad de los Yungas de La Paz* (MMYLP) supervised the construction of the footbridge, the Comibol mining company provided used suspension cables and the community provided labor as an in-kind contribution. The hanging footbridge is approximately 100 meters long from tower to tower and 130 meters long from anchor to anchor.

In spite of the difficult living conditions faced by the residents of Puerto Aroma and its neighboring communities, the communities have begun the important process of economic diversification in terms of the products they offer to the local market. The communities now manage apiaries with ICDF assistance, in addition to working in banana and coffee production, supported by the ARCo project. By mitigating the effects of geographic isolation, the hanging footbridge will be key for helping the families of Puerto Aroma obtain the raw materials they need for production as well as for the transportation of their products to local marketplaces.


Progress in project transferal to ARCo

As approved in Modification 18, the ICDF will now concentrate its efforts on community development, increasing its work in potable water and sanitation. With this programmatic shift, it was agreed that the ICDF will transfer its agricultural projects, as appropriate, to the ARCo project. During the reporting period, several meetings were held in La Paz and La Asunta between the ICDF and ARCo technical teams. During these meetings the steps for the transition process were established. Accordingly, in March the ICDF sent detailed reports of all work carried out in its apiary, poultry, stevia, banana and coffee projects to date. Information including geo-references of plots, number of producers and results was also provided to the ARCo project.



C. TRADITIONAL ZONE

The *Zona Tradicional* of the Yungas comprises the municipalities of Coroico, Chulumani, Coripata, Irupana and Yanacachi. Together, these municipalities have an estimated population of more than 56,000. Over the last few years, significant progress has been made in reducing NBI indices in the Traditional Zone. The municipality with the lowest rate is Chulumani, with an NBI of 44 percent, while the regional average in the Traditional Zone is 48 percent. The communities' main needs are in the areas of access to potable water and sanitation, education and health.



1. Completed projects

A total of two community development projects were completed in the Traditional Zone. These are:

- Generation of Employment and Sales in the Municipality of Yanacachi's Flower Production Chain
- Infrastructure for the San Félix Waterfall Tourism Site – Municipality of Coroico

2. Summary of activities by sub-component

a. Potable Water

Construction of the San Joaquin Potable Water System

During this quarter, construction began on the potable water system for the community of San Joaquin in the municipality of Coroico. Unfortunately, due to heavy rainfall the construction work was brought to a standstill because of the contractors' inability to transport construction materials and equipment to the work site. Work on the system resumed by the end of the reporting period.

b. Education

Refurbishment of San Joaquin Elementary School

Due to a lack of funds, the Municipality of Coroico had been unable to complete its construction of the San Joaquin elementary school. The Municipality concluded approximately seventy percent of construction on the school before running out of funds. During the reporting period the ICDF assisted the municipality by finishing the work that remained on the school's two classrooms. This included repairing the walls with stucco and painting them in addition to the electrical installation and chalkboards. The ICDF also completed walkways for pedestrian access to the school. The ICDF is counting the construction work completed by the municipality before the project changed hands as part of the cost share. This project is scheduled to be completed during the first month of the following quarter.

c. Economic Development

Infrastructure for the San Felix waterfall tourism site

During the reporting period the ICDF completed the construction of infrastructure for the San Felix waterfall tourism site. This project was designed in response to the community of San Félix's desire to improve tourist accessibility to the waterfall. With this project the residents of San Felix hope to see a significant increase in the number of tourists who visit their community and a decrease in the environmental impact of these visits;

- 1) The trails channel the tourists movement throughout the area, reducing their impact on the vegetation surrounding the falls;



The San Felix Waterfall

- 2) The toilets provide one place for the tourists to go to the bathroom as opposed to all over the area;
- 3) The designated camping area controls where the tourists can set up tents reduces the impact on vegetation and wildlife;
- 4) The showers provide sanitation facilities reducing the chance of the tourists using soap to bathe in the swimming areas.

Until recently, the community had no infrastructure whatsoever to accommodate the average of 60 tourists that visit the waterfall each week. In response, project design included the construction of steps and railings that provide tourists with safe access to the waterfall and limit access to the more sensitive or dangerous areas.


Strategically placed scenic overlooks provide for better appreciation of the area's natural beauty while the new bathrooms, changing rooms, food facilities and camping area decreases human impact on the area while providing more pleasant accommodations, sanitation services and hygienic meal options for the tourists. The ICDF estimates that the new infrastructure will stimulate the local economy by increasing tourism to the San Felix waterfall by 80 percent.

Generation of employment and sales in the Municipality of Yanacachi's flower production chain

During the reporting period the ICDF concluded the project entitled "Generation of employment and Sales in the Municipality of Yanacachi's Flower Production Chain". The ICDF has provided support for this project since 2008, and during its three year duration the number of participating families remained constant at 120. Project participants come from six communities within the Municipality of Yanacachi: Yerbani, Chaco, Pichu, Sirupaya, Florida and Sakahuaya. To monitor the viability of project activities, an important aspect of the project included annual baseline data as well as national and international market studies on the flower species produced in the Yanacachi region.

Based on market study results that showed high potential for income generation, the ICDF placed a special focus on the production of lilies, a bulb species with which the flower producers had no previous experience. To get them started on lily production, Yanacachi flower producers received bulbs, garden tools and constant technical assistance. Training offered through Farmer Field Schools (ECAs in Spanish) focused on themes related to parcel management, soil preparation, planting density, bulb quality, temperature, irrigation, light requirements as well as disease and pest control.

During field school training special attention was also paid to bulb scaling (a form of bulb reproduction achieved by raising and splitting bulbs), the planting cycle, harvest, post-harvest management, product packaging and transport. A total of 11 manuals that serve as guides for lily production were published and provided to the project participants. With ICDF assistance, in 2009 lily cultivation among project participants was carried out on an average of 1,370 hectares. Production averages for lilies during the other years of project implementation was comparable.



Lilium flowers in Yanacachi



Judith Freeman, expert in lily production with flower producers.

To complement the field school training provided throughout the project, in 2010 special technical assistance was provided by expert botanist, Judith Freeman, a geneticist by profession and an expert in lily production. Ms. Freeman trained program participants in techniques for improving lily flower production with a special focus on maximizing bulb life and improving bulb health for scaling. In addition to technical training, throughout the three-year duration of the project the ICDF offered a series of workshops related to entrepreneurship and producer organization. At the time of project

conclusion, the project participants put what they learned in these workshops to use and formed the Yanaptasiñani Integrated Association of Floriculturists of Yanacachi (AIYFY in Spanish, Yanaptasiñani means “we will help each other” in Aymara). The association is now following the steps necessary for obtaining a formal and legalized title with the proper government entities in La Paz.

Promotion of Amaranth Production

At the end of February, the amaranth producers concluded the sowing and reseeding phase, with technical ICDF assistance in the municipalities of Irupana, Coroico and Coripata. In the Municipality of Irupana, 101 participating families planted 86.16 hectares of amaranth on land divided among nine communities. At the same time, in the municipalities of Coroico and Coripata, 119 producer families planted 29.68 hectares on land divided among 11 different communities. During the next quarter the ICDF will continue providing technical assistance and training in amaranth production to all project participants. A trip has been planned where the newest project participants from the municipalities of Coripata and Coroico will be able to visit amaranth producers in Irupana who participated in the first phase of the project. This trip will provide a unique opportunity in which the project’s first participants will be able to share their experiences and lessons learned with fellow amaranth producers from other areas of the Yungas.



Amaranth producer of Vila Vila, Irupana, shows one of his parcels of amaranth.

Forestry strategy for the Traditional Zone

Based on the previous field studies, it has been concluded that continuous deforestation in the Yungas is putting the region at risk for suffering irreversible changes in topography where erosion and drought will be beyond control. To mitigate these potentially devastating effects of deforestation, in 2010 the ICDF worked closely with municipal governments and community leaders in designing a forestry strategy for the highly vulnerable Traditional Zone of the Yungas. Five region-wide workshops that included the participation of more than 200 community leaders from the municipalities of Coripata, Chulumani, Coroico, Irupana and Yanacachi were held. In addition to participatory workshops, five trips were taken in which project participants broadened their perspective by hearing the experiences and lessons learned of community leaders in eastern Cochabamba, where producers already have 22 years of experience in forestry.

The ICDF based the design of the forestry strategy on information collected from community leaders and civil society during the five workshops where local demands were identified and prioritized among participants, as well as from various studies that have been conducted on the topic. The forestry strategy has the objective of recuperating the health of the region's forests by placing a special emphasis on watershed protection. The plan consists of planting species that will return nutrients to tired soils on fallow land or on land that is otherwise not in use. In so doing, the strategy will promote the natural but accelerated growth of new ground cover in two phases.

Over the long term, the forestry strategy will improve the socioeconomic conditions of the region's inhabitants through sustainable harvesting of timber and non-timber forest products, in the short-term, erosion will be controlled, landslides may be reduced and the threat to local water sources will be reduced. The participatory process involved in developing the strategy has given the region's municipal governments an important sense of project ownership. As such they have shown interest in heading up the strategy's implementation through close coordination with strategic partners. The strategy was presented to USAID and the VCDI during the reporting period.



An example of erosion in the municipality of Coripata

D. CROSS-CUTTING ACTIVITIES

1. Regional Projects

Assessment of school equipment

During the reporting period an assessment was carried out with regard to the need for furniture, equipment and other didactic materials for schools in the following municipalities: Alto Beni, Chulumani, Coripata, Coroico, La Asunta, Irupana, Palos Blancos and Yanacachi. Visits to the 373 schools within these municipalities were coordinated with the corresponding municipal governments and district directors. The following table shows the number of schools, students and teachers by education level in each of the municipalities.

Table 4. Number of schools, students and teachers by education level per municipality

Municipality	Pre-school		Primary		Secondary		Total		Total Schools
	Teachers	Students	Teachers	Students	Teachers	Students	Teachers	Students	
Alto Beni *									2.510 40
Chulumani	12	427	154	2.912	52	998	229	4.337	40
Coripata	9	342	158	3.060	41	967	217	4.369	38
Coroico	4	267	179	2.738	29	954	222	3.959	46
La Asunta	15	689	296	6.412	54	1.268	381	8.369	88
Irupana	4	255	163	2.531	44	766	223	3.552	54
P. Blancos	15	469	232	5.034	78	1.595	340	7.098	50
Yanacachi	3	79	47	765	23	240	77	1.084	17
TOTAL								35.278	373

*Complete data for the Municipality of Alto Beni is not yet available.

Unfortunately the demand for school furniture, equipment and didactic material, significantly exceeds the ICDF's available budget for these projects. For this reason the ICDF worked closely with the region's municipal governments to determine which schools should be prioritized for assistance. During the next quarter the ICDF will proceed with the purchase of school furniture, didactic materials and other equipment in accordance with the priorities agreed upon with municipal governments. The municipal governments have agreed to finance 20 percent of the total cost of each project and signed the corresponding cost-share agreements.

2. Institutional strengthening

At the beginning of January the ICDF offered a training course for the civil society organizations of the Municipal Government of Coroico. The course was planned in coordination with the *Mancomunidad de Municipios de los Yungas de La Paz* (MMYLP) and with the Departmental Service for Municipal and Community Strengthening (SED-FMC in Spanish) of the departmental government of La Paz. The ICDF worked with these two entities to define the content and material to be used during the training sessions. As appropriate, the SED-FMC's material was used during the course. Eighty-six people participated in the training sessions offered. Participants included the secretary generals of each community, leading members of the Vigilance Committee and representatives of the "Bartolina Sisa" syndicated women's organization. Approximately 85 percent of the municipality's 100 communities were represented among course participants.

Other work carried out by the ICDF in the area of institutional strengthening involved a training workshop offered with regard to Law 1178 (SAFCO). The training workshop

planned in coordination with CENCAP-CP was offered to employees of the municipal government of Palos Blancos. Thirty-two people participated including the municipal government's technical, operative and administrative personnel.

3. International Visitors Program

Lucrecia Josesito is the leader of a community-based microenterprise that produces handicrafts (ARTMOS) based in the community of Santa Ana de Mostenes in the municipality of Palos Blancos. At the end of the reporting period Ms. Josesito traveled to the United States in order to take part in the US Embassy's International Visitors Program. She was recommended for the program by ACDI/VOCA in 2010 and was selected by the US Embassy along with several other project participants for a three-week course entitled "Entrepreneurship for Female Leaders in Business". The program objective is to examine the role of female leaders in business, specifically with regard to their participation in economic development. The program looks at options for improving prosperity and community development. The idea of the International Visitor Program is to provide a platform in which people from different countries can share experiences and broaden their skill sets. The program allows program participants to do this while offering them an opportunity to interact with women's organizations, academic and other institutions. Ms. Josesito will return to Bolivia in April; her experiences from the course will be related within the next quarterly report

VII. PERFORMANCE INDICATOR RESULTS

A. THE ICDF IN NUMBERS

The ICDF has a total of 688 projects in its project portfolio; 60 percent of these fall within the community development component, and the remaining 40 percent fall within the economic development component. Fifty (50) projects are currently in the final design or procurement stages and 58 are being implemented. Nineteen projects were concluded during the reporting period bringing the total number of completed projects to 580. Table 5 breaks down the total number of ICDF projects by status and component and table 6 breaks down each project by status and region.


Table 5. Number of projects by implementation status and by component

Project Status	Community Development	Economic Development	Total
Final Design	32	0	32
Procurement/Acquisitions	18	0	18
Implementation	38	20	58
Completed	322	258	580
TOTAL	410	278	688

Table 6. Number of projects by implementation status and by region

Project Status	TC	Yungas	Total
Final Design		32	32
Procurement/Acquisitions		18	18
Implementation		58	58
Completed	100	480	580
TOTAL	100	588	688

Chart 1 – Distribution of ICDF projects by implementation status



Of the nineteen projects completed this quarter, 10 are included within the community development component and nine within the economic development component. Table 7 lists all concluded projects during this quarter.

Table 7. Concluded projects during the January – March 2011 Quarter

MUNICIPA-LITY	PROJECT	COMPONENT	SUBCOMPONENT
Palos Blancos	Final design and construction of the potable water distribution network and household connections for the San Pedro potable water system	Community Development	Potable Water
	Final design and construction of the potable water distribution network and household connections for the Villa El Carmen potable water system	Community Development	Potable Water
	Final design and construction of the potable water distribution network and household connections for the Tupiza A potable water system	Community Development	Potable Water
	Final design and construction of the potable water distribution network and household connections for the Tupiza B potable water system	Community Development	Potable Water
	Design and construction of the Inicua Bajo potable water system	Community Development	Potable Water
	Cervical cancer awareness campaign in Palos Blancos	Community Development	Health
	Construction of 16 teacher housing units in the La Cascada educational district	Community Development	Education
	Microenterprise support to the "Brecha H" citrus juice and processing plant	Economic Development	Processing
	Microenterprise support to the "EL PARAIISO" fruit juice processing plant	Economic Development	Processing
	Microenterprise support to the "Cacique" dairy processing plant	Economic Development	Processing
Alto Beni	Microenterprise support to the "ASOPROCID" fruit juice Production and marketing of citrus by-products	Economic Development	Processing
	Microenterprise support to the "APROLAB" dairy processing plant	Economic Development	Processing
La Asunta	Potable water and basic sanitation assessment in the Municipality of La Asunta	Community Development	Institutional Strengthening
	Structural design and provision of materials for the construction of a hanging footbridge in the community of Puerto Aroma	Economic Development	Transportation Infrastructure
	Construction of school bathroom in the René Barrientos Ortuño school	Community Development	Education
	Refurbishment of school bathrooms in the community of La Calzada, La Asunta	Community Development	Education
	Promotion of tourism industry development in La Asunta, "Hotel Bella Vista"	Economic Development	Tourism
Yanacachi	Generation of Employment and Sales in the Municipality of Yanacachi's Flower Production Chain	Economic Development	Agriculture
Coroico	Infrastructure for the San Félix Waterfall tourism site	Economic Development	Tourism

Chart 2 shows the number of projects that were added to the ICDF portfolio each quarter since December 2005 and the number of projects completed over the same period. A total of 23 new projects were added during the reporting period and 19 were completed. The ICDF portfolio has 108 active projects in its portfolio; these are scheduled to be completed over the next 16 months.


Chart 2. Cumulative number of ICDF sub-award projects in the portfolio and number of completed projects

Table 7 shows a breakdown of project distribution by region, municipality and component. The Municipality of La Asunta has the most projects, followed by the Municipality of Palos Blancos. Approximately 10 percent of projects within both the community development and economic development components benefit more than one municipality.

Table 8. Distribution of projects by region, municipality and component

Region	Municipality	Community Development	Economic Development	Total
Yungas	Alto Beni	27	43	70
	Chulumani	32	16	48
	Cajuata	1	0	1
	Coripata	38	15	53
	Coroico	38	7	45
	Irupana	21	2	23
	La Asunta	79	57	136
	Palos Blancos	61	42	103
	Yanacachi	22	31	53
	Varios – Yungas	38	18	56
Subtotal		357	231	588
TC	Chimoré	8	6	14
	Entre Ríos	5	6	11
	Puerto Villarroel	19	12	31
	Shinahota	12	10	22
	Villa Tunari	5	7	12
	Varios – TC	3	6	9
	Omereque	0	0	0
	Yapacani	1	0	1
	Subtotal	53	47	100
Total General		410	278	688

Chart 3 shows the breakdown of community development projects by sector. A significant number of these projects fall under the education and potable water

sub-components. The increase in the amount of projects in these areas is due to the demand for high-impact activities, such as the provision of infrastructure and/or equipment, as a means of improving access to health, potable water and education. Chart 4 shows the breakdown of economic development projects by sector.

Chart 3 – Number of community development projects by sector sub-component





Chart 4 – Number of economic development projects by sector sub-component



B. PERFORMANCE INDICATORS

All ICDF activities are divided into two components: economic development and community development. These two programmatic areas support the USG and PSB's policies and provide the VCDI with the necessary tools to facilitate sustainable development in the Yungas and previously the Tropics of Cochabamba. The table below summarizes the ICDF's performance indicator targets by programmatic component as set out in Modification 18.

Table 8. ICDF performance indicators and calendar year targets¹

Indicator	Unit	Targets									Total LOP
		06	07	08	09	Adjust- ment (*)	10 (**)	11 (***)	12 (***)		
Overall Indicators											
SO 1.1	Unsatisfied Basic Needs Index (NBI) – Yungas	Percentag e	70%		65%						60%
SO 1.2	Total number of families with increased access to goods and services.	Number of families	3.499	5.000	6.000	5.000	10.587	3.448	3.800	3.922	41.256
Community Development											
IR 1.1	Number of social and productive infrastructure and related works completed	Number of works of infrastructure	13	120	150	130	-35	110	90	98	676
IR 1.2	Number of trainees completing any type of training	Number of trainees	2.582	6.000	5.000	3.500	19.751	3.075	5.399	6.238	51.545
Economic Development											
IR 2.1	Value of incremental sales generated by economic initiatives supported by the ICDF	US\$ thousands			650	1.800	1.032	609	250	50	4.391
IR 2.2	Number of equivalent jobs attributable to ICDF-supported activities	Equivalent jobs	219	1.000	1.500	1.500	-1.260	979	603	887	5.428
IR 2.3	Number of hectares of crops supported by the ICDF	Number of hectares	0	250	1.000	1.500	-1.324	160			1.586
Cross-cutting Indicators											
CC1. 1	Percentage of the total cost of implemented projects covered	Percentag e	C D E D	10 % 20 %	10%	10%	10%		10%	10%	10%
					20%	20%	20%		20%	20%	20%

¹ The reformulated targets were approved in Modification 18

Indicator	Unit	Targets									Total LOP
		06	07	08	09	Adjust- ment (*)	10 (**)	11 (***)	12 (***)		
by counterpart contributions											
CC1.2	Percentage of projects that are still “functioning well” one year after completion	Percentag e	n/a	95%	95%	95%		95%	95%	95%	95%
Note (*)	This adjustment reconciles the sum of the calendar year targets with the Life of Project targets. In 2009 the Cooperative Agreement was amended and the Life of Project targets were altered, partly in order to reflect the results achieved.										
(**)	The targets for 2010 are consistent with the targets approved in modifications 14, 15 and 16.										
(***)	The targets for 2011 and 2012 are consistent with the targets approved in Modification 17 and 18.										

The main objective of the ICDF is to support the joint PSB-USG efforts to establish a sustainable economy in Bolivia's coca-producing regions by addressing basic human needs, alleviating poverty and by improving social and economic conditions where the demand for doing so is greatest. All ICDF activities are carried out by the implementation of sub-grants for projects identified through participatory methodologies. This objective primarily responds to USAID/Bolivia's Intermediate Result (IR) 5:

To improve basic public services and social conditions in the Tropics of Cochabamba and in the Yungas region of La Paz, Bolivia.

Two indicators are used to monitor IR progress: 1) the index of unsatisfied basic needs (NBI in Spanish); and, 2) the number of families benefited. Due the departure of IAD programs from the TC, the ICDF did not evaluate the NBI indicator in this region, nor does it plan to do so in the future. Also, given that the PSB plans to conduct a national census in 2011 that will again measure the NBI, it was decided that the next NBI indicator measurement will be done by using figures from the upcoming national census. For this reason the NBI indicator was measured on only one occasion during the LOP of the ICDF.

In accordance with Modification No. 18, the resources previously budgeted for agricultural projects, will be reprogrammed to allow the ICDF to improve the quality of life of more than 550 additional families through the implementation of water, sanitation and education projects. Consequently, the performance indicator targets to be achieved by the end of the LOP have been adjusted accordingly.

The table below shows the results achieved through December 2010, the new targets for 2011 and 2012, and the corresponding progress percentage for each indicator.

Table 9. Summary of results achieved in each ICDF performance indicator by calendar year throughout LOP (2005-2012)

Indicator	Results						Target	LOP	
	Sept 2005 – Dec 2006	Jan – Dec 2007	Jan – Dec 2008	Jan – Dec 2009	Jan – Dec 2010	Jan – March 2011		Total to date	Progress Percentage
NBI Index				52%			60%	52%	
No. of Families	3,499	15,204	7,229	4,161	3,344	695	41.256	34.132	83%
No. of works of infrastructure	14	23	201	141	129	18	676	526	78%
No. of trainees	2,582	21,514	9,249	4,049	3,081	777	51.545	41.252	80%
Value of sales	-	-	902	2,603	589		4.391	4.094	93%
No. of jobs	40	94	1,550	1,277	773	162	5.428	3.896	72%
No. of hectares	0	0	175	1,256	192		1.586	1.623	102%

As mentioned, through Modification 18, the ICDF has increased its LOP targets, setting new benchmarks for the performance indicators to be achieved by the end of the project. At the time of this report, the target for the number of established hectares that have been verified – plantain, stevia and amaranth crops in the YLP, and previously palm heart crops in the TC – had already been surpassed. Due to the transfer process, it is not envisaged that new crops will be planted in future quarters.

Table 10. Summary of results achieved in each ICDF performance indicator in fiscal year 2011 and on the targets for the quarter covered by this report (January - March 2011)

Indicator	FY 2011		Percent Progress	2 nd Quarter FY 2011		3 rd Quarter FY 2011 Target
	Target	Result		Target	Result	
NBI Rate						
No. of Families	3474	1.574	45%	680	695	960
No. infrastructures	76	32	42%	17	18	21
No. of trainees	5.100	1.675	33%	1.145	777	1.409
Value of sales	318	0	0%	0	0	150
No. of jobs	650	359	55%	124	162	155
No. of hectares				0		0

SO 1.2 Indicator: Number of families

Title of the performance indicator: Total number of families (and their communities) with increased access to public goods, services or jobs.

Measurement unit: Number of families benefited by ICDF supported activities

The total number of families who have benefited from the ICDF to date is 34,132. Adjusting for the LOP target approved in Modification 18, this means that 83 percent of the new 41,256 LOP target has been achieved.

During this reporting period, 695 families benefited, mainly from community development projects, as shown in the table below.

Table 11. Number of families benefiting from projects completed in the January - March 2011 quarter, by component and municipality

MUNICIPALITY	Community Development	Economic Development	TOTAL
Alto Beni		8	8
La Asunta	224	1	225
Palos Blancos	326	16	342
Yanacachi		120	120
Total general	550	145	695

During the reporting period five potable water projects were concluded. The most noteworthy of these was the potable water system for the community of Inicua Bajo. In spite of the severe weather during the rainy season, the outstanding contractor was able to complete the project ahead of schedule. The five potable water systems are benefiting a total of 144 families each of whom now have newly installed household connections. These new potable water systems satisfy the demand for the distribution of clean water such that cases of acute diarrhea in highly vulnerable communities can be avoided. Other water and sanitation projects concluded during the reporting period include the construction of school bathrooms within the communities of La Calzada and René Barrientos Ortuño. Together these sanitary systems benefit 224 families who have made important improvements in personal hygiene by putting them to regular use.

Due to new guidelines set forth in Modification 18, projects that were concluded or that remain in implementation during the current quarter have been disaggregated to reflect ICDF progress by subcomponent. Reports on benefiting families are now broken down within projects that fall under the subcomponents of Potable Water, Education, Health and Other. Such projects include potable water systems and sanitation projects, improved infrastructure and the provision of equipment for schools among others. The following table shows the target number of families benefiting by area and the results obtained:

Table 12. Number of families benefiting from projects completed in the January - March 2011 quarter, by component and sub-component

SUB COMPONENT	Enero – Marzo 2011			Goal April June
	Goal	Result	% Progress	
Potable Water	70	144	206%	170
Education/ Health	362	406	112%	447
Other	248	145	58%	343
Total	680	695	102%	960

During the reporting period the goals for total number of projects concluded and benefiting families within the water and sanitation subcomponent were surpassed thanks to the conclusion of the Inicua Bajo potable water system which was originally scheduled for completion during the second quarter of 2011. Those benefiting from projects within the education subcomponent include students from two schools within the Municipality of La Asunta who now have access to bathrooms. The new school bathrooms have allowed students to improve their personal hygiene practices; over the long term this is expected to have long-term positive repercussions on community public health. Within the education subcomponent, the ICDF has helped ensure the continuity of classes throughout the school year for 200 students by constructing a 16 unit teacher housing complex. Other concluded projects such as those involving the

provision of fruit- processing equipment have mainly benefited citrus producers from the municipalities of Alto Beni and Palos Blancos. One hundred and twenty lily-producing families within the Municipality of Yanacachi also benefited from technical assistance and training during the reporting period.

C. Intermediate Result 1

The ICDF's intermediate result 1 (IR 1):

Community development in the Yungas and in the TC is strengthened.

IR 1.1 Indicator: Complementary infrastructure and related projects

Title of the performance indicator: infrastructures and related projects completed.

Measurement Unit: Number of complementary infrastructures and other projects concluded by the ICDF.


In accordance with Modification 18, the number of projects scheduled for conclusion during each quarter of 2011 and 2012 has been reformulated. Eighteen (18) infrastructure and other related projects were completed during the reporting period. This number surpasses the goal for projects to be completed within this area between January and March of 2011. Ten of the concluded projects fall under the economic development component while the remaining eight fall under the community development component. The majority of concluded projects are located in the Municipality of Palos Blancos. These include five potable water systems, one school infrastructure project and five projects that involved the provision of equipment for citrus-fruit processing.

Table 13. Number of works of infrastructure and related projects completed in the January - March 2011 quarter, by component and municipality

Municipality	Community Development	Economic Development	TOTAL
Alto Beni		2	2
Coroico		1	1
La Asunta	2	2	4
Palos Blancos	6	5	11
Total general	8	10	18

The chart below shows the distribution of completed infrastructure projects by sub-component.

Chart 6 – Infrastructure projects completed in the January – March 2011 quarter in the Yungas, by type



Seventy eight (78) percent of the adjusted LOP target for this performance indicator as approved in Modification 18 has been achieved with 526 concluded infrastructures.

RI 1.2 Indicator: Trainees

Title of the performance indicator: People who received training within the framework of ICDF activity.

Unit of Measure: Number of trainees

The ICDF does important work for strengthening institutional and local capacity within all areas of project implementation. This work is vital for improving project sustainability and for giving participants a sense of empowerment as a result of completed projects. Registration lists, photographic registries and event documentation account for 777 individuals who received training during the reporting period.

Among the training activities conducted this quarter, one event that stands out is a health campaign which involved the training of 272 women and men in the prevention of cervical, prostate and skin cancer. Health professionals from the municipalities of Yanacachi and Palos Blancos were also trained in techniques for the early detection of these cancers. Within the economic development component, 240 lily producers from the Municipality of Yanacachi were trained in techniques for improving production, parcel management and product marketing.

Other important training events involved workshops for project participants aimed at providing instruction in the operation, maintenance, management and administration of potable water and sanitation systems. Teachers that benefited from projects within the health and sanitation subcomponents were trained in the maintenance of new infrastructures for their schools. To date, 80 percent of the training target for the LOP has been reached, mainly within the community development component.

b. Intermediate Result 2

The ICDF's intermediate result 2 (IR.2):

Economic Development is encouraged in the TC and the Yungas of La Paz

IR 2.1 Indicator: Incremental sales

Title of the performance indicator: Increases in sales generated by economic initiatives supported by the ICDF.

Unit of Measure: U.S. Dollars x 1,000

To date, 93 percent of the proposed LOP target for this performance indicator has been reached. Incremental sales are not reported for the quarter as sales targets have not been set for this period. The sales recorded by ICDF staff in charge of measuring economic initiatives will be presented in the next report.

IR 2.2 Indicator: Equivalent Employment

Title of the performance indicator: Equivalent employment directly attributed to initiatives supported by the ICDF.

Unit of Measure: Equivalent employment

The ICDF has achieved 72 percent of the LOP target for this indicator, with 3,896 equivalent jobs created to date. During the reporting period the ICDF registered the creation of 162 equivalent jobs as shown in the following table:

Table 14. Breakdown of equivalent jobs created by component and sub-component, January - March 2011²

SUB-COMPONENT	Community Development	Economic Development	TOTAL
Agriculture		102	102
Potable Water	35		35
Education	23		23
Tourism		3	3
Total	57	105	162

For the most part the equivalent jobs generated by ICDF initiatives during the reporting period fell within the economic development component, mainly within the area of flower production in the Municipality of Yanacachi. One hundred and two (102) jobs were generated for Yanacachi flower producing families. The remaining jobs created are directly related to paid work-days for those who participated in the construction of potable water systems and school infrastructure. These figures were calculated

² Following the recommendation made in the RIG audit report, the equivalent employment indicator has been carefully recalculated. The figures presented in the table reflect this reassessment.

according to the methodology of translating work-days into equivalent jobs as established in the Performance Monitoring Plan (PMP).

IR 2.3 Indicator: Number of hectares of agricultural crops

Title of the performance indicator: Hectares of alternative crops or hectares under forest management plans targeted by IAD programs.

Unit of Measure: Hectares

In accordance with Modification 18, no new data regarding the hectares indicator was registered during the reporting period. However, the results achieved for this indicator to date, have surpassed the established LOP target, with 1,623 hectares of land verified as having been planted with agricultural crops. Some of the most significant of these to date are the palm heart plantations in the Tropics of Cochabamba (TC) and the stevia, coffee, amaranth and plantain crops in the Yungas. All of the reported areas of land have been verified by means of Geographical Information System (GIS) measurements as well as on-the-ground verification of each of the established crops. No new targets have been set to be achieved in the coming reporting periods.

c. Cross-cutting indicators

The ICDF implements projects whose results contribute to both IRs. These results are reported by way of three cross-cutting indicators: 1) number of trainees; 2) counterpart contribution; and, 3) projects that are “working well” after one year.

CC 1.1. Indicator: Percentage of the total cost of implemented projects covered by counterpart contributions

This quarter ACDI/VOCA’s Washington office officially booked all pending counterpart achieved through September 2010, and reviewed and approved the cost-share reports submitted for October through December 2010. This action provides the data necessary for the ICDF to report on this annual indicator in the current reporting period. As demonstrated on Standard Form 425, the total amount registered to date is US \$2,796,508. However, an additional amount of \$60,705 was collected in the last quarter of 2010 which corresponds to this 2010 calendar-year indicator although this amount has not yet been booked.

During FY 2010 cost-share in the amount of US\$ 1,142,149 was registered by ACDI/VOCA’s Washington office. Additionally, a total US\$ 201,347 was achieved in calendar-year 2010, despite the fact that only \$140,642.40 of this amount was officially booked. The following table shows the values reported for the counterparts of each FY and the cumulative for the LOP.

Table 15. Registered counterparts by fiscal year (US\$)

Fiscal Year	Counterpart (US\$)
Sep-06	883,089.51
Sep-07	141,437.41
Sep-08	95,547.06
Sep-09	393,642.14

Fiscal Year	Counterpart (US\$)
Sep-10	1,142,149.43
Dec-10	140,642.40
Jan - March 2011*	60,705.48
TOTAL	2,857,213.43

*Counterpart for October through December 2010 which was reviewed by Washington but not yet booked.

It is expected that in the next reporting period, the ICDF will exceed its counterpart requirement of \$2,862,084 as specified in the CA. This amount includes cash and in-kind cost-shares from municipalities as well as community members. It also contemplates the time of the expert-level volunteer consultants for whom ACDI/VOCA has an audit-approved daily rate.

Even after the ICDF has exceeded the established counterpart requirement, it will continue to require counterpart, register it quarterly and report it annually as established in the CA. This is because the ICDF views counterpart as an essential part of the development process by encouraging sustainability through fortifying project recipients' sense of ownership. Additionally, cost-share extends resources, ensuring that important projects such as potable water systems, schools, healthcare facilities, etcetera, reach the maximum number of families possible.

CC 1.2. Indicator: Percentage of projects that are “functioning well” one year after completion

With regard to the cross-cutting sustainability indicator of projects that are “functioning well,” after one year of completion during this reporting period verification visits were made to three projects that fall under the ICDF community development component. Among these the project that stands out the most is the Cuchumpaya Bridge in the Municipality of La Asunta. Due to the successful fee system, which was established as part of the administration training provided, the community uses the funds generated for necessary maintenance and the salary of the fee collector, who is also in charge of maintenance.

VIII. LOOKING BACK & LOOKING FORWARD

The last quarterly report mentioned the following projects which were concluded as scheduled:

- Construction of schoolteacher housing in the community of La Cascada in the Municipality of Palos Blancos.
- Construction of potable water systems in the communities of Tupiza A, Tupiza B, San Pedro and Villa del Carmen in the Municipality of Palos Blancos.
- Construction of school bathrooms in the communities of Santa Rosa, and La Calzada in the Municipality of La Asunta.

Two projects were not completed as expected due to heavy rains:

- Construction of the Cotapata Plaza in La Asunta.
- Construction of school bathrooms in the community of Yanamayo.

The construction of the potable water system of San Miguel de Huachi is under contract, while the potable water system for San José, Los Olivos and 21 de Agosto is still in the design phase.

Next quarter, the ICDF plans to conclude the following projects:

- Construction of the Sewage system of “El Paraíso”, Irupana.
- Main Square of Cotapata, La Asunta.

During the April through June 2011 reporting period, the ICDF will start the construction of approximately ten school bathrooms and seven public bathrooms in various municipalities. The results of the forestry study will be presented to the Mancomunidad *de Municipios de Yungas de La Paz (MMYLP)* during the next coming months. The Bolivian government required tax audit will be finished in May.

IX. FINANCIAL INFORMATION

During the reporting period, ACDI/VOCA expended approximately \$1,043,589. Of this amount, a total of \$485,445 of subaward disbursements was made, bringing the total subaward disbursements to \$20,276,851 through March 31, 2011. A budget pipeline report showing project expenditures for the reporting period is provided in Annex 1 along with a copy of Standard Form 425.

At present, a total of \$23,449,008 has been allocated to the 688 projects in the current project pipeline. Taking into consideration the funds assigned to the UAC-CP, TAC, the *Mancomunidad de los Yungas* and GIS/Data Collection/Studies sub-grant activities (\$1,006,494), a total of \$24,455,502 (90 percent) of the total \$27,031,779.00 subaward funds has been committed to date.

Table 14. Financial Distribution by status: Total component

Status	Allotted Amount		
	Community Development	Economic Development	Total
Design	1,838,055		1,838,055
Procurement	1,012,500		1,012,500
Implementation	1,360,300	1,384,331	2,744,631
Completed	12,885,685	4,968,137	17,853,822
Total	17,096,540	6,352,468	23,449,008

As of March 31, 2011, 76 percent of the committed resources correspond to completed projects. Twelve percent of resources correspond to projects in the design or procurement phase, and the remaining 12 percent to projects currently being implemented. During the next quarter, the majority of projects currently in the design or acquisition phase will be under implementation. Also, it is expected that approximately half of the projects in implementation will be completed. A key task next quarter will be to commit the majority of the remaining 10 percent of resources, in order to ensure a timely close-out of the ICDF.


The following table shows the distribution of resources among municipalities in the Yungas. Palos Blancos is the municipality with the largest investment with 24 percent of the resources, followed closely by La Asunta with 21 percent. The investments in the five municipalities which constitute the *Zona Tradicional* together represent a little over 30 percent.

Table 15: Financial Distribution in Yungas by municipality and component

Region	Municipality	Community Development	Economic Development	Total
Yungas	Alto Beni	2,483,278	694,999	3,178,276
	Chulumani	811,384	240,336	1,051,720
	Coripata	1,689,437	205,465	1,894,903
	Coroico	1,518,737	125,701	1,644,438
	Irupana	691,092	192,600	883,692

Region	Municipality	Community Development	Economic Development	Total
Yungas	La Asunta	2,757,689	1,658,265	4,415,954
	Palos Blancos	4,429,793	628,341	5,058,135
	Varios YUN	1,139,181	762,233	1,901,414
	Yanacachi	576,417	505,144	1,081,561
Total Yungas		16,097,009	5,013,084	21,110,094

Chart 8: Financial Distribution in the Yungas by municipality



ANNEXES

ANNEX I - Budget Pipeline Report
For Informational Purposes Only

Integrated Community Development Fund Pipeline Report through March 31, 2011											
Cost Categories	Expenditures through 12/31/11: Yungas	Current Quarter Expenditures: Yungas (1/1/11 - 3/31/11)	Expenditures through 12/31/11: Chapare	Current Quarter Expenditures: Chapare (1/1/11 - 3/31/11)	Total Expenditures through 12/31/11	Total Current Quarter Expenditures (1/1/11 - 3/31/11)	LOP Expenditures: Yungas	LOP Expenditures: Chapare	Total LOP Expenditures	LOP Budget	Current Remaining Balance
Salaries & Services	4.157.075	239.345	1.493.914	0	5.650.989	239.345	4.396.420	1.493.914	5.890.334	7.164.041	1.273.706
Fringe Benefits	1.431.588	70.953	550.593	0	1.982.182	70.953	1.502.541	550.593	2.053.134	2.483.250	430.116
Allowances	307.705	10.416	121.467	0	429.172	10.416	318.121	121.467	439.588	510.683	71.095
Travel	260.697	12.393	108.142	0	368.840	12.393	273.091	108.142	381.233	446.688	65.455
Volunteer Recruiting	14.752	0	4.082	0	18.834	0	14.752	4.082	18.834	19.886	1.052
Equipment & Project Assets	222.745	0	140.834	0	363.578	0	222.745	140.834	363.578	376.667	13.089
Operations	195.756	9.801	76.329	0	272.085	9.801	205.557	76.329	281.886	314.749	32.863
Other Direct Costs	1.538.116	73.617	547.018	0	2.085.135	73.617	1.611.734	547.018	2.158.752	2.330.795	172.043
Total Direct Costs	8.128.435	416.525	3.042.379	0	11.170.815	416.525	8.544.961	3.042.379	11.587.340	13.646.759	2.059.419
Overhead	2.626.566	141.619	971.642	0	3.598.208	141.619	2.768.185	971.642	3.739.827	4.480.472	740.645
Pass-through Funds	17.512.689	485.445	2.278.716	0	19.791.406	485.445	17.998.134	2.278.716	20.276.851	27.230.675	6.953.824
Total Cost	28.267.691	1.043.589	6.292.738	0	34.560.429	1.043.589	29.311.280	6.292.738	35.604.018	45.357.906	9.753.888

FEDERAL FINANCIAL REPORT

1. Submitted to:  USAID/Bolivia Acquisition & Assistance Office 3220 La Paz Place Washington, DC 20521-3220		2. Federal Identifying Number: 511-A-00-05-00153-18 Technical Office : USAID/Bolivia		Page 1	of 1 pages			
3. Recipient Organization: ACDI/VOCA 50 F Street, NW, Suite 1075 Washington, DC 20001								
4a. DUNS: 08-351-0842 4b. EIN: 52-0811461	5. ACDI/VOCA ID: J545 Recipient note: LOC HHS-08A1P	6. Report Type <input checked="" type="checkbox"/> Quarterly	7. Basis <input checked="" type="checkbox"/> Cash <input type="checkbox"/> Accrual					
8. Funding/Grant Period From: 01-Aug-2005 To: 30-Sep-2012		9. Reporting Period End Date 31-Mar-2011						
10. Transactions: Cumulative								
Federal Cash:								
a. Cash Receipts					n/a			
b. Cash Disbursements					n/a			
c. Cash on Hand (line a minus b)					n/a			
Federal Expenditures and Unobligated Balance:								
d. Total Federal funds authorized					41,745,555.56			
e. Federal share of expenditures					35,604,017.71			
f. Federal share of unliquidated obligations					0.00			
g. Total Federal share (sum of lines e and f)					35,604,017.71			
h. Unobligated balance of Federal funds (line d minus g)					6,141,537.85			
Recipient Share:								
i. Total recipient share required					2,862,084.00			
j. Recipient share of expenditures					2,796,507.95			
k. Remaining recipient share to be provided (line i minus j)					65,576.05			
Program income:								
l. Total Federal program income earned					0.00			
m. Program income expended in accordance with the deduction alternative					0.00			
n. Program income expended in accordance with the addition alternative					0.00			
o. Unexpended program income (line l minus line m or line n)					0.00			
11. Indirect Expense	a. Type	b. Rate	c. Period from	Period to	d. Base	e. Amount charged	f. Federal Share	
				g. Totals:	11,587,339.98	3,739,826.94	3,739,826.94	
12. Remarks: All VAT activity is included on line 10(b). Related reimbursement credits are applied to outlays in the period which the refund is received. ACDI/VOCA acknowledges receipt of VAT reimbursements from USAID in the amount of Bs 850,671.45 and \$73,061.11. Outlays reported on line 10(b) above are stated net of these amounts.								
13. Certification: By signing this report, I certify that it is true, complete, and accurate to the best of my knowledge. I am aware that any false, fictitious, or fraudulent information may subject me to criminal, civil, or administrative penalties. (U.S. Code, Title 21, Section 1001)								
a. Frank J Wellner Office of Accounting and Finance						c. Telephone: (202) 383-9766 d. Email: FWellner@acdivoca.org		
b. <i>Frank J Wellner</i>						e. Date report submitted: 29-Apr-2011		
14. Agency use only:								

facsimile of Standard Form 425

ANNEX II
SUCCESS STORIES

ANNEX II – Success Stories

Access to potable water improves the quality of life for indigenous communities in the north of the Department of La Paz.



One of the faucets installed in the Mosetén indigenous community in Inicua Bajo from which children drink clean water

Shirley Argandoña was recently elected the first female *cacique* (indigenous community leader) of the Mosetén indigenous community of Inicua Bajo. At the age of 35, Shirley has lived in Inicua Bajo since birth and has witnessed the community's lagging progress in areas related to water and sanitation. During the rainy season, which lasts for a large part of the year in the tropics, the only access to Inicua Bajo is by boat from the Alto Beni River. As a result of the community's virtual isolation from the outside world, development in several areas has been slow in reaching Inicua Bajo.

One of the main problems has been the lack of a potable water system for Inicua Bajo's more than 60 resident families. Throughout their lives, Shirley and her fellow community members have had to drink and wash with water they collected in buckets every morning from the Alto Beni River surrounding the community. During the rainy season fast currents make the river waters murky and unfit for direct use. After collecting river water, the Mosetén people had to resort to the use of ground peanuts and lemon to filter out as many impurities as possible.

In addition to gathering river water, several families from Inicua Bajo devised a system for collecting rainwater from their home infrastructures. This involved the construction of rooftop rain gutters and connection pipes with makeshift faucets from which they could collect and store water in cans. Besides not providing sufficient water for the community's needs, these improvised systems for water collection posed serious risks to public health.

Having taken the basic living conditions of Inicua Bajo into consideration, Bolivia's Vice Ministry of Coca and Integrated Development (VCDI in Spanish) prioritized the construction of a potable water system for the community to be implemented by the USAID/Bolivia financed Integrated Community Development Fund (ICDF). The ICDF designed and constructed a potable water system that included 60 household connections and several public faucets for community use. Now, for the first time, Shirley and her fellow community members have access to clean water for consumption and general hygiene practices.

Besides exercising her role as Inicua Bajo's first female *cacique*, Shirley is a nursing assistant by profession and is raising a family with several children of her own. As a community leader, a health professional and mother, Shirley has expressed her satisfaction with Inicua Bajo's new potable water system: "*they have installed faucets for all of us to use; we can see that our children are happier this way. We are all happy with the water system; the water is clean and not dirty like the river water. Now we use clean water to cook and to shower; we use it for everything*". In addition to being satisfied with her community's progress, Shirley is happy that the ICDF's high

standards for environmental protection have given Inicua Bajo access to clean water while not disturbing the community's peaceful habitat nor its harmony with the surrounding natural environment.

Potable water projects are one of many ways in which USAID/Bolivia and the VCDI reach out to communities in need within the Yungas region of the Department of La Paz. Within the area of potable water, the ICDF facilitates access to clean water by constructing water distribution networks, household connections, and community water reservoirs. The ICDF complements system construction by forming potable water committees and providing their members with technical assistance and training in the areas of plumbing, system management and administration. The ICDF also places special importance on providing project participants with training in basic hygiene. Training in this area ensures that access to clean water and its proper use will have a positive and lasting impact on public health.

The ICDF employs strict environmental standards in the implementation of all of its projects. For this reason, in addition to offering training in system management and basic hygiene, special emphasis is placed on teaching project participants about the importance of protecting local watersheds. Offering tandem training across the board in areas ranging from water system management and use to environmental protection contributes to community empowerment on more than one level. Through technical capacity building the ICDF provides tools that allow for the proper functioning and sustainability of its potable water systems over the long term. At the same time, by encouraging environmental conservation at the community level the ICDF supports local efforts to ensure the availability of clean water for future generations.

The potable water system constructed for Inicua Bajo is one of almost 100 similar systems constructed by the ICDF. Just as it did in Shirley's community, the ICDF has assisted rural communities across eight municipalities of the Yungas region in gaining access to potable water.



Children washing themselves in Inicua Bajo

The Coroico General Hospital

Located within walking distance from the town of Coroico, the Coroico General Hospital is an unassuming one-story building that overlooks a picturesque courtyard. The modest medical facility is one of the only hospitals with specialized medical practitioners in the entire Yungas region and as such is highly important to area residents. Until recently, in spite of the institution's talented doctors, the hospital staff faced a particular challenge whenever a patient came in with a badly broken bone requiring an emergency osteotomy. An osteotomy is a serious surgical procedure required for bone setting in which the ends of a broken bone are cut in order to be properly realigned. Making a clean cut through bone requires an oscillating saw which, due to a lack of funds, the Hospital was never able to purchase.

To cope with the lack of necessary equipment, in order to mend broken bones during trauma surgeries, hospital surgeons had to improvise by using a large drill to cut through bone. While describing the only equipment surgeons could make use of during these procedures, Dr. Basilica Altamirano Maraz pointed at a heavy blue drill known well to the hospital's trauma staff: "*it's like something right out of a history book, it is big, heavy and tough; frankly it would look more at home in a carpentry studio*".

The ACDI/VOCA-implemented Integrated Community Development Fund (ICDF) is a project led by the Plurinational State of Bolivia's Vice Ministry for Coca and Integrated Development (VCDI) and is financed by USAID/Bolivia. The ICDF has the main objective of improving quality of life in the Yungas region of La Paz and as such offers assistance in many areas that contribute to improving public health. For example, in addition to implementing projects related to water and sanitation, the ICDF constructs health centers and provides equipment to medical facilities in need.

Due to its long-standing need for proper equipment for trauma surgeries, through one of its health related projects the ICDF was able to assist the Yungas General Hospital in purchasing a state-of-the-art oscillating saw necessary for proper alignment during bone setting. The hospital staff is happy with this new piece of equipment that has simplified and improved the results of trauma surgeries. In the words of Rogelio Flores, a circulating nurse at the hospital, "*surgeries are much easier now; the incisions we need to make in order to correct broken bones are much smaller.*" His colleague and fellow nurse at the hospital, Guadalupe Mollisaca Paniagua, added "*Now our patients run a lesser risk of infection and have a shorter recovery time*".

In addition to providing an oscillating saw, the ICDF supported the Coroico General Hospital with the purchase of periscopic surgery equipment and a portable X-ray machine. The hospital receives a heavy load of patients in need of orthopedic care. To provide these patients with quality medical service, having access to this medical equipment is crucial. While the oscillating saw allows surgeons to cut through bone with precision, the portable X-ray machine gives surgeons the opportunity to monitor their work during surgery.

Prior to the donation of portable X-ray equipment, the hospital only had access to a fixed X-ray machine. The fixed X-ray machine was useless on occasions where surgeons needed to use X-ray imagery to monitor a surgery in progress. "*They would perform surgeries without any way of controlling the outcome,*" explains the hospital's principal X-ray engineer, "*afterwards they would bring the patients to the fixed X-ray*

machine to see if the surgery was a success. If the operation had gone badly, the patient would be submitted to another surgical procedure”.

Casimiro, who is convalescing from a recent trauma surgery, rests peacefully in the hospital’s recovery room. Casimiro needed surgery as a result of being hit by a truck while riding his motorcycle in his hometown of Coripata, at a distance of approximately one hour from Coroico. The hospital tends to patients like Casimiro from places as far away as Coripata on a daily basis. “*We have the region’s only orthopedic specialist,*” says Nurse Paniagua. “*Caranavi doesn’t even have one.*” she adds, referring to the largest city in Yungas.

The hospital’s surgeons made use of both pieces of new equipment during Casimiro’s surgery. Thanks to the greater precision afforded to the Hospital’s doctors during his surgery, Casimiro is expected to have a short one week recovery in the hospital. “*This patient will be able to walk within two weeks*” said Nurse Flores. Nurse Paniagua added her own observations regarding the patient’s post-operative state, “*He has been able to sleep well; thanks to the new machinery, he is suffering from less pain than we are used to seeing in patients recovering from this type of surgery*”. Casimiro is one of many patients who have already benefited from the hospital’s new equipment. According to hospital records, the portable X-ray machine is used an average of six times a day and the oscillating saw is used approximately 15 times per month.



Annex III
Project Matrix

ANNEX III – Project Matrix

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
1	TE0001A	Comunitario	Educación	Tiraque	4 de Abril	Refacción Unidad Educativa "4 de Abril"	CONCLUIDO	3.634
2	TE0001B	Comunitario	Educación	Villa Tunari		Refacción Núcleo Educativo "Ibuelo"	CONCLUIDO	7.150
3	TE0001C	Comunitario	Educación	Villa Tunari	San Isidro	Refacción Núcleo Educativo "San Isidro"	CONCLUIDO	3.667
4	TE0001D	Comunitario	Educación	Shinahota	Centro Urbano Shinaota	Galpón Metálico Nucleo Educativo "German Bush A"	CONCLUIDO	19.657
5	TE0001E	Comunitario	Educación	Puerto Villaruel	German Busch	Refacción Galpón Unidad Educativa "German Bush B"	CONCLUIDO	7.227
7	TC0002	Comunitario	Educación	Villa Tunari	Varios	"Mobiliario escolar para Unidades Educativas: primaria y secundaria"	CONCLUIDO	18.683
9	TC0003	Comunitario	Infraestructura comunitaria	Chimore	Varios	Iluminación 7 Canchas Polifuncionales	CONCLUIDO	18.291
10	TC0004	Comunitario	Infraestructura comunitaria	Puerto Villaruel	Poblado de Ivirgarzama	Diseño: Construcción Parque Infantil	CONCLUIDO	282
11	TC0005	Comunitario	Infraestructura comunitaria	Entre Ríos	Bulo Bulo	Conclusión Plaza Principal - Bulo Bulo	CONCLUIDO	19.778
12	TC0006	Comunitario	Educación	Shinahota	4 de Abril, Monte Rico, San Luis	"Mobiliario escolar, tres Unidades Educativas"	CONCLUIDO	4.922
13	TC0007	Comunitario	Infraestructura comunitaria	Shinahota	Varios	Construcción Defensivos de Oroyas	CONCLUIDO	12.743
14	YC0008A	Comunitario	Saneamiento	Alto Beni	Colonia Boopi, Sararia	Implementación de UHFs (201 UHFs)	CONCLUIDO	458.700
15	YC0008B	Comunitario	Saneamiento	Palos Blancos	Varios	Implementación de UHFs (259/97 UHFs)	CONCLUIDO	527.400

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
16	YC0008B2	Comunitario	Saneamiento	Varios YUN	Zona Tradicional	Implementación de UHFs	CONCLUIDO	78.000
17	YC0009	Comunitario	Salud	Yanacachi	Yanacachi	Vivienda Centro de Salud Kollana Uta	CONCLUIDO	13.300
18	YE0010	Comunitario	Infraestructura comunitaria	Coripata	Coripata	Sede Social - Sindical (ADEPCOCA)	CONCLUIDO	67.330
19	YC0011	Comunitario	Salud	Coripata	Arapata	Ampliación Centro de Salud - Arapata	CONCLUIDO	14.400
20	YE0012A	Comunitario	Otros	Alto Beni	Varios	Apoyo a Actividades de Rescate (Municipio)	CONCLUIDO	557
21	YE0012B	Comunitario	Otros	Coroico	Comunidad Yolosa	Apoyo a Actividades de Rescate (FEJUVE)	CONCLUIDO	10.842
22	YC0013	Comunitario	Educación	Palos Blancos	Varios	Mobiliario Escuelas Municipio P. Blancos	CONCLUIDO	66.731
23	YC0014	Comunitario	Educación	Yanacachi	Varios	Mobiliario Escuelas Municipio Yanacachi	CONCLUIDO	7.988
24	YC0015	Comunitario	Infraestructura comunitaria	Chulumani	Chulumani	Equipamiento Mob. Municipio Chulumani	CONCLUIDO	20.000
25	YR0016	Comunitario	Agua Potable	Alto Beni	Varios	Megaproyecto Agua Potable (Fase II) - Area I	CONCLUIDO	447.277
26	YC0017	Comunitario	Educación	Coripata	Varios	Mobiliario Escuelas Municipio Coripata	CONCLUIDO	21.428
27	TE0018	Economico	Infraestructura vial	Shinahota	San Luis	Reposición Terraplén Puente Méndez	CONCLUIDO	4.071
28	YC0019	Comunitario	Agua Potable	Varios YUN	Varios	Evaluación Técnica SAP SERVIR	CONCLUIDO	12.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
29	YC0020	Economico	Servicios	Yanacachi	Yanacachi	Telecentro para Municipio	CONCLUIDO	71.423
30	YE0021	Comunitario	Educación	Alto Beni	Km 73 - Poblacion Suapi	Cont. bloque de talleres UE Martín Cárdenas	CONCLUIDO	45.454
31	YC0022	Comunitario	Educación	Chulumani	Chulumani	Refacción Colegio Miguel Mercado	CONCLUIDO	28.810
32	YC0023	Comunitario	Educación	Chulumani	Ocobaya - Ocobaya	Conclusión Colegio de Ocobaya	CONCLUIDO	18.564
33	YC0024	Comunitario	Saneamiento	Chulumani	Tajma - Tajma	Sistema de Alcantarillado Sanitario	CONCLUIDO	74.935
34	YC0025	Comunitario	Educación	Yanacachi	Motoncoro	Construcción Aulas Multigrado Motoncoro	CONCLUIDO	7.041
35	YC0026	Comunitario	Educación	Yanacachi	Machacamarca	Construcción Viviendas p/ Profesores N Escolar	CONCLUIDO	16.960
36	YC0027	Comunitario	Educación	Yanacachi	Suiquimilamilani	Construcción de Aulas y Viviendas p/maestro	CONCLUIDO	20.999
37	YC0028	Comunitario	Salud	Coripata	San Juan	Centro de Salud - San Juan	CONCLUIDO	36.767
38	YC0029	Comunitario	Educación	Coripata	Huayrapata	Diseño: UE Félix Ballivián - Huayrapata	CONCLUIDO	3.550
39	YC0030	Comunitario	Educación	Coripata	San Agustín	UE San Agustín	CONCLUIDO	50.471
40	YC0031	Comunitario	Saneamiento	Yanacachi	Mina Chojilla	Sistema de Alcantarillado Sanitario	CONCLUIDO	177.167
41	YC0032	Comunitario	Saneamiento	Yanacachi	Yanacachi	Sistema de Alcantarillado Sanitario	CONCLUIDO	86.659
42	YC0033	Comunitario	Saneamiento	Yanacachi	Villa Aspiazu	Sistema de Alcantarillado Sanitario	CONCLUIDO	74.585
43	YC0034	Comunitario	Educación	Coroico	Chiquina	Diseño: Escuela Multigrado Chiquina	CONCLUIDO	5.183

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
44	YC0035	Comunitario	Otros	Varios YUN	Varios	Estrategia autosostenibilidad de la Mancomunidad de Los Yungas	CONCLUIDO	22.500
45	YC0036	Comunitario	Infraestructura comunitaria	Chulumani	Cutusuma - Montequilla	Centro de Capacitación Productiva Montequilla	CONCLUIDO	20.696
46	YC0037	Comunitario	Infraestructura comunitaria	Chulumani	Huancane - Huancane	Empedrado calle al Colegio Huancane	CONCLUIDO	17.083
47	YC0038	Comunitario	Saneamiento	Chulumani	Ocobaya - Ocobaya	Mejoramiento Mingitorio Ocobaya	CONCLUIDO	13.676
48	YC0039	Comunitario	Educación	Chulumani	Tajma - Villa Remedios	Const. Baño para la Escuela Villa Remedios	CONCLUIDO	12.678
49	YC0040	Comunitario	Saneamiento	Chulumani	Chulumani - Zona Cancha	Mejoramiento Mingitorio cerca cancha Chulumani	CONCLUIDO	10.695
50	YC0041	Comunitario	Saneamiento	Chulumani	Chulumani - Zona Junin	Baterías de Baño (obra gruesa) Zona Junin	CONCLUIDO	44.497
51	YC0042	Comunitario	Educación	Chulumani	Rio Blanco - Rio Blanco	Const. Segunda Fase UE Bartolina Sisa Río Blanco	CONCLUIDO	24.998
52	YC0043	Comunitario	Educación	Chulumani	Chulumani - Chulumani	Refacción UE Kinder Chulumani	CONCLUIDO	18.661
53	YC0044	Comunitario	Educación	Coripata	Santa Getrudis	Construcción aulas UE Santa Gertrudis	CONCLUIDO	13.136
54	YC0045	Comunitario	Educación	Coripata	Dorado Grande	Construcción aulas UE Dorado Grande	CONCLUIDO	25.588
55	TC0046	Comunitario	Educación	Villa Tunari	Uriuta	Diseño: Unidad Educativa Uriuta	CONCLUIDO	303
56	TC0047	Comunitario	Educación	Villa Tunari	Eterazama	Diseño: Escuela Mixta Eterazama	CONCLUIDO	300

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
57	YC0048	Comunitario	Infraestructura comunitaria	Chulumani	Huancane - Tongobaya	Centro de Capacitación	CONCLUIDO	12.026
58	YC0049	Comunitario	Agua Potable	Yanacachi	Iquicolo	Instalación Red Matriz Agua Potable	CONCLUIDO	8.646
59	YC0050	Comunitario	Agua Potable	Yanacachi	Chacala	Mejoramiento Sistema Agua Potable	CONCLUIDO	9.413
60	YC0051	Comunitario	Agua Potable	Yanacachi	Santa Rosa de Lima	Ampliación Agua Potable	CONCLUIDO	24.183
61	YR0052	Comunitario	Educación	Palos Blancos	Tucupi	Construcción 8 aulas UE 13 de mayo	CONCLUIDO	87.503
62	YR0053	Comunitario	Salud	Palos Blancos	Tucupi	Const. 4 viviendas y amp. centro salud	CONCLUIDO	66.462
63	YR0054	Comunitario	Saneamiento	Coroico	Santa Rosa de Quilo Quilo	Sistema de Alcantarillado Sanitario	CONCLUIDO	57.105
64	YR0055	Comunitario	Infraestructura comunitaria	Coroico	Santa Rosa de Quilo Quilo	Plaza	CONCLUIDO	39.994
65	YR0056	Comunitario	Salud	Coroico	Comunidad Kilo Kilo Alto	Construcción Centro de Salud de Santa Rosa de Quilo Quilo	CONCLUIDO	106.585
66	YR0057	Comunitario	Saneamiento	Coroico	Suapi	Sistema de Alcantarillado Sanitario	CONCLUIDO	63.974
67	YC0058	Comunitario	Educación	Chulumani	Huancane - Huancane	Obra Fina Aulas (10) - Colegio S. Cristóbal	CONCLUIDO	41.008
68	YR0059	Comunitario	Saneamiento	Irupana	Chicaloma	Sistema de Alcantarillado Sanitario	CONCLUIDO	181.052
69	YC0060	Comunitario	Educación	Yanacachi	Santa Rosa	Construcción Escuela Multigrado Santa Rosa	CONCLUIDO	16.448

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
70	YR0061	Comunitario	Infraestructura comunitaria	Irupana	Chicaloma	Plaza Población Chicaloma	CONCLUIDO	52.793
71	YR0062	Comunitario	Educación	Alto Beni	Colonia Palmar Suapi	Const. Unidad Educativa Palmar Suapi	CONCLUIDO	52.038
72	YR0063	Comunitario	Educación	Alto Beni	Sararia	Construcción complejo educativo Sararia	CONCLUIDO	169.983
73	YR0064	Comunitario	Salud	Alto Beni	Sararia	Construcción centro de salud	CONCLUIDO	46.540
74	YR0065	Comunitario	Infraestructura comunitaria	Alto Beni	Puente Alto Beni	Construcción de sala de reuniones	CONCLUIDO	31.884
75	YR0066	Comunitario	Salud	Alto Beni	Mercedes	Construcción posta sanitaria	CONCLUIDO	48.023
76	YR0067	Comunitario	Salud	Alto Beni	Kollasuyo	Conclusión posta sanitaria	CONCLUIDO	12.885
77	YR0068	Comunitario	Infraestructura comunitaria	Alto Beni	Central San Antonio	Sala de reunión central San Antonio	CONCLUIDO	80.731
78	YR0069	Comunitario	Infraestructura comunitaria	Palos Blancos	Popoy	Sede Social Múltiple	CONCLUIDO	57.135
79	YR0070	Comunitario	Educación	Palos Blancos	Brecha H	Construcción viviendas y bat.baños UE Mejillones	CONCLUIDO	18.344
80	YR0071	Comunitario	Infraestructura comunitaria	Palos Blancos	Santa Ana - urbano	Construcción Casa de Gobierno	CONCLUIDO	31.136
81	YR0072	Comunitario	Educación	Palos Blancos	Santa Ana de Mosetenes	Construcción viviendas de maestros	CONCLUIDO	8.467
82	YR0073	Comunitario	Educación	Palos Blancos	Santa Ana - urbano	Const. baterías de baños - UE Santa Ana	CONCLUIDO	14.659
83	YR0074	Comunitario	Educación	Palos Blancos	Delicias	Diseno: Aulas, viviendas y bat. baños UE	CONCLUIDO	1.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
84	YR0075	Comunitario	Educación	Alto Beni	Colonia Belen	Diseño: Construcción escuela y batería de baños	CONCLUIDO	119
85	YR0076	Comunitario	Educación	Palos Blancos	San Miguel de Huachi	Complejo Educativo Fase II	CONCLUIDO	152.697
86	YR0077	Comunitario	Infraestructura comunitaria	Coripata	Arapata	Construcción Mercado Central	CONCLUIDO	116.098
87	YR0078	Comunitario	Educación	Irupana	Chicaloma	Refacción Unidad Educativa Chicaloma	CONCLUIDO	85.140
88	YR0079	Comunitario	Salud	Palos Blancos	Comunidad Cocochi	Equipamiento mini hospital	CONCLUIDO	16.000
89	YR0080	Comunitario	Salud	Alto Beni	Puerto Carmen	Equipamiento mini hospital	CONCLUIDO	16.000
90	YE0081	Comunitario	Educación	Alto Beni	Caserio Nº9	Const. aulas, viviendas y bat.banios	CONCLUIDO	27.738
91	YE0082	Economico	Servicios	Chulumani	Chulumani	Apoyo a las empresas constructoras que se adjudicaron proyectos en la Feria a la Inversa del Municipio de Chulumani	CONCLUIDO	16.403
92	YC0083	Comunitario	Fortalecimiento comunitario	Coripata	Coripata	Apoyo al interyungueño de fútbol 2006	CONCLUIDO	4.090
93	YR0084	Economico	Infraestructura vial	La Asunta	Cuchumpaya	Puente Peatonal Colgante	CONCLUIDO	79.274
94	YE0085	Economico	Infraestructura vial	La Asunta	Porvenir 20 de Mayo	Puente Peatonal Colgante	CONCLUIDO	26.644
95	YR0086	Comunitario	Educación	La Asunta	Porvenir 20 de Mayo	Construcción Unidad Educativa El Porvenir	CONCLUIDO	31.439
96	YR0087	Comunitario	Educación	Chulumani	El Colpar	Conclusión Vivienda Maestros y batería baños	CONCLUIDO	32.272

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
97	YR0088	Comunitario	Agua Potable	Palos Blancos	Colonia Simay	Mejoramiento Sistema de Agua Potable	CONCLUIDO	60.352
98	YR0089	Comunitario	Agua Potable	Palos Blancos	Colonia Simayuni,Los Andes,Tucupi	Sistema de Agua Potable	CONCLUIDO	130.138
99	YR0090	Comunitario	Agua Potable	Palos Blancos	Covendo,Villa Concepcion	Sistema de Agua Potable	CONCLUIDO	134.824
100	YR0091	Comunitario	Agua Potable	Palos Blancos	Colonia Cogotay	Sistema de Agua Potable	CONCLUIDO	47.943
101	YR0092	Comunitario	Agua Potable	Palos Blancos	Covendo	Sistema de Agua Potable (Megaproyecto)	CONCLUIDO	159.081
102	YR0093	Economico	Infraestructura Productiva	Alto Beni	Colonia Brecha "T"	Imp. beneficiadoras de cacao	CONCLUIDO	57.755
103	YR0094	Economico	Infraestructura Productiva	Alto Beni	Colonia San Luis	Imp. beneficiadoras de cacao	CONCLUIDO	88.428
104	YR0095	Economico	Infraestructura Productiva	Palos Blancos	Colonia Nueva California	Imp. beneficiadoras de cacao	CONCLUIDO	29.442
105	YR0096	Economico	Infraestructura Productiva	Alto Beni	Varios	Imp. beneficiadoras de cacao	CONCLUIDO	24.723
106	YR0097	Comunitario	Agua Potable	Alto Beni	Villa Santiago	Complementación Agua Potable	CONCLUIDO	31.775
107	YR0098	Comunitario	Agua Potable	Alto Beni	Nuevo Amanecer	Sistema de Agua Potable	CONCLUIDO	31.674
108	YR0099	Comunitario	Agua Potable	Alto Beni	Colke Alta	Sistema de Agua Potable	CONCLUIDO	200.702
109	YR0100	Comunitario	Agua Potable	Alto Beni	Central Provenir	Diseno: Sistema de Agua Potable - Central Porvenir	CONCLUIDO	10.750
110	YR0101	Comunitario	Infraestructura comunitaria	Coroico	Coroico	Polifuncional deportivo de Coroico	CONCLUIDO	99.960

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
111	YC0102	Comunitario	Medio ambiente	Varios YUN	Varios	Protección y conservación de microcuencas FCDI	CONCLUIDO	58.000
112	YR0103	Comunitario	Infraestructura comunitaria	Coripata	Anacuri	Obra fina iglesia	CONCLUIDO	44.303
113	YC0104	Comunitario	Infraestructura comunitaria	Coroico	Coroico	Reposición obras piscina y fortalec. municipal	CONCLUIDO	51.373
114	YC0105	Comunitario	Saneamiento	Varios YUN	Varios	Fortalecimiento CAPYS de sistemas SERVIR	CONCLUIDO	36.492
115	YR0106	Comunitario	Agua Potable	Palos Blancos	Bologna, Belen	Sistema de Agua Potable	CONCLUIDO	88.747
116	YC0107	Comunitario	Medio ambiente	Varios YUN	Varios	Gestión Microcuencas del Cerro Uchumachi y pueblos de Coripata y Arapata	CONCLUIDO	14.000
117	YR0108	Economico	Agricola	Alto Beni	Apóstol Santiago	Provisión Motodeshierbadoras (20)	CONCLUIDO	5.880
118	YR0109	Economico	Agricola	Alto Beni	Entre Rios - Playa Azul	Provisión Motodeshierbadoras (16)	CONCLUIDO	4.704
119	YR0110	Economico	Agricola	Alto Beni	Ex spontánea Illimani	Provisión Motodeshierbadoras (11)	CONCLUIDO	3.234
120	YR0111	Economico	Agricola	Alto Beni	Ingavi - Cobija	Provisión Motodeshierbadoras (20)	CONCLUIDO	5.880
121	YR0112	Economico	Agricola	Alto Beni	Nueva Collasuyo	Provisión Motodeshierbadoras (26)	CONCLUIDO	7.644
122	YR0113	Economico	Agricola	Alto Beni	Nueva Esperanza	Provisión Motodeshierbadoras (22)	CONCLUIDO	6.468
123	YR0114	Economico	Agricola	Alto Beni	Ocampo	Provisión Motodeshierbadoras (32)	CONCLUIDO	9.408
124	YR0115	Economico	Agricola	Alto Beni	Pajonal I	Provisión Motodeshierbadoras (21)	CONCLUIDO	6.174

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
125	YR0116	Economico	Agricola	Alto Beni	Villa Camacho	Provisión Motodeshierbadoras (38)	CONCLUIDO	11.172
126	YR0117	Economico	Agricola	Alto Beni	Piquendo	Provisión Motodeshierbadoras (22)	CONCLUIDO	6.468
127	YR0118	Economico	Agricola	Alto Beni	San Antonio	Provisión Motodeshierbadoras (146)	CONCLUIDO	42.924
128	YR0119	Comunitario	Agua Potable	Palos Blancos	Varios	Megaproyecto Agua Potable - Sapecho	CONCLUIDO	439.915
129	YR0120	Comunitario	Agua Potable	Palos Blancos	Varios	Sistema de Agua Potable	CONCLUIDO	50.225
130	TR0121	Comunitario	Salud	Chimore	Trinidadcito (# 1)	Diseño: Construcción posta salud y equipamiento	CONCLUIDO	44.925
131	TR0122	Comunitario	Educación	Chimore	Betania	Construcción 2 aulas, baños y mobiliario	CONCLUIDO	7.564
132	TR0123	Comunitario	Educación	Chimore	Monte Sinai	Construcción 2 aulas, baños y mobiliario	CONCLUIDO	7.564
133	TR0124	Comunitario	Educación	Chimore	Puerto Victoria	Construcción aula multigrado y batería baños	CONCLUIDO	5.197
134	TR0125	Comunitario	Educación	Puerto Villarroel	Poblado Valle Sacta (# 1)	Mobiliario Colegio Juan Pablo II	CONCLUIDO	8.260
135	TR0126	Comunitario	Educación	Puerto Villarroel	Senda 5 (# 1)	Mobiliario UE San Francisco de Asis	CONCLUIDO	3.004
136	TR0127	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Calle peatonal	CONCLUIDO	12.500
137	TR0128	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Mercado Municipal	CONCLUIDO	59.240

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
138	TR0129	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Complejo deportivo recreacional	CONCLUIDO	66.250
139	TR0130	Comunitario	Infraestructura comunitaria	Shinahota	Poblado de Shinaota (# 1)	Diseño final "Terminal de buses" - Shinaota	CONCLUIDO	16.800
140	YR0131	Economico	Transformacion	Alto Beni	Colonia Piquendo, Colonia Villa Camacho	Implementación planta procesadora de frutas	CONCLUIDO	3.500
141	TR0132	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Ivirgarzama	Construcción Guardería	CONCLUIDO	49.508
142	YE0133	Comunitario	Otros	Alto Beni	Varios	Equipo móvil para emergencias	CONCLUIDO	16.000
143	YC0134	Comunitario	Educación	Alto Beni	Km 73 - Suapi	Ampliación Colegio Martín Cárdenas	CONCLUIDO	182.403
144	YR0135	Comunitario	Agua Potable	Palos Blancos	Inicua	Sistema de Agua Potable Pauca a Inicua	CONCLUIDO	325.710
145	YR0136	Comunitario	Agua Potable	Palos Blancos	Varios	Diseno: Sistema de Agua Potable Hoyada Kollasuyo (17 Colonias)	CONCLUIDO	61.074
146	YC0137	Economico	Turismo	Coroico	Comunidad Tocaña	Construcción obras complem. centro cultural	CONCLUIDO	60.333
147	YC0138	Economico	Capacitacion productiva	Varios YUN	Varios	Jóvenes Líderes Becarios a Zamorano	EJECUCION	154.833
148	YR0139	Comunitario	Infraestructura comunitaria	Coripata	Machacamarca	Obra fina sede social	CONCLUIDO	83.214
149	YR0140	Comunitario	Agua Potable	Coripata	Machacamarca	Agua potable	CONCLUIDO	102.567

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
150	YR0141	Comunitario	Infraestructura comunitaria	Coripata	Tabacal	Refacción casa de hacienda para albergue	CONCLUIDO	76.416
151	YR0142	Comunitario	Infraestructura comunitaria	Coripata	Santa Rosa (Arapata)	Polifuncional Santa Rosa de Lima	CONCLUIDO	25.640
152	YR0143	Comunitario	Agua Potable	Alto Beni	Varios	Diseno: Sistema de Agua Potable (11 comunidades)	CONCLUIDO	23.000
153	YR0144	Comunitario	Agua Potable	Chulumani	Colopampa	Agua potable	CONCLUIDO	70.597
154	YR0145	Comunitario	Infraestructura comunitaria	Coripata	Santa Rosa	Obra fina iglesia	CONCLUIDO	41.386
155	YC0146	Comunitario	Infraestructura comunitaria	Alto Beni	Piquendo	Conclusión sede social Piquendo	CONCLUIDO	22.491
156	YC0147	Comunitario	Infraestructura comunitaria	Coroico	Carmen Pampa	Canalización río Nilo - Carmen Pampa	CONCLUIDO	81.638
157	TC0148	Comunitario	Educación	Chimore	Chimore	Mejoramiento infraestructura TAC	CONCLUIDO	108.890
158	TE0149	Comunitario	Otros	Varios	Varios	Apoyo inundaciones Yapacani (Sta. Cruz)	CONCLUIDO	30.000
159	TE0150	Economico	Infraestructura vial	Varios	Shinahota,Villa Tunari	Construcción de atracaderos para pontones	CONCLUIDO	38.271
160	TE0151	Economico	Infraestructura vial	Villa Tunari	Carretera Cbba - Sta Cruz	Restitución paso vehicular Km. 121	CONCLUIDO	60.447

ANNEX III – Project Matrix

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
161	YC0152	Economico	Varios	Alto Beni	Colonia Collasuyo, San Antonio, Sararia	Reforzamiento al Funcionamiento del Modelo de Gestión y Productivo de los Internados de San Antonio, Sararia y Nueva Kollasuyo	CONCLUIDO	15.750
162	YR0153	Comunitario	Educación	Palos Blancos	Inicua	Construcción 20 viviendas	CONCLUIDO	182.619
163	YE0154	Economico	Transformacion	Palos Blancos	Varios	Apoyo implementación 3 pastelerías	CONCLUIDO	13.514
164	YE0155	Economico	Transformacion	Palos Blancos	Palos Blancos	Apoyo en Iniciativas de Negocio en la implementación de 4 Inict. de Neg. en transformación y comercialización, en la región de los Yungas	CONCLUIDO	26.569
165	YE0156	Economico	Pecuario	Palos Blancos	Sapecho	Producción pollos parrilleros - Granja Adriana	CONCLUIDO	4.703
166	YE0157	Economico	Transformacion	Alto Beni	Santa Rosa	Transformación y comer. Curcuma	CONCLUIDO	6.095
167	YE0158	Economico	Agricola	Alto Beni	Colonia Piquendo	Producción y comercialización de frejol negro	CONCLUIDO	8.929
168	YE0159	Economico	Servicios	Palos Blancos	Sapecho	Tarjetas artesanales	CONCLUIDO	590
169	YE0160	Economico	Transformacion	Palos Blancos	Brecha J	Implementación de colmenas ADAEPAB	CONCLUIDO	2.594
170	YE0161	Economico	Transformacion	Palos Blancos	Sapecho	Carpintería industrial	CONCLUIDO	3.801
171	YC0162	Comunitario	Fortalecimiento comunitario	Coroico	Coroico	Fort. institucional (PDM Alcaldía Coroico)	CONCLUIDO	25.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
172	YC0163	Comunitario	Fortalecimiento comunitario	Palos Blancos	Varios	Fort. institucional (PDM Alcaldía P. Blancos)	CONCLUIDO	25.500
173	YC0164	Comunitario	Capacitacion comunitaria	Varios YUN	Chamaca, Chulumani, Cajones,IrupanaLa Asunta,V. Barrientos	Formación de lideres CAF/IDEA	CONCLUIDO	44.289
174	YC0165	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Capacitación funcionarios públicos de los Yungas	EJECUCION	27.000
175	YC0166	Comunitario	Fortalecimiento comunitario	Palos Blancos	Palos Blancos	Apoyo a interinstitucional Alto Beni "IIAB"	CONCLUIDO	27.000
176	YC0167	Comunitario	Otros	Varios YUN	Varios	Plan de visibilidad	CONCLUIDO	40.000
177	YC0168	Comunitario	Educación	Coroico	Carmen Pampa	Intervención en UAC-CP "Construcción del bloque de dormitorios Leahy"	CONCLUIDO	280.000
178	YC0169	Comunitario	Salud	Coroico	Tocaña	Conclusión obra fina posta de salud	CONCLUIDO	20.875
179	TR0170	Comunitario	Educación	Entre Ríos	Barrio Imperial	Cubierta e iluminación UE Octavio Pastrana	CONCLUIDO	64.655
180	TR0171	Economico	Infraestructura Productiva	Chimore	Chimore	Diseño Construcción y equip. taller artesanal	CONCLUIDO	6.680
181	YC0172	Economico	Turismo	Coroico	Comunidad Tocaña	Desarrollo turístico comunitario	CONCLUIDO	14.000
182	YC0173	Comunitario	Agua Potable	Coripata	Arapata,Coripata,San Antonio,Sapecho	Sostenibilidad sistemas de agua y alcantarillado	CONCLUIDO	49.983
183	YR0174	Economico	Servicios	Coripata	Comunidad Anacuri	Clasificadora de áridos	EJECUCION	65.428
184	YR0175	Economico	Transformacion	Coripata	Comunidad Anacuri	Cortadora piedra laja	EJECUCION	26.845

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
185	TE0176	Economico	Pecuario	Varios	Chimor?,Entre Rios (Ene Alto),Puerto Villarroel,Shinahota, Villa Tunari	Campaña vacunación contra la fiebre aftosa 13vo y 14vo Ciclo	CONCLUIDO	122.000
186	TR0177	Economico	Infraestructura Productiva	Shinahota	Shinahota	Diseño Carpintería Comunitaria	CONCLUIDO	7.900
187	TR0178	Comunitario	Agua Potable	Entre Rios	Varios	Construcción Sistema Agua Potable 4 centrales	CONCLUIDO	82.000
188	TC0179	Comunitario	Capacitacion comunitaria	Varios	Varios	Formación de lideres CAF/IDEA	CONCLUIDO	9.928
190	YC0181	Comunitario	Educación	Palos Blancos	Palos Blancos	Computadora Braile UE para no videntes	CONCLUIDO	16.538
191	YC0182	Comunitario	Fortalecimiento comunitario	Palos Blancos	Alto Beni	Fortalecimiento estra. comunicación Alto Beni	CONCLUIDO	25.000
192	YE0183	Economico	Otros	Varios YUN	Varios	Elaboración de 109 planes de negocio en Alto Beni	CONCLUIDO	95.000
193	YE0184	Economico	Capacitacion productiva	Varios YUN	Varios	Jóvenes emprendedores	EJECUCION	55.700
194	YE0185	Economico	Capacitacion productiva	Varios YUN	Varios	Intercambio Academico Zamorano - UAC/CP	CONCLUIDO	55.700
195	YC0186	Comunitario	Educación	Palos Blancos	Brecha H	Dotación Escuela Técnica Sup.	CONCLUIDO	1.765
196	TC0187	Comunitario	Fortalecimiento comunitario	Villa Tunari	Villa Tunari	Fortalecimiento al Desarrolllo Turístico de Villa Tunari	CONCLUIDO	24.444

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
198	YC0189	Comunitario	Capacitacion comunitaria	La Asunta	La Asunta	Capacitación bachilleres	CONCLUIDO	2.400
199	YC0190	Comunitario	Fortalecimiento comunitario	Varios YUN	Varios	Apoyo actividades deportivas Yungas	CONCLUIDO	8.000
201	YC0192	Comunitario	Fortalecimiento comunitario	Coroico	Coroico	Apoyo Festival Folklorico Internacional Coroico 2007	CONCLUIDO	5.000
202	YC0193	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Apoyo a pequeñas Iniciativas Democráticas de la Sociedad Civil en Yungas	EJECUCION	9.000
203	TC0194	Comunitario	Capacitacion comunitaria	Varios	Varios	Apoyo a pequeñas iniciativas democráticas de la Sociedad Civil	CONCLUIDO	8.000
204	YE0195	Economico	Capacitacion productiva	Varios YUN	Varios	Intercambio de lideres productivos	CONCLUIDO	55.700
205	YE0197	Economico	Pecuario	Varios YUN	Varios	Censo Avícola en los Yungas	CONCLUIDO	16.000
206	TR0198	Comunitario	Agua Potable	Entre Rios	Sindicato 1ra Volcan	Conclusión sistema de agua potable	CONCLUIDO	21.500
207	YE0199	Economico	Infraestructura vial	Coroico	Comunidad Charobamba	Diseno: Acceso al puente vehicular colgante	CONCLUIDO	20.168
208	YC0200	Comunitario	Saneamiento	Varios YUN	Palos Blancos,San Antonio,Sapecho	Monitoreo alcantarillado Alto Beni	CONCLUIDO	1.000
209	TE0201	Economico	Agricola	Varios	Varios	Generación de Empleos y Ventas en la Cadena de Palmito el el Trópico de Cochabamba - Coordinadora de las 6 federaciones del Trópico de Cbba.	CONCLUIDO	422.651

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
210	TC0202	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Ivirgarzama	Dotación de mobiliario y equipamiento - Central de Comunidades de Ivirgarzama	CONCLUIDO	4.475
211	TC0203	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Ivirza	Dotación de mobiliario - Central Valle Ivirza	CONCLUIDO	2.486
212	TC0204	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Dotación de mobiliario y equipamiento - FSCCT	CONCLUIDO	10.009
213	TC0205	Comunitario	Infraestructura comunitaria	Shinahota	Shinahota	Dotación de mobiliario y equipamiento - Federación única de Centrales Unidas	CONCLUIDO	10.903
214	TE0206	Economico	Infraestructura Productiva	Puerto Villarroel	Puerto Villarroel	Dotación de máquinas industriales de coser y mobiliario- (FSMCT)	CONCLUIDO	10.000
216	TC0208	Comunitario	Infraestructura comunitaria	Puerto Villarroel	1° de Mayo	Refacción y Ampliación Sede Central 1º de Mayo en Valle Tunari	CONCLUIDO	4.500
217	TC0209	Comunitario	Educación	Puerto Villarroel	Israel	Dotación de mobiliario escolar para 6 aulas "Unidad Educativa Israel"	CONCLUIDO	3.783
219	TC0211	Comunitario	Salud	Entre Ríos	Entre Ríos	Diseño Hospital 2do. Nivel Entre Ríos - Fase 1	CONCLUIDO	37.000
220	TE0213	Economico	Infraestructura Productiva	Puerto Villarroel	Tamborada A-3	Construcción Empacadora de Banano y Piña en Tamborada A-3 (Tipo B)	CONCLUIDO	7.500
221	TE0214	Economico	Infraestructura Productiva	Puerto Villarroel	Valle Ivirza	Dotación de máquinas de coser, mobiliario y curso de capacitación -Central de Mujeres Valle Ivirza	CONCLUIDO	2.851

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
222	TE0215	Economico	Infraestructura Productiva	Puerto Villarroel	Tamborada A-3	Intalación de 700 m de cable vía y una Compuerta "Tamborada A-3"	CONCLUIDO	6.533
224	TC0217	Comunitario	Educación	Puerto Villarroel	Senda 6	Construcción viviendas para maestros Unidad Educativa Hernán Siles de Senda 6	CONCLUIDO	14.000
225	TC0218	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Construcción oficinas y escenario en la Sede de la Central Puerto Villarroel	CONCLUIDO	5.850
226	TE0219	Economico	Infraestructura Productiva	Puerto Villarroel	Mariposas	Contrucción Mercado de Frutas en Centro Poblado de Mariposas	CONCLUIDO	14.000
227	TC0220	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Jose Maria Linares	Diseno: Construcción Centro Multifuncional COMUNIDAD José María Linares	CONCLUIDO	8.000
229	TE0222	Economico	Infraestructura Productiva	Chimore	Nueva Esperanza	Centro de Acopio de Flores y Capacitacion para Mujeres	CONCLUIDO	14.700
230	TC0223	Comunitario	Educación	Villa Tunari	Simon Bolivar	Construcción Cancha Múltiple U.E. Simón Bolívar	CONCLUIDO	6.400
231	TE0224	Economico	Infraestructura vial	Puerto Villarroel	Santa Fe	Construcción del Puente sobre el río Chua Mayu (San Isidro) en Santa Fe	CONCLUIDO	18.500
234	YE0227	Economico	Medio ambiente	La Asunta	La Asunta	Parcelas agroforestales familiares - La Asunta	CONCLUIDO	42.500
235	YE0228	Economico	Turismo	Varios YUN	Varios	Senalizacion caminera/turistica de Yungas	EJECUCION	65.300
236	YE0229	Economico	Pecuario	La Asunta	La Asunta	Producción de Pollos Parrilleros"Donato"	CONCLUIDO	550

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
237	YE0230	Economico	Transformacion	Palos Blancos	Palos Blancos	Modernización de la Planta Industrial de Derivados Lácteos "CACIQUE"	CONCLUIDO	47.000
238	YE0231	Economico	Transformacion	Alto Beni	Bella Vista	Apicultura "APAAB"	CONCLUIDO	9.402
239	YE0232	Economico	Transformacion	Palos Blancos	Brecha Mejillones H,Palos Blancos	Producción de Jugo y Concentrados de Cítricos	CONCLUIDO	47.000
240	YE0233	Economico	Servicios	Palos Blancos	Sapecho	Acopio y Venta de Áridos	CONCLUIDO	5.224
241	YE0234	Economico	Transformacion	Alto Beni	Colonia Belen	Elaboración y Comercialización de derivados Citricolas "ASOPROCID"	CONCLUIDO	47.000
242	YE0235	Economico	Transformacion	Alto Beni	Bella Vista	Planta Procesadora de Derivados Lácteos "APROLAB"	CONCLUIDO	16.000
243	YE0236	Economico	Transformacion	Palos Blancos	Palos Blancos	Transformación y Comercialización de Productos Medicinales Naturales	CONCLUIDO	11.596
244	YE0237	Economico	Pecuario	Alto Beni	San Antonio	Crianza de Ovinos de Pelo	CONCLUIDO	9.352
245	YE0238	Economico	Pecuario	Alto Beni	Colonia Illimani, San Antonio	Pollos Parrilleros Illimani San Antonio	CONCLUIDO	23.067
246	YE0239	Economico	Turismo	Palos Blancos	Palos Blancos	Complementación del Hotel Magdalena	CONCLUIDO	13.999
247	YE0239B	Economico	Turismo	Palos Blancos	Palos Blancos	Complementacion "HOTEL RICMAN"	CONCLUIDO	15.220
248	YE0240	Economico	Transformacion	Alto Beni	Colonia Ingavi,Santa Rosa	Elaboración de Derivados Lácteos "TICOLAC"	CONCLUIDO	24.946

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
249	YE0241	Economico	Pecuario	Palos Blancos	Brecha J,Popoy	Producción y Comercialización de Cerdos	CONCLUIDO	17.139
250	YE0242	Economico	Pecuario	Alto Beni	Colonia Apostol Santiago (I),Sapecho	Producción y Comercialización de Cerdos "APOSTOL SANTIAGO"	CONCLUIDO	18.773
251	YE0243	Economico	Transformacion	Palos Blancos	Popoy	Implementación de una Planta Procesadora de Embutidos	CONCLUIDO	18.827
252	YE0244	Economico	Transformacion	Palos Blancos	Palos Blancos	Elaboración de Derivados de Estevia - "IPAN"	CONCLUIDO	500
253	YE0245	Economico	Pecuario	Palos Blancos	El Sillar	Mejoramiento del Hato Ganadero Lechero "ILLAMPU"	CONCLUIDO	12.031
254	YE0246	Economico	Turismo	Palos Blancos	Colonia Puerto Santa Ana	Círculo Etnoecoturismo en el río La Paz y Beni	CONCLUIDO	16.382
255	YE0247	Economico	Pecuario	Palos Blancos	Brecha B,Sapecho	Mejoramiento del Hato y Comercialización de Leche "DELGADILLO"	CONCLUIDO	20.229
256	YE0248	Economico	Transformacion	Palos Blancos	Sapecho	Peladora de Arroz y Silos	CONCLUIDO	8.773
257	YE0249	Economico	Servicios	Alto Beni	San Antonio	Implementación de Microempresa Metalmeccánica	CONCLUIDO	10.661
258	YE0250	Economico	Pecuario	Alto Beni	Bella Vista,Colonia Forestal	Mejoramiento del Hato Ganadero Lechero "LA FORESTAL"	CONCLUIDO	12.031
259	YE0251	Economico	Pecuario	Alto Beni	Colonia Ingavi,Santa Rosa	Mejoramiento del Hato Ganadero Lechero - "INGAVI - COBIJA"	CONCLUIDO	12.031

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
260	YE0252	Economico	Agricola	Palos Blancos	Sapecho	Semilla Hibrida de Cacao y Cítricos	CONCLUIDO	12.674
261	YE0253	Economico	Transformacion	Palos Blancos	Sapecho	Implementación de Colmenas - "ECOTOP"	CONCLUIDO	7.704
262	YE0254	Economico	Pecuario	Alto Beni	Varios	Fortalecimiento de las capacidades productivas del Sector Avícola en la region de Albo Beni	CONCLUIDO	12.000
263	YE0255	Economico	Pecuario	Alto Beni	San Antonio	Producción de Pollos Parrilleros - "GRANJA NINA"	CONCLUIDO	2.000
264	YE0256	Economico	Pecuario	Alto Beni	Santa Rosa	Comercialización de Carne y Piel de Cuye	CONCLUIDO	1.571
265	YE0257	Economico	Pecuario	Alto Beni	Colonia Los Tigres	Centro Ecológico de Investigación Agropecuaria El Pahuichi -"CEINAP"	CONCLUIDO	18.432
266	YE0258	Economico	Pecuario	Palos Blancos	Wiñay Marca	Mejoramiento del Hato Ganadero Lechero - "WIÑAY MARCA"	CONCLUIDO	16.266
267	YE0259	Economico	Transformacion	Palos Blancos	Inicua	Carpinteria Industrial "Hinojosa"	CONCLUIDO	13.507
268	YE0260	Comunitario	No definido	Palos Blancos	Colonia Illimani	Porcinocultura "FLORES"	CONCLUIDO	2.000
269	YE0261	Economico	Transformacion	Palos Blancos	Colonia Colorado,Colonia Santa Ana	Implementación de Colmenas - San Martín de Agua Rica	CONCLUIDO	5.000
270	YE0262	Economico	Transformacion	Palos Blancos	Colonia Villazon	Implementación de Apiarios - "DORADO"	CONCLUIDO	6.704

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
271	YE0263	Economico	Transformacion	Palos Blancos	Sapecho	Planta Procesadora de Jugos Naturales - "EL PARAISO"	CONCLUIDO	47.000
272	YE0264	Economico	Pecuario	Palos Blancos	Colonia Charcas 1	Porcinocultura - "VILLEGAS"	CONCLUIDO	18.773
273	YE0265	Economico	Servicios	Alto Beni	San Antonio	Materiales Didácticos - "JULI"	CONCLUIDO	8.773
274	YE0266	Economico	Turismo	Palos Blancos	Palos Blancos	Circuitos Turísticos guiados por Mocetenes	CONCLUIDO	14.382
275	YE0267	Economico	Transformacion	Palos Blancos	Palos Blancos	Procesamiento de Frutas - "MOCEFRU"	CONCLUIDO	18.264
276	YE0268	Economico	Transformacion	Palos Blancos	Palos Blancos	Artesanías - "ARTMOS"	CONCLUIDO	7.403
277	YE0269	Economico	Transformacion	Alto Beni	Comunidad Villa El Porvenir	Planta Deshidratadora de Frutas - "APAVIP"	CONCLUIDO	7.442
278	YE0270	Economico	Transformacion	Alto Beni	Colonia Entre Rios Km. 52	Implementación de una Planta Procesadora de Alimentos Balanceados	CONCLUIDO	9.000
279	YE0271	Economico	Pecuario	Palos Blancos	Brecha B	Granja de Producción de Huevos - "TORRICO"	CONCLUIDO	15.000
280	YE0272	Economico	Pecuario	Alto Beni	Colonia Boopi	Producción de Huevos - "SAN ANTONIO"	CONCLUIDO	5.000
281	YE0273	Economico	Transformacion	Palos Blancos	Sapecho	Deshidratado Frutas Tropicales	CONCLUIDO	9.164
282	YE0274	Economico	Pecuario	Palos Blancos	Tarapaca	Agropecuaria "ICHUTA"	CONCLUIDO	18.772
283	YE0275	Economico	Transformacion	Palos Blancos	Sapecho	Carpinteria Industrial "Ramos"	CONCLUIDO	15.193
284	YE0276	Economico	Transformacion	Alto Beni	San Antonio	Carpintería Industrial "Callisaya"	CONCLUIDO	15.193

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
285	YE0277	Economico	Pecuario	Alto Beni	Nuevo Suapi Kilometro 73	Agropecuaria "MARTIN CARDENAS"	CONCLUIDO	5.000
286	YE0278	Economico	Pecuario	Palos Blancos	Colonia Illimani	Mejoramiento del Hato Lechero - "ILLIMANI"	CONCLUIDO	9.000
287	YE0279	Economico	Transformacion	Alto Beni	Bella Vista	Artesanias / Capinteria - Inucua	CONCLUIDO	5.000
288	YE0280	Economico	Pecuario	Alto Beni	Sararia	Crianza de Pollos Parrilleros - "AJNO"	CONCLUIDO	18.000
289	YE0281	Economico	Transformacion	Palos Blancos	San Pedro,Sapecho	Implementación de Apiario - "SAN PEDRO"	CONCLUIDO	7.737
290	YE0282	Economico	Transformacion	Palos Blancos	Brecha Mejillones H,Palos Blancos	Implementación de Colmenas - "LUCANA"	CONCLUIDO	9.496
291	YE0283	Economico	Pecuario	Alto Beni	Colonia Villa Prado,Pista Suapi	Agropecuaria "ALBORTA"	CONCLUIDO	18.000
292	YE0284	Economico	Capacitacion productiva	La Asunta	La Asunta	Formacion tecnica de jovenes en La Asunta	EJECUCION	80.000
294	YE0286	Economico	Medio ambiente	Palos Blancos	Varios	Parcelas agro forestales en Alto Beni	CONCLUIDO	35.000
295	YC0287	Comunitario	Fortalecimiento comunitario	Varios YUN	Varios	Procesos de priorizacion de proyectos en de la IL-43	CONCLUIDO	5.000
296	YC0288	Comunitario	Infraestructura comunitaria	Palos Blancos	Palos Blancos	Diseno: Enlasetado Av. Principal de Palos Blancos	CONCLUIDO	220.000
298	TE0291	Economico	Infraestructura vial	Villa Tunari	5 Esquinas	Construcción del Puente Vehicular sobre el rio el Conde Arroyo 2 en 5 Esquinas	CONCLUIDO	17.400

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
300	TE0293	Economico	Capacitacion productiva	Chimore	Varios	Capacitacion en adminstración, contabilidad básica y elaboración de perfil de proyectos- Federaciones de varones y de Mujeres, Trópico de Cochabamba	CONCLUIDO	6.000
301	TC0294	Comunitario	Educación	Chimore	Estano Palmito	Dotación de mobiliario escolar - Unidad Educativa Estaño Palmito	CONCLUIDO	1.344
302	YE0295	Economico	Capacitacion productiva	La Asunta	La Asunta	Intercambio de Productores Lideres - La Asunta	CONCLUIDO	35.700
304	TE0298	Economico	Agricola	Pojo	Izarsama,Manco Kapac	Apoyo a la Producción Apícola	CONCLUIDO	20.000
305	TE0299	Economico	Agricola	Entre Rios	Machu Pijchu	Apoyo a la producción de Banano	CONCLUIDO	4.000
306	TE0300	Economico	Agricola	Entre Rios	El Palmar,Los Amigos,San Miguel	Apoyo a la producción de Piña	CONCLUIDO	20.000
307	TE0301	Economico	Pecuario	Entre Rios	Entre Ríos,Manco Kapac,Río Blanco	Apoyo a la producción pecuaria	CONCLUIDO	6.000
308	TE0302	Economico	Transformacion	Entre Rios	Valle Sacta	Apoyo a AUPAII VII	CONCLUIDO	6.500
309	YC0303	Comunitario	Agua Potable	Chulumani	Rio Blanco	Sistema de Agua Potable Rio Blanco	CONCLUIDO	126.239
311	YC0305	Comunitario	Educación	Chulumani	Rio Blanco	Conclusión Obra fina 1er piso Colegio Bartolina Sisa de Rio Blanco (Fase 2)	CONCLUIDO	46.709
312	YC0306	Comunitario	Infraestructura comunitaria	Chulumani	Colpar	Construcción Plaza Principal - El Colpar	CONCLUIDO	33.663

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
313	YC0307	Comunitario	Infraestructura comunitaria	Chulumani	Palma Pampa	Diseno: Centro de Capacitación- Palma Pampa	CONCLUIDO	1.250
314	YC0308	Comunitario	Educación	Chulumani	Chorrillo	Diseno: Polifuncional, y .Vivienda para un maestro	CONCLUIDO	500
315	YC0309	Comunitario	Infraestructura comunitaria	Coripata	Comunidad Anacuri	Construcción complejo deportivo turistico	CONCLUIDO	185.592
316	YC0310	Comunitario	Educación	Coripata	San Jose de Peri	Conclusión Centro de Capacitación - San José de Peri - 1ra fase	CONCLUIDO	106.530
317	YC0311	Comunitario	Educación	Coripata	Huaycuni	Conclusión Centro de Capacitación - Huaycuni	CONCLUIDO	107.644
321	TE0315	Economico	Transformacion	Chimore	Nueva Vida	Construcion de Cartonera para Empacadora de Banano	CONCLUIDO	6.000
322	TE0316	Economico	Pecuario	Puerto Villarroel	Nueva Estrella	Actividades Complementarias de Potenciamiento a proyectos Piscícolas	CONCLUIDO	1.000
323	TE0317	Economico	Agricola	Shinahota	2? Valle Hermoso,Simon Bolivar,Tercero Valle Hermoso	Apoyo a la cadena productiva de piña	CONCLUIDO	25.000
327	TE0321	Economico	Infraestructura vial	Tiraque	Dorado Chico	Mejoramiento de Camino Dorado Chico - Florida	CONCLUIDO	18.000
328	TE0322	Economico	Infraestructura vial	Villa Tunari	Santibanez A	Mantenimiento del camino 5 Esquinas - Santibáñez	CONCLUIDO	11.100

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
332	YC0327	Comunitario	Educación	La Asunta	Porvenir 20 de Mayo	Construcción Aula Multigrado Villa El Porvenir-Central Pto.Unido	CONCLUIDO	21.204
333	YC0328	Comunitario	Educación	La Asunta	San Antonio	Construcción Aula Multigrado San Antonio-Central Pto.Unido	CONCLUIDO	21.204
334	YC0329	Comunitario	Educación	La Asunta	San Pablo	Construcción Multifuncional San Pablo - Central Cotapata	CONCLUIDO	19.525
335	YC0330	Comunitario	Educación	La Asunta	Cotapata,La Esperanza,Los Olivos,San Pablo, Sanandita	Dotación 7 Computadoras para Colegio y Generador E.Eléctrica - Central Cotapata	CONCLUIDO	18.500
336	YC0331	Comunitario	Salud	La Asunta	San Gabriel	Diseno: Posta Sanitaria San Gabriel - Central Pto Rico Histórico	CONCLUIDO	44.228
337	YE0332A	Economico	Turismo	La Asunta	La Asunta	Promoción de Desarrollo Turístico en La Asunta "HOTEL ERIKA"	CONCLUIDO	15.000
338	YE0332B	Economico	Turismo	La Asunta	La Asunta	Promocion de Apoyo Turistico en La Asunta "Hotel 20 de Septiembre"	CONCLUIDO	15.000
339	YE0332C	Economico	Turismo	La Asunta	La Asunta	Promocion de Desarrollo Turistico en La Asunta "HOTEL BELLA VISTA"	CONCLUIDO	15.000
340	YE0333	Economico	Transformacion	Chulumani	Rio Blanco	Carnicería "GUTIERREZ"	CONCLUIDO	6.495
341	YE0334	Economico	Pecuario	Chulumani	Rio Blanco	Producción de Cerdos "Torrez"	CONCLUIDO	9.500
342	YE0335	Economico	Pecuario	Coripata	San José de Peri	Producción de Pollos Parrilleros "DOÑA MARTHA"	CONCLUIDO	15.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
343	YE0336	Economico	Servicios	Coripata	San José de Peri	Snack "DOÑA LUPE"	CONCLUIDO	2.000
344	YE0337	Economico	Pecuario	Coripata	Comunidad Anacuri	Producción de Cerdos "Choque"	CONCLUIDO	20.000
345	YE0338	Economico	Transformacion	Coripata	Arapata	Carpintería "Juan de la Cruz"	CONCLUIDO	4.052
346	YE0339	Economico	Transformacion	Chulumani	Rio Blanco	Heladería "Los Manzanales"	CONCLUIDO	11.000
347	YE0340	Economico	Pecuario	Chulumani	Comunidad El Colpar	Propucción de Gallinas de Postura "LOZA"	CONCLUIDO	17.000
348	YE0341	Economico	Transformacion	Coripata	San José de Peri	Taller de Confección Pollerería "ALBERTA"	CONCLUIDO	2.290
349	YE0342	Economico	Transformacion	Chulumani	Rio Blanco	Venta de Pollos Broaster y Salchipapería "Angélica"	CONCLUIDO	2.500
350	YE0343	Economico	Servicios	Coripata	San José de Peri	Comidería "DOÑA JUAQUINA"	CONCLUIDO	7.000
351	YE0344	Economico	Agricola	Chulumani	Chulumani	Manejo y Producción de Mangos "San Rafael"	CONCLUIDO	4.018
352	YE0345	Economico	Pecuario	Coripata	San Jose de Peri	Producción de miel de abejas "NINA"	CONCLUIDO	4.668
353	YE0346	Economico	Transformacion	Coripata	San Jose de Peri	Panadería "San José"	CONCLUIDO	7.882
354	YE0347	Economico	Pecuario	Chulumani	Rio Blanco	Producción de Cerdos "Flores"	CONCLUIDO	18.000
355	YE0348	Economico	Pecuario	Coripata	Municipal	Producción de Gallinas de Postura "LAYDI"	CONCLUIDO	15.000
356	YE0349	Economico	Transformacion	Chulumani	Rio Blanco	Producción de miel y jalea "ESCOBAR"	CONCLUIDO	7.139
357	YE0350	Economico	Transformacion	Chulumani	Rio Blanco	Panadería "JHONNY"	CONCLUIDO	10.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
358	YE0351	Economico	Pecuario	Chulumani	Pasto Pata	Producción de Pollos Parrilleros "AVERANGA"	CONCLUIDO	14.681
359	YE0352	Economico	Transformacion	Coripata	Huaycuni	Panadería "JULIA"	CONCLUIDO	10.000
360	YE0353	Economico	Transformacion	Chulumani	Rio Blanco	Producción de Miel de Abejas "RIO BLANCO"	CONCLUIDO	2.400
361	YE0354	Economico	Transformacion	Chulumani	Comunidad El Colpar	Panaderia "Umalinda"	CONCLUIDO	4.000
362	YE0355	Economico	Transformacion	Coripata	San Jose de Peri	Carnicería "Santa Rita"	CONCLUIDO	4.000
363	YE0356	Economico	Pecuario	Chulumani	Rio Blanco	Producción de Pollos Parrilleros "Nyydo"	CONCLUIDO	14.200
364	YC0357	Comunitario	Otros	Varios YUN	Varios	Plan de visibilidad de las actividades del FCDI y del Programa de Desarrollo Alternativo Integral	EJECUCION	50.000
365	YE0358	Economico	Transformacion	La Asunta	La Asunta	Panaderia "ESTHER"	CONCLUIDO	4.000
366	YE0359	Economico	Transformacion	La Asunta	Comunidad Porvenir 20 de Mayo	Apicultura "Meza"	CONCLUIDO	4.000
367	YE0360	Economico	Pecuario	La Asunta	Cuchumpaya	Granja gallinas ponedoras "Río Seco"	CONCLUIDO	14.300
368	YE0361	Economico	Transformacion	La Asunta	Progreso - Cuchumpaya	Taller de Confecciones de ropa de vestir "Yola"	CONCLUIDO	4.650
369	YE0362	Economico	Transformacion	La Asunta	La Asunta	Taller de Carpintería "Quispe"	CONCLUIDO	16.950
370	YE0363	Economico	Transformacion	Alto Beni	San Antonio	Apicultura "Cuba"	CONCLUIDO	3.900
371	YE0364	Economico	Transformacion	La Asunta	Comunidad Porvenir 20 de Mayo	Corte y Confección "Gloria"	CONCLUIDO	5.800

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
372	YE0365	Economico	Pecuario	La Asunta	Comunidad Barbarito	Producción de pollos parrilleros "ROCO"	CONCLUIDO	9.600
373	YE0366	Economico	Transformacion	La Asunta	Cotapata	Taller de Carpintería CORFAV	CONCLUIDO	10.650
374	YE0367	Economico	Transformacion	La Asunta	Cotapata,La Asunta	Panaderia "INTEGRAL"	CONCLUIDO	5.900
375	YE0368	Economico	Transformacion	La Asunta	La Asunta	Taller de Carpintería "Alex"	CONCLUIDO	20.280
376	YE0369	Economico	Pecuario	La Asunta	Comunidad Porvenir 20 de Mayo	Pollos parrilleros "Doña Isabel"	CONCLUIDO	16.450
377	YE0370	Economico	Transformacion	La Asunta	Progreso - Cuchumpaya	Jugos naturales "Silvia"	CONCLUIDO	5.300
378	YE0371	Economico	Pecuario	La Asunta	Cotapata,San Pablo	Pollos parrilleros "FICO"	CONCLUIDO	13.750
379	YE0372	Economico	Transformacion	La Asunta	Cuchumpaya	Apicultura "Mamani"	CONCLUIDO	4.150
380	YE0373	Economico	Transformacion	La Asunta	Progreso - San San Unido	Jugos Naturales "Erika"	CONCLUIDO	6.150
381	YE0374	Economico	Transformacion	La Asunta	Comunidad Porvenir 20 de Mayo	Heladería "Jeremy"	CONCLUIDO	15.000
382	YE0375	Economico	Servicios	La Asunta	Puerto Mejillones	Transporte en bote de Carga y Pasajeros "Titanic"	CONCLUIDO	7.402
383	YE0376	Economico	Servicios	La Asunta	Progreso - San San Unido	Salon de Peinados y Peluquería "Chura"	CONCLUIDO	6.500
384	YE0377	Economico	Transformacion	La Asunta	Cuchumpaya	Apicultura "San Gabriel"	CONCLUIDO	4.400
385	YE0378	Economico	Medio ambiente	Chulumani	Chulumani	Recuperación de suelos (40 has) de ex cocales en la Zona Tradicional	CONCLUIDO	98.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
386	YE0379	Economico	Agricola	Yanacachi	Estancia Chacala	Generación de Empleos y Ventas en la Cadena de Flores del Municipio de Yanacachi	CONCLUIDO	145.000
387	YE0380	Economico	Pecuario	Yanacachi	Comunidad Chaguara	Granja Avícola "Adrian"	CONCLUIDO	6.600
388	YE0381	Economico	Pecuario	Yanacachi	Yanacachi	Apoyo a la Asociacion de Productores de Pollos y Cerdos de Yanacachi	CONCLUIDO	26.121
389	YE0382	Economico	Pecuario	Yanacachi	Florida	Granja Avícola Daza-Parrilleros	CONCLUIDO	7.950
390	YE0383	Economico	Pecuario	Yanacachi	Chacala	Granja Avícola "COSTAS"	CONCLUIDO	13.200
391	YE0384	Economico	Pecuario	Yanacachi	Villa (villorio) Aspiazu	Granja Avícola "Daniel"	CONCLUIDO	12.900
392	YE0385	Economico	Pecuario	Yanacachi	Machacamarca	Granja Avícola "Yupanqui"	CONCLUIDO	200
393	YE0386	Economico	Pecuario	Alto Beni	Florida	Granja Avícola Quispe/Quispe - Parrilleros	CONCLUIDO	200
394	YE0387	Economico	Pecuario	Yanacachi	Florida	Granja Avícola "Chalco"	CONCLUIDO	14.300
395	YE0388	Economico	Pecuario	Yanacachi	Ticuniri	Granja Avícola "Marilena"	CONCLUIDO	14.100
396	YE0389	Economico	Pecuario	Yanacachi	Ticuniri	Granja Avícola "Azucena"	CONCLUIDO	3.550
397	YE0390	Economico	Pecuario	Yanacachi	Machacamarca	Granja Avícola "ISIDORO"	CONCLUIDO	15.900
398	YE0391	Economico	Pecuario	Yanacachi	Ticuniri	Granja Avícola Tapia - Parrilleros	CONCLUIDO	200
399	YE0392	Economico	Pecuario	Yanacachi	Ticuniri	Granja Avícola "Poma"	CONCLUIDO	13.300
400	YE0393	Economico	Pecuario	Yanacachi	Yanacachi	Granja Avícola "Cirilo"	CONCLUIDO	200
401	YE0394	Economico	Pecuario	Yanacachi	Comunidad Pichu	Granja Avícola "Loza"	CONCLUIDO	200
402	YE0395	Economico	Pecuario	Yanacachi	Comunidad Chaco	Granja Avícola "Patty"	CONCLUIDO	200

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
403	YE0396	Economico	Pecuario	Yanacachi	La Chojlla	Granja Avícola "APPP"	CONCLUIDO	17.000
404	YE0397	Economico	Pecuario	Yanacachi	Florida	Granja Avícola "Ochoa"	CONCLUIDO	13.700
405	YE0398	Economico	Pecuario	Yanacachi	Villa (villorrio) Asplazu	Granja Avícola "YUNGAS"	CONCLUIDO	6.700
406	YE0399	Economico	Pecuario	Yanacachi	Comunidad Chaco	Granja Porcina "Chaco"	CONCLUIDO	200
407	YE0400	Economico	Pecuario	Yanacachi	Comunidad La Florida	Granja Porcina "FLORIDA"	CONCLUIDO	17.800
408	YE0401	Economico	Pecuario	Yanacachi	Comunidad Chaco	Granja Porcina "Aquice"	CONCLUIDO	200
409	YE0402	Economico	Pecuario	Yanacachi	Comunidad Sacahuaya	Granja Avícola "ROJAS"	CONCLUIDO	12.200
410	YE0403	Economico	Pecuario	Yanacachi	Comunidad Chaco	Granja Porcina "Calixto"	CONCLUIDO	200
411	YE0404	Economico	Pecuario	Yanacachi	Sirupaya	Granja Avícola "APAZA"	CONCLUIDO	14.800
412	YE0405	Economico	Pecuario	Yanacachi	Sirupaya	Granja Porcina "PORFIRIA"	CONCLUIDO	18.000
413	YE0406	Economico	Pecuario	Yanacachi	Ticuniri	Granja Avícola "MACHACA"	CONCLUIDO	13.200
414	YE0407	Economico	Pecuario	Yanacachi	Chajro	Granja Avícola "CACERES"	CONCLUIDO	7.000
415	YE0408	Economico	Pecuario	Yanacachi	La Chojlla	Granja Porcina "APPLC"	CONCLUIDO	38.800
418	TE0411	Economico	Infraestructura vial	Shinahota	Arenales	Apoyo a la producción de cultivos anuales (Puente Arenales 11 m)	CONCLUIDO	18.600
419	TE0412	Economico	Infraestructura vial	Shinahota	Bolivar	Apoyo a las cadenas productivas de banano, palmito y cítricos (Puente Bolívar 7 m)	CONCLUIDO	9.000
420	TE0413	Economico	Infraestructura vial	Shinahota	Dorado Chico	Apoyo a la cadena productiva de banano (Puente Dorado Chico)	CONCLUIDO	18.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
421	TE0414	Economico	Infraestructura vial	Shinahota	Villa Victoria	Apoyo a la cadena productiva de piña, banano y palmito (Puente Villa Victoria 8,5 m)	CONCLUIDO	17.500
422	TC0415	Comunitario	Educación	Shinahota	Lauca E±e	Mobiliario Escolar, Demetrio Canelas	CONCLUIDO	2.940
424	TC0417	Comunitario	Educación	Shinahota	Shinahota	Mobiliario Escolar, UE G. Busch A	CONCLUIDO	3.290
426	TC0419	Comunitario	Educación	Shinahota	Villa Barrientos	Mobiliario Escolar, UE Mcal. Sucre	CONCLUIDO	3.360
427	TE0420	Economico	Infraestructura Productiva	Chimore	Senda 2	Mejoramiento y conclusion ambientes de UNABANA	CONCLUIDO	9.000
428	TE0421	Economico	Infraestructura vial	Tiraque	Florida Tropical,San Francisco,San Isidro,Santa Rosa,Villa Victoria	Apoyo a la cadena productiva de cítricos (Incremento de ventas y empleos)	CONCLUIDO	12.000
429	TE0422	Economico	Agricola	Puerto Villarroel,Chimore,Villa Tunari	2 de Marzo,Bustillo,Unificado,Urbaniizacion Valle Ivirza,Valle Hermoso,Villa Verde	Generación de empleos y venta en la cadena productiva de Palmito UNAGRUP II	CONCLUIDO	50.000
430	YE0423	Economico	Agricola	Palos Blancos	Brecha D	Provision de motodeshierbadoras	CONCLUIDO	3.670
431	YE0424	Economico	Agricola	Alto Beni	Santa Elena	Provision de motodeshierbadoras	CONCLUIDO	4.588

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
432	TC0425	Comunitario	Educación	Chimore	Nueva Vida	Equipamiento del Internado Unidad Educativa comunidad indígena Nueva Vida	CONCLUIDO	43.425
433	YC0426	Comunitario	Infraestructura comunitaria	Coripata	Auquisamaña	Conclusion Obra Fina Iglesia Auquisamaña	CONCLUIDO	27.901
434	YC0427	Comunitario	Educación	Coripata	Marquirivi	Construccion de 2 Viviendas y Bateria de Baños Marquirivi	CONCLUIDO	22.175
436	TC0430	Comunitario	Fortalecimiento comunitario	Puerto Villarroel	Capernaun,Comunidad Indigena Yuqui - Via Recuate,Puerto Las Flores,Santa Isabel,Tres Bocas	Dotación de menaje de cocina y víveres – Comunidades indígenas	CONCLUIDO	12.000
437	TC0431	Comunitario	Fortalecimiento comunitario	Puerto Villarroel	Varios	Dotación de víveres – Central Puerto Villarroel	CONCLUIDO	20.000
438	TC0432	Comunitario	Infraestructura comunitaria	Puerto Villarroel	Puerto Villarroel	Construcción defensivos para inundaciones y drenaje en el Centro Poblado de Puerto Villarroel	CONCLUIDO	30.000
440	TE0434	Economico	Otros	Puerto Villarroel	Comunidad Indigena Yuqui - Via Recuate	Generación de ingresos para familias afectadas por inundaciones y establecimiento de plantaciones forestales y prácticas de agroforesteria	CONCLUIDO	11.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
441	TE0435	Economico	Turismo	Villa Tunari	Villa Tunari	Fortalecimiento de la Unidad de Turismo de la Alcaldía de Villa Tunari	CONCLUIDO	2.780
442	TE0436	Economico	Turismo	Villa Tunari	Villa Tunari	Construcción señalización urbana Villa Tunari	CONCLUIDO	3.600
444	TE0438	Economico	Turismo	Villa Tunari	Villa Tunari	Mejoramiento de los atractivos, actividades y servicios turísticos existentes	CONCLUIDO	1.000
445	TE0439	Economico	Capacitacion productiva	Varios	Varios	Cursos de capacitación en costura industrial para las federaciones TC	CONCLUIDO	19.600
446	TC0440	Comunitario	Fortalecimiento comunitario	Puerto Villarroel	Libertad	Dotación de mobiliario, equipamiento, menaje cocina y capacitación a educadoras	CONCLUIDO	15.900
448	TE0442	Economico	Pecuario	Villa Tunari	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Villa Tunari	CONCLUIDO	26.000
449	TE0443	Economico	Pecuario	Chimore	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Chimore	CONCLUIDO	2.500
450	TE0444	Economico	Pecuario	Shinahota	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Shinahota	CONCLUIDO	3.000
451	TE0445	Economico	Pecuario	Puerto Villarroel	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Puerto Villarroel	CONCLUIDO	29.000
452	TE0446	Economico	Pecuario	Entre Ríos	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Entre Ríos	CONCLUIDO	33.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
458	TE0452	Economico	Infraestructura vial	Puerto Villaruel	1° de Mayo	Apoyo a la cadena productiva de plátano y banano (Puente 6)	CONCLUIDO	21.000
459	TE0453	Economico	Infraestructura vial	Puerto Villaruel	1° de Mayo	Apoyo a la cadena productiva de plátano y banano (Puente Argentino)	CONCLUIDO	20.200
463	YC0457	Comunitario	Capacitacion comunitaria	La Asunta	Chorobamba,Yanam ayu	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Yanamuyu I-II - La Asunta	CONCLUIDO	9.764
464	YC0458	Comunitario	Capacitacion comunitaria	La Asunta	La Asunta	Capacitación en Desarrollo Humano y Liderazgo a Jóvenes de Fed. La Asunta-La Asunta	CONCLUIDO	9.764
465	YC0459	Comunitario	Capacitacion comunitaria	La Asunta	Chamaca	Formacion de Formadores en Desarrollo Humano y Liderazgo a Jóvenes en Los Yungas de La Paz	CONCLUIDO	9.764
466	YC0460	Comunitario	Capacitacion comunitaria	Coroico	Varios	Capacitación en Enfermería - Becas Magíster UAC-CP	CONCLUIDO	7.280
467	YC0461	Comunitario	Capacitacion comunitaria	Palos Blancos	Sapecho	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E Sapecho B-Alto Beni	CONCLUIDO	9.764
468	YC0462	Comunitario	Capacitacion comunitaria	Palos Blancos	Palos Blancos	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E Palos Blancos B- Alto Beni	CONCLUIDO	9.764
#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
469	YC0463	Comunitario	Capacitacion comunitaria	Irupana	Chicaloma	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E Chicaloma-Irupana	CONCLUIDO	9.764
470	YC0464	Comunitario	Capacitacion comunitaria	Irupana	Irupana	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E 5 de Mayo-Irupana	CONCLUIDO	9.764
471	YC0465	Comunitario	Capacitacion comunitaria	Coroico	Cruz Loma	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Téc. Humanístico Cruz Loma-Coroico	CONCLUIDO	9.764
472	YC0466	Comunitario	Capacitacion comunitaria	Coroico	Coroico	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Reyes Ortiz - Coroico	CONCLUIDO	9.764
473	YC0467	Comunitario	Capacitacion comunitaria	Chulumani	Chulumani	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Miguel Mercado - Chulumani	CONCLUIDO	9.764
474	YC0468	Comunitario	Capacitacion comunitaria	Chulumani	Huancane	Capacitación Jóvenes en D. Humano y Liderazgo - U.E San Cristobal Huancane - Chulumani	CONCLUIDO	9.764
475	YC0469	Comunitario	Capacitacion comunitaria	Yanacachi	Yanacachi	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Félix Ernesto Moscoso - Yanacachi	CONCLUIDO	9.764
476	YC0470	Comunitario	Capacitacion comunitaria	Yanacachi	La Chojlla	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Jorge Zalles- Chojlla	CONCLUIDO	9.764

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
477	YC0471	Comunitario	Capacitacion comunitaria	Coripata	Coripata	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Eduardo Abaroa- Coripata	CONCLUIDO	9.764
478	YC0472	Comunitario	Capacitacion comunitaria	Coripata	Arapata	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Rosemary Barrientos- Arapata- Coripata	CONCLUIDO	9.764
479	YC0473	Comunitario	Capacitacion comunitaria	La Asunta	Cotapata,La Esperanza,Los Olivos,San Pablo, Sanandita	Capacitación a Jóvenes en D. Humano y Liderazgo - U.E Cotapata - La Asunta	CONCLUIDO	9.764
480	YC0474	Comunitario	Capacitacion comunitaria	La Asunta	Varios	Capac.a Jóvenes en Desarrollo Humano y Liderazgo - U.E René Barrientos Ortuño - La Asunta	CONCLUIDO	9.764
481	YC0475	Comunitario	Capacitacion comunitaria	La Asunta	La Asunta	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Adventista - La Asunta	CONCLUIDO	9.764
482	YC0476	Comunitario	Capacitacion comunitaria	La Asunta	Charia	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Charia - La Asunta	CONCLUIDO	9.764
483	YC0477	Comunitario	Capacitacion comunitaria	La Asunta	La Calzada,Nueva Union,San Jorge,Tica Pata	Capacitación a Jóvenes en D.Humano y Liderazgo - U.E Mercedes- La Calzada - La Asunta	CONCLUIDO	9.764

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
484	YC0478	Comunitario	Capacitacion comunitaria	La Asunta	Santa Rosa	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Santa Rosa - La Asunta	CONCLUIDO	9.764
485	YC0479	Comunitario	Otros	La Asunta	La Asunta	Estrategia de Comunicación La Asunta	CONCLUIDO	150.000
488	YC0482	Comunitario	Educación	La Asunta	1ro de Julio	Construccion Unidad Educativa y Vivienda para Maestro	CONCLUIDO	36.000
489	YC0483	Comunitario	Educación	La Asunta	Incahuara	Construccion Unidad Educativa y Vivienda para Maestro	CONCLUIDO	36.000
490	YC0484	Comunitario	Educación	Coripata	Trinidad Pampa	Conclusión de la Unidad Eductiva Franz Tamayo	CONCLUIDO	75.600
491	YC0485	Comunitario	Saneamiento	Coroico	Comunidad San Joaquin	Relleno Sanitario - Coroico	CONCLUIDO	200.000
492	YE0486	Comunitario	Infraestructura comunitaria	La Asunta	La Asunta	Restablecimiento de la energía eléctrica en La Asunta	CONCLUIDO	30.000
493	YE0487	Economico	Agricola	La Asunta	La Asunta	Plan Cafe	EJECUCION	105.000
494	YE0488	Economico	Agricola	La Asunta	La Asunta	Plan Estevia	EJECUCION	220.000
495	YE0489	Economico	Agricola	La Asunta	La Asunta	Plan Platano	CONCLUIDO	98.000
496	YE0490	Economico	Pecuario	La Asunta	La Asunta	Plan Avicola	CONCLUIDO	15.000
497	YE0491	Economico	Agricola	La Asunta	La Asunta	Plan Apicola	CONCLUIDO	40.000
498	YC0492	Comunitario	Otros	La Asunta	La Asunta	Mejorando la calidad de vida de la familia desde la cocina	CONCLUIDO	22.000
499	YC0493	Comunitario	Agua Potable	La Asunta	La Asunta	Sistema de agua potable - Puerto Rico	CONCLUIDO	94.103

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
500	YC0494	Comunitario	Agua Potable	La Asunta	Cotapata	Sistema de agua potable - Cotapata	CONCLUIDO	107.958
501	YE0495	Economico	Infraestructura vial	La Asunta	Santa Lucia	Puente del Desarrollo	EJECUCION	89.725
502	YC0496	Comunitario	Salud	Varios YUN	Caranavi,Palos Blancos	Plan de emergencia / Equipamiento para el control dengue.	CONCLUIDO	17.000
503	YE0497	Economico	Turismo	Coripata	Municipal	Diseño final terminal de buses Coripata	CONCLUIDO	10.000
504	TE0498	Economico	Capacitacion productiva	Varios	Varios	Fortalecimiento de las capacidades institucionales para la prevención de brotes de fiebre aftosa en el Trópico de Cochabamba.	CONCLUIDO	75.000
505	TC0499	Economico	Capacitacion productiva	Varios	Varios	Fortalecimiento de las capacidades institucionales y técnicas de UNAPAL	CONCLUIDO	80.000
506	TC0500	Comunitario	Salud	Villa Tunari		Plan de emergencia - Equipamiento para el control de dengue del Trópico de Cochabamba	CONCLUIDO	13.000
507	YC0501	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Fortalecimiento de las capacidades de liderazgo y gerencia de funcionarios públicos	CONCLUIDO	15.000
508	YC0502	Comunitario	Agua Potable	Irupana	Chicaloma	Diseño y Construcción Tanque de Almacenamiento de Agua de la Población de Chicaloma.	CONCLUIDO	24.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
509	YC0503	Comunitario	Infraestructura comunitaria	Yanacachi	Chajro	Diseño: Muros Defensivos en el Río Chajro	CONCLUIDO	25.000
510	YC0504	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Capacitación y enseñanza a jóvenes yungueños en el idioma ingles	EJECUCION	10.000
512	YC0506	Comunitario	Saneamiento	Irupana	Irupana	Construcción del sistema de alcantarillado de Paraíso	EJECUCION	110.000
513	YC0507	Comunitario	Agua Potable	Coripata	Milluhuaya Bajo	Construcción del sistema de agua potable en Milluguaya	CONCLUIDO	109.300
514	YC0508	Comunitario	Educación	La Asunta	La Asunta	Construcción de vivienda de maestros en Bolívar II	CONCLUIDO	12.445
515	YC0509	Comunitario	Educación	La Asunta	Central Simon Bolívar	Construcción de vivienda de maestros en Bolívar III	CONCLUIDO	13.640
516	YC0510	Comunitario	Educación	La Asunta	Central Simon Bolívar	Construcción de vivienda de maestros en Bolívar IV	CONCLUIDO	27.268
517	YC0511	Comunitario	Educación	Chulumani	Chulumani	Refacción de la Batería de Baños de la U.E. Pre-escolar Chulumani.	CONCLUIDO	8.000
518	YC0512	Comunitario	Infraestructura comunitaria	La Asunta	Central Simon Bolívar	Rehabilitación de la hidroeléctrica de Chamaca	CONCLUIDO	5.000
519	YC0513	Comunitario	Agua Potable	La Asunta	Central Simon Bolívar	Diseño del sistema de agua potable para la Central Bolívar	CONCLUIDO	10.000
520	YE0514	Economico	Turismo	Coroico	Coroico	Apoyo al sector turístico: Festival Cultural Coroico 2009	CONCLUIDO	5.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
521	YC0515	Comunitario	Infraestructura comunitaria	Coripata	Coripata	Dotación de mobiliario para el centro social de ADEPCOCA – Regional Coripata.	CONCLUIDO	10.300
522	YC0516	Comunitario	Educación	Coroico	Carmen Pampa	Provisión de materiales para la construcción de comedor de la UAC-CP	CONCLUIDO	28.000
523	YE0517	Economico	Medio ambiente	Varios YUN	Varios	Estrategia Forestal para la Zona Tradicional	CONCLUIDO	45.000
524	YE0518	Economico	Capacitacion productiva	Varios YUN	Varios	Capacitación: Gestión empresarial con enfoque de genero	CONCLUIDO	12.000
525	YC0519	Comunitario	Agua Potable	Palos Blancos	Colonia San Pedro	Construcción de la red de distribución de agua Potable y conexiones domiciliarias de la comunidad de San Pedro	CONCLUIDO	28.000
526	YC0520	Comunitario	Agua Potable	Palos Blancos	Comunidad Villa el Carmen	Construcción de la red de distribución de agua potable y conexiones domiciliarias de la comunidad de Villa El Carmen	CONCLUIDO	24.000
527	YC0521	Comunitario	Agua Potable	Palos Blancos	Sapecho	Construcción de la red de distribución de agua Potable y conexiones domiciliarias de la población de Tupiza A	CONCLUIDO	21.000
528	YC0522	Comunitario	Agua Potable	Palos Blancos	Colonia Tupiza B	Diseño Final y construcción del la red de distribución de agua potable y conexiones domiciliarias de la Población de Tupiza B.	CONCLUIDO	19.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
529	YC0523	Comunitario	Agua Potable	Palos Blancos	Colonia Batallas	"Construcción de obra de toma y aducción para el sistema de agua potable de la comunidad de Batallas"	CONCLUIDO	18.000
530	YC0524	Comunitario	Agua Potable	Irupana	Comunidad Santa Ana	Refacción y mejoramiento del Sistema de Agua Potable Santa Ana	CONCLUIDO	5.600
531	YC0525	Comunitario	Agua Potable	Irupana	Yuni Grande	Refacción y mejoramiento del Sistema de Agua Potable – Yuni Grande	CONCLUIDO	2.480
532	YC0526	Comunitario	Agua Potable	Irupana	Comunidad Uquina	Refacción y mejoramiento del Sistema de Agua Potable - Uquina	CONCLUIDO	2.100
533	YC0527	Comunitario	Agua Potable	Irupana	Comunidad Silala	Refacción y mejoramiento del Sistema de Agua Potable - Silala	CONCLUIDO	1.900
534	YC0528	Comunitario	Agua Potable	La Asunta	Yanamayu	Refacción del Sistema de agua potable Yanamayo	CONCLUIDO	7.300
535	YC0529	Comunitario	Agua Potable	La Asunta	Comunidad Cajones	Refacción del Sistema de agua potable Cajones	CONCLUIDO	4.600
536	YC0530	Comunitario	Agua Potable	La Asunta	San Felipe	Refacción del Sistema de agua potable San Felipe	CONCLUIDO	9.800
537	YC0531	Comunitario	Agua Potable	La Asunta	Colonia 21 de Agosto	Complementación del Sistema de Agua Potable 21 de Agosto	CONCLUIDO	12.500
538	YC0532	Comunitario	Agua Potable	La Asunta	Santa Rosa	Refacción del Sistema de agua potable Santa Rosa	CONCLUIDO	10.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
539	YC0533	Comunitario	Agua Potable	Palos Blancos	Colonia Los Olivos	Refacción Sistema de agua potable Los Olivos	CONCLUIDO	1.800
540	YC0534	Comunitario	Agua Potable	Palos Blancos	Palos Blancos	Refacción sistema de agua potable Palos Blancos	CONCLUIDO	8.500
541	YC0535	Comunitario	Agua Potable	Chulumani	Comunidad Huayrapata	Refacción Sistema de agua potable Huayrapata	CONCLUIDO	6.800
542	YC0536	Comunitario	Agua Potable	Chulumani	Bajo Loa	Refacción Sistema de agua potable Bajo Loa	CONCLUIDO	6.200
543	YC0537	Comunitario	Agua Potable	Chulumani	Quilasa	Refacción Sistema de agua potable - Quilasi	CONCLUIDO	2.800
544	YC0538	Comunitario	Agua Potable	Chulumani	Cuchumpaya	Refacción Sistema de agua potable - Cuchumpaya	CONCLUIDO	9.500
545	YC0539	Comunitario	Agua Potable	Coripata	Comunidad San Felix	Construcción sistema de agua potable San Félix – Dorado Chico – Dorado Grande.	EJECUCION	20.000
546	YC0540	Comunitario	Agua Potable	Coripata	Dorado Grande	Construcción sistema de agua potable Dorado Chico – Dorado Grande.	EJECUCION	18.000
547	YC0541	Comunitario	Salud	Coroico	Coroico	Equipamiento complementario del hospital básico de Coroico	CONCLUIDO	30.000
548	YC0542	Comunitario	Salud	Palos Blancos	Palos Blancos	Equipamiento complementario hospital básico de Palos Blancos	CONCLUIDO	30.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
549	YC0543	Comunitario	Salud	La Asunta	La Asunta	Equipamiento de mobiliario clínico y complementario del Centro de Salud de La Asunta	CONCLUIDO	80.000
550	YC0544	Comunitario	Salud	La Asunta	Varios	Equipamiento de mobiliario clínico y equipos básicos para establecimientos de salud de La Asunta (Fed. Chamacas)	CONCLUIDO	20.000
551	YC0545	Comunitario	Salud	La Asunta	Varios	Equipamiento de mobiliario clínico y equipos básicos para establecimientos de salud de La Asunta (Fed. La Asunta)	CONCLUIDO	30.000
552	YC0546	Comunitario	Salud	Coripata	Coripata	Equipamiento clínico complejo para el hospital básico de Coripata	CONCLUIDO	25.000
553	YC0547	Comunitario	Salud	Irupana	Varios	Equipamiento de mobiliario clínico y administrativo para cuatro establecimientos de salud de Irupana	CONCLUIDO	20.000
554	YC0548	Comunitario	Salud	Yanacachi	Yanacachi	Equipamiento de mobiliario clínico y equipo básico para el puesto de salud de Chakala	CONCLUIDO	5.000
555	YC0549	Comunitario	Salud	Chulumani	Chulumani	Equipamiento de mobiliario clínico para 3 establecimientos de salud.	CONCLUIDO	10.000
556	YC0550	Comunitario	Educación	Coroico	Varios	Equipamiento mobiliario para 10 establecimientos educativos - Coroico	CONCLUIDO	32.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
557	YC0551	Comunitario	Educación	Alto Beni	Varios	Equipamiento mobiliario para 14 establecimientos educativos – Palos Blancos	CONCLUIDO	30.000
558	YC0552	Comunitario	Educación	La Asunta	Varios	Equipamiento mobiliario para 14 establecimientos educativos. Fed. La Asunta	CONCLUIDO	38.000
559	YC0553	Comunitario	Educación	La Asunta	Varios	Equipamiento mobiliario para 14 establecimientos educativos. Fed. Chamaca	CONCLUIDO	46.000
560	YC0554	Comunitario	Educación	Coripata	Varios	Equipamiento mobiliario para 7 establecimientos educativos. Coripata	CONCLUIDO	25.000
561	YC0555	Comunitario	Educación	Irupana	Varios	Equipamiento mobiliario para 4 establecimientos educativos. Irupana	CONCLUIDO	15.000
562	YC0556	Comunitario	Educación	Yanacachi	Varios	Equipamiento mobiliario para 6 establecimientos educativos - Yanacachi	CONCLUIDO	6.000
563	YC0557	Comunitario	Educación	Chulumani	Varios	Equipamiento mobiliario para 3 establecimientos educativos - Chulumani	CONCLUIDO	10.000
564	YC0558	Economico	Infraestructura vial	La Asunta	Comunidad San Pedro Zona "C"	Construcción de alcantarillas tramo San Pedro C - La Florida	CONCLUIDO	9.000
565	YC0559	Economico	Infraestructura vial	La Asunta	Comunidad Pichari	Construcción de alcantarillas tramo Pichari - Nogalani - 10 de Febrero	CONCLUIDO	22.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
566	YE0560	Economico	Infraestructura vial	La Asunta	Varios	Construcción de alcantarillas tramo Puerto Rico - San Fernando - Cuarta Bolívar	CONCLUIDO	20.340
567	YE0561	Economico	Infraestructura vial	La Asunta	Central Simon Bolivar	Construcción de alcantarillas en los caminos de la Central Bolívar	CONCLUIDO	22.500
568	YE0562	Economico	Infraestructura vial	La Asunta	Santa Lucia	Construcción de alcantarillas tramo Santa Lucia - Chispanito	CONCLUIDO	21.420
569	YE0563	Economico	Infraestructura vial	Alto Beni	Colonia Incahuara	Construcción de alcantarillas tramo 10 de Febrero - Churubamba - Incahuara de Canaan	CONCLUIDO	22.500
570	YE0564	Economico	Infraestructura vial	La Asunta	Siguani Grande	Construcción de alcantarillas tramo Siguani Grande - Quillabamba	CONCLUIDO	22.500
571	YE0565	Economico	Infraestructura vial	La Asunta	Colonia 21 de Agosto	Construcción de alcantarillas tramo Nogalani - 21 de Agosto	CONCLUIDO	20.340
572	YE0566	Economico	Infraestructura vial	La Asunta	Varios	Construcción de alcantarillas tramo Cotapata - San Felipe - 10 de febrero	CONCLUIDO	22.500
573	YE0567	Economico	Infraestructura vial	La Asunta	Varios	Construcción de alcantarillas tramo Chamaca - Tunquini - Alto Charobamba	CONCLUIDO	22.500
574	YE0568	Economico	Infraestructura vial	La Asunta	Alto Charobamba,Chamaca,Tunquini	Construcción de alcantarillas tramo Villa Victoria - Palmeras	CONCLUIDO	22.500
575	YE0569	Economico	Infraestructura vial	La Asunta	Varios	Construcción de alcantarillas tramo Chorrillo - San Lorenzo	CONCLUIDO	18.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
576	YE0570	Economico	Transformacion	La Asunta	La Asunta	Implementación/equipamiento de centros de acopio y procesamiento apícola	EJECUCION	45.000
577	YE0571	Economico	Transformacion	La Asunta	La Asunta	Consolidar la calidad del café a través del co-financiamiento de despulpadoras individuales	EJECUCION	56.000
578	YE0572	Economico	Transformacion	Alto Beni	Varios	Equipamiento y complementación de tres plantas procesadoras de cítricos	CONCLUIDO	40.000
579	YE0573	Economico	Agricola	La Asunta	La Asunta	Incremento de la base productiva del cultivo de Stevia en el municipio de La Asunta	EJECUCION	50.000
580	YE0574	Economico	Capacitacion productiva	Varios YUN	Varios	Estudios de mercado y capacitación en costos, mercadeo y marketing	EJECUCION	20.000
581	YE0575	Economico	Agricola	La Asunta	La Asunta	Creación de una base productiva hortícola en Yungas de La Paz	EJECUCION	15.000
582	YE0576	Economico	Agricola	Irupana	Varios	Consolidación de Proveedores en la Cadena de Amaranto Orgánico de Alta Calidad en los Yungas de La Paz	CONCLUIDO	80.000
583	YE0577	Economico	Capacitacion productiva	Varios YUN	Varios	Capacitación y equipamiento en corte y confección	CONCLUIDO	24.000
584	YC0578	Comunitario	Salud	La Asunta	Varios	Campana de salud dental en niños y jóvenes.	CONCLUIDO	15.800

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
585	YC0579	Comunitario	Salud	La Asunta	La Asunta	Campaña de detección de Cáncer en mujeres.	CONCLUIDO	5.000
586	YC0580	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Concurso de Dibujos & Cuentos, Tema "Medio Ambiente" con enfoque en "Agua"	CONCLUIDO	8.500
587	YC0581	Comunitario	Educación	Varios YUN	Varios	Equipamiento con material didáctico y deportivos a unidades educativas de Yungas.	CONCLUIDO	23.500
588	YC0582	Comunitario	Educación	Palos Blancos	Inicua	Equipamiento al Proyecto OSCAR	CONCLUIDO	28.500
589	YC0583	Comunitario	Agua Potable	Coroico	Comunidad Chicaparque	Ampliación del Sistema de agua potable Chicaparque - Yolosita	CONCLUIDO	3.600
590	YC0584	Comunitario	Agua Potable	Coroico	Comunidad Calabatea	Ampliación del Sistema de agua potable Calabatea de Ayacucho.	CONCLUIDO	3.200
591	YC0585	Comunitario	Agua Potable	Coroico	Comunidad Chiquiña	Construcción aducción sistema de agua potable de Chiquiña	CONCLUIDO	2.700
592	YC0586	Comunitario	Agua Potable	Coroico	Comunidad Santa Ana	Refacción del Sistema de Agua Potable Santa Ana	CONCLUIDO	6.200
593	YC0587	Comunitario	Agua Potable	Coroico	Comunidad San Gerónimo	Ampliación del Sistema de agua potable San Gerónimo	CONCLUIDO	5.200
594	YC0588	Comunitario	Agua Potable	Coroico	Comunidad Cochuna	Rehabilitación del sistema de agua de Cochuna - Coroico	EJECUCION	8.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
595	YC0589	Comunitario	Agua Potable	Coroico	Coroico	Refacción una sección de la red de agua potable - Coroico Urbano	EJECUCION	3.600
596	YC0590	Comunitario	Agua Potable	Coroico	Comunidad Marca	Ampliación Sistema de agua potable Marca	CONCLUIDO	1.200
597	YC0591	Comunitario	Educación	Coroico	Coroico	Diseño de 20 viviendas, batería de baños, cocina y comedor para maestros en la U.E. San Pedro de Coroico	CONCLUIDO	6.000
598	YE0592	Economico	Turismo	Coroico	Comunidad San Felix	Mejoramiento del sitio turístico de la comunidad de San Félix	CONCLUIDO	21.000
599	YC0593	Comunitario	Agua Potable	Coroico	Comunidad Santiago Grande	Diseño: sistema de agua potable Santiago Grande	CONCLUIDO	62.000
600	YC0594	Comunitario	Agua Potable	Coroico	Comunidad San Cristobal	Diseño y construcción del Sistema de agua potable San Cristóbal.	CONCLUIDO	30.000
601	YE0595	Economico	Capacitacion productiva	Varios YUN	Varios	Jóvenes emprendedores yungueños en la "Semana Mundial del Emprededurismo	CONCLUIDO	16.500
602	YE0596	Economico	Otros	Varios YUN	Varios	Modernización de la red meteorológica de los Yungas	CONCLUIDO	70.000
603	YC0597	Comunitario	Fortalecimiento comunitario	Varios YUN	Varios	Fortalecimiento y equipamiento técnico de la MMYLP	CONCLUIDO	28.500
604	YE0598	Economico	Infraestructura vial	Irupana	Irupana,Varios	Construcción de alcantarillas en caminos comunales de Irupana	CONCLUIDO	14.600

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
605	YE0599	Economico	Infraestructura vial	Coripata	Comunidad Anacuri,Comunidad Auquisamaña	Construcción de alcantarillas: Tramo Coripata – Pte Chacon y Anaruri - Auquisanana	CONCLUIDO	10.800
606	YE0600	Economico	Infraestructura vial	La Asunta	La Asunta,Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar II	CONCLUIDO	9.000
607	YE0601	Economico	Infraestructura vial	La Asunta	La Asunta,Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar III	CONCLUIDO	9.000
608	YE0602	Economico	Infraestructura vial	La Asunta	La Asunta,Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar IV	CONCLUIDO	9.540
609	YE0603	Economico	Infraestructura vial	Palos Blancos	Comunidad Inicua Bajo	Construcción de alcantarillas en los caminos de las comunidades Liquimuni y Bajo Inicua	CONCLUIDO	22.500
612	YC0605A	Comunitario	Saneamiento	La Asunta	La Calzada	Mejoramiento de baños en colegios y escuelas en La Asunta - La Calzada	CONCLUIDO	22.000
613	YC0605B	Comunitario	Educación	La Asunta	Santa Rosa	Construcción batería de baños en la U. E. de Santa Rosa	EJECUCION	23.500
614	YC0605C	Comunitario	Educación	La Asunta	Yanamayu	Construcción batería de baños en la U. E. de Yanamayu	EJECUCION	25.500
615	YC0605D	Comunitario	Saneamiento	La Asunta	Bolivar II	Construcción batería de baños en la U. E. de Bolivar II	CONCLUIDO	9.500
616	YC0605E	Comunitario	Saneamiento	La Asunta	Bolivar III	Construcción batería de baños en la U. E. de Bolivar III	CONCLUIDO	9.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
617	YC0605F	Comunitario	Saneamiento	La Asunta	Rene Barrientos Ortuño	Construcción batería de baños en la U. E. de Rene Barrientos Ortuno	CONCLUIDO	30.000
619	YC0607	Comunitario	Agua Potable	Palos Blancos	Comunidad Inicua Bajo	Diseño y construcción del sistema de agua potable de Muchani – Inicua Bajo	CONCLUIDO	120.000
620	YC0608	Comunitario	Educación	Varios YUN	Varios	Equipamiento de bibliotecas de centros de educación técnica y superior.	CONCLUIDO	25.000
621	YC0609	Comunitario	Infraestructura comunitaria	Varios YUN	Varios	Parques recreativos para niños en los Yungas	EJECUCION	63.000
622	YC0610	Comunitario	Medio ambiente	Varios YUN	Varios	Campaña de limpieza y concientización en el manejo de residuos sólidos en Yungas	EJECUCION	80.000
623	YC0611	Comunitario	Salud	Palos Blancos	Palos Blancos	Campaña de prevención de leishmaniasis	EJECUCION	20.000
624	YE0612	Economico	Agricola	Varios YUN	Varios	Fortalecimiento de las capacidades de control sanitario de SENASAG – Yungas	CONCLUIDO	20.000
625	YC0613	Comunitario	Fortalecimiento institucional	Varios YUN	Varios	Fortalecimiento del VCDI para la generación de propuestas de proyectos de desarrollo integral	EJECUCION	25.000
626	YC0614	Comunitario	Educación	Coripata	El Choro	Equipamiento mobiliario para 2 U.E. (El Choro Grande – Milluguaya).	CONCLUIDO	3.500
627	YC0615	Comunitario	Educación	Irupana	Churubamba	Equipamiento mobiliario para 2 U.E. Churubamba y Huirri Nogalani	CONCLUIDO	5.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
628	YC0616	Comunitario	Educación	Coripata	Comunidad Nogalani	Diseño y construcción obra fina 8 aulas en la U.E. de la comunidad de Nogalani	CONCLUIDO	69.000
629	YC0617	Comunitario	Educación	La Asunta	La Asunta	Construcción de la obra fina de 16 viviendas y batería de baños UE de La Asunta.	CONCLUIDO	24.000
630	YC0618	Comunitario	Salud	La Asunta	La Asunta	Diseño final del Centro de Salud de La Asunta	DISEÑO	14.000
631	YC0619	Comunitario	Infraestructura comunitaria	La Asunta	San Gabriel	Construcción de un bote con motor fuera de borda	CONCLUIDO	6.000
632	YC0620	Comunitario	Infraestructura comunitaria	La Asunta	Santa Lucia	Diseño puente peatonal en San Gabriel	CONCLUIDO	8.000
633	YC0621	Comunitario	Salud	Palos Blancos	Comunidad Los Olivos	Diseño y construcción de vivienda para médico y enfermera "Comunidad los Olivos"	CONCLUIDO	14.000
634	YC0622	Comunitario	Fortalecimiento institucional	Varios YUN	Varios	Transferencia de capacidades a CCVV	EJECUCION	29.500
635	YC0623	Comunitario	Agua Potable	Coroico	Comunidad San Joaquin	Diseño y construcción del sistema de agua potable San Joaquín.	EJECUCION	50.000
636	YE0624	Economico	Capacitacion productiva	La Asunta	La Asunta	Asistencia técnica comercial a la iniciativas productivas del FCDI	EJECUCION	53.000
637	YC0625	Comunitario	Educación	Varios YUN	Varios	Fortalecimiento institucional y equipamiento de los Centros Técnicos Humanísticos Agropecuarios (CETHAs)	CONCLUIDO	58.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
638	YC0626	Comunitario	Educación	La Asunta	La Asunta	Construcción de 12 aulas para la UE René Barrientos Ortuño de La Asunta	EJECUCION	247.400
639	YC0627	Comunitario	Saneamiento	La Asunta	Cotapata	Elaboración del Diseño final del sistema de alcantarillado sanitario para el centro poblado de Cotapata.	CONCLUIDO	10.000
640	YC0629A	Comunitario	Salud	La Asunta	La Asunta	Campaña de capacitación y prevención de cáncer uterino en La Asunta	CONCLUIDO	5.000
641	YC0629B	Comunitario	Salud	Palos Blancos	Sapecho	Campaña de capacitación y prevención de cáncer uterino en La Asunta y Palos Blancos	CONCLUIDO	5.000
642	YC0631	Comunitario	Educación	Palos Blancos	Muchane	Conclusión de un aula y vivienda de maestro en la Unidad Educativa Muchane	DISEÑO	12.500
643	YC0632	Comunitario	Educación	Palos Blancos	Comunidad La Cascada	Construcción de 16 viviendas para maestros distrito educativo La Cascada	CONCLUIDO	64.000
644	YC0633	Comunitario	Infraestructura comunitaria	La Asunta	Cotapata	Diseño y construcción de la plaza central en la Comunidad de Cotapata	EJECUCION	27.500
645	YE0634	Económico	Pecuario	Coroico	Coroico	Apoyo al segundo encuentro de la Asociación de Avicultores de La Paz – Coroico.	CONCLUIDO	2.200
646	YC0635	Comunitario	Saneamiento	Coripata	Comunidad San Agustín	Diseño Final del Sistema de Alcantarillado Sanitario de San Agustín	CONCLUIDO	8.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
647	YE0636	Economico	Capacitacion productiva	Varios YUN	Varios	Curso en gestión microempresarial para el sector de costura	CONCLUIDO	11.500
648	YC0637	Comunitario	Agua Potable	Palos Blancos	Colonia Alto Remolino	Estudio a Diseño Final del Sistema de Agua Potable para la Comunidad de Alto Remolinos	CONCLUIDO	6.000
649	YE0639	Economico	Infraestructura vial	La Asunta	Siguani Grande	Conclusión del Puente Colgante Peatonal - Siguani Chico	EJECUCION	25.000
650	YC0640	Comunitario	Saneamiento	Varios YUN	Varios	Diagnóstico integral de saneamiento básico en el Municipio de La Asunta	CONCLUIDO	8.800
651	YE0641	Economico	Infraestructura vial	La Asunta	Puerto Aroma	Diseño y provisión de materiales para la construcción del puente colgante peatonal en la Comunidad Puerto Aroma.	EJECUCION	25.000
652	YC0642	Comunitario	Infraestructura comunitaria	La Asunta	La Asunta	Equipamiento de los centros de capacitación de las Centrales de La Asunta y El Progreso en el Municipio de La Asunta	CONCLUIDO	3.500
653	YC0643	Comunitario	Agua Potable	Coroico	Comunidad Tocaña	Dotación de Tubería para la extensión de la línea de aducción del sistema de agua de la comunidad de Tocaña.	CONCLUIDO	6.500
654	YE0644	Economico	Turismo	Coroico	Coroico	Apoyo al sector turístico: Festival cultural Coroico 2010	CONCLUIDO	3.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
655	YC0645	Comunitario	Educación	Irupana	Irupana	Equipamiento de mobiliario para establecimientos educativos en el Municipio de Irupana	CONCLUIDO	17.000
656	YC0646	Comunitario	Educación	Yanacachi	Yanacachi	Equipamiento de mobiliario para establecimientos educativos en el Municipio de Yanacachi	CONCLUIDO	6.000
657	YC0647	Comunitario	Educación	Chulumani	Chulumani	Equipamiento de mobiliario para establecimientos educativos en el Municipio de Chulumani.	CONCLUIDO	17.000
658	YC0648	Comunitario	Educación	Coripata	Coripata	Equipamiento de mobiliario para establecimientos educativos en el Municipio de Coripata	CONCLUIDO	17.000
659	YC0649	Comunitario	Educación	Coroico	Coroico	Equipamiento de mobiliario para establecimientos educativos en el Municipio de Coroico	CONCLUIDO	25.000
660	YC0650	Comunitario	Educación	La Asunta	La Asunta	Equipamiento de mobiliario para establecimientos educativos del Centro poblado de La Asunta	CONCLUIDO	25.000
661	YC0651	Comunitario	Educación	La Asunta	Chamaca	Equipamiento de mobiliario para establecimientos educativos Federación Chamaca	CONCLUIDO	25.000
#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
662	YC0652	Comunitario	Educación	La Asunta	La Asunta	Equipamiento de mobiliario para establecimientos educativos Federación La Asunta	CONCLUIDO	25.000
663	YC0653	Comunitario	Educación	Palos Blancos	Palos Blancos	Equipamiento de mobiliario para establecimientos educativos en las Áreas V y VI del Municipio de Palos Blancos	CONCLUIDO	25.000
664	YC0654	Comunitario	Educación	Palos Blancos	Palos Blancos	Equipamiento de mobiliario para establecimientos educativos en el Área II del Municipio de Palos Blancos	CONCLUIDO	19.000
665	YC0655	Comunitario	Otros	Varios YUN	Varios	Fondo de para la elaboración de diseños de proyectos	EJECUCION	50.000
666	YC0656	Comunitario	Varios	Varios YUN	Varios	Apoyo al campeonato Interyungueño de Fútbol 2010	CONCLUIDO	4.500
667	YE0657	Economico	Pecuario	Varios YUN	Varios	Apoyo al sector avícola de los Yungas de La Paz	EJECUCION	45.000
668	YE0658	Economico	Agricola	Irupana	Irupana	Desarrollo de proveedores en la cadena de amaranto orgánico de alta calidad en los Yungas de La Paz	EJECUCION	98.000
669	YC0659	Comunitario	Fortalecimiento institucional	Varios YUN	Varios	Fortalecimiento institucional del Viceministerio de Coca y Desarrollo Integral -VCDI	EJECUCION	50.400
670	YC0660	Comunitario	Otros	Varios YUN	Varios	Diagnóstico regional de las nuevas áreas de intervención	EJECUCION	33.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
671	YC0661	Comunitario	Educación	Palos Blancos	Santa Ana de Mosetenes	Diseño final de construcción de una cubierta para la cancha polifuncional de la Unidad Educativa de Santa Ana de Mosetenes	ADJUDICACION	35.000
672	YC0662	Comunitario	Agua Potable	Palos Blancos	Brecha I	Ajuste del diseño final y construcción del sistema de agua potable en la Comunidad de Brecha I (Luz, Porvenir y Calama)	DISEÑO	85.000
673	YC0663	Comunitario	Educación	Varios YUN	Chulumani,Coripata, Coroico,Irupana,La Asunta,Yanacachi	Elaboración de diseños de talleres técnicos para la formación de bachilleres técnico - humanísticos en unidades educativas de los Yungas de La Paz	DISEÑO	27.000
674	YC0664	Comunitario	Saneamiento	Coripata	Coripata	Construcción de un baño puiblico en el sector de Coripata	DISEÑO	15.000
675	YC0664A	Comunitario	Saneamiento	Irupana	Irupana	Construcción de un Baño público para la población de Iruzana en el barrio de Churiaca.	ADJUDICACION	32.000
676	YC0664B	Comunitario	Saneamiento	La Asunta	La Asunta	Construcción de un baño público y duchas en la plaza principal de la Población de La Asunta	DISEÑO	30.000
677	YC0664C	Comunitario	Saneamiento	Palos Blancos	Sapecho	Construcción de un baño publico en cruce de Sapecho	DISEÑO	22.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
678	YC0664D	Comunitario	Saneamiento	Palos Blancos	Palos Blancos	Construcción de un baño publico en el Mercado de Palos Blancos	DISEÑO	20.000
679	YC0664E	Comunitario	Saneamiento	Yanacachi	Comunidad Puente Villa	Construcción de un baño publico en la comunidad de Puente Villa	DISEÑO	27.000
680	YC0664F	Comunitario	Saneamiento	Chulumani	Chulumani	Construcción de baños publicos en la Calle Sucre - Chulumani	DISEÑO	22.000
681	YC0664G	Comunitario	Saneamiento	Irupana	Irupana	Construcción de baños públicos en el sector de la plaza Coroico	DISEÑO	15.000
682	YC0665	Comunitario	Agua Potable	Varios YUN	Varios	Fortalecimiento institucional a los Comités de Agua Potable y Saneamiento (CAPYS) de los Yungas de La Paz	EJECUCION	48.000
683	YC0666	Comunitario	Educación	Irupana	Sindicato San Jose de Llojeta	Construcción de un Aula Multigrado para la Unidad Educativa de Llojeta	EJECUCION	18.000
684	YC0667	Comunitario	Educación	Irupana	Churubamba	Construcción de un Aula Multigrado para la Unidad Educativa de Churubamba	EJECUCION	18.000
685	YC0668	Comunitario	Educación	Irupana	Lejna	Construcción de un Aula Multigrado para la Unidad Educativa de Alto Lejna	EJECUCION	18.000
686	YC0669	Comunitario	Educación	Irupana	Comunidad Huirri Lanza	Construcción de un Aula Multigrado para la Unidad Educativa de Huirri Lanza	EJECUCION	18.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
687	YC0670	Comunitario	Educación	Varios YUN	Varios	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de Alto Beni	ADJUDICACION	30.000
688	YC0671	Comunitario	Educación	Chulumani	Chulumani	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de Chulumani	ADJUDICACION	30.000
689	YC0672	Comunitario	Educación	Coripata	Coripata	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de Coripata	ADJUDICACION	30.000
690	YC0673	Comunitario	Educación	Coroico	Coroico	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de Coroico	ADJUDICACION	30.000
691	YC0674	Comunitario	Educación	La Asunta	Chamaca	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de La Asunta – Fed. Chamaca	ADJUDICACION	30.000
692	YC0675	Comunitario	Educación	La Asunta	La Asunta	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de La Asunta – Fed. La Asunta	ADJUDICACION	30.000
693	YC0676	Comunitario	Educación	Irupana	Irupana	Provisión de mobiliario, equipo y material didáctico complementario para U.E. del municipio de Irupana	ADJUDICACION	30.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
694	YC0677	Comunitario	Educación	Palos Blancos	Palos Blancos	Provisión de mobiliario, equipo y material didáctico complementario para Unidades Educativas del municipio de Palos Blancos	ADJUDICACION	30.000
695	YC0678	Comunitario	Educación	Palos Blancos	Palos Blancos	Provisión de mobiliario, equipo y material didáctico complementario para Unidades Educativas del municipio de Palos Blancos – Área V y VI	ADJUDICACION	30.000
696	YC0679	Comunitario	Educación	La Asunta	La Asunta	Provisión de mobiliario, equipo y material didáctico complementario para Unidades Educativas del municipio de La Asunta – Centro poblado La Asunta	ADJUDICACION	30.000
697	YC0680	Comunitario	Educación	Yanacachi	Yanacachi	Provisión de mobiliario, equipo y material didáctico complementario para Unidades Educativas del municipio de Yanacachi	ADJUDICACION	20.000
698	YC0681	Comunitario	Salud	Coroico	Comunidad Carmen Pampa	Estudio a diseño final, ampliación y equipamiento del puesto de salud de Carmen Pampa.	DISEÑO	45.000
699	YE0682	Economico	Servicios	Chulumani	Chulumani	Panaderia MAMA-LUI	EJECUCION	4.500
700	YC0683	Comunitario	Educación	Yanacachi	Machacamarca	Diseño Unidad Educativa Machacamarca	EJECUCION	4.500

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
701	YE0684	Economico	Capacitacion productiva	La Asunta	La Asunta	Apoyo, a los asociados de APEPLA, en los procesos/fase de cosecha, pos cosecha, negociación y comercialización.	EJECUCION	85.000
702	YC0685	Comunitario	Infraestructura comunitaria	La Asunta	Varios	Mejorando la calidad de vida de la familia desde la cocina – Fase II	EJECUCION	65.000
703	YC0686	Comunitario	Otros	Varios YUN	Varios	Acciones de visibilidad y comunicación de las actividades del FCDI	EJECUCION	30.000
704	YC0687	Comunitario	Agua Potable	Palos Blancos	San Miguel de Huachi	Construcción del Sistema de Agua Potable de San Miguel de Huachi.	ADJUDICACION	262.000
705	YC0689	Comunitario	Agua Potable	Coripata	Arapata	Diseño final de la línea de la aducción del sistema de agua potable de Arapata, dotación de tubería y fortalecimiento de su CAPYS	EJECUCION	18.000
706	YC0690	Comunitario	Agua Potable	Palos Blancos	Colonia Remolinos	Construcción del Sistema de Agua Potable para el Distrito Remolinos	ADJUDICACION	278.500
707	YC0691	Comunitario	Capacitacion comunitaria	Varios YUN	Varios	Sistemas de administración de activos fijos municipales	EJECUCION	5.200
708	YC0692	Comunitario	Agua Potable	La Asunta	Colonia 21 de Agosto, San Jose	Construcción del sistema de agua potable de San José, Los Olivos y 21 de Agosto	DISEÑO	188.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
709	YC0695	Comunitario	Infraestructura comunitaria	Alto Beni	Varios	Mejorando la calidad de vida de la familia desde la cocina - Municipio de Alto Beni	DISEÑO	54.000
710	YC0696	Comunitario	Educación	Palos Blancos	Palos Blancos	Mejorando la calidad de vida de la familia desde la cocina - Municipio de Palos Blancos	EJECUCION	76.000
711	YC0697	Comunitario	Agua Potable	Coroico	Coroico	Refacción de la toma de agua del SAP del centro poblado de Coroico	DISEÑO	23.500
712	YC0699	Comunitario	Educación	Coroico	Comunidad San Joaquin	Refacción de la U.E. de San Joaquín	EJECUCION	8.700
713	YC0700	Comunitario	Agua Potable	La Asunta	La Asunta	Fondo de diseños de proyectos de agua potable - La Asunta	ADJUDICACION	30.000
714	YC0701	Comunitario	Agua Potable	Palos Blancos	Palos Blancos	Fondo de Diseños de proyectos de agua potable Alto Beni - Palos Blancos	ADJUDICACION	30.000
715	YC0702	Comunitario	Educación	La Asunta	San Fernando	Mejoramiento integral de la Unidad Educativa San Fernando.	DISEÑO	40.000
716	YC0703	Comunitario	Educación	Alto Beni	San Antonio	Construcción de aulas y batería de baños del Colegio Técnico Humanístico Agroforestal San Antonio.	DISEÑO	180.700
717	YC0704	Comunitario	Educación	Coroico	Carmen Pampa	Diseño y construcción de la cubierta de techo en la UAC-CP	DISEÑO	33.500
718	YC0705	Comunitario	Otros	Varios YUN	Varios	Puesta en valor y plan de transferencia de activos fijos en custodia del FCDI	EJECUCION	14.000

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
719	YC0706	Comunitario	Agua Potable	Varios YUN	Varios	Fondo de diseños de proyectos de agua potable Zona Tradicional	EJECUCION	25.000
720	YC0707	Comunitario	Otros	Varios YUN	Varios	Fondo de diseños de proyectos para el Municipio de Cajuata	ADJUDICACION	25.000
721	YC0708	Comunitario	Educación	La Asunta	Siguani Grande	Construcción de una batería de baños en la UE de Siguani Grande	DISEÑO	40.000
722	YC0709	Comunitario	Educación	La Asunta	Quinuni	Construcción de batería de baños en la UE de Santa Rosa de Quinuni	DISEÑO	45.000
723	YC0710	Comunitario	Educación	La Asunta	La Asunta	Mejoramiento integral de la UE de San Martín	DISEÑO	66.000
724	YC0711	Comunitario	Educación	La Asunta	Colonia San Juan Unidos	Mejoramiento integral de la Unidad Educativa San Juan Unidos	DISEÑO	52.000
725	YC0712	Comunitario	Educación	La Asunta	Puerto Aroma	Mejoramiento integral de la Unidad Educativa Puerto Aroma	DISEÑO	55.000
726	YC0713	Comunitario	Educación	La Asunta	Colonia Nuevos Horizontes	Construcción de vivienda de maestros y batería de baños en la UE de Nuevos Horizontes	DISEÑO	90.000
727	YC0714	Comunitario	Educación	La Asunta	Nueva Union	Mejoramiento integral de la Unidad Educativa Nueva Unión	DISEÑO	46.000
728	YC0715	Comunitario	Agua Potable	Alto Beni	Union Camacho	Refacción sistema de agua potable Camacho	DISEÑO	36.855

#	Código	Componente	Sub Componente	Municipio	Colonia/ Comunidad	Proyecto	Estado	Monto CT
729	YC0716	Comunitario	Educación	Palos Blancos	Palos Blancos	Equipamiento y dotación de materiales para la enseñanza a niños con capacidades especiales	EJECUCION	13.500
730	YC0717	Comunitario	Agua Potable	Alto Beni	Varios	Construcción del SAP de la Central Nuevo Amanecer - Altamira	DISEÑO	225.000
731	YC0718	Comunitario	Saneamiento	La Asunta	Siguani Grande	Construcción del sistema de alcantarillado sanitario de la población de Siguani Grande	DISEÑO	250.000
732	YC0719	Comunitario	Educación	La Asunta	Colonia Villa Potosí	Construcción de los servicios higiénicos en la UE Villa Nueva Potosí.	DISEÑO	18.000
733	YC0720	Comunitario	Educación	La Asunta	Los Olivos	Construcción de los servicios higiénicos de la UE Los Olivos	DISEÑO	18.000
734	YC0721	Comunitario	Educación	La Asunta	San Jose	Construcción de una batería de baños en la UE de Pichari	DISEÑO	24.000
735	YC0722	Comunitario	Saneamiento	Palos Blancos	Palos Blancos	Construcción de un Baño Público en la Plaza Central de Palos Blancos	DISEÑO	18.000

