

Integrated Community Development Fund

Quarterly Report to USAID/Bolivia Integrated Alternative Development Office

October - December 2009

Award N°: 511-A-00-05-00153-00

December 2009

Contact:

Treena Bishop
Team Leader ICDF

Calle 11 # 480
Esq. Sánchez Bustamante
Calacoto
La Paz, Bolivia
Tel/Fax: (+591) 2 – 2793206
E-mail: tbishop@acdivoca.org.bo

ACDI/VOCA is the implementer of the Integrated Community Development Fund,
financed by USAID.

La Paz Office:

Calle 11 # 480 Esq. Sánchez
Bustamante, Calacoto
La Paz, Bolivia
Tel/Fax: (591-2) 279-3206
info@acdivocabolivia.org

La Asunta Office:

Av. Oswaldo Natty s/n
La Asunta – Sud Yungas
Cel.: 767-65965

Palos Blancos Office:

Esquina Plaza Principal
Colonia Brecha Area 2
Palos Blancos, Bolivia
Tel/Fax: (2) 873-1613 – (2)
873-1614

Coroico Office:

Calle Tomás Manning
s/n frente Convento
Madres Clarisas
Coroico - Bolivia
Tel/Fax: (2) 289-5568

Washington, DC Office:

50 F Street NW, Suite 1075
Washington, DC 20001
Tel: (202) 638-4661
<http://www.acdivoca.org>

TABLE OF CONTENTS

EXECUTIVE SUMMARY	3
I. ICDF IN NUMBERS.....	7
II.1 Activities by Component and Region.....	14
II.2 Cross-cutting Activities	21
II.3 Performance Monitoring and Evaluation (M&E)	23
II.4 Environment.....	23
III.1 Intermediate Result 1.....	27
IR 1.1 Indicator: Complementary infrastructure and related projects.....	28
III.2 Intermediate Result 2.....	29
IR 2.1 Indicator: Incremental sales.....	29
IR 2.2 Indicator: Equivalent employment	30
IR 2.3 Indicator: Number of hectares of licit agricultural crops	31
III.3 Cross-cutting Indicators	32
CC 1.1 Indicator: Trainees.....	32
CC 1.2 Percent of counterpart by component.....	33
CC 1.3 Indicator: sub-grant initiatives still functioning well one year after completion.....	33
IV. LOOKING FORWARD	35
V. FINANCIAL INFORMATION	36
ANNEX I. Budget Pipeline Report.....	38
ANNEX II. Success Stories.....	40
ANNEX III. Project Status Report (Matrix).....	52

This Quarterly Progress Report is made possible by the generous support of the American people through the United States Agency for International Development (USAID). The contents are the responsibility of ACDI/VOCA and do not necessarily reflect the views of USAID or the United States Government

LIST OF ACRONYMS

CA	COOPERATIVE AGREEMENT
CC	CROSS-CUTTING INDICATOR
CENCAP-CG	THE COMPTROLLER GENERAL’S NATIONAL TRAINING CENTER
COFECA Y	RURAL FEDERATIONS COUNCIL (<i>Consejo de Federaciones Campesinas</i> in Spanish)
CT	TECHNICAL COMMITTEE (<i>Comité Técnico</i> in Spanish)
IAD	INTEGRATED ALTERNATIVE DEVELOPMENT
DRNMA	DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENT
GIS	GEOGRAPHIC INFORMATION SYSTEM
ICDF	INTEGRATED COMMUNITY DEVELOPMENT FUND
IL	IMPLEMENTATION LETTER
INLASA	NATIONAL INSTITUTE OF HEALTH LABORATORIES
IR	INTERMEDIATE RESULT
LOP	LIFE OF PROJECT
M&E	PERFORMANCE MONITORING AND EVALUATION
NBI	UNSATISFIED BASIC NEEDS INDEX
PMP	PERFORMANCE MONITORING PLAN
PSB	THE PLURINATIONAL STATE OF BOLIVIA
RAI	INDUSTRIAL ENVIRONMENTAL REGISTRY (<i>Registro Ambiental Industrial</i> in Spanish)
SENASAG	NATIONAL AGRICULTURE AND FOOD HEALTH AND SAFETY SERVICE
SO	STRATEGIC OBJECTIVE
TAC	TECNOLOGICO AGROPECUARIO CANADIENSE
TC	TROPICS OF COCHABAMBA
UAC-CP	UNIDAD ACADÉMICA CAMPESINA DE CARMEN PAMPA
UCB	CATHOLIC UNIVERSITY OF BOLIVIA
UNAPPAL	PALM HEART PRODUCERS’ ASSOCIATION UNION
USAID	UNITED STATES AGENCY FOR INTERNATIONAL DEVELOPMENT

USG	UNITED STATES GOVERNMENT
VCDI	VICE MINISTRY FOR COCA AND INTEGRATED DEVELOPMENT
YCADF	YUNGAS COMMUNITY ALTERNATIVE DEVELOPMENT FUND
YLP	YUNGAS OF LA PAZ

EXECUTIVE SUMMARY

Through Cooperative Agreement (CA) No. 511-A-00-05-00153-00, dated August 1, 2005, USAID/Bolivia awarded ACDI/VOCA the Integrated Community Development Fund (ICDF) for a period of five years. This agreement was later modified to include civil society and municipal strengthening activities. Pursuant to the terms of Modification 7 approved by USAID/Bolivia, ICDF methodology was subsequently adjusted to more directly respond to the diverse development needs as well as support the policies and strategy of the Plurinational State of Bolivia (PSB) as outlined in Implementation Letter (IL) No. 043. The modification also provided for a restructuring of the program to reflect two components: economic and community development.

During this reporting period, USAID asked ACDI/VOCA to elaborate a Request for Revised Application (RFRA) in order to include new activities and/or broaden the reach of activities already in implementation. The RFRA presented by ACDI/VOCA reflected the ICDF's strong emphasis in the region of La Asunta, where it proposed to implement a majority of community development activities. After being reviewed by USAID and the Vice Ministry for Coca and Integrated Development (VCDI in Spanish), the RFRA was approved, resulting in Modification 15.

Throughout the aforementioned series of methodological and geographical adjustments, the ICDF has maintained its primary goal of supporting the joint efforts of the U.S. government (USG) and the PSB to establish a sustainable economy in Bolivia's coca-producing regions. The ICDF's strategy is to meet basic human needs and alleviate poverty by improving social and economic conditions in the Yungas of La Paz (YLP) and the Tropics of Cochabamba (TC).

This report covers the first quarter of the 2010 fiscal year, encompassing activities carried out between October 1 and December 31, 2009. At the close of the quarter, the total number of small-grant development projects under the ICDF was 585, including 318 community development projects and 267 economic development projects. During the quarter, 38 new projects were added. At the end of the quarter, 19 projects were in the design phase, 23 were under procurement, and 134 were in implementation. Fifty-three ICDF projects were concluded during this reporting period. Of these, ten were community development projects and 43 were from the economic development portfolio. To date, 409 subaward projects have been completed.

During the reporting period, the ICDF accomplished multiple key activities contributing to its overall objectives. Highlights include:

- The VCDI convened the ICDF technical committee (CT) on two occasions. During these meetings, 38 new projects were discussed and approved, 28 of which correspond to community development and 10 of which fall under economic development. The total budget for the approved projects is slightly more than US\$1 million.
- One of the more outstanding community development projects concluded this quarter is the Santa Rosa de Quilo Quilo Health Center in the municipality of Coroico. The construction of this health center, which includes staff living quarters, allows for the expansion of healthcare coverage in twelve different communities, where the center will offer primary care services to a population of 1,512 people.

- The ICDF broke ground on nine new community and four new economic development infrastructure projects. Highlighted community infrastructures include teacher housing in three communities of the Central Bolivar in the municipality of La Asunta and flood prevention infrastructure along the Ebenay River, also in La Asunta. Economic development infrastructures consist of chicken and pig farms in different municipalities.
- Work began on the final component of the ICDF mid-term evaluation. The purpose of this external evaluation is to determine the ICDF's impact on the quality of life of the community members in ICDF target areas and to determine how much the ICDF contributed to the significant reduction in structural poverty documented in the most recent Unsatisfied Basic Needs (NBI, for its acronym in Spanish) study.
- In October the ICDF conducted a training course on the Governmental Administration and Control law (Law 1178 SAFCO). The training took place in Irupana, where 36 representatives from the municipal governments of Irupana, Chulumani, Coripata, La Asunta and Coroico participated. The event was coordinated with and certified by the Comptroller General's National Training Center (CENCAP-CGE).
- During the month of November, the ICDF concluded immediate impact projects in seven municipalities in the Yungas of La Paz (Palos Blancos, La Asunta, Coroico, Coripata, Yanacachi, Irupana and Chulumani). Through equipment provision, the projects contributed to the development of four important sectors: health, education, potable water and transportation infrastructure.
- On November 13, at the invitation of the La Asunta Farmers' Federation (*Federación Especial Unica de Trabajadores Campesinos* in Spanish, FEUTCA) and the municipal government, the high impact education, health, potable water and transportation infrastructure projects in the municipality



Community members gather in the main square in La Asunta for the inauguration of projects in the zone.

of La Asunta were inaugurated. The Vice Minister for Coca and Integrated Development, Gerónimo Meneses, the Vice Minister for Social Defense, Felipe Cáceres, the director of USAID/Bolivia's Office for Integrated Alternative Development (IAD), Mary Norris, the mayor of La Asunta, Reynaldo Calcina Luna, the head of FEUTCA, Freddy Saire and the head of the Rural Federations Council (*Consejo de Federaciones Campesinas* in Spanish-COFECA), Felix Barra participated. Over 200 people from the 25 communities benefited by the projects were present, as well as various neighborhood and school advisory committee representatives. Medical equipment, clinical furniture, 2,000 pieces of school furniture, approximately 50 kilometers of piping for five potable water systems and 1,000 meters of culverts were handed over during the event.

- Taking advantage of the aforementioned visit to La Asunta, representatives of the VCDI and USAID visited various economic development projects implemented by the ICDF and the Rural Competitiveness (ARCo) project. This multi-institutional visit provided an opportunity for the VCDI and USAID representatives to speak with various producers while they visited plantain crops, chicken houses and coffee and stevia nurseries. The USAID and VCDI representatives congratulated producers on the advances achieved so far.



Producers at work in a coffee nursery in La Asunta.

- In late November, the ICDF environmental staff conducted a training in coordination with the National Institute of Health Laboratories (INLASA, for its acronym in Spanish) directed at health center employees in the municipality of Coroico. The theme of the training was the management of solid waste typically generated by health establishments. Seventy-eight individuals from various health centers and health posts participated.

- At the beginning of December, the ICDF participated in a meeting with the ARCo project to improve coordination between the two projects. Executive and technical staff from both programs worked on how both projects can better work together to achieve the ultimate shared goal of sound, integrated development in the municipality of La Asunta.

- During mid December, the ICDF together with the Bolivian Cancer Foundation conducted a Cervical and Breast Cancer Prevention and Early Detection campaign for women in La Asunta. The project was coordinated with the La Asunta Hospital through the Yungas branch of the Departmental Health Services (SEDES) and the Municipality. Over the course of two days, Bolivian Cancer Foundation volunteer healthcare professionals conducted trainings and collected Pap smears. Over 200 women, many of whom were accompanied by their partners, attended the free campaign. The lab results will be sent to the La Asunta Hospital to be distributed at the start of the next quarter.



Women in La Asunta waiting to participate in the cancer prevention and early detection campaign.

- As part of the project “Support of Enterprising Youth” implemented in coordination with the *Unidad Académica Campesina Carmen Pampa* (UAC-CP) and Nueva Economía, 25 students presented theses in the form of business plans. The students are expected to defend their theses and graduate during the next reporting period.
- During this quarter, 500,000 stevia seedlings were transplanted from nurseries to 40 commercial plots occupying a total of 10 hectares in the communities of Bolívar II and

Bolívar III in the municipality of La Asunta. Additionally, implementation of plots in Bolívar IV and Santa Teresita began. As part of field school activities, producers conducted the first harvest of the first five stevia plots implemented by the ICDF. Due to the nature of the stevia crop, the first harvest did not produce an export-quality product as it will in the future. However, in addition to gaining valuable harvest experience, producers were able to attain an acceptable price in local markets, where they sold their stevia for approximately 15 Bolivianos (around US\$2) a pound.



The first stevia harvest in the municipality of La Asunta.

- In the three communities of the Central Bolívar and three other communities in the municipality of La Asunta, the number of community coffee nurseries was increased from nine to twelve. The seedlings in these nurseries will be used to establish 250 hectares of coffee. They will be transplanted to their plots beginning in January.

Forty new families signed on to participate in beekeeping activities in the three communities of the Central Bolívar, raising the total number of participating families in the municipality of La Asunta to 84. Approximately 90 percent of the 40 new families have received their hives and established apiaries, while the remaining 10 percent will receive their hives and equipment at the beginning of the upcoming quarter. Field school activities continued in the communities of Pichari, 1 de Julio and Puerto Aroma.

- Fifteen new hectares of plantain were implemented in different communities during the quarter, adding up to a total of 80 established hectares in the municipality of La Asunta. In order to learn more about the practice of buying corms, approximately 20 producers participated in different exchange visits to producer associations in Santa Lucia, Alto Olivos and San Pablo in the Tropics of Cochabamba.
- Work continued to promote amaranth production in the *Zona Tradicional*. A total of 98 plots in 15 communities in the municipality of Coroico and 10 communities in the municipality of Irupana were prepared. Four hundred pounds of seeds were handed over by Bolivia Natura as part of this company's cost-share to be used to plant 23 hectares of amaranth. At present, approximately 15 hectares have been planted.



An amaranth producer with his flourishing crop in Nuevo Belén, Irupana.

In the zone of Nuevo Belén plants as tall as 1.5 meters exist, exhibiting a growth rate that has exceeded producers' and ICDF staffs' expectations.

I. ICDF IN NUMBERS

The VCDI convened two CTs during the present reporting period. During these two meetings, 38 new projects were approved; 28 of these new projects fall under community development while 10 correspond to economic development. Highlighted projects include the construction of playgrounds and the renovation of the meteorological network in the Yungas. The following table shows a breakdown of newly approved projects by portfolio and sub-portfolio.

Table 1. Projects approved during October – December 2009 quarter by portfolio and sub-portfolio

Portfolio	Sub-Portfolio	Total
Community Development	Potable Water	11
	Education	6
	Community Infrastructure	3
	Health	2
	Environment	1
	Sanitation	3
	Institutional strengthening	1
	Other	1
Community Development Subtotal		28
Economic Development	Technical training	1
	Transportation Infrastructure	6
	Tourism	1
	Other	2
Economic Development Subtotal		10
Total		38

Twelve of the newly approved projects will be implemented in the municipality of Coroico and nine in the municipality of La Asunta. Eight projects will have a regional impact, and the remaining nine projects are spread throughout various municipalities in the Yungas. The following table shows a breakdown of newly approved projects by municipality.

Table 2. Projects approved during October – December 2009 quarter by municipality, portfolio and sub-portfolio

Municipality	Project	Portfolio	Sub-portfolio
Coripata	Culvert Provision and Implementation for Coripata, Puerto Chacon, Anaruri and Auquisanana	Economic Development	Transportation Infrastructure
	Rehabilitation of the Coripata Potable Water and Sanitation System	Community Development	Sanitation
	Provision of School Furniture for Primary Schools	Community Development	Education
Coroico	Improvements to the Touristic Site in the Community of San Félix	Economic Development	Tourism
	Expansion of the Potable Water System, Calabatea de Ayacucho.	Community Development	Potable Water
	Expansion of the Potable Water System, Chiquiña	Community Development	Potable Water
	Expansion of the Potable Water System, Chicaparque - Yolosita	Community Development	Potable Water
	Rehabilitation of the Potable Water System, Santa Ana	Community Development	Potable Water
	Rehabilitation of the Potable Water System, San Gerónimo	Community Development	Potable Water
	Rehabilitation of the Potable Water System, Cochuna	Community Development	Potable Water
	Expansion of the Coroico Urban Potable Water System	Community Development	Potable Water
	Expansion of the Potable Water System, Marca	Community Development	Potable Water
	Design of Teacher housing, Bathrooms, and Dining Hall for the San Pedro School	Community Development	Education
	Design and Construction of the Santiago Grande Potable Water System	Community Development	Potable Water
	Design and Construction of the San Cristóbal Potable Water System	Community Development	Potable Water
Irupana	Culvert Provision and Implementation in Irupana	Economic Development	Transportation Infrastructure
	School Furniture Provision for Two Schools (Churubamba and Huirí Nogalani)	Community Development	Education
	Design and Construction of Eight Classrooms for the Nogalani School	Community Development	Education
La Asunta	Culvert Provision and Implementation in Bolívar II	Economic Development	Transportation Infrastructure
	Culvert Provision and Implementation in Bolívar III	Economic Development	Transportation Infrastructure
	Culvert Provision and Implementation in Bolívar IV	Economic Development	Transportation Infrastructure
	Rehabilitation of School Bathrooms in La Asunta	Community Development	Sanitation
	Teacher Housing and Bathrooms for the Rene Barrientos School and the La Asunta High School	Community Development	Education
	Final Design of the La Asunta Health Center	Community Development	Health
	Provision of an Outboard Motor	Community Development	Community Infrastructure
Design of the Footbridge in San Gabriel	Community Development	Community Infrastructure	
Palos Blancos	Culvert Provision and Implementation in Olivos	Economic Development	Transportation Infrastructure

Municipality	Project	Portfolio	Sub-portfolio
Palos Blancos	Leishmaniasis Prevention Campaign	Community Development	Health
	Design and Construction of the Muchani- Inicua Bajo Potable Water System	Community Development	Potable Water
Various Yungas	Enterprising Youth of the Yungas Participate in World Enterprise Week	Economic Development	Training
	Modernization of the Meteorological Network of the Yungas	Economic Development	Various
	Institutional Strengthening of SENASAG – Yungas	Economic Development	Various
	Material Provision for Technical Institute Libraries	Community Development	Education
	Construction of Playgrounds for Children in the Yungas	Community Development	Community Infrastructure
	Hygiene and Solid Waste Management Awareness Campaign in the Yungas	Community Development	Environment
	Institutional Strengthening of the VCDI	Community Development	Various
	Institutional Strengthening and Equipment Provision to the MMYLP	Community Development	Institutional Strengthening
Yanacachi	Public Bathrooms for the Sanitation System in Mina Chojlla	Community Development	Sanitation

The ICDF has 585 projects in its general portfolio. Fifty-four percent of projects fall under community development, with the remaining 46 percent of projects contributing to the economic development of the ICDF's target regions. Currently, 42 projects are in the final design or acquisitions stage and 134 are being implemented. With 53 projects concluded during the reporting period, the total number of completed projects is 409. Table 3 below delineates the total number of ICDF projects by status and component.

Table 3. Number of projects by implementation status and by component

State of Project	Community Development	Economic Development	Total
Final Design	19		19
Acquisitions	14	9	23
Implementation	66	68	134
Completed	219	190	409
TOTAL	318	267	585

The last two economic development projects in the TC were concluded. With this action, the portfolio for the TC region has been closed. Fifty-one projects were concluded in the Yungas of La Paz. Forty-one of these were economic development projects, while ten belong to the community development portfolio. Table 4 shows a breakdown of projects by project status and region.

Table 4. Number of project by implementation status and by region

State of Project	TC	Yungas	Total
Final Design		19	19
Acquisitions		23	23
Implementation		134	134
Completed	101	308	409
TOTAL	101	484	585

Chart 1 – Distribution of ICDF projects by implementation status




Chart 2 shows the number of new projects added to the ICDF portfolio each month compared with the number of projects completed during the same time period. Thirty-eight new projects were added this quarter and 53 projects were concluded. Per the ICDF program schedule, an average of 55 projects will be concluded each quarter until the end of the program.

Chart 2. Cumulative number of ICDF sub-grant projects included in the portfolio and number of completed projects




Table 5 illustrates how the ICDF has responded to the regional guidelines established in IL-43. After the signing of IL-43, 90 projects were identified in the municipality of La Asunta. More than 125 projects were identified in the municipalities that make up the *Zona Tradicional*, and 51 were prioritized for Palos Blancos (primarily for economic development). At present, 65 percent of ICDF projects respond to IL-43 guidelines.

Table 5. Number of projects by region and municipality before and after the signing of IL-43

Region	Municipality	Pre- IL	Post- IL	Overall Total
TC	Chimore	8	6	14
	Entre Rios	4	7	11
	Puerto Villarroel	7	24	31
	Shinahota	10	12	22
	Villa Tunari	8	4	12
	Yapacani	1	0	1
	Various TC	4	6	10
Subtotal TC		42	59	101
Yungas	Northern Caranavi	41	24	65
	Chulumani	17	27	44
	Coripata	18	31	49
	Coroico	15	20	35
	Irupana	3	10	13
	La Asunta	2	95	97
	Palos Blancos	33	51	84
	Yanacachi	13	37	50
	Various YUN	19	28	47
Subtotal Yungas		161	323	484
Overall Total		203	382	585

Table 6 shows a breakdown of the distribution of projects by region, municipality and portfolio. The municipality of La Asunta has the most projects, followed by Palos Blancos. Ten percent of both community and economic development projects in the Yungas benefit more than one municipality.

Table 6. Distribution of projects by region, municipality and portfolio

Region	Municipality	Community Development	Economic Development	Total
Yungas	Alto Beni (Caranavi)	22	43	65
	Chulumani	29	15	44
	Coripata	34	15	49
	Coroico	31	4	35
	Irupana	13	0	13
	La Asunta	47	50	97
	Palos Blancos	43	41	84
	Yanacachi	19	31	50
	Various – Yungas	27	20	47
Subtotal Yungas		265	219	484
TC	Chimoré	8	6	14
	Entre Ríos	5	6	11
	Puerto Villarroel	19	12	31
	Shinahota	12	10	22
	Villa Tunari	5	7	12
	Various – TC	3	7	10
	Omereque	0	0	0
	Yapacani	1	0	1
Subtotal TC		53	48	101
Total		318	267	585

Chart 3 below demonstrates the breakdown of community development projects by sector. The number of projects in the sub-portfolios of education and potable is notable. This increase is attributed to the high impact activities that provide furniture and/or equipment for the expansion of access to healthcare, potable water and education in multiple municipalities that were included in the ICDF community development portfolio in response to Modification 14 of the CA. Chart 4 demonstrates the breakdown of economic development projects by sector.

Chart 3 – Number of community development projects by sector sub-portfolio





Chart 4 – Number of economic development projects by sector sub-portfolio



II. SUMMARY OF ACTIVITIES

This section consists of a breakdown of ICDF illustrative activities for the quarter by component and sector; within each component, activities are divided by geographical region. An activities update from the performance monitoring and evaluation (M&E) team and the environmental department can also be found in this chapter.

II.1 Activities by Component and Region

A. COMMUNITY DEVELOPMENT

A total of ten community development projects were concluded in the Yungas. These are presented by region and municipality in the following table:

Table 7: Community development projects completed during the October – December 2009 quarter

CODE	REGION	MUNICIPALITY	PROJECT
YC0190	Yungas	Various YUN	Support of Sports Activities in the Yungas
YC0479	Yungas	La Asunta	La Asunta Communication Strategy: Community Mobilizing and Field Schools
YC0484	Yungas	Coripata	Conclusion of the Franz Tamayo School
YC0502	Yungas	Irupana	Design and Construction of Water Storage Tank-Chicaloma
YC0552	Yungas	La Asunta	Furniture Provision for Schools in the Federation of La Asunta in the municipality of La Asunta
YC0553	Yungas	La Asunta	Furniture Provision for Schools in the Federation of Chamaca in the municipality of La Asunta
YC0579	Yungas	La Asunta	Cervical and Breast Cancer Prevention and Early Detection Campaign in La Asunta
YC0580	Yungas	Various YUN	Short Story, Poetry and Painting Contest in Six Yungas Schools
YR0056	Yungas	Coroico	Santa Rosa de Quilo Quilo Health Center
YR0101	Yungas	Coroico	Multipurpose Sports Complex - Coroico

One of the more outstanding community development projects concluded this quarter is the Santa Rosa de Quilo Quilo Health Center in the municipality of Coroico. The center is equipped with a maternity ward, doctor's offices, a pharmacy, a multipurpose training room, and administrative office space. The health center was also complemented with living quarters for the staff. The construction of this health center allows for the expansion of healthcare coverage in twelve different communities, where the center will offer primary care services to a population of 1,512 people.

Another community development project of special interest is the multipurpose sports complex in Coroico, a covered multi-use field with lights, bleachers and an outside wall. This community sports center will provide a comfortable space protected from the rain and sun for residents of all ages to gather to play sports. The complex will be administered by the municipality.

1. High Impact, Rapid Response Projects

The ICDF implemented high impact, rapid response projects in seven different municipalities in the Yungas of La Paz. All projects were coordinated with the corresponding municipal governments, who contributed a cash counterpart. Over 6,000 families in the municipalities of Coroico, Coripata, Chulumani, Irupana, Yanacachi, Palos Blancos and La Asunta will benefit from the provision of medical equipment, school furniture, potable water system equipment and culverts for road drainage.



During the inauguration of projects in La Asunta, clinical furniture destined for the La Asunta Hospital and nine health posts was on display.

Medical Equipment. This project provides four hospitals and twelve health centers and posts with medical machines such as instrument sterilizers and an X-Ray machine, surgical equipment and clinical furniture including delivery beds, stretchers, hospital beds and examining tables. Over 4,000 families attend the hospitals and health centers equipped by these projects.

Potable Water Systems. This project provides 98,925 meters of piping for the rehabilitation and/or expansion of potable water systems in 30 communities in the seven aforementioned municipalities. With the new tubing and technical assistance provided, a total of 1,360 families will now have stable access to potable water.



Due to lack of sufficient seating, students in the Yungas commonly sit three to a bench.

Education: The school furniture and educational material projects provide 64 different primary and secondary schools in the Yungas with new wooden desks, chairs and other school furniture. Almost 4,500 furniture items were purchased for the different schools as well as blackboards, maps, sports equipment and musical instruments. In total, the equipment will benefit approximately 2,500 students. Currently, due to a lack of adequate furniture, many schoolchildren have to share old-fashioned school benches. The new furniture will give each student her or his own chair and desk space, fostering a comfortable learning environment.



Trucks bearing school furniture before the inauguration of projects in La

At the invitation of the La Asunta Farmers' Federation (*Federación Especial Unica de Trabajadores Campesinos* in Spanish, FEUTCA) and the municipal government, the projects corresponding to the municipality of La Asunta were inaugurated. The Vice Minister for Coca and Integrated Development, Gerónimo Meneses, the Vice Minister for Social Defense, Felipe Cáceres, the director of USAID/Bolivia's Office for Integrated Alternative Development (IAD), Mary Norris, the mayor of La Asunta, Reynaldo Calcina Luna, the head of FEUTCA, Freddy

Saire and the director of COFECAY, Felix Barra participated. Over 200 people from the 25 communities benefited by the projects were present, as well as various neighborhood and school advisory committee representatives. Medical equipment, clinical furniture, 2,000 pieces of school furniture, approximately 50 kilometers of piping for five potable water systems and 1,000 meters of culverts were handed over during the event.

2. Human Development and Institutional Strengthening


In October, the ICDF conducted a training course on the Governmental Administration and Control law (Law 1178 SAFCO). The course addressed municipal government planning, programming, management and control. The training took place in Irupana, where 36 representatives from the municipal governments of Irupana, Chulumani, Coripata, La Asunta and Coroico participated. The event was coordinated with and certified by the CCENCAP-CGE.

As part of the project, "Support of Enterprising Youth", implemented in coordination with the UAC-CP and Nueva Economía, 25 students presented theses in the form of business plans. Particularly innovating theses projects include, "Pegazzo Daycare Center and Hotel for Pets", "Guinea Pig Meat Production and Sales Promotion in the municipality of Coroico", "Vermicompost Production and Sales Promotion in the community of Coscoma, Coripata" and "Snail Production in the community of Carmen Pampa". The students are expected to defend their theses and graduate during the next reporting period.


3. Education in the Zona Tradicional and La Asunta

In addition to providing school furniture for schools throughout the Yungas, the ICDF concluded the Short Story, Poetry and Painting Contest project in six schools in the municipality of La Asunta and the *Zona Tradicional*. The theme of the contest was springtime and the environment, and special emphasis was placed on the topic of water. Particular schools were invited to participate because of their involvement in the implementation or design of ICDF-

supported potable water systems. During the last reporting period, a total of 600 students submitted their



A painting submitted by a 3rd grade student from Puerto Rico, La Asunta.



Prize-winning artwork submitted by a 4th grade student from Marchacamarca.

environment-themed poems, stories, paintings and drawings for the contest. During the current quarter, individual winners were selected by a professional judges' panel made up of Silvia Alvarez, a renowned children's author, Jorge Campero, a prize-winning poet, and Roberto Mamani Mamani, a celebrated Bolivian painter, all of whom volunteered their time. Due to time-constraints on the part of the judges, the panel met privately and no public judging occurred. Individual winners as well as each participating student and school received awards in the form of books and school materials.

4. Health

In addition to its support of health centers and posts through equipment provision and the Bolivian Cancer Foundation, the ICDF conducted a Cervical and Breast Cancer Prevention and Early Detection campaign for women in La Asunta. The project was coordinated with the La Asunta Hospital through the Yungas SEDES and the Municipality. In December, Bolivian Cancer Foundation volunteer healthcare professionals conducted trainings and collected Pap smears. Over 200 women, many of whom were accompanied by their partners, attended the free campaign. The lab results will be sent to the La Asunta Hospital to be distributed at the start of the next quarter.

5. Scholarship Programs, Yungas: *Unidad Académica Campesina Carmen Pampa (UAC-CP)*

The UAC-CP is a non-profit university located 111 km. northeast of La Paz, in the North Yungas Province of the department of La Paz. The university is located in the community of Carmen Pampa, which is 13 km from Coroico, the capital of the province. It offers higher education to the rural regions of tropical northern Bolivia and to the youth from the marginalized areas of the city of La Paz. It was created by an inter-institutional agreement between the Catholic University of Bolivia (UCB), the Dioceses of Coroico, the Franciscan Missionary Sisters and Villa Nilo Sub Central, the local governing body of the indigenous people, on October 4, 1993. The UAC-CP offers bachelor degrees to a student body of approximately 700 students in agronomy, nursing, veterinary medicine, animal husbandry and primary education. It also offers an associate degree in tourism. Each program includes both academic coursework and opportunities for hands-on practice in the respective career tracks. The ICDF continued to support UAC-CP students by funding 30 thesis scholarships and 39 regular study scholarships during the second semester of 2009.

B. ECONOMIC DEVELOPMENT

1. Concluded Economic Development Projects

A total of 43 economic development projects were completed during the present reporting period—two in the TC region and 41 in the Yungas region. The names of these projects are listed in the table below.

Table 8. Economic development projects completed during the October- December 2009 quarter

CODE	REGION	MUNICIPALITY	PROJECT
TC0499	TC	Various TC	Institutional Strengthening - UNAPPAL
TE0498	TC	Various TC	Institutional Strengthening for the Prevention of Hoof and Mouth Disease in the TC
YE0227	Yungas	La Asunta	100 parcels of communal agroforestry systems
YE0237	Yungas	Alto Beni (North Caranavi)	Sheep's' Wool Production
YE0246	Yungas	Palos Blancos	Ethnotourism Circuit along the La Paz and Beni Rivers
YE0247	Yungas	Palos Blancos	"Delgadillo" Dairy Herd Improvement - Dairy Product Diversification
YE0255	Yungas	Alto Beni (North Caranavi)	"Granja Nina" Chicken Farm
YE0268	Yungas	Palos Blancos	"ARTMOS" Artisanal Handicrafts
YE0270	Yungas	Alto Beni (North Caranavi)	Animal Feed Processing Plant, Km. 52
YE0271	Yungas	Palos Blancos	"Torrico" Egg Farm
YE0272	Yungas	Alto Beni (North Caranavi)	"San Antonio" Egg Farm

CODE	REGION	MUNICIPALITY	PROJECT
YE0273	Yungas	Palos Blancos	Dried Tropical Fruits
YE0278	Yungas	Palos Blancos	Dairy Herd Improvement- "Illimani"
YE0332A	Yungas	La Asunta	Tourism Development in La Asunta "Hotel Erika"
YE0339	Yungas	Chulumani	"Los Manzanales" Ice Cream Shop
YE0344	Yungas	Coripata	San Rafael Mango Production
YE0345	Yungas	Coripata	"Nina" Beekeeping Group
YE0346	Yungas	Coripata	"San José" Bakery
YE0349	Yungas	Chulumani	"Escobar" Beekeeping Group
YE0352	Yungas	Coripata	"Julia" Bakery
YE0353	Yungas	Chulumani	"Rio Blanco" Beekeeping Group
YE0359	Yungas	La Asunta	"Meza" Beekeeping Group
YE0363	Yungas	La Asunta	"Cuba" Beekeeping Group
YE0364	Yungas	La Asunta	"Gloria" Tailor's Shop
YE0366	Yungas	La Asunta	CORFAB Carpentry Shop
YE0369	Yungas	La Asunta	"Doña Isabel" Chicken Farm
YE0371	Yungas	La Asunta	Fico Chicken Farm
YE0372	Yungas	La Asunta	Mamani Beekeeping Group
YE0377	Yungas	La Asunta	San Gabriel Beekeeping Group
YE0380	Yungas	Yanacachi	"Adrian" Chicken Farm
YE0381	Yungas	Yanacachi	"Florida" Chicken Farm
YE0385	Yungas	Yanacachi	"Yupanqui" Chicken Farm
YE0386	Yungas	Yanacachi	Quispe/Quispe Chicken Farm
YE0391	Yungas	Yanacachi	Tapia Chicken Farm
YE0393	Yungas	Yanacachi	"Cirilo" Chicken Farm
YE0394	Yungas	Yanacachi	"Loza" Chicken Farm
YE0395	Yungas	Yanacachi	"Patty" Chicken Farm
YE0399	Yungas	Yanacachi	"Chaco" Pig Farm
YE0401	Yungas	Yanacachi	"Aquice" Pig Farm
YE0402	Yungas	Yanacachi	"ROJAS" Chicken Farm
YE0403	Yungas	Yanacachi	"Calixto" Pig Farm
YE0577	Yungas	Various YUN	Training and Equipment Provision in Tailoring
YE0595	Yungas	Various YUN	Enterprising Youth of the Yungas Participate in Global Enterprise Week

2. Economic Development Projects in the Yungas

Based on experience gained from working nearly ten years in the Yungas, ACDI/VOCA understands very well the geographical, social and economic diversity that characterizes the region. The ICDF strategy in the Yungas has been designed to reflect this diversity and follow the guidelines set by the PSB and USAID. The ICDF is currently working in three different areas of the Yungas: La Asunta, the *Zona Tradicional* and Alto Beni.

Enterprising Youth of the Yungas in Global Enterprise Week

The "Enterprising Youth of the Yungas in Global Enterprise Week" project was concluded, as 12 ICDF-supported young business owners and UAC-CP students from the Yungas participated in the 3rd International Enterprising Culture Meeting in Tarija. Five regional education administrators, including the district school board directors of Chulumani and Palos Blancos, the

director of the Alto Beni Youth Organization and the director of the Adult Education Center in Chulumani, also attended the event. The young people were able to take part in various workshops and seminars, exchange ideas, and make important business contacts. These young business leaders were also able to represent the Yungas of La Paz and the enterprising rural youth of Bolivia in general.



Drainage equipment at the inauguration in La Asunta.

2.1. La Asunta:

Drainage Systems for Transportation Infrastructure

One of the projects implemented during the reporting period, which was closely coordinated with Caminos Vecinales (CCVV) and the municipality of La Asunta, involved transportation infrastructure. This project will result in the overall improvement and long-term reduction of maintenance of multiple roads in La Asunta through the provision of 1,055 meters of culverts which will be installed along 12 stretches of roads. The drainage equipment provided will help better connect 25 communities that are home to approximately 1,200 families. The culverts will facilitate stream crossings and therefore help prevent parts of the existing roads from being washed away during the rainy season.

Stable roadways are essential for producers of coffee, banana, chicken, stevia and other crops who need to reach regional markets in a timely manner in order to ensure the quality of their products.

Plantain: Fifteen new hectares of plantains were planted in different communities during the quarter, adding up to a total of 80 established hectares in the municipality of La Asunta. In order to learn more about the practice of buying corms, approximately 20 producers participated in different educational visits to producer associations in Santa Lucia, Alto Olivos and San Pablo in the TC. Securing quality corms, or the stem from which the plantain tree grows, is important in ensuring a quality final product. Producers from La Asunta were able to gain important knowledge on corm selection, as well as purchase their corms, during these visits.

Beekeeping: Forty new families joined the beekeeping promotion activities in the three communities of Central Bolívar, raising the total number of participating families in La Asunta to 84. Approximately 90 percent of the 40 new families have received their hives and established apiaries, while the remaining 10 percent will receive their hives and equipment at the beginning of the upcoming quarter. Field school activities continued in the communities of Pichari, 1 de Julio and Puerto Aroma.



Plantain producers from La Asunta during an educational visit in the TC.

Coffee: In the three communities of Central Bolívar and three other communities in the municipality of La Asunta, the number of community coffee nurseries was increased from nine to 12. The seedlings in these nurseries will be used to establish 250 hectares of coffee during the next quarter. The ICDF provided technical assistance of pre-existing parcels in the zone and performed organic treatment of a pest outbreak.



Producer with his stevia nursery in La Asunta.

Stevia: During this quarter, 500,000 stevia seedlings were transplanted from nurseries to 40 commercial parcels occupying a total of ten hectares in the communities of Bolívar II and Bolívar III. Additionally, implementation of plots in Bolívar IV and Santa Teresita began. As part of field school activities, producers conducted the first harvest of the first five stevia plots implemented by the ICDF. Due to the nature of the stevia crop, the first harvest did not produce an export-quality product, as it will in the future. However, in addition to gaining valuable harvest experience, producers were able to yield an

acceptable price in local markets, where they sold their stevia for approximately 15 Bolivianos (around US\$2) a pound.

During the month of November, representatives of the VCDI and USAID visited various economic development projects implemented by the ICDF and the ARCo project in La Asunta. The multi-institutional visit was an opportunity for the VCDI and USAID representatives to speak with various producers while they visited banana fields, chicken houses and coffee and stevia nurseries. The USAID and VCDI representatives congratulated producers on the advances achieved so far.

2.2. Zona Tradicional

Work continued towards promoting amaranth production in the *Zona Tradicional*. Market studies have showed a proven market demand for export-quality amaranth. A total of 98 plots in 15 communities in the municipality of Coroico and 10 communities in the municipality of Irupana were prepared. Four hundred pounds of high-quality seeds were handed over by Bolivia Natura as part of this company's cost-share. These seeds will be used to plant 23 hectares of amaranth. At present, approximately 15 hectares have been planted. In the zone of Nuevo Belén plants exist as tall as 1.5 meters, exhibiting a growth rate that has exceeded producers' and ICDF staff's, expectations.

2.3. Alto Beni



An Alto Beni dairy producer with a gyrholand heifer he received through an ICDF project.

Over the course of 2009, 36 Gyrholand heifers and 6 bulls were donated to producers as part of activities to improve the zone's dairy herds. As a result of continued ICDF technical assistance and training, 25 of the aforementioned heifers have given birth to healthy calves. ICDF staff offered veterinary support at a number of these births.

The ICDF also donated sheep as part of another ICDF-supported microenterprise project. These sheep are specifically bred for sheep's wool production. The ICDF continued to conduct technical assistance to the producers benefitted by this innovative activity.

During late November, the 4th *Exponorte La Paz* took place in Caranavi. During this important event, over 100 producers from Santa Cruz, Cochabamba, Tarija and La Paz showcased their business activities, including agricultural production, animal husbandry, tourism, artisanal goods, and coffee. Based on his own initiative, the owner of the ICDF-supported Inicua Carpentry Shop in Palos Blancos participated in this exciting expo, where he was able to showcase his impressive artisanal carpentry work. The feedback he received from the experience was inspirational and encouraging in terms of possible future sales.

3. Tropics of Cochabamba

The ICDF concluded the last two remaining projects in the TC, which include institutional strengthening for the Palm Heart Producers' Association Union (UNAPPAL) and the National Agriculture and Food Health and Safety Service (SENASAG). The ICDF supported UNAPPAL by successfully conducting 22 training events on palm heart production and post-harvest processes, which were attended by 74 producers. Additionally, the ICDF trained over 500 producers and Tecnológico Agropecuario Canadiense (TAC) students on production and environmental management. Institutional strengthening of SENASAG was also successful. SENASAG was able to achieve its established vaccination goal for the 18th season, vaccinating almost 50 percent of the cattle in five TC municipalities against hoof and mouth disease. Through this process, SENASAG greatly improved its ability to lead such campaigns in the future.

II.2 Cross-cutting Activities

Volunteer Consultant Technical Assistance

The volunteer-based technical assistance program supports the ICDF's main goal of helping establish diversified sustainable economies in Bolivia's coca-producing regions. With the expertise of its international consultants, the program constitutes an important channel through which the ICDF can provide its clients with specialized technical assistance that is not available locally. ICDF volunteer consultants supply producers with demand-driven assistance in different areas. In agriculture, this includes assistance in production, post-harvest handling, value-added processing and marketing. In addition to providing technical support in agriculture, the volunteer consultants give important assistance in institutional strengthening as well as in developing sectors of Bolivia's economy that have shown high potential for growth within the ICDF's target regions.

The ICDF saw one volunteer assignment in citrus pest control to its conclusion during the current reporting period. In addition, the ICDF successfully recruited a volunteer expert in lily production who is scheduled to begin her assignment at the beginning of the next quarter. Recruiting continued for a technical assistance assignment in agroforestry.

Concluded Volunteer Consultancy

Technical Assistance in Citrus Pest Control

The Alto Beni region of the Yungas relies on a diverse range of crops including but not limited to cocoa, citrus, coffee, banana, rice and yucca. The agriculture in this region is predominantly organic and does not employ the use of synthetic pesticides. In spite of the organic controls for pest and disease that are already in place, the area's growing conditions are a major concern for

small-holder farmers in Alto Beni. In fact, the region's less than ideal climate for citrus production facilitates the spread of various types of pests and disease.

To prevent future economic loss, it is essential that Alto Beni's citrus producers learn to use efficient techniques for controlling pests and disease. To help achieve this goal the Association of Citrus Producers of Alto Beni (ACIBENI) requested the technical assistance of an ACDI/VOCA volunteer consultant with expertise in organic pest control specific to citrus cultivation. The assignment's main objective was to actively engage 30 to 50 citrus producers in organic pest and disease control. The anticipated result was higher quality fruit and a value-added final product that is more competitive in the marketplace.



Dr. Phil Phillips, a volunteer expert in citrus plagues and pest management, speaks with a producer outside of Sabecho, Palos Blancos.

Dr. Phillip Phillips, the volunteer consultant recruited for this assignment, spent three weeks in the field working closely with ACIBENI's citrus producers. The first part of Dr. Phillips' field work involved a diagnostic study and analysis of Alto Beni's citrus parcels. During this time he was able to diagnose the major pests and diseases affecting the area's citrus crops. He was also able to determine those areas within the municipality of Palos Blancos with the highest potential for successful citrus production.

Dr. Phillips also gave practical workshops in the field where he trained approximately 200 citrus producers in Organic Pest Management (OPM) and/or Integrated Pest and Disease Management (IPM) techniques. Through workshops, he offered training in the management of the most serious pests and diseases observed during his visit. These included phytophthora root, crown, and trunk disease; ants (both honeydew foraging and leaf cutting species); rust mite, and the parasitic plant "jamillo". Besides training producers in feasible techniques for managing each of the problems mentioned, Dr. Phillips left a manual he wrote as part of his volunteer assignment entitled "Organic Citrus Pest Management" for the use of ACIBENI's citrus producers.

During his time in the Yungas, Dr. Phillips was also able to give workshops on OPM and IMP in citrus fruit to three different groups of university students. In Palos Blancos, around 40 students from the department of tropical agriculture of the public university, *Universidad Mayor de San Andrés* attended, and the same number of students from the Agro-industrial Technical Institute of Caranavi participated in a separate training. Finally, Dr. Phillips visited the UAC-CP in Coroico, where he was able to share his knowledge with approximately 45 agriculture students.

The ICDF expects that ACIBENI's citrus producers will be able to put many of Dr. Phillips' recommendations for organic pest and disease control into practice within their parcels. By producing higher quality fruit and a better value-added final product, the ICDF expects the implementation of the volunteer consultant's recommendations to result in job creation and income generation for area citrus producers and their families. As part of standard volunteer assignment follow-up activities, the ICDF will conduct a review of how the assignment's clients

are able to implement the volunteer consultant’s recommendations. This monitoring activity will take place three months after the conclusion of the assignment and will be reported in the next quarterly report.

Pending Volunteer Consultancies

Technical Assistance in Lily Production

A recent series of market surveys reveal unsatisfied local demand as well as opportunities for export for lily flowers. Fundacion Taquesi, an ICDF partner in Yanacachi, *Zona Tradicional*, introduced lilies into the area for small-scale production as recently as three years ago. As a result, despite a significant level of commitment, local producers have little experience with the species. This lack of experience has led to demonstrated deficiencies in the areas of bulb production and disease control. In light of these problems Fundacion Taquesi and the project’s flower producers requested the assistance of a volunteer consultant with expertise in lily bulb production and in the general management of lily parcels.

This assignment is scheduled to take place in January 2010. The expert’s curriculum vitae was presented to the Fundacion Taquesi for approval during the current quarter and once consensus was achieved, all logistics in terms of recruitment and fielding the volunteer were completed.

II.3 Performance Monitoring and Evaluation (M&E)

The M&E team performed field visits to the projects completed during this quarter as well as to those completed one year ago. The purpose of the latter was to evaluate whether those projects are functioning well per the ICDF’s sustainability indicator. A total of 52 site visits were conducted, the majority of which relate to the economic development portfolio.

Work began on the final component of the ICDF mid-term evaluation. The purpose of this external evaluation is to determine the ICDF’s impact on the quality of life of the community members in ICDF target areas and to determine how much the ICDF contributed to the significant reduction in structural poverty documented in the most recent NBI study.

II.4 Environment

A. Status of Environmental Licenses

The ICDF environmental staff continued to prepare the required environmental forms to present before the Department of Natural Resources and Environment (DRNMA) of the Prefecture of La Paz. The ICDF worked on procuring the environmental licenses for the following projects:

Project	Community – Municipality	Environmental Form	Category	Environment Management Plan	Environment License
Potable Water System	Milluguaya	X			
Vehicular Suspension Bridge	San Gabriel – La Asunta	X	3	X	In process
Land Fill	Coroico	X	3	X	X

The DRNMA assigned the vehicular suspension bridge in La Asunta and the landfill to category 3, which means that due to the low environmental impact anticipated, these projects do not require a specific environmental evaluation. For projects in this category, the DRNMA emits an environmental waiver.

At the conclusion of the Santa Rosa de Quilo Quilo Health Center project, ICDF environmental staff presented the center with its environmental license and a manual on proper incinerator management. Additionally, a training was given to the center staff on the management of solid waste typically generated by health establishments. Health center employees throughout the municipality of Coroico were invited to participate in this training, which was conducted in coordination with INLASA. Seventy-eight individuals from various health centers and health posts participated.

Thirteen economic development projects obtained their industrial environmental register (*Registro Ambiental Industrial - RAI*) and environmental licenses. The environmental team visited a range of economic development activities, including six chicken farms, in order to follow up on the environmental procedures established with producers as part of their projects. These procedures are important in reducing the environmental impact of the different business activities supported by the ICDF.

B. Soil Restoration Project

As a much more efficient alternative to the common practice of allowing infertile fields to recover nutrients on their own, based on producer demand and the recommendation of the VCDI, the ICDF has undertaken a soil recuperation project, which works through the implementation of agroforestry systems. This quarter, 34 additional community members joined in on soil recuperation activities. All of the 94 participants in this program have access to fully operational community nurseries, which are used to develop the seedlings necessary to implement individual agroforestry systems. The community nursery of Arapata in the municipality of Coripata has more than 5,000 seedlings of twelve different species. Additionally, the project team evaluated the soil on 26 participants' plots, implemented 14 agroforestry plots, and continues to conduct trainings with all 94 participants in agroforestry systems management.

III. PERFORMANCE INDICATOR RESULTS

The ICDF activities are divided into two portfolios: economic development and community development. These two programmatic areas support the USG and PSB's policies and provide the VCDI with the necessary tools to facilitate sustainable development in the Yungas and previously the Tropics of Cochabamba. The following table summarizes the ICDF's performance indicator targets per programmatic pillar:

Table 9. ICDF performance indicators and annual targets¹

Indicator	Unit	Targets (Annual Increment)					Total LOP	
		05 -06	07	08	09	10		
Overall Indicators								
SO 1.1	Percentage of population below poverty line as measured by the Unsatisfied Basic Needs Index	Percentage YLP	70%*		65%			60%
		Percent TC	75%*		70%			65%
SO 1.2	Total number of families (and their communities) with increased access to public goods, services and jobs.	Families	3,499	15,204	7,229	4,154	1,868	31,954
* Percentages for '05 and '06 are baseline reference numbers								
Community Development								
IR 1.1	Number of social infrastructure and related works completed	Infrastructures	14	23	201	140	75	443
Economic Development								
IR 2.1	Incremental sales from economic initiatives supported by ICDF	\$US (thousands)	0	0	902	2,580	608	4,090
IR 2.2	Number of new, licit equivalent jobs directly attributable to <u>all</u> ICDF-supported initiatives	Equivalent jobs	40	94	1,550	1,275	513	3,472
IR 2.3	Number of hectares of agricultural licit crops that have been developed or expanded with ICDF support.	Hectares	0	0	175	1,251	160	1,586
Cross-cutting Indicators								
CC 1.1	Number of people who received training within the framework of an ICDF activity.	Trainees	2,582	21,514	9,249	3,488	845	37,678
CC 1.2	Percent of counterpart by component	%	10%	10%	10%	10%	10%	10%
			30%	30%	30%	30%	30%	30%
CC 1.3	Percent of relevant sub-grant initiatives that are still “functioning well” one year after completion	Sub – grants	n/a	95%	95%	95%	95%	95%

¹ The reformulated targets were approved in Modification 15.

The main objective of the ICDF is to support the joint USG-PSB efforts to establish a sustainable economy in Bolivia’s coca-producing and associated areas by addressing basic human needs, alleviating poverty and improving social and economic conditions through the implementation of subaward projects identified through participatory methodologies. This objective primarily responds to USAID/Bolivia’s Intermediate Result (IR) 5.3:

To improve basic public services and social conditions in the Tropics of Cochabamba and in the Yungas region of La Paz, Bolivia.

Two indicators monitor this IR: 1) the index of unsatisfied basic needs; and, 2) the number of families benefited. Due to the departure of IAD from the TC, the ICDF did not evaluate the NBI indicator in this region, nor is it planned to do so in the future. Also, given that the PSB plans to conduct the national census and measure the NBI in 2011, it was decided that the next NBI indicator measurement be done by means of the national census. Thus this indicator will only be measured once by the ICDF during LOP. The number of families' indicator is monitored on a quarterly basis.

SO 1.1 Indicator: Index of unsatisfied basic needs

The Unsatisfied Basic Needs (NBI in Spanish) is a structural poverty index that is calculated based on individual access to housing, basic sanitation, electricity, education and health. It is a direct measurement method, as it observes and assesses whether or not households have the basic services that enable them to satisfy their needs effectively. The NBI identifies structural poverty – not household income.

There was a notable reduction in the number of households classified as living under conditions of “moderate poverty.” These households are now living in conditions known as “the poverty threshold”: living on or above the poverty line.

Table 10. Percentage of population living below the poverty line as measured by the 2001 Census and NBI Index

Municipality	2001 Census	2005 NBI Survey	2009 NBI Survey
Coroico	79.1	59.4	47.8
Chulumani			
Coripata			
Yanacachi			
La Asunta	94.9	73.0	70.6
Palos Blancos	90.5	71.4	57.1
Caranavi	86.6	80.1	56.2
Yungas	85.3	70.3	52.2

As table 10 shows, poverty as measured by the NBI fell by more than 18 percent between 2005 and 2009. This reduction can be explained by various factors, including investments made in social infrastructure made by local governments between 2006 and 2008, those made by other IAD activities during the same timeframe, people investing in improving their homes, and, of course, ICDF investments, specifically in potable water, sanitation, education and health.

SO 1.2 Indicator: Number of families

Title of the performance indicator: Total number of families (and their communities) with increased access to public goods, services or jobs.

Measurement unit: Number of families benefited by ICDF supported activities

Table 11. Targets and results of the number of families indicator (October – December 2009)

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan - Mar	Apr – Jun	Jul – Sep	Oct - Dec	Total - 09		
<i>Target</i>	3,499	15,204	7,229	598	1,724	932	900	4,154	1,868	31,954
Results TC	2,543	5,924	1,911	135	343	540	179	1,197		11,575
Results Yungas	956	9,280	5,318	463	1,381	392	728	2,964		18,518
Total	3,499	15,204	7,229	598	1,724	932	907	4,161	0	30,093

In the TC, two institutional strengthening projects were completed. These projects, which supported UNAPPAL and SENASAG, benefited 179 families. In the Yungas, projects that increase access to education and healthcare benefitted 350 families in different municipalities.

Table 12. Number of families by region, municipality and portfolio (October – December 2009)

REGION	MUNICIPALITY	PORTFOLIO		Total
		Community Development	Economic Development	
TC	Various TC		179	179
Total TC			179	179
Yungas	Alto Beni (Norte Caranavi)		4	4
	Chulumani		3	3
	Coripata	49	4	53
	Coroico	401		401
	Irupana	16		16
	La Asunta	48	109	157
	Palos Blancos		15	15
	Various YUN	10	67	77
Yanacachi		2	2	
Total Yungas		524	204	728
OVERALL TOTAL		524	383	907

The number of families benefited in the municipality of Coroico stands out due to the conclusion of the Santa Rosa de Quilo Quilo Health Center and the Coroico Multipurpose Sports Complex. Both of these projects are important for this municipality. In La Asunta, a significant number of families were benefited by the provision of school furniture to 20 different schools, and an additional 100 families were benefited by the implementation of agroforestry systems.

III.1 Intermediate Result 1

The ICDF's intermediate result 1 (IR 1):

Community development in the Yungas and in the TC is strengthened; social and productive infrastructure is constructed, expanded and/or equipped.

IR 1.1 Indicator: Complementary infrastructure and related projects

Title of the performance indicator: infrastructures and related projects completed.


Measurement Unit: Number of complementary infrastructures and other projects concluded by the ICDF.

Table 13. Targets and results of the complementary infrastructure and related projects indicator (October – December 2009)

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan - Mar	Apr – Jun	Jul – Sep	Oct - Dec	Total - 09		
<i>Target</i>	14	23	201	23	55	22	40	140	75	453
Results TC	11	4	25	5	7			12		52
Results YLP	3	19	176	18	48	22	41	129		327
Total	14	23	201	23	55	22	41	141	0	379

The 41 infrastructure projects concluded include the construction, expansion and/or equipping of schools, health centers and potable water systems as well as chicken houses and pig houses. The following chart compares the target number of infrastructures with the number of achieved during calendar year 2009, and illustrates that the target has been surpassed.

Chart 5. Number of Infrastructures completed by the ICDF during calendar year 2009



The ICDF continued offering technical assistance to the different groups and individuals that have received infrastructure projects. This assistance includes trainings on use and maintenance as well as follow-up visits.

Table 14. Number of completed infrastructure projects by type (October – December 2009)

PORTFOLIO	SUB-PORTFOLIO	REGION		Total
		TC	YLP	
Community Development	Potable Water		1	1
	Education		21	21
	Community Infrastructure		1	1
	Health		1	1
Total Community Development			24	24
Economic Development	Productive Infrastructure		1	1
	Animal Husbandry		6	6
	Processing		8	8
	Tourism		2	2
Total Economic Development			17	17
OVERALL TOTAL			41	41

Particularly outstanding are the education projects that provided over 2,000 desks, chairs and bookcases for the use of students and teachers in schools throughout the Yungas. Under economic development, a number of farm infrastructures were completed for the production of chicken, pigs and eggs. These infrastructures offer producers “solid ground” upon which to start or continue their businesses. Specifically, the chicken houses can house between 500 and 700 chickens, and include separate areas for slaughtering and cleaning the poultry. All of these farms have been built in accordance with national and USAID environmental regulations, and all producers received training on proper disposal of animal waste.

III.2 Intermediate Result 2

The ICDF’s intermediate result 2 (IR.2):

Economic initiatives are promoted in the Yungas region of La Paz and in the Tropics of Cochabamba by the creation of job opportunities in these regions.

IR 2.1 Indicator: Incremental sales

Title of the performance indicator: Increases in sales generated by economic initiatives supported by the ICDF.

Unit of Measure: U.S. Dollars x 1,000

Table 15. Targets and results of the Incremental Sales indicator (October – December 2009)

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan - Mar	Apr - Jun	Jul - Sep	Oct - Dec	Total -09		
<i>Target</i>	<i>0</i>	<i>0</i>	<i>902</i>	<i>218</i>	<i>1,385</i>	<i>327</i>	<i>650</i>	<i>2,580</i>	<i>608</i>	<i>4,090</i>
Results TC			155	60	1,301	268	0	1,629		1,784
Results YLP			747	158	84	60	672	974		1,721
Total	0	0	902	218	1,385	327	672	2,603	0	3,505

All registered sales correspond to economic development activities in the Yungas region. The most significant sales were produced by poultry, due to the high demand and stable market price for this product. On average, one chicken farm produces 500 chickens four times per year. The average chicken produced weighs 2.2 Kg, and can be sold for between 12.50 Bs. (US\$1.77) and 16 Bs. (US\$2.26) per kilogram.

This quarter, the ICDF was reminded of the important sales that can be generated by supporting small businesses, as the Corfab Carpentry Shop was able to secure a contract with the municipality of La Asunta to provide school furniture for several of the municipality of La Asunta's 82 schools. The sales from this relationship are valued at US\$42,857.

The food processing plant in Alto Beni also registered important sales; during 2009, the plant sold 1,000 quintals of chicken feed for a total of US\$16,500. Hotel Erika in the municipality of La Asunta has experienced a rise in sales as well, registering US\$19,571 in sales during 2009. Much of the increase in Hotel Erika's sales can be attributed to the ICDF's support with the construction of a third floor, in that the hotel now boasts more private rooms with bathrooms, which generate a higher daily fee.

IR 2.2 Indicator: Equivalent employment

Title of the performance indicator: Equivalent employment directly attributed to initiatives supported by the ICDF.

Unit of Measure: Equivalent employment

Table 16. Targets and results of equivalent Employment Indicator (October– December 2009)¹

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan - Mar	Apr - Jun	Jul - Sep	Oct - Dec	Total -09		
<i>Target</i>	40	94	1,550	237	404	384	250	1,275	513	3,472
Results TC	25	12	84	62	109	230	99	500		621
Results YLP	15	82	1,466	175	295	154	153	772		2,335
Total	40	94	1,550	237	404	384	252	1,272	0	2,956

¹ Based on the RIG audit recommendation, the equivalent employment indicator has been meticulously re-evaluated. The figures presented in the above chart reflect this reevaluation.

Two hundred and fifty-two equivalent employments were generated by community development construction projects as well as economic development projects. In the TC, 99 equivalent jobs were created through the final two economic development projects in that region. In the Yungas, 104 equivalent jobs were generated by the construction of four infrastructures and the production of furniture for two education projects. Additionally, 49 employments in economic development projects were created.

Table 17. Number of Equivalent jobs created by portfolio and sub-portfolio (October – December 2009)¹

PORTFOLIO	SUB PORTFOLIO	TC	YLP	Total
Community Development	Potable Water		4	4
	Education		40	40
	Community Infrastructure		31	31
	Health		29	29
Total Community Development			104	104
Economic Development	Agriculture		1	1
	Training	99		99
	Productive Infrastructure		2	2
	Animal husbandry		14	14
	Processing		26	26
	Tourism		6	6
Total Economic Development		99	49	148
Overall Total		99	153	252

The municipality with the most equivalent employments is Coroico. This is due to the hiring of local community members for the construction of the Coroico Multipurpose Sports Complex and the Santa Rosa de Quilo Quilo Health Center. The municipalities of La Asunta and Palos Blancos also reported significant equivalent employment, due mainly to processing and animal husbandry economic development projects. Table 18 presents a breakdown of the 252 equivalent jobs created by municipality and portfolio.

Table 18. Number of equivalent jobs created by ICDF projects by region, municipality and portfolio

REGION	MUNICIPALITY	Community Development	Economic Development	Overall Total
TC	Various TC		99	99
Total TC			99	99
Yungas	Alto Beni (Norte Caranavi)		6	6
	Chulumani		6	6
	Coripata	19	4	23
	Coroico	60		60
	Irupana	4		4
	La Asunta	21	11	32
	Palos Blancos		19	19
	Ynacachi		3	3
Total Yungas		104	49	153
OVERALL TOTAL		104	148	252

IR 2.3 Indicator: Number of hectares of licit agricultural crops

Title of the performance indicator: Hectares of alternative crops or hectares under forest management plans targeted by IAD programs.

Unit of Measure: Hectares

Table 19. Targets and results of the indicator: hectares of licit crops (October – December 2009)

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan – Mar	Apr – Jun	Jul – Sep	Oct - Dec	Total - 09		
<i>Target</i>	0	0	175	57	511	663	20	1,251	160	1,586
Results TC			175	57	511	657		1,225		1,400
Results YLP						6	25	31		31
Total	0	0	175	57	511	663	25	1,256	0	1,431

ICDF staff verified that 25 hectares of agroforestry systems have been planted in the municipality of La Asunta. These systems were implemented by community members who are interested in growing citrus crops to sell as well as for their own consumption.

III.3 Cross-cutting Indicators

The ICDF implements projects whose results contribute to both IRs. These results are reported by way of three cross-cutting indicators: 1) number of trainees; 2) counterpart contribution; and, 3) projects that are “working well” after one year.

CC 1.1 Indicator: Trainees

Title of the performance indicator: People who received training within the framework of an ICDF activity.

Unit of Measure: Number of trainees

Table 20. Target and results of the trainees indicator (October – December 2009)

Milestones	Total 2006	Total 2007	Total 2008	Calendar Year 2009					Total 2010	Total LOP
				Jan – Mar	Apr – Jun	Jul – Sep	Oct - Dec	Total - 09		
<i>Target</i>	2,582	21,514	9,249	572	1,481	1,115	320	3,488	845	37,678
Total	2,582	21,514	9,249	572	1,481	1,115	881	3,168		36,513

All ICDF community development projects include a training component in which beneficiaries learn to maintain, administer and operate infrastructure, services and/or equipment that they have acquired under the program. The different types of training offered include operation and maintenance, health and hygiene practices, basic accounting as well as administrative skills. Under the same principles, training is offered within the economic development projects in the areas of production and business management. In addition, the ICDF project portfolio also includes a number of subawards where training and/or institutional strengthening activities are not just a complementary component, but the focus of the project.

The ICDF had 881 trainees this quarter. Of these, 518 correspond to the TC and 363 to the Yungas. Twenty-two percent of trainees participated in community development projects while 78 percent were involved in economic development activities. The majority (466) of the trainees were palm heart producers and TAC students who participated in the trainings provided as part of institutional strengthening of UNAPPAL.



Bolivian Cancer Foundation volunteers register women for the cancer prevention and detection campaign that took place in La Asunta.

In the Yungas, the majority of trainings formed part of community development projects. An important amount of women and men from La Asunta were trained as a part of the Cervical and Breast Cancer Prevention and Early Detection campaign. Additionally, students and schoolteachers from six schools in the Yungas were trained in creative writing and painting as part of the Short Story, Poetry and Painting contest.

Table 21. Number of trainees by region, municipality and portfolio (October – December 2009)

REGION	MUNICIPALITY	PORTFOLIO		Overall Total
		Community Development	Economic Development	
TC	Various TC		518	518
Total TC			518	518
Yungas	Coripata	5		5
	Coroico	10		10
	La Asunta	179	100	279
	Various YUN		69	69
Total Yungas		194	169	363
Overall Total		194	687	881

CC 1.2 Percent of counterpart by component

The counterpart contributions for the calendar year have not yet been fully booked and will be reported the following quarter.

CC 1.3 Indicator: sub-grant initiatives still functioning well one year after completion

Title of the performance indicator: Relevant sub-grant initiatives still functioning well one year after completion

Unit of Measure: number of sub-grant initiatives

Field visits were made to 16 projects that were completed more than a year ago in order to determine whether they are still functioning well. A methodology, including survey forms, interviews with community members and on-site inspection of the completed project, was specifically designed to measure this indicator.

The purpose of this indicator is to measure the factors that determine the current or future sustainability of each completed project. In the case of the water systems, for example, the inspections look at whether the system is functioning properly by visiting the participating families' homes to see if there is a continuous supply of water, and whether the system is able to supply all the users, as per the regulations. They also verify that the management and administration arrangements set up to provide the water supply service, carry out maintenance and operate the system are functioning as envisaged.

As a result of the field visits during the period, it was determined that 100 percent of the 16 selected completed projects that have been operating for a year or more are functioning well and providing benefits to users as initially intended. Next quarter another group of projects will be evaluated accordingly.

IV. LOOKING FORWARD

The following activities are planned for the next quarter:

- Conclude various high impact projects in potable water, transportation infrastructure and health and education in six municipalities in the Yungas.
- Launch a Leishmaniasis Prevention Campaign in coordination with the Palos Blancos Hospital and the National Leishmaniasis Prevention Program.
- Transplant all of the remaining coffee seedlings in La Asunta. Additionally, begin the Coffee Census in La Asunta to gather data on the number of producers and crops in the area.
- Implement 30 parcels of export-quality stevia and begin the first export-quality harvest in La Asunta.
- Create a series of manuals on field school strategies and practices for coffee, stevia, and plantain production and beekeeping. These manuals will be designed for and handed over to producers.
- Develop a forest management strategy for the *Zona Tradicional* in coordination with the municipal governments of the zone.
- Begin construction of the Coroico landfill. This construction project will be accompanied by trainings on the use and administration of the landfill as well as awareness campaigns directed at the general population of Coroico.
- Begin implementation of 13 recently approved community development projects in the municipality of Palos Blancos, including four potable water projects.
- Conclude teacher housing in the Central Bolívar in the municipality of La Asunta.
- Conclude construction of the Touristic Sports Complex in the community of Anacuri in the municipality of Coripata.
- Complete the block of student dormitories at the UAC-CP.
- Present the results of the final phase of the mid-term evaluation.

ANNEX II. Success Stories

For the First Time in the History of La Asunta, Fresh Local Eggs Are Sold Daily



Julio Zambrana in his henhouse.

The Integrated Community Development Fund (ICDF), a program funded by USAID, coordinated with the Plurinational State of Bolivia and implemented by ACDI/VOCA, supports 24 different microenterprises in the municipality of La Asunta with the objective of improving and diversifying the local economy. Mr. Julio Zambrana is one of La Asunta's most successful up and coming small business owners. He is the dedicated owner of an egg farm that is home to 500 hens that provide the area with over 400 fresh eggs daily.

“At first, I didn't think to have an egg farm on this piece of land; I wanted a little farmhouse where I could raise a few different animals- some chickens, a few pigs...” relates Mr. Zambrana. “But when the opportunity to work with ACDI/VOCA presented itself, I didn't think twice!”

“I waited quite a while for the first egg to be laid,” Mr. Zambrana continues, affectionately stroking one of his hens. “First I had to complete several courses, including one course that I traveled to Cochabamba for,” he says quite proudly. “At the end of February [of 2009], the infrastructure was completed and the hens arrived. First I had to feed them and care for them. We waited a long time until finally, on the beginning of July, the first egg came and we were very happy. By mid-July, production levels rose to fifty percent and by the beginning of August, production was at 97 percent, which means that on average, almost all of the hens are laying one egg per day each!”

In addition to providing Julio Zambrana and his family a stable and reliable source of income, the egg farm supplies the population of La Asunta with a healthy, ecological and fresh source of nutrition. Not so long ago, the people of La Asunta consumed eggs that arrived from as far away as Cochabamba and Santa Cruz. During the rainy season, it is common for certain food products such as eggs, chicken and beef to be scarce; if they arrive at all, their quality has been compromised by the long trip. Now, for the first time, the people of La Asunta can enjoy fresh eggs daily.

“There's plenty of business, I can't complain about that. Sometimes I'll start out with more than 400 eggs in the morning and by the afternoon I've sold all of them. Some people don't believe me but I tell them that I take care of the hens on my own farm. They don't believe me, but then they come and tell me that the eggs are very fresh and tasty, that they have a special flavor, that they're different from the eggs that come from the city. My eggs are very delicious and natural. I give the hens banana and potato leaf to supplement their feed,” he relates with a smile, sharing his secret.

Before setting up his egg farm, Mr. Zambrana worked in the fields. But he says he doesn't miss that type of work. “Working on my egg farm is much lighter work compared to working in the

field. I just have to come to check on the hens, keep everything clean, give them food and collect the eggs.”

Right now, Mr. Zambrana is looking into the possibility of expanding his business. “This project with USAID has helped me to have a vision. Now I know how to manage an egg farm; I’ve learned a lot and now I would like to have as many as 1,000 hens because I wouldn’t have to spend too much more time, but I would obviously earn a great deal more. I’ve presented the idea to the bank. I have to go back with two co-signers and then I can take out a loan for up to \$10,000 to build a second henhouse. Right now I sell the eggs for 70 cents [about US\$0.10] each on average, but if I can produce more eggs, I can lower the price and be that much more competitive in the market. One advantage I have is that I produce and sell the eggs myself, while those bringing in eggs from the city have to pay the intermediary. I can work directly with the consumer,” explains Mr. Zambrana.



Mr. Zambrana with his 500 laying hens.

Everything suggests that Mr. Zambrana’s business will continue being one of the ICDF’s model microenterprises. Thanks to his hard work, he’s made the most of the knowledge and support offered by the ICDF, and is empowered to expand his business. His egg farm has increased his family income, satisfies a local demand with an ecological product, is sustainable and contributes to food security in the region of La Asunta. Mr. Zambrana’s is one of more than 50 farms that have received ICDF support in the Yungas of La Paz. On average, these farms generate 8,775 Bolivianos (US\$1,241) in monthly sales.

Human Development and Youth Leadership in the Yungas of La Paz: Helping the Leaders of Tomorrow Develop Goals Today



María Inés Choque, left, and Yovana Choque, right, both Palos Blancos High School students and participants in the Human Development and Leadership workshop.

“This workshop has been very useful for all of us; it’s taught us a lot that we can take with us throughout our lives. [The workshop facilitator] talked to us about real issues, he gave us advice about how to be a good leader in the future and present as well,” relates María Inés Choque, senior class president at Palos Blancos High School. Her classmate and best friend, Yovana Choque, adds, “As members of the graduating class, we’re heading out into the world, and many of us have made the decision to move forward and be leaders in our families, in society and our school, and the workshop offered us a lot of tools in that respect.”

María Inés and Yovana are two of the 613 students that participated in workshops as part of the project, “Human Development and Youth Leadership in the Yungas of La Paz.” This project was implemented in 19 different high schools in seven different Yungas municipalities (Coroico, Coripata, Palos Blancos, Chulumani, Irupana, Yanacachi and La Asunta) during 2009. Additionally, in order to ensure the sustainability of the project, 116 teachers, principals and municipal board of education authorities participated in a “train-the-trainer” course. “Human Development and Youth Leadership in the Yungas of La Paz” is just one of many community development projects implemented by the Integrated Community Development Fund (ICDF). The ICDF is funded by USAID/Bolivia and implemented in close coordination with the Plurinational State of Bolivia by ACDI/VOCA.

In each high school, groups of 25 high school seniors attended eight hours of workshop classes a day for three days. Though the workshop schedule might appear a bit intense, Yovana insists, “Far from being tiring, those eight hours were very productive for us.” The young woman continues, “For example, we made and performed a little play where we talked about leadership, about the different types of leaders. And we decided that the leader who is always consulting the people is the most important, because everyone gets to be part of the decision-making, not only him.”

Covering diverse sub-topics such as the environment, gender equality, and choosing a vocation, the workshops were designed to build leadership skills and help orient those who are about to graduate from high school to establish goals for their adult lives. Self-esteem became an important theme. María Inés explains that she learned that, “If we want to achieve, first we have to value ourselves and raise our own self-esteem” Yovana continues, “We looked at our own realities and compared them with what is happening in Bolivia. We looked at how there are people that don’t value themselves, for example, because they have dark skin. The workshop

helped a lot of us to realize that just because you're from the country doesn't mean that you can't do what other people can. We're all equal; as people we all have the same tools to succeed."

The two young women emphasize that the workshop showed them that success is possible if one plans well and sets personal goals. According to María Inés, "The courses taught us how to be a winner in life, how to have and devise goals and to have a purpose." When asked about her plans for the future, Yovana replies confidently:

"Like I learned in the workshop, to triumph in life you have to dream big, and that is what I, personally, am doing. Anything is possible: if you believe that you are capable, you can achieve it. What I want is to be a journalist. I like to discuss, to ask questions. What I learned in the workshop is that I should do what I really enjoy, because if you work in something you don't like, you're not going to succeed. And I see journalism as something I could really enjoy doing."

Like many of their public high school classmates, María Inés and Yovana will be the first in their families to attend university. These young people recognize the sacrifices their parents have made in sending them to school so that they could have more opportunities to study and advance in life. In the case of many students, this reality motivates them to continue their studies and build a better life for themselves, "a better life in every sense of the word," as María Inés notes.

The participating students expressed their gratitude to USAID for the opportunity to take part in the workshop that they claim motivated them to search out the future they always wanted. Yovana confides, "Before these workshops, I lived in a world where I couldn't realize my dreams." Armed with the confidence the human development and leadership workshops helped to inspire in them, the participants will soon have their chance to build the lives they want when they graduate in December.

USAID supports community development and economic development projects in the Yungas of La Paz through the ICDF. These activities form part of USAID's contribution to the Plurinational State of Bolivia's *Plan Nacional de Desarrollo con Coca* (PNDC) or National Development Plan with Coca.



Yungas teachers and principals are trained to facilitate the "Human Development and Leadership" course.

Fico's Chicken Farm: a Business That Grows



Ms. Quispe examines and feeds her chicks.

The Integrated Community Development Fund (ICDF), a program funded by USAID, coordinated with the Plurinational State of Bolivia and implemented by ACDI/VOCA, supports more than 20 different microenterprises in the municipality of La Asunta with the objective of improving and diversifying the local economy. Zenobia Quispe, a young mother of six, is the proud co-owner of the ICDF-assisted Fico's Poultry Farm.

"I've raised chickens in the past. At times I had as many as 100 and I made some income from it", relates Ms. Quispe. "But I didn't make enough to be able to stop working in the fields as well, and I prefer to be

able to stay close to my children, because they are still quite little," she explains.

The chicken farm that Ms. Quispe runs with her husband, Federico Mamani, is equipped with two chicken houses. They had already begun building the first infrastructure themselves when they received word that they could apply for a grant to support a microenterprise project through the ICDF. They continued work on the first house, and responded to the ICDF request for proposals in order to receive assistance to establish the second one. "The only thing left to do is lay the cement in the other chicken house, and we're working with the ICDF agronomist on a production plan. We start with the smallest chickens in one of the houses and when they grow a bit we'll move them to the other one, and then bring in more small ones, so that we always have different sized chickens that are ready to sell in different groupings," explains an enthusiastic Ms. Quispe.

"I'm already looking forward to Carnaval, which is when these chicks will be full grown and we will have lots of sales. And after that comes Holy Week, when there is always a good demand for fresh chicken around here. Usually people have to buy chicken brought in from Cochabamba or even Santa Cruz, and it never arrives very fresh because of the journey."



Ms. Quispe outside the chicken house built and equipped with ICDF assistance.

Ms. Quispe, who is in charge of the poultry farm full time while her husband works in the fields, explains that the support offered by the ICDF consisted in trainings and technical assistance in addition to the construction and equipping of the chicken house: "We took courses...not only in how to raise chickens, but also on how to manage a business. I learned a lot from that, and we're going to do even better than what we expected." Before saying goodbye, she says with a smile, "Come back right before Carnaval to see how the chickens have grown!"

Chicken farms like Ms. Quispe's can produce up to six cycles of 500 chickens per year. In La Asunta, one kilogram of poultry is sold for between 13 and 15 Bolivianos (US\$1.84-\$2.12), which means that Ms. Quispe's family generates more than 75,000 Bolivianos (US\$10,608) in sales annually. Ms. Quispe's is one of more than 18,500 Yungas of La Paz families that have benefited from the wide range of economic and community development projects implemented by the ICDF.

Discovering the Value of Honeybees in La Asunta

“To work with honeybees, you have to put in time and you have to know a lot about them. The agronomists taught us all we need to know. Some of the people that signed up were afraid of the bees: ‘they’re going to sting me,’ they said, and lost interest. But I don’t have any problems; my little bees know me now and once they know you they don’t sting you,” tells Marcela Mamani Quispe. Ms Mamani Quispe is one of twelve associates that form the Beekeepers Association in the community of the 1 de Julio in the municipality of La Asunta.



A honey producer in La Asunta checks on his hives.

In three different communities (1 de Julio, Pichari and Puerto Aroma) in the municipality of La Asunta, participants in beekeeping promotion activities received a joint total of 165 bee colonies, equipment and trainings. More than 140 additional colonies are ready to be turned over to 40 families in three other communities (Bolívar II, Bolívar III and Bolívar IV) in La Asunta. The beekeeping promotion project forms part of the Integrated Community Development Fund (ICDF), a program funded by USAID/Bolivia and implemented by ACIDI/VOCA in coordination with the Plurinational State of Bolivia’s Vice Ministry for Coca and Integrated Development.

Over the course of several months, participants attended training sessions that were guided by a Field School methodology, which combines theoretical and practical workshops. The practical workshops took place on the participants’ plots, where they were able to practice and learn by working with a single beehive.

Ms. Mamani Quispe explains: “The agronomist has been with us all along the way and has taught us everything. First he gave us one box to practice on and then each family had five and now we have ten. We just harvested the honey and have done very well. I got about 30 kilograms of honey from each beehive, and there is a lot of demand. My son took the honey to the market and without any problems he sold everything in one day and for 35 Bolivianos (US\$ 5) per kilogram”.



Narciso Quispe beside his beehives.

Making the most of their experience, the participants in the beekeeping community formed their own association with an average of fifteen members that produce honey and honey byproducts. Narciso Quispe, an associate from the community of Pichari, highlights that the trainings formed an integral part of his and his associates’ development as beekeepers:

“We’re not going to fail because we have taken practical courses. We weren’t just taught how to manage our bees; they also explained to us how to make our business profitable. We’re going to see if we can harvest honey by giving the bees food during the months when there is

usually no flowering. There is plenty of demand in La Asunta- we've done very well. We're very content with the trainings and technical assistance we've been offered."

During the trainings, participants learned that honey is not the only product that can be harvested from their colonies. In fact, there are several interesting honey byproducts that have sales potential on the national and international market. "We have plans to harvest propolis, royal jelly and pollen for export; these products get a good price and we've already been taught how to process them," reveals Ms. Mamani Quispe. The up and coming beekeepers of La Asunta have all the tools and knowledge they need to go forward and generate needed extra income for their families.

Each producer that successfully completes ICDF field school trainings receives at least five hives. Considering that a single hive is capable of producing 70 kilograms a year, a participating family can generate annual sales worth more than 12,000 Bolivianos (US\$1,697). The ICDF offers technical training and assistance as part of all the economic and community development projects that it implements. The ICDF supports more than 10 groups of beekeepers in the Yungas of La Paz.

A Health Center for Sarara and Ten Neighboring Communities



Nurse Mamani in the doctor's office.

Before 2008, when the Sarara Health Center was only a health post with no delivery room and no doctor or registered nurse, women in the area gave birth at home or had to take a 45-minute taxi ride along dirt roads to get to the nearest health center. Today, the new health center is amply equipped with a doctor's office, delivery room, delivery recovery room with a private bathroom, a laboratory, small pharmacy and a dentist's office. During its first year functioning as a health center, the staff delivered more than 35 babies.

Sarara is located on the border of the municipalities of Palos Blancos and Caranavi in the Yungas of La Paz. Due mostly to the thriving production of papaya, rice and cocoa, the area has a growing population of over 2,000 people. Community leaders and other stakeholders as well as the municipal government prioritized the construction of the health center. In addition to being an unsatisfied community need, building a health center was important due to the fact that the old health post had structural problems that constituted a risk for patients and staff alike.

In 2007, the construction and equipping of a new health center in Sarara was initiated by the Integrated Community Development Fund (ICDF), a program funded by USAID/Bolivia, coordinated with the Plurinational State of Bolivia and implemented by ACDI/VOCA. Due to the extremely poor condition of the old health post, the decision was made to construct and equip an entirely new building. In 2008, the new health center was opened and is currently run by one primary care physician and a full-time registered nurse. Nurse Ester Mamani informs that the Sarara Health Center serves 11 communities. As well as having set operating hours and offering 24 hour emergency medical attention, the center also opens its doors Sundays in order to, "receive the people that come down from their *pueblos* to be seen by the doctor."



Nurse Mamani heading towards the delivery room.

Due to the new and pre-existing healthcare programs covered by the national government, the Sarara Health Center treats its fair share of patients. Nurse Mamani explains that, thanks to the Universal Maternal and Infant Health Insurance (*Seguro Universal Materno Infantil* in Spanish, SUMI) and the Juana Azurduy Subsidy, pregnant and nursing women visit the health center for their prenatal and post-partum check-ups and bring in their children less than two years of age. The center also offers vaccinations and is preparing a small campaign to encourage the elderly population to take advantage of the government-sponsored Senior Citizen Health Insurance program (*Seguro de Salud para el Adulto Mayor* in Spanish, SSPAM). Ms. Mamani explains, "Now we're going to be working a lot with the older members of the community. They have to go get registered with the municipal government in Caranavi and then they can come and get their medical attention free of charge, and their medications as well."

Additionally, the health center provides trainings on various themes like sexual health and family planning, tuberculosis, malaria and other tropical disease prevention. From the many informative and educational posters that decorate the walls, one can see that the nurse and doctor in charge are highly attentive to the community's needs, and greatly value education and prevention.

According to the nurse, their work over the past year has paid off:

“At first, people weren't used to having a health center. They didn't understand that there are set hours of operation and that, after a certain hour, they should only come if it's a real emergency. Or in the case of expecting mothers, they would come when they were already going into labor. But now we're seeing more women coming to all their prenatal checkups, which is so much better.”

A new mother who had come with her partner and newborn assured that she was well cared for during her stay in the maternity ward just two weeks before. Her partner comments, “The room is very modern and clean, and also private; for that we're happy and thankful.”

Building a Successful Small Business: A Carpenter's Shop in La Asunta



Andrés and Isabel in their carpentry shop.

Inside his centrally located carpentry shop in the young and rapidly growing Yungas town of La Asunta, Andres Callancho shows off his workmanship: night tables, dressers, bookshelves and bureaus. “I started this business from nothing,” explains the young carpenter. “I always wanted to work as a carpenter but couldn’t find a way. Then, in December 2007, USAID and ACIDI/VOCA presented me with the opportunity to make my dream a reality.”

The Integrated Community Development Fund (ICDF) is financed by USAID/Bolivia, coordinated with the Plurinational State of Bolivia and implemented by ACIDI/VOCA in Bolivia. Within its economic development portfolio, the ICDF supports more than 150 small businesses initiatives in the Yungas of La Paz region, including 25 in the municipality of La Asunta. In 2007, the ICDF invited community members to develop and present business plans for a microenterprise assistance project. Thanks to Andres’ efforts and the fact that there was an unsatisfied need for carpentry work in the zone, his microenterprise was one of the 25 awarded grants by the ICDF. Thanks to Mr. Callancho’s carpentry shop, which is the only one in the town of La Asunta that makes furniture in addition to windows and doors, community members don’t have to have furniture brought in from La Paz or other cities. Andrés and his two employees spend their days making a variety of furniture items, in addition to windows and doors.

Andrés explains, “The ICDF’s support consisted of the construction of the workshop, the machines and training. The members of the ICDF team are always visiting me and helping me along. And I put in a cost-share for the project as well.” All small business owners that receive ICDF support commit to providing a cash cost-share worth 35 percent of the project’s total value.

Isabel, Andres’ wife, says that she is very happy with the carpentry shop: “Before, I had to go work in the fields. I have two young children and my plots were very far away. So I couldn’t be with the little ones; I would have to leave them for two or three weeks at a time, especially during the rainy season. Now I tend to the shop selling the furniture. I’m so happy because I can work and be with my children at the same time.”

Since there has been a steady demand for his products, Andres has hired employees, which means the income generated by his business is benefiting additional families. He realizes that carpentry work requires practice and dedication. “This business is going to get bigger little by little. You have to spend money to make money, buy more materials, invest your time as well and find clients. But in the long run, it’s going to grow a lot. It’s a business with a future,” assures Andrés. This carpenter’s shop is one of eight supported by the ICDF in the Yungas.



An employee at work in the shop.

ANNEX III. Project Status Report (Matrix)¹

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
1	YC0008A	Comunitario	Saneamiento	Yungas	Alto Beni (Norte Caranavi)	Colonia Boopi, Sararia	Implementación de UHF's (201 UHF's)	CONCLUIDO	458.700
2	YE0012A	Comunitario	Otros	Yungas	Alto Beni (Norte Caranavi)	Sector Yolosa - Caranavi	Apoyo a Actividades de Rescate (Municipio)	CONCLUIDO	557
3	YE0012B	Comunitario	Otros	Yungas	Alto Beni (Norte Caranavi)	Sector Yolosa - Caranavi	Apoyo a Actividades de Rescate (FEJUVE)	CONCLUIDO	10.842
4	YR0016	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Varios	Megaproyecto Agua Potable (Fase II) - Area I	CONCLUIDO	447.277
5	YE0021	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Km 73 - Poblacion Suapi	Cont. bloque de talleres UE Martín Cárdenas	CONCLUIDO	45.454
6	YR0062	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Colonia Palmar Suapi	Const. Unidad Educativa Palmar Suapi	CONCLUIDO	52.488
7	YR0063	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Sararia	Construcción complejo educativo Sararia	CONCLUIDO	169.983
8	YR0064	Comunitario	Salud	Yungas	Alto Beni (Norte Caranavi)	Sararia	Construcción centro de salud	CONCLUIDO	50.442
9	YR0065	Comunitario	Infraestructura comunitaria	Yungas	Alto Beni (Norte Caranavi)	Puente Alto Beni	Construcción de sala de reuniones	CONCLUIDO	36.023
10	YR0066	Comunitario	Salud	Yungas	Alto Beni (Norte Caranavi)	Mercedes	Construcción posta sanitaria	CONCLUIDO	48.023
11	YR0067	Comunitario	Salud	Yungas	Alto Beni (Norte Caranavi)	Kollasuyo	Conclusión posta sanitaria	CONCLUIDO	2.164

94

¹ The projects matrix is organized by municipality and within each municipality, by implementation status.

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
12	YR0068	Comunitario	Infraestructura comunitaria	Yungas	Alto Beni (Norte Caranavi)	Central San Antonio	Sala de reunión central San Antonio	CONCLUIDO	80.731
13	YR0075	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Colonia Belen	Diseño: Construcción escuela y batería de baños	CONCLUIDO	119
14	YR0080	Comunitario	Salud	Yungas	Alto Beni (Norte Caranavi)	Puerto Carmen	Equipamiento mini hospital	CONCLUIDO	24.700
15	YE0081	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Caserio N°9	Const. aulas, viviendas y bat. baños	CONCLUIDO	52.446
16	YR0093	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Colonia Brecha "T"	Imp. beneficiadoras de cacao	CONCLUIDO	57.755
17	YR0094	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Colonia San Luis	Imp. beneficiadoras de cacao	CONCLUIDO	88.428
18	YR0095	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Colonia Nueva California	Imp. beneficiadoras de cacao	CONCLUIDO	29.442
19	YR0096	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Varios	Imp. beneficiadoras de cacao	CONCLUIDO	24.723
20	YR0097	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Villa Santiago	Complementación Agua Potable	CONCLUIDO	31.775
21	YR0098	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Nuevo Amanecer	Sistema de Agua Potable	CONCLUIDO	26.539
22	YR0099	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Colke Alta	Sistema de Agua Potable	CONCLUIDO	191.302
23	YR0100	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Central Provenir	Diseño: Sistema de Agua Potable - Central Porvenir	CONCLUIDO	10.750

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
24	YR0108	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Apóstol Santiago	Provisión Motodeshierbadoras (20)	CONCLUIDO	5.880
25	YR0109	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Entre Rios - Playa Azul	Provisión Motodeshierbadoras (16)	CONCLUIDO	4.704
26	YR0110	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Expontánea Illimani	Provisión Motodeshierbadoras (11)	CONCLUIDO	3.234
27	YR0111	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Ingavi - Cobija	Provisión Motodeshierbadoras (20)	CONCLUIDO	5.880
28	YR0112	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Nueva Collasuyo	Provisión Motodeshierbadoras (26)	CONCLUIDO	7.644
29	YR0113	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Nueva Esperanza	Provisión Motodeshierbadoras (22)	CONCLUIDO	6.468
30	YR0114	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Ocampo	Provisión Motodeshierbadoras (32)	CONCLUIDO	9.408
31	YR0115	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Pajonal I	Provisión Motodeshierbadoras (21)	CONCLUIDO	6.174
32	YR0116	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Villa Camacho	Provisión Motodeshierbadoras (38)	CONCLUIDO	11.172
33	YR0117	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Piquendo	Provisión Motodeshierbadoras (22)	CONCLUIDO	6.468
34	YR0118	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Provisión Motodeshierbadoras (146)	CONCLUIDO	42.924
35	YR0131	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Colonia Piquendo, Colonia Villa Camacho	Implementación planta procesadora de frutas	CONCLUIDO	3.500

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
36	YC0134	Comunitario	Educación	Yungas	Alto Beni (Norte Caranavi)	Km 73 - Suapi	Ampliación Colegio Martín Cárdenas	CONCLUIDO	182.403
37	YR0143	Comunitario	Agua Potable	Yungas	Alto Beni (Norte Caranavi)	Varios	Diseno: Sistema de Agua Potable (11 comunidades)	CONCLUIDO	21.986
38	YC0146	Comunitario	Infraestructura comunitaria	Yungas	Alto Beni (Norte Caranavi)	Piquendo	Conclusión sede social Piquendo	CONCLUIDO	22.491
39	YC0152	Economico	Otros	Yungas	Alto Beni (Norte Caranavi)	Colonia Collasuyo, San Antonio, Sararia	Reforzamiento al Funcionamiento del Modelo de Gestión y Productivo de los Internados de San Antonio, Sararia y Nueva Kollasuyo	CONCLUIDO	17.930
40	YE0157	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Santa Rosa	Transformación y comer. Curcuma	CONCLUIDO	6.095
41	YE0158	Economico	Agrícola	Yungas	Alto Beni (Norte Caranavi)	Colonia Piquendo	Producción y comercialización de frejol negro	CONCLUIDO	8.929
42	YE0231	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Bella Vista	Apicultura "APAAB"	CONCLUIDO	11.745
43	YE0237	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Crianza de Ovinos de Pelo	CONCLUIDO	6.082
44	YE0238	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Illimani, San Antonio	Pollos Parrilleros Illimani San Antonio	CONCLUIDO	10.186
45	YE0249	Economico	Servicios	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Implementación de Microempresa Metalmecánica	CONCLUIDO	8.383
46	YE0250	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Bella Vista, Colonia Forestal	Mejoramiento del Hito Ganadero Lechero "LA FORESTAL"	CONCLUIDO	4.285
47	YE0251	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Ingavi, Santa Rosa	Mejoramiento del Hato Ganadero Lechero - "INGAVI - COBIJA"	CONCLUIDO	5.276

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
48	YE0255	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Producción de Pollos Parrilleros - "GRANJA NINA"	CONCLUIDO	3.072
49	YE0256	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Santa Rosa	Comercialización de Carne y Piel de Cuye	CONCLUIDO	7.465
50	YE0260	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Illimani	Porcinocultura - "FLORES"	CONCLUIDO	2.600
51	YE0265	Economico	Servicios	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Materiales Didácticos - "JULI"	CONCLUIDO	8.678
52	YE0270	Economico	Infraestructura Productiva	Yungas	Alto Beni (Norte Caranavi)	Colonia Illimani	Implementación de una Planta Procesadora de Alimentos Km. 52	CONCLUIDO	4.718
53	YE0272	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Boopi	Producción de Huevos - "SAN ANTONIO"	CONCLUIDO	3.387
54	YE0275	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Carpintería Industrial "Callisaya"	CONCLUIDO	9.858
55	YE0276	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Carpintería Industrial "Ramos"	CONCLUIDO	12.343
56	YE0277	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Nuevo Suapi Kilometro 73	Agropecuaria "MARTIN CARDENAS"	CONCLUIDO	3.406
57	YE0280	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	San Antonio	Crianza de Pollos Parrilleros - "ANJO"	CONCLUIDO	7.316
58	YE0424	Economico	Agricola	Yungas	Alto Beni (Norte Caranavi)	Santa Elena	Provision de motodeshierbadoras	CONCLUIDO	4.588
59	YE0234	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Colonia Belen	Elaboración y Comercialización de derivados Citricolas "ASOPROCID"	EJECUCION	30.548

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
60	YE0235	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Bella Vista	Planta Procesadora de Derivados Lácteos "APROLAB"	EJECUCION	10.382
61	YE0240	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Colonia Ingavi,Santa Rosa	Elaboración de Derivados Lácteos "TICOLAC"	EJECUCION	18.970
62	YE0242	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Apostol Santiago (I),Sapecho	Producción y Comercialización de Cerdos "APOSTOL SANTIAGO"	EJECUCION	6.027
63	YE0257	Economico	Infraestructura Productiva	Yungas	Alto Beni (Norte Caranavi)	Colonia Los Tigres	Centro Ecológico de Investigación Agropecuaria El Pahuichi - "CEINAP"	EJECUCION	20.782
64	YE0269	Economico	Transformación	Yungas	Alto Beni (Norte Caranavi)	Comunidad Villa El Porvenir	Planta Deshidratadora de Frutas - "APAVIP"	EJECUCION	13.002
65	YE0283	Economico	Pecuario	Yungas	Alto Beni (Norte Caranavi)	Colonia Villa Prado,Pista Suapi	Agropecuaria "ALBORTA"	EJECUCION	6.583
66	TC0003	Comunitario	Infraestructura comunitaria	Tropico Cbba	Chimore	Senda D,Puerto Aurora,Cesarzama,San Andres,Tacuara Entre Rios,6 de Agosto,Senda B	Iluminación 7 Canchas Polifuncionales	CONCLUIDO	18.291
67	TR0121	Comunitario	Salud	Tropico Cbba	Chimore	Trinidadcito (# 1)	Diseño: Construcción posta salud y equipamiento	CONCLUIDO	44.925
68	TR0122	Comunitario	Educación	Tropico Cbba	Chimore	Betania	Construcción 2 aulas, baños y mobiliario	CONCLUIDO	7.564
69	TR0123	Comunitario	Educación	Tropico Cbba	Chimore	Monte Sinai	Construcción 2 aulas, baños y mobiliario	CONCLUIDO	7.564
70	TR0124	Comunitario	Educación	Tropico Cbba	Chimore	Puerto Victoria	Construcción aula multigrado y batería baños	CONCLUIDO	5.197
71	TC0148	Comunitario	Educación	Tropico Cbba	Chimore	Chimore	Mejoramiento infraestructura TAC	CONCLUIDO	108.890
72	TR0171	Economico	Infraestructura Productiva	Tropico Cbba	Chimore	Chimore	Diseño Construcción y equip. taller artesanal	CONCLUIDO	6.680
73	TE0222	Economico	Infraestructura Productiva	Tropico Cbba	Chimore	Nueva Esperanza	Centro de Acopio de Flores y Capacitación para Mujeres	CONCLUIDO	14.700

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
74	TE0293	Economico	Capacitacion productiva	Tropico Cbba	Chimore	Varios	Capacitacion en administraci3n, contabilidad b3sica y elaboraci3n de perfil de proyectos- Federaciones de varones y de Mujeres, Tr3pico de Cochabamba	CONCLUIDO	6.000
75	TC0294	Comunitario	Educaci3n	Tropico Cbba	Chimore	Estano Palmito	Dotaci3n de mobiliario escolar - Unidad Educativa Esta3o Palmito	CONCLUIDO	1.344
76	TE0315	Economico	Transformaci3n	Tropico Cbba	Chimore	Nueva Vida	Construccion de Cartonera para Empacadora de Banano	CONCLUIDO	6.000
77	TE0420	Economico	Infraestructura Productiva	Tropico Cbba	Chimore	Senda 2	Mejoramamiento y conclusion ambientes de UNABANA	CONCLUIDO	9.000
78	TC0425	Comunitario	Educaci3n	Tropico Cbba	Chimore	Nueva Vida	Equipamiento del Internado Unidad Educativa comunidad ind3gena Nueva Vida	CONCLUIDO	43.425
79	TE0443	Economico	Pecuario	Tropico Cbba	Chimore	Varios	Apoyo campaa de vacunacion contra Fiebre Aftosa - Chimore	CONCLUIDO	2.500
80	YC0015	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Chulumani	Equipamiento Mob. Municipio Chulumani	CONCLUIDO	20.000
81	YC0022	Comunitario	Educaci3n	Yungas	Chulumani	Chulumani	Refacci3n Colegio Miguel Mercado	CONCLUIDO	43.265
82	YC0023	Comunitario	Educaci3n	Yungas	Chulumani	Ocobaya - Ocobaya	Conclusi3n Colegio de Ocobaya	CONCLUIDO	18.564
83	YC0024	Comunitario	Saneamiento	Yungas	Chulumani	Tajma - Tajma	Sistema de Alcantarillado Sanitario	CONCLUIDO	74.935
84	YC0036	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Cutusuma - Montequilla	Centro de Capacitaci3n Productiva Montequilla	CONCLUIDO	20.696
85	YC0037	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Huancane - Huancane	Empedrado calle al Colegio Huancane	CONCLUIDO	17.083
86	YC0038	Comunitario	Saneamiento	Yungas	Chulumani	Ocobaya - Ocobaya	Mejoramamiento Mingitorio Ocobaya	CONCLUIDO	13.676
87	YC0039	Comunitario	Educaci3n	Yungas	Chulumani	Tajma - Villa Remedios	Const. Ba3o para la Escuela Villa Remedios	CONCLUIDO	12.678
88	YC0040	Comunitario	Saneamiento	Yungas	Chulumani	Chulumani - Zona Cancha	Mejoramamiento Mingitorio cerca cancha Chulumani	CONCLUIDO	10.695
89	YC0041	Comunitario	Saneamiento	Yungas	Chulumani	Chulumani - Zona Junin	Bater3as de Ba3o (obra gruesa) Zona Junin	CONCLUIDO	46.114

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
90	YC0042	Comunitario	Educación	Yungas	Chulumani	Rio Blanco - Rio Blanco	Const. Segunda Fase UE Bartolina Sisa Río Blanco	CONCLUIDO	24.998
91	YC0043	Comunitario	Educación	Yungas	Chulumani	Chulumani - Chulumani	Refacción UE Kinder Chulumani	CONCLUIDO	37.155
92	YC0048	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Huancane - Tongobaya	Centro de Capacitación	CONCLUIDO	15.320
93	YC0058	Comunitario	Educación	Yungas	Chulumani	Huancane - Huancane	Obra Fina Aulas (10) - Colegio S. Cristóbal	CONCLUIDO	48.417
94	YE0082	Economico	Otros	Yungas	Chulumani	Chulumani	Apoyo a las empresas constructoras que se adjudicaron proyectos en la Feria a la Inversa del Municipio de Chulumani	CONCLUIDO	58.653
95	YR0087	Comunitario	Educación	Yungas	Chulumani	El Colpar	Conclusión Vivienda Maestros y batería baños	CONCLUIDO	41.615
96	YR0144	Comunitario	Agua Potable	Yungas	Chulumani	Colopampa	Agua potable	CONCLUIDO	70.597
97	YC0305	Comunitario	Educación	Yungas	Chulumani	Rio Blanco	Conclusión Obra fina 1er piso Colegio Bartolina Sisa de Rio Blanco (Fase 2)	CONCLUIDO	50.292
98	YC0306	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Colpar	Construcción Plaza Principal - El Colpar	CONCLUIDO	38.858
99	YC0307	Comunitario	Infraestructura comunitaria	Yungas	Chulumani	Palma Pampa	Diseno: Centro de Capacitación- Palma Pampa	CONCLUIDO	1.250
100	YC0308	Comunitario	Educación	Yungas	Chulumani	Chorrillo	Diseno: Polifuncional, y .Vivienda para un maestro	CONCLUIDO	500
101	YE0333	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Carnicería "GUTIERREZ"	CONCLUIDO	8.316
102	YE0339	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Heladería "Los Manzanales"	CONCLUIDO	10.780
103	YE0342	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Venta de Pollos Broaster y Salchipapería "Angélica"	CONCLUIDO	6.653
104	YE0349	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Producción de miel y jalea "ESCOBAR"	CONCLUIDO	2.495
105	YE0350	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Panadería "JHONNY"	CONCLUIDO	8.316
106	YE0351	Economico	Pecuario	Yungas	Chulumani	Pasto Pata	Producción de Pollos Parrilleros	CONCLUIDO	

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
							"AVERANGA"		10.780
107	YE0353	Economico	Transformación	Yungas	Chulumani	Rio Blanco	Producción de Miel de Abejas "RIO BLANCO"	CONCLUIDO	4.851
108	YE0354	Economico	Transformación	Yungas	Chulumani	Comunidad El Colpar	Panaderia "Umalinda"	CONCLUIDO	8.316
109	YE0356	Economico	Pecuario	Yungas	Chulumani	Rio Blanco	Producción de Pollos Parrilleros "Nido"	CONCLUIDO	10.780
110	YC0467	Comunitario	Capacitación comunitaria	Yungas	Chulumani	Chulumani	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Miguel Mercado - Chulumani	CONCLUIDO	9.764
111	YC0468	Comunitario	Capacitación comunitaria	Yungas	Chulumani	Huancane	Capacitación Jóvenes en D. Humano y Liderazgo - U.E San Cristobal Huancane - Chulumani	CONCLUIDO	9.764
112	YC0303	Comunitario	Agua Potable	Yungas	Chulumani	Rio Blanco	Sistema de Agua Potable Rio Blanco	EJECUCION	126.239
113	YE0334	Economico	Pecuario	Yungas	Chulumani	Rio Blanco	Producción de Cerdos "Torrez"	EJECUCION	12.474
114	YE0340	Economico	Pecuario	Yungas	Chulumani	El Colpar	Propucción de Gallinas de Postura "LOZA"	EJECUCION	10.780
115	YE0347	Economico	Pecuario	Yungas	Chulumani	Rio Blanco	Producción de Cerdos "Flores"	EJECUCION	12.474
116	YE0348	Economico	Pecuario	Yungas	Chulumani	Palma Pampa	Producción de Gallinas de Postura "LAYDI"	EJECUCION	10.780
117	YE0378	Economico	Medio ambiente	Yungas	Chulumani	Varios	Recuperación de suelos (40 has) de ex cocales en la Zona Tradicional	EJECUCION	98.500
118	YC0511	Comunitario	Educación	Yungas	Chulumani	Chulumani	Refacción de la Batería de Baños de la U.E. Pre-escolar Chulumani.	EJECUCION	8.000
119	YC0536	Comunitario	Agua Potable	Yungas	Chulumani	Bajo Loa	Refacción Sistema de agua potable Bajo Loa	EJECUCION	6.200
120	YC0537	Comunitario	Agua Potable	Yungas	Chulumani	Quilasa	Refacción Sistema de agua potable - Quilasi	EJECUCION	2.800
121	YC0538	Comunitario	Agua Potable	Yungas	Chulumani	Cuchumpaya	Refacción Sistema de agua potable - Cuchumpaya	EJECUCION	9.500
122	YC0549	Comunitario	Salud	Yungas	Chulumani	Chulumani	Equipamiento de mobiliario clínico para 3 establecimientos de	EJECUCION	10.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
							salud.		
123	YC0557	Comunitario	Educación	Yungas	Chulumani	Varios	Equipamiento mobiliario para 3 establecimientos educativos - Chulumani	EJECUCION	10.000
124	YC0507	Comunitario	Agua Potable	Yungas	Coripata	Coripata	Construcción del sistema de agua potable en Milluguaya	ADJUDICACION	109.300
125	YC0614	Comunitario	Educación	Yungas	Coripata	El Choro Grande – Milluguaya	Equipamiento mobiliario para 2 U.E. (El Choro Grande – Milluguaya).	ADJUDICACION	3.500
126	YC0615	Comunitario	Educación	Yungas	Coripata	Churubamba y Huirí Nogalani	Equipamiento mobiliario para 2 U.E. Churubamba y Huirí Nogalani	ADJUDICACION	5.500
127	YE0599	Economico	Infraestructura vial	Yungas	Coripata	Comunidad Anacuri, Comunidad Auquisamaña	Construcción de alcantarillas: Tramo Coripata – Pte Chacon y Anaruri - Auquisanana	ADJUDICACION	10.800
128	YE0344	Economico	Agricola	Yungas	Coripata	San José de Peri	Manejo y Producción de Mangos "San Rafael"	CONCLUIDO	10.780
129	YR0140	Comunitario	Agua Potable	Yungas	Coripata	Machacamarca	Agua potable	CONCLUIDO	95.628
130	YC0471	Comunitario	Capacitación comunitaria	Yungas	Coripata	Coripata	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Eduardo Abaroa- Coripata	CONCLUIDO	9.764
131	YC0472	Comunitario	Capacitación comunitaria	Yungas	Coripata	Arapata	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Rosemary Barrientos-Arapata-Coripata	CONCLUIDO	9.764
132	YC0017	Comunitario	Educación	Yungas	Coripata	Varios	Mobiliario Escuelas Municipio Coripata	CONCLUIDO	25.428
133	YC0029	Comunitario	Educación	Yungas	Coripata	Huayrapata	Diseño: UE Félix Ballivián - Huayrapata	CONCLUIDO	3.575
134	YC0030	Comunitario	Educación	Yungas	Coripata	San Agustín	UE San Agustín	CONCLUIDO	85.654
135	YC0044	Comunitario	Educación	Yungas	Coripata	Santa Getrudis	Construcción aulas UE Santa Gertrudis	CONCLUIDO	17.950
136	YC0045	Comunitario	Educación	Yungas	Coripata	Dorado Grande	Construcción aulas UE Dorado Grande	CONCLUIDO	32.550

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
137	YC0310	Comunitario	Educación	Yungas	Coripata	San Jose de Peri	Conclusión Centro de Capacitación - San José de Peri - 1ra fase	CONCLUIDO	106.530
138	YC0311	Comunitario	Educación	Yungas	Coripata	Huaycuni	Conclusión Centro de Capacitación - Huaycuni	CONCLUIDO	107.644
139	YC0427	Comunitario	Educación	Yungas	Coripata	Marquirivi	Construcción de 2 Viviendas y Bateria de Baños Marquirivi	CONCLUIDO	22.175
140	YC0484	Comunitario	Educación	Yungas	Coripata	Trinidad Pampa	Conclusión de la Unidad Educativa Franz Tamayo	CONCLUIDO	75.600
141	YC0083	Comunitario	Fortalecimiento comunitario	Yungas	Coripata	Coripata	Apoyo al interyungueño de fútbol 2006	CONCLUIDO	2.680
142	YE0010	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Coripata	Sede Social - Sindical (ADEPCOCA)	CONCLUIDO	66.949
143	YR0077	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Arapata	Construcción Mercado Central	CONCLUIDO	116.098
144	YR0103	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Anacuri	Obra fina iglesia	CONCLUIDO	44.303
145	YR0139	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Machacamarca	Obra fina sede social	CONCLUIDO	78.633
146	YR0141	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Tabacal	Refacción casa de hacienda para albergue	CONCLUIDO	121.298
147	YR0142	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Santa Rosa (Arapata)	Polifuncional Santa Rosa de Lima	CONCLUIDO	25.640
148	YR0145	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Santa Rosa	Obra fina iglesia	CONCLUIDO	41.386
149	YC0426	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Auquisamaña	Conclusion Obra Fina Iglesia Auquisamaña	CONCLUIDO	26.135
150	YE0335	Economico	Pecuario	Yungas	Coripata	San José de Peri	Producción de Pollos Parrileros "DOÑA MARTHA"	CONCLUIDO	10.780
151	YE0345	Economico	Pecuario	Yungas	Coripata	San José de Peri	Producción de miel de abejas "NINA"	CONCLUIDO	10.780
152	YC0011	Comunitario	Salud	Yungas	Coripata	Arapata	Ampliación Centro de Salud - Arapata	CONCLUIDO	18.585
153	YC0028	Comunitario	Salud	Yungas	Coripata	San Juan	Centro de Salud - San Juan	CONCLUIDO	

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
									36.767
154	YE0336	Economico	Servicios	Yungas	Coripata	San José de Peri	Snack "DOÑA LUPE"	CONCLUIDO	10.780
155	YE0343	Economico	Servicios	Yungas	Coripata	San José de Peri	Comidería "DOÑA JUAQUINA"	CONCLUIDO	6.653
156	YE0338	Economico	Transformación	Yungas	Coripata	Arapata	Carpintería "Juan de la Cruz"	CONCLUIDO	6.653
157	YE0341	Economico	Transformación	Yungas	Coripata	San José de Peri	Taller de Confección Pollería "ALBERTA"	CONCLUIDO	3.300
158	YE0346	Economico	Transformación	Yungas	Coripata	San José de Peri	Panadería "San José"	CONCLUIDO	10.780
159	YE0352	Economico	Transformación	Yungas	Coripata	Huaycuni	Panadería "JULIA"	CONCLUIDO	10.780
160	YE0355	Economico	Transformación	Yungas	Coripata	Comunidad El Colpar	Carnicería "Santa Rita"	CONCLUIDO	3.465
161	YC0606	Comunitario	Agua Potable	Yungas	Coripata	Coripata	Refacción de uno de las plantas del sistema de alcantarillado de Coripata	DISEÑO	57.000
162	YC0616	Comunitario	Educación	Yungas	Coripata	Nogalani	Diseño y construcción obra fina 8 aulas en la U.E. de la comunidad de Nogalani	DISEÑO	69.000
163	YC0539	Comunitario	Agua Potable	Yungas	Coripata	Comunidad San Felix	Construcción sistema de agua potable San Félix – Dorado Chico – Dorado Grande.	EJECUCION	20.000
164	YC0540	Comunitario	Agua Potable	Yungas	Coripata	Dorado Grande	Construcción sistema de agua potable Dorado Chico – Dorado Grande.	EJECUCION	18.000
165	YC0554	Comunitario	Educación	Yungas	Coripata	Varios	Equipamiento mobiliario para 7 establecimientos educativos. Coripata	EJECUCION	25.000
166	YC0309	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Anacuri	Construcción complejo deportivo turistico	EJECUCION	185.592
167	YC0515	Comunitario	Infraestructura comunitaria	Yungas	Coripata	Coripata	Dotación de mobiliario para el centro social de ADEPCOCA – Regional Coripata.	EJECUCION	10.300
168	YE0337	Economico	Pecuario	Yungas	Coripata	Anacuri	Producción de Cerdos "Choque"	EJECUCION	10.780

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
169	YC0546	Comunitario	Salud	Yungas	Coripata	Coripata	Equipamiento clínico complejo para el hospital básico de Coripata	EJECUCION	25.000
170	YR0174	Economico	Transformación	Yungas	Coripata	Anacuri	Clasificadora de áridos	EJECUCION	65.428
171	YR0175	Economico	Transformación	Yungas	Coripata	Anacuri	Cortadora piedra laja	EJECUCION	26.845
172	YE0497	Economico	Turismo	Yungas	Coripata	Coripata	Diseño final terminal de buses Coripata	EJECUCION	10.000
173	YC0485	Comunitario	Saneamiento	Yungas	Coroico	San Joaquin	Relleno Sanitario - Coroico	ADJUDICACION	200.000
174	YC0034	Comunitario	Educación	Yungas	Coroico	Chiquina	Diseño: Escuela Multigrado Chiquina	CONCLUIDO	75
175	YR0054	Comunitario	Saneamiento	Yungas	Coroico	Santa Rosa de Quilo Quilo	Sistema de Alcantarillado Sanitario	CONCLUIDO	76.981
176	YR0055	Comunitario	Infraestructura comunitaria	Yungas	Coroico	Santa Rosa de Quilo Quilo	Plaza	CONCLUIDO	50.592
177	YR0056	Comunitario	Salud	Yungas	Coroico	Santa Rosa de Quilo Quilo	Construcción Centro de Salud de Santa Rosa de Quilo Quilo	CONCLUIDO	106.585
178	YR0057	Comunitario	Saneamiento	Yungas	Coroico	Suapi	Sistema de Alcantarillado Sanitario	CONCLUIDO	92.074
179	YR0101	Comunitario	Infraestructura comunitaria	Yungas	Coroico	Coroico	Polifuncional deportivo de Coroico	CONCLUIDO	99.960
180	YC0104	Comunitario	Infraestructura comunitaria	Yungas	Coroico	Coroico	Reposición obras piscina y fortalec. municipal	CONCLUIDO	51.373
181	YC0137	Comunitario	Infraestructura comunitaria	Yungas	Coroico	Tocaña	Construcción obras complem. centro cultural	CONCLUIDO	60.333
182	YC0162	Comunitario	Fortalecimiento comunitario	Yungas	Coroico	Coroico	Fort. institucional (PDM Alcaldía Coroico)	CONCLUIDO	15.725
183	YC0169	Comunitario	Salud	Yungas	Coroico	Tocaña	Conclusión obra fina posta de salud	CONCLUIDO	20.875
184	YC0192	Comunitario	Fortalecimiento comunitario	Yungas	Coroico	Coroico	Apoyo Festival Folklorico Internacional Coroico 2007	CONCLUIDO	5.000
185	YC0460	Comunitario	Capacitación comunitaria	Yungas	Coroico	Varios	Capacitación en Enfermería - Becas Magíster UAC-CP	CONCLUIDO	7.280

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
186	YC0465	Comunitario	Capacitacion comunitaria	Yungas	Coroico	Cruz Loma	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Téc. Humanístico Cruz Loma- Coroico	CONCLUIDO	9.764
187	YC0466	Comunitario	Capacitacion comunitaria	Yungas	Coroico	Coroico	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Reyes Ortíz - Coroico	CONCLUIDO	9.764
188	YE0514	Economico	Turismo	Yungas	Coroico	Coroico	Apoyo al sector turístico: Festival Cultural Coroico 2009	CONCLUIDO	5.000
189	YC0516	Comunitario	Educación	Yungas	Coroico	Carmen Pampa	Provisión de materiales para la construcción de comedor de la UAC-CP	CONCLUIDO	28.000
190	YC0588	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Cochuma	Rehabilitación del sistema de agua de Cochuna - Coroico	DISEÑO	8.000
191	YC0593	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Santiago Grande	Diseño y construcción sistema de agua potable Santiago Grande	DISEÑO	62.000
192	YC0594	Comunitario	Agua Potable	Yungas	Coroico	Comunidad San Cristobal	Diseño y construcción del Sistema de agua potable San Cristóbal.	DISEÑO	30.000
193	YC0147	Comunitario	Infraestructura comunitaria	Yungas	Coroico	Carmen Pampa	Canalización río Nilo - Carmen Pampa	EJECUCION	81.638
194	YC0168	Comunitario	Educación	Yungas	Coroico	Carmen Pampa	Intervención en UAC-CP "Construcción del bloque de dormitorios Leahy"	EJECUCION	280.000
195	YC0172	Economico	Turismo	Yungas	Coroico	Tocaña	Desarrollo turístico comunitario	EJECUCION	14.000
196	YE0199	Economico	Infraestructura vial	Yungas	Coroico	Charobamba	Puente vehicular colgante	EJECUCION	20.168
197	YC0541	Comunitario	Salud	Yungas	Coroico	Coroico	Equipamiento complementario del hospital básico de Coroico	EJECUCION	30.000
198	YC0550	Comunitario	Educación	Yungas	Coroico	Varios	Equipamiento mobiliario para 10 establecimientos educativos - Coroico	EJECUCION	32.000
199	YC0583	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Chicaparque	Ampliación del Sistema de agua potable Chicaparque - Yolosita	EJECUCION	3.600
200	YC0584	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Calabatea	Ampliación del Sistema de agua potable Calabatea de Ayacucho.	EJECUCION	3.200

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
201	YC0585	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Chiquiña	Construcción aducción sistema de agua potable de Chiquiña	EJECUCION	2.700
202	YC0586	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Santa Ana	Refacción del Sistema de Agua Potable Santa Ana	EJECUCION	6.200
203	YC0587	Comunitario	Agua Potable	Yungas	Coroico	Comunidad San Geronimo	Ampliación del Sistema de agua potable San Gerónimo	EJECUCION	5.200
204	YC0589	Comunitario	Agua Potable	Yungas	Coroico	Coroico	Refacción una sección de la red de agua potable - Coroico Urbano	EJECUCION	3.600
205	YC0590	Comunitario	Agua Potable	Yungas	Coroico	Comunidad Marca	Ampliación Sistema de agua potable Marca	EJECUCION	1.200
206	YC0591	Comunitario	Educación	Yungas	Coroico	Coroico	Diseño de 20 viviendas, batería de baños, cocina y comedor para maestros en la U.E. San Pedro de Coroico	EJECUCION	6.000
207	YE0592	Economico	Turismo	Yungas	Coroico	Comunidad San Felix	Mejoramiento del sitio turístico de la comunidad de San Félix	EJECUCION	21.000
208	TC0005	Comunitario	Infraestructura comunitaria	Tropico Cbba	Entre Rios	Bulo Bulo	Conclusión Plaza Principal - Bulo Bulo	CONCLUIDO	19.778
209	TR0170	Comunitario	Educación	Tropico Cbba	Entre Rios	Barrio Imperial	Cubierta e iluminación UE Octavio Pastrana	CONCLUIDO	64.655
210	TR0178	Comunitario	Agua Potable	Tropico Cbba	Entre Rios	Varios	Construcción Sistema Agua Potable 4 centrales	CONCLUIDO	82.000
211	TR0198	Comunitario	Agua Potable	Tropico Cbba	Entre Rios	Sindicato Ira Volcan	Conclusión sistema de agua potable	CONCLUIDO	21.500
212	TC0211	Comunitario	Salud	Tropico Cbba	Entre Rios	Entre Ríos	Diseño Hospital 2do. Nivel Entre Ríos - Fase 1	CONCLUIDO	37.000
213	TE0299	Economico	Agricola	Tropico Cbba	Entre Rios	Machu Pijchu	Apoyo a la producción de Banano	CONCLUIDO	4.000
214	TE0300	Economico	Agricola	Tropico Cbba	Entre Rios	El Palmar, Los Amigos, San Miguel	Apoyo a la producción de Piña	CONCLUIDO	20.000
215	TE0301	Economico	Pecuario	Tropico Cbba	Entre Rios	Entre Ríos, Manco Kapac, Río Blanco	Apoyo a laproducción pecuaria	CONCLUIDO	6.000
216	TE0302	Economico	Transformación	Tropico Cbba	Entre Rios	Valle Sacta	Apoyo a AUPAH VII	CONCLUIDO	6.500
217	TE0446	Economico	Pecuario	Tropico Cbba	Entre Rios	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Entre Ríos	CONCLUIDO	33.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
218	YC0506	Comunitario	Saneamiento	Yungas	Irupana	Irupana	Construcción del sistema de alcantarillado de Paraíso	ADJUDICACION	110.000
219	YR0059	Comunitario	Saneamiento	Yungas	Irupana	Chicaloma	Sistema de Alcantarillado Sanitario	CONCLUIDO	257.396
220	YR0061	Comunitario	Infraestructura comunitaria	Yungas	Irupana	Chicaloma	Plaza Población Chicaloma	CONCLUIDO	77.884
221	YR0078	Comunitario	Educación	Yungas	Irupana	Chicaloma	Refacción Unidad Educativa Chicaloma	CONCLUIDO	151.701
222	YC0463	Comunitario	Capacitación comunitaria	Yungas	Irupana	Chicaloma	Capacitación Jóvenes en Desarrollo Humano y Liderazgo - U.E Chicaloma- Irupana	CONCLUIDO	9.764
223	YC0464	Comunitario	Capacitación comunitaria	Yungas	Irupana	Irupana	Capacitación Jóvenes en Desarrollo Humano y Liderazgo - U.E 5 de Mayo- Irupana	CONCLUIDO	9.764
224	YC0502	Comunitario	Agua Potable	Yungas	Irupana	Chicaloma	Diseño y Construcción Tanque de Almacenamiento de Agua de la Población de Chicaloma.	CONCLUIDO	24.000
225	YC0524	Comunitario	Agua Potable	Yungas	Irupana	Comunidad Santa Ana	Refacción y mejoramiento del Sistema de Agua Potable Santa Ana	EJECUCION	5.600
226	YC0525	Comunitario	Agua Potable	Yungas	Irupana	Yuni Grande	Refacción y mejoramiento del Sistema de Agua Potable – Yuni Grande	EJECUCION	2.480
227	YC0526	Comunitario	Agua Potable	Yungas	Irupana	Comunidad Uquina	Refacción y mejoramiento del Sistema de Agua Potable - Uquina	EJECUCION	2.100
228	YC0527	Comunitario	Agua Potable	Yungas	Irupana	Comunidad Silala	Refacción y mejoramiento del Sistema de Agua Potable - Silala	EJECUCION	1.900
229	YC0547	Comunitario	Salud	Yungas	Irupana	Varios	Equipamiento de mobiliario clínico y administrativo para cuatro establecimientos de salud de Irupana	EJECUCION	20.000
230	YC0555	Comunitario	Educación	Yungas	Irupana	Varios	Equipamiento mobiliario para 4 establecimientos educativos. Irupana	EJECUCION	15.000
231	YC0598	Economico	Infraestructura vial	Yungas	Irupana, Varios	Irupana, Varios	Construcción de alcantarillas en caminos comunales de Irupana	ADJUDICACION	14.600

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
232	YE0332C	Economico	Turismo	Yungas	La Asunta	La Asunta	Promocion de Desarrollo Turistico en La Asunta "HOTEL PORTUGAL"	ADJUDICACION	8.000
233	YC0512	Comunitario	Infraestructura comunitaria	Yungas	La Asunta	Bolivar	Rehabilitación de la hidroeléctrica de Chamaca	ADJUDICACION	5.000
234	YC0513	Comunitario	Agua Potable	Yungas	La Asunta	Bolivar	Diseño del sistema de agua potable para la Central Bolívar	ADJUDICACION	10.000
235	YE0571	Economico	Agricola	Yungas	La Asunta	La Asunta	Consolidar la calidad del café a través del co-financiamiento de despulpadoras individuales	ADJUDICACION	56.000
236	YC0578	Comunitario	Salud	Yungas	La Asunta	Varios	Campana de salud dental en niños y jóvenes.	ADJUDICACION	15.800
237	YR0084	Economico	Infraestructura vial	Yungas	La Asunta	Cuchumpaya	Puente Peatonal Colgante	CONCLUIDO	79.274
238	YE0085	Economico	Infraestructura vial	Yungas	La Asunta	Porvenir 20 de Mayo	Puente Peatonal Colgante	CONCLUIDO	26.644
239	YR0086	Comunitario	Educación	Yungas	La Asunta	Porvenir 20 de Mayo	Construcción Unidad Educativa El Porvenir	CONCLUIDO	31.439
240	YC0189	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	La Asunta	Capacitación bachilleres	CONCLUIDO	2.400
241	YE0227	Economico	Medio ambiente	Yungas	La Asunta	La Asunta	Parcelas agroforestales familiares - La Asunta	CONCLUIDO	42.500
242	YE0295	Economico	Capacitacion productiva	Yungas	La Asunta	La Asunta	Intercambio de Productores Lideres - La Asunta	CONCLUIDO	35.700
243	YC0327	Comunitario	Educación	Yungas	La Asunta	Porvenir 20 de Mayo	Construcción Aula Multigrado Villa El Porvenir- Central Pto.Unido	CONCLUIDO	21.204
244	YC0328	Comunitario	Educación	Yungas	La Asunta	San Antonio	Construcción Aula Multigrado San Antonio- Central Pto.Unido	CONCLUIDO	21.204
245	YC0329	Comunitario	Educación	Yungas	La Asunta	San Pablo	Construcción Multifuncional San Pablo - Central Cotapata	CONCLUIDO	19.525
246	YC0330	Comunitario	Educación	Yungas	La Asunta	Cotapata,La Esperanza,Los Olivos,San Pablo,Sanandita	Dotación 7 Computadoras para Colegio y Generador E.Eléctrica - Central Cotapata	CONCLUIDO	18.500

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
247	YC0331	Comunitario	Salud	Yungas	La Asunta	San Gabriel	Posta Sanitaria San Gabriel - Central Pto Rico Histórico	CONCLUIDO	44.228
248	YE0332A	Economico	Turismo	Yungas	La Asunta	La Asunta	Promoción de Desarrollo Turístico en La Asunta "HOTEL ERIKA"	CONCLUIDO	15.000
249	YE0358	Economico	Transformación	Yungas	La Asunta	San Antonio	Panaderia "ESTHER"	CONCLUIDO	4.620
250	YE0359	Economico	Transformación	Yungas	La Asunta	Colonia Nuevo Amanecer	Apicultura "Meza"	CONCLUIDO	5.523
251	YE0360	Economico	Pecuario	Yungas	La Asunta	Santa Teresita	Granja gallinas ponedoras "Río Seco"	CONCLUIDO	13.125
252	YE0361	Economico	Transformación	Yungas	La Asunta	Progreso - Cuchumpaya	Taller de Confecciones de ropa de vestir "Yola"	CONCLUIDO	9.492
253	YE0363	Economico	Transformación	Yungas	La Asunta	Puerto Unido - San Antonio	Apicultura "Cuba"	CONCLUIDO	5.523
254	YE0364	Economico	Transformación	Yungas	La Asunta	Cotapata	Corte y Confección "Gloria"	CONCLUIDO	9.492
255	YE0366	Economico	Transformación	Yungas	La Asunta	1ro de Julio	Taller de Carpintería CORFAV	CONCLUIDO	5.390
256	YE0367	Economico	Transformación	Yungas	La Asunta	Cotapata,La Esperanza	Panaderia "INTEGRAL"	CONCLUIDO	4.620
257	YE0369	Economico	Pecuario	Yungas	La Asunta	Porvenir 20 de Mayo,Progreso - San San Unido	Pollos parrilleros "Doña Isabel"	CONCLUIDO	13.125
258	YE0370	Economico	Transformación	Yungas	La Asunta	Progreso - Cuchumpaya	Jugos naturales "Silvia"	CONCLUIDO	4.158
259	YE0371	Economico	Pecuario	Yungas	La Asunta	Cotapata,La Esperanza	Pollos parrilleros "FICO"	CONCLUIDO	13.125
260	YE0372	Economico	Transformación	Yungas	La Asunta	Progreso - Cuchumpaya	Apicultura "Mamani"	CONCLUIDO	5.523
261	YE0373	Economico	Transformación	Yungas	La Asunta	Progreso - San San Unido	Jugos Naturales "Erika"	CONCLUIDO	5.159
262	YE0375	Economico	Servicios	Yungas	La Asunta	Puerto Mejillones	Transporte en bote de Carga y Pasajeros "Titanic"	CONCLUIDO	10.920
263	YE0376	Economico	Servicios	Yungas	La Asunta	Progreso - San San Unido	Salon de Peinados y Peluquería "Chura"	CONCLUIDO	5.405
264	YE0377	Economico	Transformación	Yungas	La Asunta	Cotapata,San Pablo	Apicultura "San Gabriel"	CONCLUIDO	4.417

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
265	YC0457	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Chorobamba, Yanamayu	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Yanamuyu I-II - La Asunta	CONCLUIDO	9.764
266	YC0458	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	La Asunta	Capacitación en Desarrollo Humano y Liderazgo a Jóvenes de Fed. La Asunta- La Asunta	CONCLUIDO	9.764
267	YC0459	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Chamaca	Formacion de Formadores en Desarrollo Humano y Liderazgo a Jóvenes en Los Yungas de La Paz	CONCLUIDO	9.764
268	YC0473	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Cotapata,La Esperanza,Los Olivos,San Pablo,Sanandita	Capacitación a Jóvenes en D. Humano y Liderazgo - U.E Cotapata - La Asunta	CONCLUIDO	9.764
269	YC0474	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Varios	Capac.a Jóvenes en Desarrollo Humano y Liderazgo - U.E René Barrientos Ortuño - La Asunta	CONCLUIDO	9.764
270	YC0475	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	La Asunta	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Adventista - La Asunta	CONCLUIDO	9.764
271	YC0476	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Charia	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Charia - La Asunta	CONCLUIDO	9.764
272	YC0477	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	La Calzada,Nueva Union,San Jorge,Tica Pata	Capacitación a Jóvenes en D.Humano y Liderazgo - U.E Mercedes- La Calzada - La Asunta	CONCLUIDO	9.764
273	YC0478	Comunitario	Capacitacion comunitaria	Yungas	La Asunta	Santa Rosa	Capacitación a Jóvenes en Desarrollo Humano y Liderazgo - U.E Santa Rosa - La Asunta	CONCLUIDO	9.764
274	YC0479	Comunitario	Fortalecimiento comunitario	Yungas	La Asunta	La Asunta	Estrategia de Comunicación La Asunta	CONCLUIDO	150.000
275	YC0482	Comunitario	Educación	Yungas	La Asunta	Iro de Julio	Construccion Unidad Educativa y Vivienda para Maestro	CONCLUIDO	36.000
276	YC0483	Comunitario	Educación	Yungas	La Asunta	Incahuara	Construccion Unidad Educativa y Vivienda para Maestro	CONCLUIDO	36.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
277	YC0552	Comunitario	Educación	Yungas	La Asunta	Varios	Equipamiento mobiliario para 14 establecimientos educativos. Fed. La Asunta	CONCLUIDO	38.000
278	YC0553	Comunitario	Educación	Yungas	La Asunta	Varios	Equipamiento mobiliario para 14 establecimientos educativos. Fed. Chamaca	CONCLUIDO	46.000
279	YC0579	Comunitario	Salud	Yungas	La Asunta	Varios	Campaña de detección de Cáncer en mujeres.	CONCLUIDO	5.000
280	YC0285	Comunitario	Otros	Yungas	La Asunta	Varios	10 Proyecto de impacto inmediato en La Asunta.	DISEÑO	5.000
281	YC0617	Comunitario	Educación	Yungas	La Asunta	La Asunta	Construcción de la obra fina de 16 viviendas y batería de baños UE de La Asunta.	DISEÑO	24.000
282	YC0618	Comunitario	Salud	Yungas	La Asunta	La Asunta	Diseño final del Centro de Salud de La Asunta	DISEÑO	14.000
283	YC0619	Comunitario	Infraestructura comunitaria	Yungas	La Asunta	San Gabriel	Construcción de un bote con motor fuera de borda	DISEÑO	6.000
284	YC0620	Comunitario	Infraestructura comunitaria	Yungas	La Asunta	San Gabriel	Diseño puente peatonal en San Gabriel	DISEÑO	8.000
285	YE0229	Economico	Pecuario	Yungas	La Asunta	La Asunta	Producción de Pollos Parrilleros "Donato"	EJECUCION	13.125
286	YE0284	Economico	Capacitacion productiva	Yungas	La Asunta	La Asunta	Formacion tecnica de jovenes en La Asunta	EJECUCION	80.000
287	YC0287	Comunitario	Fortalecimiento comunitario	Yungas	La Asunta	Varios	Procesos de priorizacion de proyectos en de la IL-43	EJECUCION	5.000
288	YE0332B	Economico	Turismo	Yungas	La Asunta	La Asunta	Promocion de Apoyo Turistico en La Asunta "Hotel 20 de Septiembre"	EJECUCION	8.000
289	YE0362	Economico	Transformacion	Yungas	La Asunta	Puerto Unido - San Antonio	Taller de Carpintería "Quispe"	EJECUCION	16.450
290	YE0365	Economico	Pecuario	Yungas	La Asunta	Cotapata - Alto Olivos	Producción de pollos parrilleros "ROCO"	EJECUCION	4.620
291	YE0368	Economico	Transformacion	Yungas	La Asunta	Puerto Unido - San Antonio	Taller de Carpintería "Alex"	EJECUCION	16.450

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
292	YE0374	Economico	Transformación	Yungas	La Asunta	Porvenir 20 de Mayo, Progreso - Cuchumpaya	Heladería "Jeremy"	EJECUCION	9.419
293	YE0486	Comunitario	Infraestructura comunitaria	Yungas	La Asunta	La Asunta	Restablecimiento de la energía eléctrica en La Asunta	EJECUCION	30.000
294	YE0487	Economico	Agricola	Yungas	La Asunta	La Asunta	Plan Cafe	EJECUCION	105.000
295	YE0488	Economico	Agricola	Yungas	La Asunta	La Asunta	Plan Estevia	EJECUCION	220.000
296	YE0489	Economico	Agricola	Yungas	La Asunta	La Asunta	Plan Platano	EJECUCION	98.000
297	YE0490	Economico	Agricola	Yungas	La Asunta	La Asunta	Plan Avicola	EJECUCION	15.000
298	YE0491	Economico	Agricola	Yungas	La Asunta	La Asunta	Plan Apicola	EJECUCION	40.000
299	YC0492	Comunitario	Otros	Yungas	La Asunta	La Asunta	Mejorando la calidad de vida de la familia desde la cocina	EJECUCION	22.000
300	YC0493	Comunitario	Agua Potable	Yungas	La Asunta	Puerto Rico	Sistema de agua potable - Puerto Rico	EJECUCION	94.103
301	YC0494	Comunitario	Agua Potable	Yungas	La Asunta	Cotapata	Sistema de agua potable - Cotapata	EJECUCION	107.958
302	YE0495	Economico	Infraestructura vial	Yungas	La Asunta	Santa Lucia	Puente del Desarrollo	EJECUCION	89.725
303	YC0508	Comunitario	Educación	Yungas	La Asunta	Bolivar	Construcción de vivienda de maestros en Bolívar II	EJECUCION	12.445
304	YC0509	Comunitario	Educación	Yungas	La Asunta	Bolivar	Construcción de vivienda de maestros en Bolívar III	EJECUCION	13.640
305	YC0510	Comunitario	Educación	Yungas	La Asunta	Bolivar	Construcción de vivienda de maestros en Bolívar IV	EJECUCION	27.268
306	YC0528	Comunitario	Agua Potable	Yungas	La Asunta	Yanamayu	Refacción del Sistema de agua potable Yanamayo	EJECUCION	7.300
307	YC0529	Comunitario	Agua Potable	Yungas	La Asunta	Comunidad Cajones	Refacción del Sistema de agua potable Cajones	EJECUCION	4.600
308	YC0530	Comunitario	Agua Potable	Yungas	La Asunta	San Felipe	Refacción del Sistema de agua potable San Felipe	EJECUCION	9.800

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
309	YC0531	Comunitario	Agua Potable	Yungas	La Asunta	Colonia 21 de Agosto	Complementación del Sistema de Agua Potable 21 de Agosto	EJECUCION	12.500
310	YC0532	Comunitario	Agua Potable	Yungas	La Asunta	Santa Rosa	Refacción del Sistema de agua potable Santa Rosa	EJECUCION	10.500
311	YC0543	Comunitario	Salud	Yungas	La Asunta	La Asunta	Equipamiento de mobiliario clínico y complementario del Centro de Salud de La Asunta	EJECUCION	80.000
312	YC0544	Comunitario	Salud	Yungas	La Asunta	Varios	Equipamiento de mobiliario clínico y equipos básicos para establecimientos de salud de La Asunta (Fed. Chamacas)	EJECUCION	20.000
313	YC0545	Comunitario	Salud	Yungas	La Asunta	Varios	Equipamiento de mobiliario clínico y equipos básicos para establecimientos de salud de La Asunta (Fed. La Asunta)	EJECUCION	30.000
314	YC0558	Economico	Infraestructura a vial	Yungas	La Asunta	Comunidad San Pedro Zona "C"	Construcción de alcantarillas tramo San Pedro C - La Florida	EJECUCION	9.000
315	YC0559	Economico	Infraestructura a vial	Yungas	La Asunta	Comunidad Pichari	Construcción de alcantarillas tramo Pichari - Nogalani - 10 de Febrero	EJECUCION	22.500
316	YE0560	Economico	Infraestructura a vial	Yungas	La Asunta	Varios	Construcción de alcantarillas tramo Puerto Rico - San Fernando - Cuarta Bolívar	EJECUCION	20.340
317	YE0561	Economico	Infraestructura a vial	Yungas	La Asunta	Central Simon Bolivar	Construcción de alcantarillas en los caminos de la Central Bolívar	EJECUCION	22.500
318	YE0562	Economico	Infraestructura a vial	Yungas	La Asunta	Santa Lucia	Construcción de alcantarillas tramo Santa Lucia - Chispanito	EJECUCION	21.420
319	YE0563	Economico	Infraestructura a vial	Yungas	La Asunta	Colonia Incahuara	Construcción de alcantarillas tramo 10 de Febrero - Churubamba - Incahuara de Canaan	EJECUCION	22.500
320	YE0564	Economico	Infraestructura a vial	Yungas	La Asunta	Siguani Grande	Construcción de alcantarillas tramo Siguaní Grande - Quillabamba	EJECUCION	22.500
321	YE0565	Economico	Infraestructura a vial	Yungas	La Asunta	Colonia 21 de Agosto	Construcción de alcantarillas tramo Nogalani - 21 de Agosto	EJECUCION	20.340

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
322	YE0566	Economico	Infraestructura vial	Yungas	La Asunta	Varios	Construcción de alcantarillas tramo Cotapata - San Felipe - 10 de febrero	EJECUCION	22.500
323	YE0567	Economico	Infraestructura vial	Yungas	La Asunta	Varios	Construcción de alcantarillas tramo Chamaca - Tunquini - Alto Charobamba	EJECUCION	22.500
324	YE0568	Economico	Infraestructura vial	Yungas	La Asunta	Alto Charobamba, Chamaca, Tunquini	Construcción de alcantarillas tramo Villa Victoria - Palmeras	EJECUCION	22.500
325	YE0569	Economico	Infraestructura vial	Yungas	La Asunta	Varios	Construcción de alcantarillas tramo Chorrillo - San Lorenzo	EJECUCION	18.000
326	YE0570	Economico	Transformación	Yungas	La Asunta	La Asunta	Implementación/equipamiento de centros de acopio y procesamiento apícola	EJECUCION	45.000
327	YC0573	Economico	Agrícola	Yungas	La Asunta	La Asunta	Incremento de la base productiva del cultivo de Stevia en el municipio de La Asunta	EJECUCION	50.000
328	YC0605	Comunitario	Educación	Yungas	La Asunta, Varios	La Asunta, Varios	Mejoramiento de baños en colegios y escuelas en La Asunta	DISEÑO	120.000
329	YE0600	Economico	Infraestructura vial	Yungas	La Asunta, Varios	La Asunta, Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar II	EJECUCION	9.000
330	YE0601	Economico	Infraestructura vial	Yungas	La Asunta, Varios	La Asunta, Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar III	EJECUCION	9.000
331	YE0602	Economico	Infraestructura vial	Yungas	La Asunta, Varios	La Asunta, Varios	Construcción de alcantarillas en los caminos vecinales de la Bolívar IV	EJECUCION	9.540
332	YC0519	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia San Pedro	Construcción de la red de distribución de agua Potable y conexiones domiciliarias de la comunidad de San Pedro	ADJUDICACION	28.000
333	YC0520	Comunitario	Agua Potable	Yungas	Palos Blancos	Varios	Construcción de la red de distribución de agua potable y conexiones domiciliarias de la comunidad de Villa El Carmen	ADJUDICACION	24.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
334	YC0521	Comunitario	Agua Potable	Yungas	Palos Blancos	Sapecho	Construcción de la red de distribución de agua Potable y conexiones domiciliarias de la población de Tupiza A	ADJUDICACION	21.000
335	YC0523	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Batallas	"Construcción de obra de toma y aducción para el sistema de agua potable de la comunidad de Batallas"	ADJUDICACION	18.000
336	YE0603	Economico	Infraestructura vial	Yungas	Palos Blancos	Comunidad Inicua Bajo	Construcción de alcantarillas en los caminos de las comunidades Liquimuni y Bajo Inicua	ADJUDICACION	22.500
337	YC0008B	Comunitario	Saneamiento	Yungas	Palos Blancos	Varios	Implementación de UHF's (259/97 UHF's)	CONCLUIDO	587.400
338	YC0013	Comunitario	Educación	Yungas	Palos Blancos	Varios	Mobiliario Escuelas Municipio P. Blancos	CONCLUIDO	70.307
339	YR0052	Comunitario	Educación	Yungas	Palos Blancos	Tucupi	Construcción 8 aulas UE 13 de mayo	CONCLUIDO	87.503
340	YR0053	Comunitario	Salud	Yungas	Palos Blancos	Tucupi	Const. 4 viviendas y amp. centro salud	CONCLUIDO	66.462
341	YR0069	Comunitario	Infraestructura comunitaria	Yungas	Palos Blancos	Popoy	Sede Social Múltiple	CONCLUIDO	57.135
342	YR0070	Comunitario	Educación	Yungas	Palos Blancos	Brecha H	Construcción viviendas y bat.baños UE Mejillones	CONCLUIDO	26.542
343	YR0071	Comunitario	Infraestructura comunitaria	Yungas	Palos Blancos	Santa Ana - urbano	Construcción Casa de Gobierno	CONCLUIDO	34.034
344	YR0072	Comunitario	Educación	Yungas	Palos Blancos	Santa Ana de Mosetenes	Construcción viviendas de maestros	CONCLUIDO	8.467
345	YR0073	Comunitario	Educación	Yungas	Palos Blancos	Santa Ana - urbano	Const. baterías de baños - UE Santa Ana	CONCLUIDO	12.532
346	YR0074	Comunitario	Educación	Yungas	Palos Blancos	Delicias	Diseno: Aulas, viviendas y bat. baños UE	CONCLUIDO	1.000
347	YR0076	Comunitario	Educación	Yungas	Palos Blancos	San Miguel de Huachi	Complejo Educativo Fase II	CONCLUIDO	152.697
348	YR0079	Comunitario	Salud	Yungas	Palos Blancos	Comunidad Cocochi	Equipamiento mini hospital	CONCLUIDO	25.400
349	YR0088	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Simay	Mejoramiento Sistema de Agua Potable	CONCLUIDO	52.572

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
350	YR0089	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Simayuni, Los Andes, Tucupí	Sistema de Agua Potable	CONCLUIDO	151.338
351	YR0090	Comunitario	Agua Potable	Yungas	Palos Blancos	Covendo, Villa Concepcion	Sistema de Agua Potable	CONCLUIDO	137.342
352	YR0091	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Cogotay	Sistema de Agua Potable	CONCLUIDO	50.203
353	YR0092	Comunitario	Agua Potable	Yungas	Palos Blancos	Covendo	Sistema de Agua Potable (Megaproyecto)	CONCLUIDO	159.081
354	YR0106	Comunitario	Agua Potable	Yungas	Palos Blancos	Bologna, Belen	Sistema de Agua Potable	CONCLUIDO	88.747
355	YR0119	Comunitario	Agua Potable	Yungas	Palos Blancos	Buena Vista, Colonia 16 de Julio, Colonia San Pedro, Comunidad Villa el Carmen, Sapecho, Villa (villorrio) 24 de Septiembre	Megaproyecto Agua Potable - Sapecho	CONCLUIDO	439.915
356	YR0120	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Ingavi, Colonia Juan Bautista, Colonia Villa Coroico, Colonia Villa Cruz, Urbanizacion Las Delicias	Sistema de Agua Potable	CONCLUIDO	50.225
357	YR0135	Comunitario	Agua Potable	Yungas	Palos Blancos	Inicua	Sistema de Agua Potable Pauca a Inicua	CONCLUIDO	377.644
358	YR0136	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia 9 de Abril, Colonia Caracoles, Colonia Collasuyo, Colonia Entre Rios, Colonia Horizontes, Colonia Israel, Colonia La Paz, Colonia Maria Barzola, Colonia Planta Limon, Colonia Siglo XX, Huayna Potosi, Rinconada	Diseno: Sistema de Agua Potable Hoyada Kollasuyo (17 Colonias)	CONCLUIDO	61.074
359	YR0153	Comunitario	Educación	Yungas	Palos	Inicua	Construcción 20 viviendas	CONCLUIDO	

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
					Blancos				199.953
360	YE0154	Economico	Transformación	Yungas	Palos Blancos	Varios	Apoyo implementación 3 pastelerías	CONCLUIDO	31.574
361	YE0155	Economico	Transformación	Yungas	Palos Blancos	Varios	Apoyo en Iniciativas de Negocio en la implementación de 4 Inict. de Neg. en transformación y comercialización, en la región de los Yungas	CONCLUIDO	26.569
362	YE0156	Economico	Pecuario	Yungas	Palos Blancos	Sapecho	Producción pollos parrilleros - Granja Adriana	CONCLUIDO	4.703
363	YE0159	Economico	Servicios	Yungas	Palos Blancos	Sapecho	Tarjetas artesanales	CONCLUIDO	2.637
364	YE0160	Economico	Transformación	Yungas	Palos Blancos	Brecha J	Implementación de colmenas ADAEPAB	CONCLUIDO	7.287
365	YE0161	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Carpintería industrial	CONCLUIDO	12.751
366	YC0163	Comunitario	Fortalecimiento comunitario	Yungas	Palos Blancos	Varios	Fort. institucional (PDM Alcaldía P. Blancos)	CONCLUIDO	21.580
367	YC0166	Comunitario	Fortalecimiento comunitario	Yungas	Palos Blancos	Palos Blancos	Apoyo a interinstitucional Alto Beni "IIAB"	CONCLUIDO	27.000
368	YC0181	Comunitario	Educación	Yungas	Palos Blancos	Palos Blancos	Computadora Braille UE para no videntes	CONCLUIDO	16.538
369	YC0182	Comunitario	Fortalecimiento comunitario	Yungas	Palos Blancos	Alto Beni	Fortalecimiento estra. comunicación Alto Beni	CONCLUIDO	25.000
370	YC0186	Comunitario	Educación	Yungas	Palos Blancos	Brecha H	Dotación Escuela Técnica Sup.	CONCLUIDO	1.765
371	YE0233	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Acopio y Venta de Áridos	CONCLUIDO	5.000
372	YE0236	Economico	Transformación	Yungas	Palos Blancos	Palos Blancos	Transformación y Comercialización de Productos Medicinales Naturales	CONCLUIDO	8.339
373	YE0239	Economico	Turismo	Yungas	Palos Blancos	Palos Blancos	Complementación del Hotel Magdalena	CONCLUIDO	12.152

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
374	YE0243	Economico	Transformación	Yungas	Palos Blancos	Popoy	Implementación de una Planta Procesadora de Embutidos	CONCLUIDO	13.092
375	YE0244	Economico	Transformación	Yungas	Palos Blancos	Palos Blancos	Elaboración de Derivados de Estevia - "IPAN"	CONCLUIDO	4.908
376	YE0245	Economico	Pecuario	Yungas	Palos Blancos	El Sillar	Mejoramiento del Hato Ganadero Lechero "ILLAMPU"	CONCLUIDO	13.092
377	YE0246	Economico	Turismo	Yungas	Palos Blancos	Colonia Puerto Santa Ana	Circuito Etnoecoturismo en el río La Paz y Beni	CONCLUIDO	11.646
378	YE0247	Economico	Pecuario	Yungas	Palos Blancos	Brecha B,Sapecho	Mejoramiento del Hato y Comercialización de Leche "DELGADILLO"	CONCLUIDO	11.646
379	YE0248	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Peladora de Arroz y Silos	CONCLUIDO	8.542
380	YE0252	Economico	Agrícola	Yungas	Palos Blancos	Sapecho	Semilla Híbrida de Caco y Cítricos	CONCLUIDO	8.105
381	YE0253	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Implementación de Colmenas - "ECOTOP"	CONCLUIDO	3.788
382	YE0254	Economico	Pecuario	Yungas	Palos Blancos	Brecha Mejillones H,Palos Blancos	Producción de Pollos Parrilleros - "GRANJA PATI"	CONCLUIDO	4.246
383	YE0258	Economico	Pecuario	Yungas	Palos Blancos	Wiñay Marca	Mejoramiento del Hato Ganadero Lechero - "WIÑAY MARCA"	CONCLUIDO	12.977
384	YE0259	Economico	Transformación	Yungas	Palos Blancos	Popoy	Carpintería Industrial "Hinojosa"	CONCLUIDO	5.351
385	YE0261	Economico	Transformación	Yungas	Palos Blancos	Colonia Colorado,Colonia Santa Ana	Implementación de Colmenas - San Martín de Agua Rica	CONCLUIDO	2.266
386	YE0262	Economico	Transformación	Yungas	Palos Blancos	Colonia Villazon	Implementación de Apiarios - "DORADO"	CONCLUIDO	1.503
387	YE0266	Economico	Turismo	Yungas	Palos Blancos	Palos Blancos	Circuitos Turísticos guiados por Mocetenes	CONCLUIDO	13.866
388	YE0267	Economico	Transformación	Yungas	Palos Blancos	Palos Blancos	Procesamiento de Frutas - "MOCEFRO"	CONCLUIDO	14.686
389	YE0268	Economico	Transformación	Yungas	Palos Blancos	Palos Blancos	Artesanías - "ARTMOS"	CONCLUIDO	6.314
390	YE0271	Economico	Pecuario	Yungas	Palos Blancos	Brecha F,Palos Blancos	Granja de Producción de Huevos - "PACAJES"	CONCLUIDO	5.724

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
391	YE0273	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Deshidratado Frutas Tropicales	CONCLUIDO	5.018
392	YE0278	Economico	Pecuario	Yungas	Palos Blancos	Concesión Illimani	Mejoramiento del Hato Lechero - "ILLIMANI"	CONCLUIDO	3.406
393	YE0279	Economico	Transformación	Yungas	Palos Blancos	Inicua	Artesanias / Capinteria - Inucua	CONCLUIDO	3.338
394	YE0281	Economico	Transformación	Yungas	Palos Blancos	San Pedro,Sapecho	Implementación de Apiario - "SAN PEDRO"	CONCLUIDO	3.788
395	YE0282	Economico	Transformación	Yungas	Palos Blancos	Brecha Mejillones H,Palos Blancos	Implementación de Colmenas - "LUCANA"	CONCLUIDO	8.662
396	YE0286	Economico	Medio ambiente	Yungas	Palos Blancos	Varios	Parcelas agro forestales en Alto Beni	CONCLUIDO	35.000
397	YC0288	Comunitario	Infraestructura comunitaria	Yungas	Palos Blancos	Palos Blancos	Diseno: Enlosetado Av. Principal de Palos Blancos	CONCLUIDO	3.471
398	YE0423	Economico	Agricola	Yungas	Palos Blancos	Brecha D	Provision de motodeshierbadoras	CONCLUIDO	3.670
399	YC0461	Comunitario	Capacitacion comunitaria	Yungas	Palos Blancos	Sapecho	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E Sapecho B- Alto Beni	CONCLUIDO	9.764
400	YC0462	Comunitario	Capacitacion comunitaria	Yungas	Palos Blancos	Palos Blancos	Capacitación Jovenes en Desarrollo Humano y Liderazgo - U.E Palos Blancos B- Alto Beni	CONCLUIDO	9.764
401	YC0522	Comunitario	Agua Potable	Yungas	Palos Blancos	Varios	Diseño Final y construcción del la red de distribución de agua potable y conexiones domiciliarias de la Población de Tupiza B.	DISEÑO	19.000
402	YC0607	Comunitario	Agua Potable	Yungas	Palos Blancos	Comunidad Inicua Bajo	Diseño y construcción del sistema de agua potable de Muchani – Inicua Bajo	DISEÑO	120.000
403	YC0611	Comunitario	Salud	Yungas	Palos Blancos	Palos Blancos	Campaña de prevención de leishmaniasis	DISEÑO	20.000
404	YC0621	Comunitario	Salud	Yungas	Palos Blancos	Charcas	Diseño y construcción de vivienda para médico y enfermera C. Charcas	DISEÑO	14.000
405	YE0230	Economico	Infraestructura Productiva	Yungas	Palos Blancos	Palos Blancos	Modernización de la Planta Industrial de Derivados Lácteos "CACIQUE"	EJECUCION	28.650

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
406	YE0232	Economico	Transformación	Yungas	Palos Blancos	Brecha Mejillones H,Palos Blancos	Producción de Jugo y Concentrados de Cítricos	EJECUCION	32.168
407	YE0241	Economico	Pecuario	Yungas	Palos Blancos	Brecha J,Popoy	Producción y Comercialización de Cerdos	EJECUCION	6.231
408	YE0263	Economico	Transformación	Yungas	Palos Blancos	Sapecho	Planta Procesadora de Jugos Naturales - "EL PARAISO"	EJECUCION	35.945
409	YE0264	Economico	Pecuario	Yungas	Palos Blancos	Colonia Charcas 1	Porcinocultura - "VILLEGAS"	EJECUCION	9.025
410	YE0274	Economico	Pecuario	Yungas	Palos Blancos	Tarapaca	Agropecuaria "ICHUTA"	EJECUCION	6.654
411	YC0533	Comunitario	Agua Potable	Yungas	Palos Blancos	Colonia Los Olivos	Refacción Sistema de agua potable Los Olivos	EJECUCION	1.800
412	YC0534	Comunitario	Agua Potable	Yungas	Palos Blancos	Palos Blancos	Refacción sistema de agua potable Palos Blancos	EJECUCION	8.500
413	YC0542	Comunitario	Salud	Yungas	Palos Blancos	Palos Blancos	Equipamiento complementario hospital básico de Palos Blancos	EJECUCION	30.000
414	YC0551	Comunitario	Educación	Yungas	Palos Blancos	Varios	Equipamiento mobiliario para 14 establecimientos educativos – Palos Blancos	EJECUCION	30.000
415	YE0572	Economico	Transformación	Yungas	Palos Blancos	Varios	Equipamiento y complementación de tres plantas procesadoras de cítricos	EJECUCION	40.000
416	YC0582	Comunitario	Educación	Yungas	Palos Blancos	Varios	Equipamiento al Proyecto OSCAR	EJECUCION	28.500
417	TE0298	Economico	Agricola	Tropico Cbba	Pojo	Izarsama,Manco Kapac	Apoyo a la Producción Apícola	CONCLUIDO	20.000
418	TC0004	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Poblado de Ivirgarzama	Diseño: Construcción Parque Infantil	CONCLUIDO	282
419	TR0125	Comunitario	Educación	Tropico Cbba	Puerto Villarroel	Poblado Valle Sacta (# 1)	Mobiliario Colegio Juan Pablo II	CONCLUIDO	8.260
420	TR0126	Comunitario	Educación	Tropico Cbba	Puerto Villarroel	Senda 5 (# 1)	Mobiliario UE San Francisco de Asis	CONCLUIDO	3.004
421	TR0127	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Calle peatonal	CONCLUIDO	12.500
422	TR0128	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Mercado Municipal	CONCLUIDO	59.240

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
423	TR0129	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Complejo deportivo recreacional	CONCLUIDO	66.250
424	TR0132	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Ivirgarzama	Construcción Guardería	CONCLUIDO	49.508
425	TC0202	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Ivirgarzama	Dotación de mobiliario y equipamiento - Central de Comunidades de Ivigarzama	CONCLUIDO	4.475
426	TC0203	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Ivirza	Dotación de mobiliario - Central Valle Ivirza	CONCLUIDO	2.486
427	TC0204	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Dotación de mobiliario y equipamiento - FSCCT	CONCLUIDO	10.009
428	TE0206	Economico	Infraestructura Productiva	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Dotación de máquinas industriales de coser y mobiliario- (FSMCT)	CONCLUIDO	10.000
429	TC0208	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	1° de Mayo	Refacción y Ampliación Sede Central 1° de Mayo en Valle Tunari	CONCLUIDO	4.500
430	TC0209	Comunitario	Educación	Tropico Cbba	Puerto Villarroel	Israel	Dotación de mobiliario escolar para 6 aulas "Unidad Educativa Israel"	CONCLUIDO	3.783
431	TE0213	Economico	Infraestructura Productiva	Tropico Cbba	Puerto Villarroel	Tamborada A-3	Construcción Empacadora de Banano y Piña en Tamborada A-3 (Tipo B)	CONCLUIDO	7.500
432	TE0214	Economico	Infraestructura Productiva	Tropico Cbba	Puerto Villarroel	Valle Ivirza	Dotación de máquinas de coser, mobiliario y curso de capacitación -Central de Mujeres Valle Ivirza	CONCLUIDO	2.851
433	TE0215	Economico	Infraestructura Productiva	Tropico Cbba	Puerto Villarroel	Tamborada A-3	Intalación de 700 m de cable vía y una Compuerta "Tamborada A-3"	CONCLUIDO	6.533
434	TC0217	Comunitario	Educación	Tropico Cbba	Puerto Villarroel	Senda 6	Construcción viviendas para maestros Unidad Educativa Hernán Siles de Senda 6	CONCLUIDO	14.000
435	TC0218	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Construcción oficinas y escenario en la Sede de la Central Puerto Villarroel	CONCLUIDO	5.850
436	TE0219	Economico	Infraestructura Productiva	Tropico Cbba	Puerto Villarroel	Mariposas	Construcción Mercado de Frutas en Centro Poblado de Mariposas	CONCLUIDO	14.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
437	TC0220	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Jose Maria Linares	Diseno: Construcción Centro Multifuncional COMUNIDAD José María Linares	CONCLUIDO	8.000
438	TE0224	Economico	Infraestructura vial	Tropico Cbba	Puerto Villarroel	Santa Fe	Construcción del Puente sobre el río Chua Mayu (San Isidro) en Santa Fe	CONCLUIDO	18.500
439	TE0316	Economico	Pecuario	Tropico Cbba	Puerto Villarroel	Nueva Estrella	Actividades Complementarias de Potenciamiento a proyectos Piscícolas	CONCLUIDO	1.000
440	TE0422	Economico	Agricola	Tropico Cbba	Puerto Villarroel	2 de Marzo,Bustillo,Unificado,Urbanizacion Valle Ivirza,Valle Hermoso,Villa Verde	Generación de empleos y venta en la cadena productiva de Palmito UNAGRUP II	CONCLUIDO	50.000
441	TC0430	Comunitario	Fortalecimiento comunitario	Tropico Cbba	Puerto Villarroel	Capernaun,Comunidad Indigena Yuqui - Via Recuate,Puerto Las Flores,Santa Isabel,Tres Bocas	Dotación de menaje de cocina y víveres – Comunidades indígenas	CONCLUIDO	12.000
442	TC0431	Comunitario	Fortalecimiento comunitario	Tropico Cbba	Puerto Villarroel	2 de Agosto,Ana Rancho,Belen,Capinota,Palmeras,Pampa Grande,Pampa Grande (Norte Islas),Villa Lagunillas,Villa Union (1° de Mayo),Yuracare	Dotación de víveres – Central Puerto Villarroel	CONCLUIDO	20.000
443	TC0432	Comunitario	Infraestructura comunitaria	Tropico Cbba	Puerto Villarroel	Puerto Villarroel	Construcción defensivos para inundaciones y drenaje en el Centro Poblado de Puerto Villarroel	CONCLUIDO	30.000
444	TE0434	Economico	Otros	Tropico Cbba	Puerto Villarroel	Capernau,Nueva Capernau,Puerto Las Flores,Santa Isabel,Tres Bocas,Tres Islas,Vía Recuate	Generación de ingresos para familias afectadas por inundaciones y establecimiento de plantaciones forestales y prácticas de agroforesteria	CONCLUIDO	11.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
445	TC0440	Comunitario	Fortalecimiento comunitario	Tropico Cbba	Puerto Villarroel	Libertad	Dotación de mobiliario, equipamiento, menaje cocina y capacitación a educadoras	CONCLUIDO	15.900
446	TE0445	Economico	Pecuario	Tropico Cbba	Puerto Villarroel	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Puerto Villarroel	CONCLUIDO	29.000
447	TE0452	Economico	Infraestructura a vial	Tropico Cbba	Puerto Villarroel	1° de Mayo	Apoyo a la cadena productiva de plátano y banano (Puente 6)	CONCLUIDO	21.000
448	TE0453	Economico	Infraestructura a vial	Tropico Cbba	Puerto Villarroel	1° de Mayo	Apoyo a la cadena productiva de plátano y banano (Puente Argentino)	CONCLUIDO	20.200
449	TE0001A	Comunitario	Educación	Tropico Cbba	Shinahota	4 de Abril	Refacción Unidad Educativa "4 de Abril"	CONCLUIDO	3.634
450	TE0001B	Comunitario	Educación	Tropico Cbba	Shinahota	Ibuelo	Refacción Núcleo Educativo "Ibuelo"	CONCLUIDO	7.150
451	TE0001C	Comunitario	Educación	Tropico Cbba	Shinahota	San Isidro	Refacción Núcleo Educativo "San Isidro"	CONCLUIDO	3.667
452	TE0001D	Comunitario	Educación	Tropico Cbba	Shinahota	Centro Urbano Shinaota	Galpón Metálico Nucleo Educativo "German Bush A"	CONCLUIDO	19.657
453	TE0001E	Comunitario	Educación	Tropico Cbba	Shinahota	Centro Urbano Shinaota	Refacción Galpón Unidad Educativa "German Bush B"	CONCLUIDO	7.227
454	TC0006	Comunitario	Educación	Tropico Cbba	Shinahota	4 de Abril, Monte Rico, San Luis	"Mobiliario escolar, tres Unidades Educativas"	CONCLUIDO	4.922
455	TC0007	Comunitario	Infraestructura comunitaria	Tropico Cbba	Shinahota	Varios	Construcción Defensivos de Oroyas	CONCLUIDO	12.743
456	TE0018	Economico	Infraestructura a vial	Tropico Cbba	Shinahota	San Luis	Reposición Terraplén Puente Méndez	CONCLUIDO	4.071
457	TR0130	Comunitario	Infraestructura comunitaria	Tropico Cbba	Shinahota	Poblado de Shinaota (# 1)	Diseño final "Terminal de buses" - Shinaota	CONCLUIDO	16.800
458	TR0177	Economico	Infraestructura Productiva	Tropico Cbba	Shinahota	Shinahota	Diseño Carpintería Comunitaria	CONCLUIDO	7.900
459	TC0205	Comunitario	Infraestructura comunitaria	Tropico Cbba	Shinahota	Shinahota	Dotación de mobiliario y equipamiento - Federación única de Centrales Unidas	CONCLUIDO	10.903
460	TE0317	Economico	Agricola	Tropico Cbba	Shinahota	2° Valle Hermoso, Simon	Apoyo a la cadena productiva de piña	CONCLUIDO	25.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
						Bolivar,Tercero Valle Hermoso			
461	TE0321	Economico	Infraestructura vial	Tropico Cbba	Shinahota	Dorado Chico	Mejoramiento de Camino Dorado Chico - Florida	CONCLUIDO	18.000
462	TE0411	Economico	Infraestructura vial	Tropico Cbba	Shinahota	Arenales	Apoyo a la producción de cultivos anuales (Puente Arenales 11 m)	CONCLUIDO	18.600
463	TE0412	Economico	Infraestructura vial	Tropico Cbba	Shinahota	Bolivar	Apoyo a las cadenas productivas de banano, palmito y cítricos (Puente Bolívar 7 m)	CONCLUIDO	9.000
464	TE0413	Economico	Infraestructura vial	Tropico Cbba	Shinahota	Dorado Chico	Apoyo a la cadena productiva de banano (Puente Dorado Chico)	CONCLUIDO	18.500
465	TE0414	Economico	Infraestructura vial	Tropico Cbba	Shinahota	Villa Victoria	Apoyo a la cadena productiva de piña, banano y palmito (Puente Villa Victoria 8,5 m)	CONCLUIDO	17.500
466	TC0415	Comunitario	Educación	Tropico Cbba	Shinahota	Lauca E±e	Mobiliario Escolar, Demetrio Canelas	CONCLUIDO	2.940
467	TC0417	Comunitario	Educación	Tropico Cbba	Shinahota	Shinahota	Mobiliario Escolar, UE G. Busch A	CONCLUIDO	3.290
468	TC0419	Comunitario	Educación	Tropico Cbba	Shinahota	Villa Barrientos	Mobiliario Escolar, UE Mcal. Sucre	CONCLUIDO	3.360
469	TE0444	Economico	Pecuario	Tropico Cbba	Shinahota	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Shinahota	CONCLUIDO	3.000
470	TE0421	Economico	Infraestructura vial	Tropico Cbba	Tiraque	Florida Tropical,San Francisco,San Isidro,Santa Rosa,Villa Victoria	Apoyo a la cadena productiva de cítricos (Incremento de ventas y empleos)	CONCLUIDO	12.000
471	TE0150	Economico	Infraestructura vial	Tropico Cbba	Varios	Shinahota,Villa Tunari	Construcción de atracaderos para pontones	CONCLUIDO	38.271
472	TE0176	Economico	Pecuario	Tropico Cbba	Varios	Chimor?,Entre Rios (Ene Alto),Puerto Villarroel,Shinahota,Villa Tunari	Campaña vacunación contra la fiebre aftosa 13vo y 14vo Ciclo	CONCLUIDO	122.000
473	TC0179	Comunitario	Capacitación comunitaria	Tropico Cbba	Varios	Varios	Formación de líderes CAF/IDEA	CONCLUIDO	9.928
474	TC0194	Comunitario	Capacitación comunitaria	Tropico Cbba	Varios	Varios	Apoyo a pequeñas iniciativas democráticas de la Sociedad Civil	CONCLUIDO	8.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
475	TE0201	Economico	Agricola	Tropico Cbba	Varios	Varios	Generación de Empleos y Ventas en la Cadena de Palmito el el Trópico de Cochabamba - Coordinadora de las 6 federaciones del Trópico de Cbba.	CONCLUIDO	482.651
476	TE0304	Economico	Pecuario	Tropico Cbba	Varios	Varios	Campana de vacunacion contra la fiebre aftosa 14vo ciclo	CONCLUIDO	-
477	TE0439	Economico	Capacitacion productiva	Tropico Cbba	Varios	Varios	Cursos de capacitación en costura industrial para las federaciones TC	CONCLUIDO	19.600
478	TE0498	Economico	Capacitacion productiva	Tropico Cbba	Varios	Varios	Fortalecimiento de las capacidades institucionales para la prevención de brotes de fiebre aftosa en el Trópico de Cochabamba.	CONCLUIDO	75.000
479	TC0499	Economico	Capacitacion productiva	Tropico Cbba	Varios	Varios	Fortalecimiento de las capacidades institucionales y técnicas de UNAPAL	CONCLUIDO	80.000
480	TC0500	Comunitario	Salud	Tropico Cbba	Varios	Varios	Plan de emergencia - Equipamiento para el control de dengue del Trópico de Cochabamba	CONCLUIDO	13.000
481	YE0517	Economico	Medio ambiente	Yungas	Varios YUN	Varios	Estrategia Forestal para la Zona Tradicional	ADJUDICACION	45.000
482	YE0574	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Estudios de mercado y capacitación en costos, mercadeo y marketing	ADJUDICACION	20.000
483	YE0575	Economico	Agricola	Yungas	Varios YUN	Varios	Creación de una base productiva hortícola en Yungas de La Paz	ADJUDICACION	15.000
484	YE0596	Economico	Infraestructura Productiva	Yungas	Varios YUN	Varios	Modernización de la red meteorológica de los Yungas	ADJUDICACION	70.000
485	YC0597	Comunitario	Fortalecimiento comunitario	Yungas	Varios YUN	Varios	Fortalecimiento y equipamiento técnico de la MMYLP	ADJUDICACION	28.500
486	YC0613	Comunitario	Otros	Yungas	Varios YUN	Varios	Fortalecimiento del VCDI para la generación de propuestas de proyectos de desarrollo integral	ADJUDICACION	25.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
487	YC0008B 2	Comunitario	Saneamiento	Yungas	Varios YUN	Zona Tradicional	Implementación de UHF's	CONCLUIDO	78.000
488	YC0019	Comunitario	Agua Potable	Yungas	Varios YUN	Varios	Evaluación Técnica SAP SERVIR	CONCLUIDO	12.000
489	YC0035	Comunitario	Otros	Yungas	Varios YUN	Varios	Estrategia autosostenibilidad de la Mancomunidad de Los Yungas	CONCLUIDO	22.500
490	YC0105	Comunitario	Saneamiento	Yungas	Varios YUN	Colonia Asunta Chica, Comunidad la Glorieta, Comunidad la Selva, Comunidad Santa Ana, Copalani, Quinuni, San Jorge, Siguaní Grande	Fortalecimiento CAPYS de sistemas SERVIR	CONCLUIDO	36.492
491	YE0133	Comunitario	Otros	Yungas	Varios YUN	Varios	Equipo móvil para emergencias	CONCLUIDO	14.022
492	YC0164	Comunitario	Capacitación comunitaria	Yungas	Varios YUN	Chamaca, Chulumani, Comunidad Cajones, Irupana, La Asunta, Villa Barrientos	Formación de líderes CAF/IDEA	CONCLUIDO	39.564
493	YC0167	Comunitario	Fortalecimiento comunitario	Yungas	Varios YUN	Varios	Plan de visibilidad	CONCLUIDO	40.000
494	YE0183	Economico	Otros	Yungas	Varios YUN	Varios	Elaboración de 109 planes de negocio en Alto Beni	CONCLUIDO	95.000
495	YE0185	Economico	Capacitación productiva	Yungas	Varios YUN	Varios	Intercambio Académico Zamorano - UAC/CP	CONCLUIDO	55.700
496	YC0190	Comunitario	Fortalecimiento comunitario	Yungas	Varios YUN	Varios	Apoyo actividades deportivas Yungas	CONCLUIDO	8.000
497	YE0195	Economico	Capacitación productiva	Yungas	Varios YUN	Varios	Intercambio de líderes productivos	CONCLUIDO	55.700
498	YE0197	Economico	Pecuario	Yungas	Varios YUN	Varios	Censo Avícola en los Yungas	CONCLUIDO	16.000
499	YC0200	Comunitario	Saneamiento	Yungas	Varios YUN	Palos Blancos, San Antonio, Sapecho	Monitoreo alcantarillado Alto Beni	CONCLUIDO	1.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
500	YC0496	Comunitario	Salud	Yungas	Varios YUN	Caranavi,Palos Blancos	Plan de emergencia / Equipamiento para el control dengue.	CONCLUIDO	17.000
501	YE0518	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Capacitación: Gestión empresarial con enfoque de genero	CONCLUIDO	12.000
502	YE0577	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Capacitación y equipamiento en corte y confección	CONCLUIDO	24.000
503	YC0580	Comunitario	Capacitacion comunitaria	Yungas	Varios YUN	Varios	Concurso de Dibujos & Cuentos, Tema "Medio Ambiente" con enfoque en "Agua"	CONCLUIDO	8.500
504	YE0595	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Jóvenes emprendedores yungueños en la "Semana Mundial del Emprededurismo"	CONCLUIDO	16.500
505	YC0505	Comunitario	Agua Potable	Yungas	Varios YUN	Varios	Fondo Municipal	DISEÑO	5.000
506	YC0609	Comunitario	Infraestructura comunitaria	Yungas	Varios YUN	Varios	Parques recreativos para niños en los Yungas	DISEÑO	63.000
507	YC0610	Comunitario	Medio ambiente	Yungas	Varios YUN	Varios	Campaña de limpieza y concientización en el manejo de residuos sólidos en Yungas	DISEÑO	80.000
508	YC0102	Comunitario	Medio ambiente	Yungas	Varios YUN	Varios	Protección y conservación de microcuencas FCDI	EJECUCION	58.000
509	YC0107	Comunitario	Medio ambiente	Yungas	Varios YUN	Varios	Gestión Microcuencas del Cerro Uchumachi y pueblos de Coripata y Arapata	EJECUCION	14.000
510	YC0138	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Jóvenes Líderes Becarios a Zamorano	EJECUCION	154.833
511	YC0165	Comunitario	Capacitacion comunitaria	Yungas	Varios YUN	Varios	Capacitación funcionarios públicos de los Yungas	EJECUCION	27.000
512	YC0173	Comunitario	Agua Potable	Yungas	Varios YUN	Arapata,Coripata,San Antonio,Sapecho	Sostenibilidad sistemas de agua y alcantarillado	EJECUCION	49.983
513	YE0184	Economico	Capacitacion productiva	Yungas	Varios YUN	Varios	Jóvenes emprendedores	EJECUCION	55.700
514	YC0193	Comunitario	Capacitacion comunitaria	Yungas	Varios YUN	Varios	Apoyo a pequeñas Iniciativas Democráticas de la Sociedad Civil en Yungas	EJECUCION	9.000

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
515	YE0228	Economico	Turismo	Yungas	Varios YUN	Varios	Senalizacion caminera/turistica de Yungas	EJECUCION	65.300
516	YC0357	Comunitario	Otros	Yungas	Varios YUN	Varios	Plan de visibilidad de las actividades del FCDI y del Programa de Desarrollo Alternativo Integral	EJECUCION	50.000
517	YC0501	Comunitario	Capacitacion comunitaria	Yungas	Varios YUN	Varios	Fortalecimiento de las capacidades de liderazgo y gerencia de funcionarios públicos	EJECUCION	15.000
518	YC0504	Comunitario	Capacitacion comunitaria	Yungas	Varios YUN	Varios	Capacitación y enseñanza a jóvenes yungueños en el idioma ingles	EJECUCION	10.000
519	YE0576	Economico	Agricola	Yungas	Varios YUN	Varios	Consolidación de Proveedores en la Cadena de Amaranto Orgánico de Alta Calidad en los Yungas de La Paz	EJECUCION	80.000
520	YC0581	Comunitario	Educación	Yungas	Varios YUN	Varios	Equipamiento con material didáctico y deportivos a unidades educativas de Yungas.	EJECUCION	23.500
521	YC0608	Comunitario	Educación	Yungas	Varios YUN	Varios	Equipamiento de bibliotecas de centros de educación técnica y superior.	EJECUCION	25.000
522	YE0612	Economico	Agricola	Yungas	Varios YUN	Varios	Fortalecimiento de las capacidades de control sanitario de SENASAG – Yungas	EJECUCION	20.000
523	TC0002	Comunitario	Educación	Tropico Cbba	Villa Tunari	Varios	"Mobiliario escolar para Unidades Educativas: primaria y secundaria"	CONCLUIDO	18.683
524	TC0046	Comunitario	Educación	Tropico Cbba	Villa Tunari	Uriuta	Diseño: Unidad Educativa Uriuta	CONCLUIDO	303
525	TC0047	Comunitario	Educación	Tropico Cbba	Villa Tunari	Eterazama	Diseño: Escuela Mixta Eterazama	CONCLUIDO	300
526	TE0151	Economico	Infraestructura vial	Tropico Cbba	Villa Tunari	Carretera Cbba - Sta Cruz	Restitución paso vehicular Km. 121	CONCLUIDO	60.447
527	TC0187	Comunitario	Fortalecimiento comunitario	Tropico Cbba	Villa Tunari	Villa Tunari	Fortalecimiento al Desarrollo Turístico de Villa Tunari	CONCLUIDO	24.444

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
528	TC0223	Comunitario	Educación	Tropico Cbba	Villa Tunari	Simon Bolivar	Construcción Cancha Múltiple U.E. Simón Bolívar	CONCLUIDO	6.400
529	TE0291	Economico	Infraestructura vial	Tropico Cbba	Villa Tunari	5 Esquinas	Construcción del Puente Vehicular sobre el rio el Conde Arroyo 2 en 5 Esquinas	CONCLUIDO	17.400
530	TE0322	Economico	Infraestructura vial	Tropico Cbba	Villa Tunari	Santibanez A	Mantenimiento del camino 5 Esquinas - Santibáñez	CONCLUIDO	11.100
531	TE0435	Economico	Turismo	Tropico Cbba	Villa Tunari	Villa Tunari	Fortalecimiento de la Unidad de Turismo de la Alcaldía de Villa Tunari	CONCLUIDO	2.780
532	TE0436	Economico	Turismo	Tropico Cbba	Villa Tunari	Villa Tunari	Construcción señalización urbana Villa Tunari	CONCLUIDO	3.600
533	TE0438	Economico	Turismo	Tropico Cbba	Villa Tunari	Villa Tunari	Mejoramiento de los atractivos, actividades y servicios turísticos existentes	CONCLUIDO	1.000
534	TE0442	Economico	Pecuario	Tropico Cbba	Villa Tunari	Varios	Apoyo campaña de vacunacion contra Fiebre Aftosa - Villa Tunari	CONCLUIDO	26.000
535	YC0009	Comunitario	Salud	Yungas	Yanacachi	Yanacachi	Vivienda Centro de Salud Kollana Uta	CONCLUIDO	14.905
536	YC0014	Comunitario	Educación	Yungas	Yanacachi	Varios	Mobiliario Escuelas Municipio Yanacachi	CONCLUIDO	8.835
537	YC0020	Economico	Servicios	Yungas	Yanacachi	Yanacachi	Telecentro para Municipio	CONCLUIDO	98.825
538	YC0025	Comunitario	Educación	Yungas	Yanacachi	Motoncoro	Construcción Aulas Multigrado Motoncoro	CONCLUIDO	7.041
539	YC0026	Comunitario	Educación	Yungas	Yanacachi	Machacamarca	Construcción Viviendas p/ Profesores N Escolar	CONCLUIDO	16.960
540	YC0027	Comunitario	Educación	Yungas	Yanacachi	Suiquimilamilani	Construcción de Aulas y Viviendas p/maestro	CONCLUIDO	20.999
541	YC0031	Comunitario	Saneamiento	Yungas	Yanacachi	Mina Chojlla	Sistema de Alcantarillado Sanitario	CONCLUIDO	177.167
542	YC0032	Comunitario	Saneamiento	Yungas	Yanacachi	Yanacachi	Sistema de Alcantarillado Sanitario	CONCLUIDO	86.659
543	YC0033	Comunitario	Saneamiento	Yungas	Yanacachi	Villa Aspiazu	Sistema de Alcantarillado Sanitario	CONCLUIDO	74.585
544	YC0049	Comunitario	Agua Potable	Yungas	Yanacachi	Iquicolo	Instalación Red Matriz Agua	CONCLUIDO	

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
							Potable		9.491
545	YC0050	Comunitario	Agua Potable	Yungas	Yanacachi	Chacala	Mejoramiento Sistema Agua Potable	CONCLUIDO	11.031
546	YC0051	Comunitario	Agua Potable	Yungas	Yanacachi	Santa Rosa de Lima	Ampliación Agua Potable	CONCLUIDO	32.130
547	YC0060	Comunitario	Educación	Yungas	Yanacachi	Santa Rosa	Construcción Escuela Multigrado Santa Rosa	CONCLUIDO	18.897
548	YE0380	Economico	Pecuario	Yungas	Yanacachi	Charagua	Granja Avícola "Adrian"	CONCLUIDO	12.670
549	YE0381	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Avícola "Florida"	CONCLUIDO	3.500
550	YE0382	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Avícola Daza- Parrilleros	CONCLUIDO	12.670
551	YE0383	Economico	Pecuario	Yungas	Yanacachi	Chacala	Granja Avícola "COSTAS"	CONCLUIDO	12.670
552	YE0385	Economico	Pecuario	Yungas	Yanacachi	Machacamarca	Granja Avícola "Yupanqui"	CONCLUIDO	3.500
553	YE0386	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Avícola Quispe/Quispe - Parrilleros	CONCLUIDO	3.500
554	YE0387	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Avícola "Chalco"	CONCLUIDO	12.670
555	YE0389	Economico	Pecuario	Yungas	Yanacachi	Ticuniri	Granja Avícola "Azucena"	CONCLUIDO	3.850
556	YE0390	Economico	Pecuario	Yungas	Yanacachi	Machacamarca	Granja Avícola "ISIDORO"	CONCLUIDO	12.670
557	YE0391	Economico	Pecuario	Yungas	Yanacachi	Ticuniri	Granja Avícola Tapia - Parrilleros	CONCLUIDO	12.670
558	YE0392	Economico	Pecuario	Yungas	Yanacachi	Ticuniri	Granja Avícola "Poma"	CONCLUIDO	12.670
559	YE0393	Economico	Pecuario	Yungas	Yanacachi	Yanacachi	Granja Avícola "Cirilo"	CONCLUIDO	3.850
560	YE0394	Economico	Pecuario	Yungas	Yanacachi	Pichu	Granja Avícola "Loza"	CONCLUIDO	3.850
561	YE0395	Economico	Pecuario	Yungas	Yanacachi	Chaco	Granja Avícola "Patty"	CONCLUIDO	3.500
562	YE0397	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Avícola "Ochoa"	CONCLUIDO	12.670

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
563	YE0398	Economico	Pecuario	Yungas	Yanacachi	Villa (villorrio) Aspiazu	Granja Avícola "YUNGAS"	CONCLUIDO	12.670
564	YE0399	Economico	Pecuario	Yungas	Yanacachi	Chaco	Granja Porcina "Chaco"	CONCLUIDO	4.200
565	YE0401	Economico	Pecuario	Yungas	Yanacachi	Chaco	Granja Porcina "Aquice"	CONCLUIDO	4.200
566	YE0402	Economico	Pecuario	Yungas	Yanacachi	Sacahuaya	Granja Avícola "ROJAS"	CONCLUIDO	12.670
567	YE0403	Economico	Pecuario	Yungas	Yanacachi	Chaco	Granja Porcina "Calixto"	CONCLUIDO	4.200
568	YE0404	Economico	Pecuario	Yungas	Yanacachi	Sirupaya	Granja Avícola "APAZA"	CONCLUIDO	12.670
569	YE0406	Economico	Pecuario	Yungas	Yanacachi	Sirupaya	Granja Avícola "MACHACA"	CONCLUIDO	12.670
570	YE0407	Economico	Pecuario	Yungas	Yanacachi	Chajro	Granja Avícola "CACERES"	CONCLUIDO	12.670
571	YC0469	Comunitario	Capacitacion comunitaria	Yungas	Yanacachi	Yanacachi	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Félix Ernesto Moscoso - Yanacachi	CONCLUIDO	9.764
572	YC0470	Comunitario	Capacitacion comunitaria	Yungas	Yanacachi	La Chojlla	Capacitación Jóvenes en D. Humano y Liderazgo - U.E Jorge Zalles- Chojlla	CONCLUIDO	9.764
573	YC0604	Comunitario	Saneamiento	Yungas	Yanacachi	La Chojlla	Construcción sistema de alcantarillado sanitario Mina Chojlla – Fase II (Baños Públicos)	DISEÑO	73.900
574	YE0379	Economico	Agricola	Yungas	Yanacachi	Chacala	Generación de Empleos y Ventas en la Cadena de Flores del Municipio de Yanacachi	EJECUCION	145.000
575	YE0384	Economico	Pecuario	Yungas	Yanacachi	Machacamarca	Granja Avícola "Daniel"	EJECUCION	12.670
576	YE0388	Economico	Pecuario	Yungas	Yanacachi	Ticuniri	Granja Avícola "Marilena"	EJECUCION	3.500
577	YE0396	Economico	Pecuario	Yungas	Yanacachi	Chojlla	Granja Avícola "APPP"	EJECUCION	12.670
578	YE0400	Economico	Pecuario	Yungas	Yanacachi	Florida	Granja Porcina "FLORIDA"	EJECUCION	12.670
579	YE0405	Economico	Pecuario	Yungas	Yanacachi	Sirupaya	Granja Porcina "PORFIRIA"	EJECUCION	

#	Código	Componente	Sub Componente	Regional	Municipio	Colonia/Comunidad	Proyecto	Estado	Monto Total
									14.102
580	YE0408	Economico	Pecuario	Yungas	Yanacachi	Chojlla	Granja Porcina "APPLC"	EJECUCION	30.450
581	YC0503	Comunitario	Infraestructura comunitaria	Yungas	Yanacachi	Chajro	Diseño y construcción Muros Defensivos en el Río Chajro	EJECUCION	25.000
582	YC0535	Comunitario	Agua Potable	Yungas	Yanacachi	Comunidad Huayrapata	Refacción Sistema de agua potable Huayrapata	EJECUCION	6.800
583	YC0548	Comunitario	Salud	Yungas	Yanacachi	Yanacachi	Equipamiento de mobiliario clínico y equipo básico para el puesto de salud de Chakala	EJECUCION	5.000
584	YC0556	Comunitario	Educación	Yungas	Yanacachi	Varios	Equipamiento mobiliario para 6 establecimientos educativos - Yanacachi	EJECUCION	6.000
585	TE0149	Comunitario	Otros	Tropico Cbba	Yapacani	Varios	Apoyo inundaciones Yapacani (Sta. Cruz)	CONCLUIDO	30.000