



USAID | **AFGHANISTAN**
FROM THE AMERICAN PEOPLE

Biweekly Report

January 1-15, 2007

ALTERNATIVE LIVELIHOODS
PROGRAM - EASTERN REGION



Orchard from 2006 planting campaign in Qarghai district, Laghman province

ALP/E General Information

Project	Alternative Livelihoods Program – Eastern Region
Start Date	15 February, 2005 (contract signing)
End Date	14 February, 2009
Contract Number	Contract Number GS-10F-0359M
Order Number	Order Number 306-M-00-05-00515-00
Cognizant Technical Officer	Brian Bacon
Contracting Officer	Margaret Kline
Geographic Coverage	Nangarhar, Laghman, Kunar and Nuristan Provinces

ALP/E'S MISSION STATEMENT

The overall objective of ALP/E is to accelerate broad-based, sustainable economic development in the Eastern Region, providing the population with licit livelihood options, and contributing to the elimination of poppy production as an economic element. This will be accomplished by working with the public and private sectors to increase the competitiveness and diversity of regional agricultural and non-agricultural sub-sectors; improving access to markets, inputs and business services; consolidating the presence of supportive public and productive infrastructure; building public and private sector capacity to function in a competitive and transparent economy; and addressing the needs of populations that are heavily reliant on the poppy economy.



I. Executive Summary

Highlights of ALP/E's activities and achievements during this reporting period:

- Farmers participating in the Commercial Demonstration Farm Program finished transplanting 150,000 plug seedlings of high value crops produced by women-owned enterprises and are being linked to fruit and vegetable wholesalers.
- One-to-one hands on training of farmers continued in the second phase of the Eastern Region Orchards Development Program. So far 4,143 farmers have been signed up with 10,712 Jeribs of land.
- A class of 40 students (all trades) was in progress at Construction Trades Training Center (CTTC). So far 607 persons have been trained at CTTC.
- The Kama road maintenance period has been extended from 6 to 12 months after discussion with the contractor.
- Work was successfully completed this period on 4 projects, 3 by RI in Laghman province and one in Kunar by DAI. The projects are CFW-090108 Abezai Flood Protection Wall, in Mihterlam, CFW-0900118 Qalai Shagee Flood Protection Wall, in Mihterlam CFW-090709 Kalay Baya Canal Project, in Alishang, and CFW-101404 Kuz Noorgal/Toratega road improvement in Noorgal district.
- 5,000 persons were working as part of Cash-For-Work program generating 44,651 employment days during the reporting period. To date, the total employment days of CFW employment in the region amounts to 1,446,658
- The BDC started two internet trainings for 25 entrepreneurs on January 6th 2007. In addition, the TV program, with a round table discussion with businessmen, remained continued and telecasted.
- The Gender and Micro-Enterprise team held meeting with handicraft producers group focusing on the establishment of Eastern Region handicraft association. In addition, work started on developing a proposal of wool weaving training for 120 vulnerable women in Nooristan Province.
- Proposal writing training for the Nangarhar Women's Affairs Directorate was undertaken. Similar training is being organized for Laghman.

II. Sector Activities

A. Agribusiness

Vegetable Marketing Program

Until now, ALP/E has been supporting the efforts of farmers and traders in identifying new markets for their products. However, most farmers in the region grow commodities, which have prevented them from gaining competitive edge.

ALP/E's Vegetable Marketing Unit is implementing several programs to diversify the livelihoods of small, medium and large-scale farmers in Eastern Afghanistan. One of such programs is the Commercial Demonstration Farms, which supports medium and large-scale farmers in the adoption and marketing of high-value vegetables at commercial level.

During the reporting period, farmers participating in the Commercial Demonstration Farm Program finished transplanting 150,000 plug seedlings of high value crops produced by women-owned enterprises and have been linked to fruit and vegetable wholesalers.

The crops introduced through this program constitute an innovation in Afghan agriculture; they include an array of over 20 gourmet vegetables new to the region. These vegetables are being produced to target the hospitality market in Kabul and Dubai.

Following its value chain approach, other ALP/E units are supporting fruit and vegetable traders in the negotiation of sales to Dubai and India.



Field day during the transplanting of plug seedlings, Surkhrud District

Fruit Marketing Program

Taking advantage of the winter season, the Fruit Marketing Program has concentrated its efforts in training farmers to increase productivity, while enabling them to capitalize in collective action as a mechanism to improve market efficiency. Specific activities in these areas include training in modern fruit production practices including irrigation, fertilization, pruning and pest and disease control. During the reporting period, the Fruit Marketing Program trained 275 farmers from Ganikhil, Khogyani and Qargayi districts.

Similarly, ALP/E's Institutional Capacity Development Unit is working in the strengthening of the Regional Fruit Producers Association, which will represent the interests of the sub sector.



Training of Fruit Marketing Groups in crop management in Ganikhil District

Adaptive Research, Demonstrations and VBSE's

During the reporting period, thirty three varietals trails were monitored and percent stands were recorded. In close collaboration with the extension workers of respective districts, the project team embarked on site selection for potato trails in farmers' fields as well as in MAI's research stations. Till now, no specific problem has been faced. Also, hand weeding were performed where ever needed.

Eighty five wheat demonstrations are at early growth stages. Also, seeds and fertilizers have been procured and handed over to ICARDA site offices. Beside this, site and farmers' selection for potato demonstrations initiated in cooperation with the extension workers in three targets provinces.

VBSE members/ farmers attended a meeting to establish Provincial Agricultural Company in Nangarhar. Modalities were discussed and agreed upon by VBSE members and farmers. The company named as "Nangarhar Agriculture Company" is in fact a Provincial Seed Production Association and will act as a nodal agency for all VBSEs and would help farmers in procuring and importing agricultural inputs. In addition, the baseline survey is in progress in 12 districts of the three provinces.

Eastern Region Orchard Development Program, Phase II

IF Hope, ALP/E's implementing partner for the Eastern Region Orchard Development Program (ERODP) have signed up almost 4,000 farmers and 2,050 hectares for the current planting campaign due to begin on January 15. The area exceeds the requirements of the program by 27 percent, thereby allowing IF Hope to screen farmers based on criteria related to compliance with the anti-poppy agreement, water availability and proper land preparation.

Similarly, IF Hope technicians continued providing practical training sessions in pruning, irrigation and fertilization for farmers that planted in the spring of 2006.



Design and layout of trees in the second phase of ERODP

Distribution Forecast, ERODP, 2007

DISTRIBUTION BY SPECIES		DISTRIBUTION BY DISTRICT	
Species	Number of trees	District	Number of farmers
Almond	86,066	Bati Kot	225
Apricot	80,911	Ghani Khel	110
Pomegranate	69,644	Rodat	70
Guava	66,957	Khewa	68
Apple	65,919	Kama	152
Plum	35,931	Behsud	151
Orange	18,724	Surkh Rud	156
Malta	17,710	Mehterlam	216
Lemon	13,274	Qarghai	233
Walnut	9,114	Khogyani	200
Peach	8,304	Shir Zad	370
Kino	5,453	Hesarak	322
Persimmon	2,875	Goshta	158
Grapes	1,493	Muhmandara	185
Fig	1,235	Pachir Agam	66
Pear	824	Alingar	181
Mango	402	Deh Bala	14
Total	484,838	Total	2,878

Economic Development Projects

PROJECT	DISTRICT	PROVINCE	COMPLETION, %	IMPLEMENTER
Eastern Region Orchards Development Program (ERODP)	8 districts/2 districts	Nangarhar/Laghman	40	IF Hope
Radio Program-Farmers Interviews	All districts	Nangarhar/Laghman	50	ALP/E

		/Kunar		
Small holder Livestock Management Program	Village based Self Help Groups	Nangarhar/Laghman /Kunar	40	ALP/E
Training for Commercial Nursery Owners	Behsud,Asadaba,Mehtarlam	Nangarhar/Laghman	90	ALP/E
Training for Female Nursery Owners	Behsud, Surkh Rod, Qarghayi	Nangarhar/Laghman	75	ALP/E with RI
Adaptive Research Technology Dissemination and Development of Seed Supply Systems	17 districts of Eastern Region	Nangarhar/Laghman /Kunar	20	ICARDA
Input Supply Support Program	20 districts	Nangarhar/Laghman /Kunar	98	ALP/E
Market Information System	Throughout Eastern Region	Nangarhar/Laghman /Kunar	35	ALP/E & DoA
Fruit Marketing Program	15 districts	Nangarhar/Laghman /Kunar	35	ALP/E
Eastern Region Annual Crops Initiative	Eastern Region	Nangarhar/Laghman /Kunar	5	ALP/E
Eastern Region Livestock Development Initiative	Eastern Region	Nangarhar/Laghman /Kunar	10	ALP/E
Fall Wheat Program (2006)	Selected villages in all four Provinces	Nangarhar/Laghman /Kunar/Nuristan	90	ALP/E & DoA

B. Infrastructure Development

Productive Infrastructure Projects (PIP)

PIP Projects Status Update:

PROVINCE	TECHNICAL FEASIBILITY COMPLETED	ENGINEERING SURVEY AND DESIGN COMPLETED	PROJECTS UNDER TENDER PROCESS	CONTRACTS AWARDED/WORK COMPLETED
Nangarhar	3	7	1	0
Laghman	2	2	0	1
Kunar	1	2	0	0
TOTAL	6	11	1	1

Capacity Building

The class of 40 students (all trades) was in progress at Construction Trades Training Center (CTTC). Cobblestone Road Training class for 22 students was also underway at CTTC. So far, 607 persons including skilled workers, site engineers, and technicians have been trained at CTTC.

Improving Access to Markets

Improvements works to existing roads and bridges connecting to priority production areas to district center have continued under ALP/E Annual Work Plan Year Two (AWP2). Progress during this period is as follow:

Kama DBST Road (14.6 km): The potential contractor for Kama road informed that all the required documents along with the insurance of staff, Machinery and third party have been arranged. Also, upon discussion with the contractor, the road maintenance period was extended from 6 to 12 months.

Qasim Abad Road (5.7 km): The Technical Feasibility Report for Qasim Abad road submitted to USAID on 20th September has been approved on November 22nd.

Abizai Bridge: The Technical Feasibility report including EMS workbook for Abizai Bridge submitted to USAID has been approved on 19th November 2006. In addition, request for proposal is under preparation.

Lal Pur Road (12 km): The design of the proposed project has been already finalized during the reporting period.

Sherzad to Hisarak Road (15.1 km): The design has been completed and the first draft of the Feasibility Report has been prepared and submitted to USAID for approval.

Barabad to Mangwal Road Section-1 (11.75 km): The design has been completed and the preparation of Technical Feasibility report is still in progress.

Barabad to Mangwal Road Section-2 (9.58 km): Drawing of Site Plan, Alignment, and Cross sections of 4.0 km from 2+000 to 6+000 have been completed. The design of the same section has also been completed however, the structures were rechecked to meet the site conditions and necessary changes are also in progress.

Dudrak Road (6.2 km): Design of the road has been completed feasibility report would be taken in hand soon. The design of road, alignment and X-Sections, typical drawings of culverts has been checked on Dec.13, 06 and changes have been proposed.

Gandumak to Kudikhill Road: Redesign of the road has been started and is in progress.

Adam Khill Road: The design of the road has been started in the reporting period.

Surveys carried out by ALP/E Survey Teams

The ALP/E Survey Teams carried out the following technical surveys:

LOCATION	LENGTH (KM)	ALIGNMENT	X-SECTIONS	REMARKS
Darunta Cobblestone Road-III	4.0	Setting out	Setting out	CFW Implementation
Pekha Road	7.3	6+500 to 7+300	6+500 to 7+300	CFW Implementation
Site plan for Aqueduct-Nurgal	0.100	0.100	Setting out of X-Sections	Complete survey for site plan has been done
Aghrabad road in Qarghai district	2.556 km	done	Done	Survey work has been completed
Nuristan District Center to UTRAN road	7.50Km	Alignment from 7+500 to 10+720	X-Section from 6+200 to 10+720	Survey completed

Nangarhar Roads Inventory Team (NRIT)

Field work of NRIT was completed. The staff continued to practice GIS software and make draft maps. The report on roads' maintenance cost and program for roads will be completed soon.

Productive Infrastructure Projects (PIP)

PROJECT	LOCATION	DESIGN, %	BUILT, %	IMPLEMENTER	START	COMPLETION	COMMENTS
Darunta Cobblestone Road	Qarghai, Laghman	100	CFW	DAI	2/2006	12/2006	CFW
Mashina Road Improvement – 7.5 km	Qarghai, Laghman	100	100	HADF	9/2006	12/2006	Work completed
Abuzai Bridge	Mehtarlam, Laghman	100	0	TBD	1/2007	7/2007	Approved by USAID
Shamshapur Cobblestone Road	Surkhrud, Nangarhar	100	CFW	DAI	2/2006	2/2007	CFW

Wazir Tatang Causeway	Surkhrud, Nangarhar	100	0	TBD	TBD	TBD	Pending	
Wholesale Market	Jalalabad City, Nangarhar	100	CFW	DAI	6/2006	1/2007	CFW	
Kama DBST Road - 14.6 km	Kama, Nangarhar	100	0	TBD	1/2007	7/2007	Final stage of tender award	
Qasim Abad Road – 5.7 km	Behsud	100	0	TBD	1/2007	7/2007	Approved by USAID	
Rodat Road - 12.3 km	Rodat, Nangarhar	100	0	TBD	TBD	TBD	Pending	
Sherzad to Hesarak Road – Section-1 15.1 km	Sherzard, Hesarak, Nangarhar	100	0	TBD	1/2007	4/2007	Feasibility Report submitted to USAID	
Lal Pur Road-12 km	Lal Pur, Nangarhar	100	0	TBD	2/2007	7/2007	Feasibility Report submitted to USAID	
Chardy-Ghaziabad road 12.6 km	Kot, Nangarhar	100	CFW	DAI	TBD	TBD	CFW	
Dudarak Road,6.2km	Dari-Nur, Nangarhar	100	CFW	DAI	TBD	TBD	CFW	
Barabad to Mangwal Road, 11.75km Section-1,	Khas, Kunar	95	0	TBD	2/2007	7/2007	Technical Feasibility being prepared	
Barabad to Mangwal Road,9.6km Section-2	Khas, Kunar		30	0	TBD	2/2007	7/2007	Design in progress

Cash-For-Work (CFW) Projects

Work continued on 35 CFW projects during the reporting period. Total number of person hired reached 24,893 with 1,446,658 employment days generated through January 15, 2007.

Status of Projects by Province

PROVINCE	TOTAL OF APPROVED PROJECTS	COMPLETED PROJECTS	ACTIVE PROJECTS	OTHER APPROVED PROJECTS	PERSONS EMPLOYED DAILY DURING THIS PERIOD
Nangarhar	75	40	26	9	3,465
Laghman	39	32	6	1	1,182
Kunar	16	11	2	3	102
Nuristan	1	0	1	0	251
TOTAL	131	83	35	13	5,000

The total 130 approved projects include the following three projects which have been cancelled:

- Two projects in Torghar which had to be cancelled due to the security situation, and project for Kakas Canal in Qarghai, which could not be started due to a community dispute. This project has been cancelled on receipt

of the written recommendation of the District Governor, and a replacement project recommended in the same district has been prepared by RI for submission to USAID. There is request for additional work in most of the completed and ongoing projects, which needs proper justification and after could be sent for approval.

- Two projects in Nemla village, Khogyani district, suspended since 26 September due to a community dispute. Further meetings were held by the local Shuras, but no resolution has yet been reached.
- Dewagal Road project in Chawkey district, Kunar province, which had reached 89% completion before it was suspended on 7 October, when 3 workers were abducted by an armed group on 7 October, but later released unharmed the same day. The security situation was re-assessed by a team from ALP/E, but it is still not conducive to restarting work.
- Nokor Khil cobblestone project was stopped due to security concerns, as the project staff was threatened through a night letter and following to that, on January 11, 07 a hand grenade was thrown to a private compound where the rental water tanker was parked during the night and as a result the water tanker was partially damaged.
- On January 14, 07 an assessment team consisted of operation, security and infrastructure unit visited Khogyani district and met the Nokor Khil Shura members, Chief of Police and district governor about the hand grenade issue happened on January 11, and was confirmed that it was an individual criminal action and is not a political issue. The community submitted a guarantee letter to the assessment team and promised that they will not allow anybody to disturb the project work anymore.
- Dakor-Mashfa cobblestone road in western Nooristan was stopped by the security in-charge of Norgram district, who received instruction from Nooristan Governor reportedly. The work was restarted on January 11, after a series of meetings with the provincial council, PW director and some other influential people of Nooristan, but immediately the security in-charge again stopped the work on January 13, 07.

No new projects were started this period.

Work was successfully completed this period on 4 projects, 3 by RI in Laghman province and one in Kunar by DAI:

1. CFW-090108 Abezai Flood Protection Wall, in Mihterlam
2. CFW-0900118 Qalai Shagee Flood Protection Wall, in Mihterlam.
3. CFW-090709 Kalay Baya Canal Project, in Alishang, and
4. CFW-101404 Kuz Noorgal/Toratega road improvement in Noorgal district.

USAID has approved 4 new projects during this period (January 13), all in Nangarhar province.

1. CFW-081901 - Baro Canal and Intake in Rodat district of Nangarhar
2. CFW-081401 - Hazarnaw Wash Banks improvement, in Mohmandara district
3. CFW-081501 - Sada Canal Intake in Lal Pur district.
4. CFW-081904 - Shega Wash (Ground Sill) in Kuz Kunar district.

Quality Assurance for the cobblestone roads is being provided by a team of six roads engineers from IRD, appointed by USAID. They visited several roads during the week. Meetings were held with the IRD team, when they reported their findings. Work was reported to be progressing satisfactorily, with good quality. One of the team members has been assigned as the coordinator to facilitate communications between IRD and DAI.

The results of site tests and inspections for CFW projects are made during the last 2 weeks by CTTC were supplied to the Infrastructure Unit. Field tests were carried out at all ongoing cobblestone roads and the Jalalabad Wholesale Market. Tests carried out included road fill grading analysis, Field Density Tests (FDT), concrete strength tests, and inspections of installed facilities at the Wholesale Market. The results showed that concrete strengths were up to Specification, and work carried out at the Wholesale Market was up to standard. Some additional CBR tests are being arranged to check compaction achieved on cobblestone road sub-base.

Work on second half of the Jalalabad Wholesale Market is progressing very well, and currently the concreting of floor, plastering, leveling of the floor and pointing is continued.

Relief International (RI) continued working on 6 ongoing projects in Laghman province, and completed 3 projects at the end of the period. Currently there are only 3 ongoing projects and all of them are expected to be completed in the coming reporting period.

Labor attendance sheets for Kalay Baya completed project (completed on January 06) were checked and approved, the material invoices for the month of October (Invoice no 20) were checked and approved for payment. Currently checking the material invoice for the month of November 2006 is in progress and will be completed during the next period.

There is strong possibility of stopping the work in few cobblestone roads, where the temperature degree drops to below freezing, so that concreting cannot be carried out. Community preparation meetings were held for the Mahigeran cobblestone road in Qarghai district and the land acquisition issues was resolved with the help of RRD Laghman and the practical work could be started very soon.

The Nangarhar PDC meeting was attended on 10 January and activities under ALP/E infrastructure were presented. In this meeting the D. Governor of Nangarhar asked all PDC members to be well prepared for preparation of annual work plan for 2007, which will be drafted in February. They asked that each agency has to incorporate their annual work plan into the general development plan of Nangarhar province

Jalalabad Wholesale Market

Jalalabad Wholesale Market Rehabilitation has progressed to 84%. The Main activity is foundation excavation, stone masonry, RCC ring and column concreting.

Cash-For-Work Projects, Nangarhar

PROJECT	CODE	DISTRICT	COMPLETE %	START DATE	END DATE	COMMENTS
Wholesale Market Rehabilitation	CFW-080103	Jalalabad	90%	5-Jun-06	31-Jan-07	Ongoing
Kakrak Road Improvement	CFW-080202	Surkhrud	98%	29-May-06	31-Jan-07	Ongoing
Ghauchak Cobblestone Road	CFW-080207	Surkhrud	50%	5-Oct-06	20-Feb-07	Ongoing
Shamshapoor Cobble Stone Road third reach	CFW-080208	Surkhrud	16%	13-Nov-06	13-Apr-07	Ongoing
Jukan Intakes & Flood Protection Walls	CFW-080303	Hisarak	0%	TBD	TBD	Approved on Nov 20, 2006 Plan start March 2007
Lajgar Canal Intakes and Flood Protection Walls	CFW-080304	Hisarak	0%	TBD	TBD	Approved on Nov 20, 2006 Plan start March 2007
Surkhab Canal Intakes and Super Passage Project	CFW-080406	Shirzad	29%	15-Nov-06	15-Feb-07	Ongoing
Kodi Khil Cobblestone Road	CFW-080407	Shirzad	21%	16-Oct-06	30-Jun-07	Ongoing
Nemla Irrigation Intake and Canal Repairs	CFW-080504	Khogaini	6%	17-Sep-06	17-Dec-06	Since 26 September work stopped due to community dispute.
Hakimabad Canal Intakes & Retaining Walls	CFW-080505	Khogaini	13%	24-Dec-06	30-Mar-07	Ongoing
Nemla Flood Protection Works	CFW-080507	Khogaini	86%	28-Jun-06	30-Oct-06	Since 26 September work stopped due to community dispute.
Nokor Khil Cobblestone Road	CFW-080508	Khogaini	15%	15-Nov-06	30-Jun-07	Ongoing
Lawangapor Cobblestone Road	CFW-080606	Chaparhar	38%	1-Oct-06	31-Jan-07	Ongoing
Spin Jumat Road Improvement	CFW-080607	Chaparhar	6%	24-Dec-06	30-Mar-07	Ongoing
Zamar Khil Flood Protection Works	CFW-080701	Pachir wa Agam	6%	24-Dec-06	24-Mar-07	Ongoing
Pachir Cobblestone Road	CFW-080702	Pachir wa Agam	37%	16-Oct-06	16-Jun-07	Ongoing
Baro Canal Intake and Retaining Walls	CFW-080901	Rodat	0%	TBD	TBD	Approved this period

PROJECT	CODE	DISTRICT	COMPLETE %	START DATE	END DATE	COMMENTS
Pekha Abdul Khil Road	CFW-081003	Achin	0%	TBD	TBD	Approved on 13 Dec, 2006
Tarkhy Flood Protection Works and Irrigation Intake	CFW-081101	Nazian	103%	5-Jul-06	31-Jan-07	Ongoing
Zysar Cobblestone Road	CFW-081102	Nazian	35%	2-Oct-06	2-Apr-07	Ongoing
Shulgar Flood Protection Works	CFW-081206	Dor Baba	0%	TBD	TBD	Approved on 14 Dec, 2006
Spin Khour Flood Protection Works	CFW-081302	Shinwar	0%	TBD	TBD	Approved this period
Hazarnaw Wash Banks' Repairing	CFW-081401	Momandara	0%	TBD	TBD	Approved this period
Basawal Banbaba Flood Protection	CFW-081404	Momandara	8%	4-Aug-06	30-Nov-06	Work stopped since flood on 19 September
Sada Canal Intake Improvement	CFW-081501	Lalpoor	0%	TBD	TBD	Approved this period
Chardehi Cobblestone Road	CFW-081703	Bati Kot	32%	14-Nov-06	30-Jun-07	Ongoing
Shega Cobblestone Road	CFW-081903	Kuz Kunar	38%	18-Nov-06	18-Apr-07	Ongoing
Shega Wash Ground Sill	CFW-081904	Kuz Kunar	0%	TBD	TBD	Approved on 12 January
Metrani Village Cobblestone Road	CFW-082103	Kot	24%	26-Nov-06	26-Feb-07	Ongoing
Spin Jumat Embankment	CFW-082204	Behsud	123%	25-Apr-06	31-Jan-07	Ongoing
Benigah II Flood Protection	CFW-082206	Behsud	70%	3-Oct-06	3-Feb-07	Ongoing
Inzari Khola Canals Intakes	CFW-082302	Spinghar	41%	30-Oct-06	31-Jan-07	Ongoing
Hojoom, Kal Chelgazi Canals Intakes	CFW-082303	Spinghar	90%	24-Sep-06	31-Jan-07	Ongoing
Lokhi Canal Intake and Super Passages	CFW-082304	Spinghar	22%	28-Nov-06	28-Feb-07	Ongoing
Girdi Nawagai Road	CFW-082305	Spinghar	105%	13-Jun-06	17-Jan-07	Ongoing

Cash-For-Work Projects, Laghman

PROJECT	CODE	DISTRICT	COMPLETE %	START DATE	END DATE	COMMENTS
Abizai Flood Protection	CFW-090108	Mihtarlam	100%	12-Sep-06	15-Jan-07	Completed this period
Ghundy Baba Sahib Flood Protection	CFW-090112	Mihtarlam	92%	10-Sep-06	31-Jan-07	
Qala Shagee Flood Protection	CFW-090118	Mihtarlam	100%	10-Sep-06	15-Jan-07	Completed this period
Deh Ziarat to Omarzai Cobblestone Road	CFW-090121	Mihtarlam	33%	3-Oct-06	3-May-07	
Kac Aziz Khan Canal	CFW-090210	Qarghai	92%	5-Sep-06	30-Jan-07	
Farman Khil & Jui Daman Canals	CFW-090212	Qarghai	100%	12-Jun-06	20-Jul-06	Completed
Daronta Bypass Cobblestone Road, Third Reach	CFW-090213	Qarghai	38%	1-Nov-06	31-Mar-07	
Qardy Kac Canal	CFW-090214	Qarghai	80%	25-Sep-06	25-Jan-07	
Mahigeran Cobblestone Road	CFW-090215	Qarghai	0%	TBD	TBD	Approved on 20 November
Lara Mora Road Improvement	CFW-090219	Qarghai	8%	25-Dec-06	10-Mar-07	

Cash-For-Work Projects, Kunar

PROJECT	CODE	DISTRICT	COMPLETE %	START DATE	END DATE	COMMENTS
Dandono , Kotgi Canal ,Intake	CFW-101201	Narang	0%	TBD	TBD	Project is pending due to high water level in Kunar River
Seend Wala Chawkay Intake	CFW-101301	Chawkay	0%	TBD	TBD	Project is pending due to high water level in Kunar River
Dewagal Road Improvement	CFW-101303	Chawkay	89%	16-Apr-06	31-Oct-06	Work stopped since 7 Oct due to security incident.
Noorgal Seend Wala Intake	CFW-101401	Noorgal	0%	TBD	TBD	Project is pending due to high water level in Kunar River
Nurgal-Aret Road	CFW-101403	Noorgal	92%	18-Jun-06	31-Jan-07	
Kuz Noorgal-Toratega Road Improvement	CFW-101404	Noorgal	100%	11-Jul-06	10-Jan-07	Completed this period
Daag Canal Repair	CFW-101501	Khas Kunar	100%	21-Feb-06	18-Sep-06	Additional works completed. Flood damage to retaining wall, needs additional funds.

Cash-For-Work Projects, Nuristan

PROJECT	CODE	DISTRICT	COMPLETE %	START DATE	END DATE	COMMENTS
Dakor-Mashfa Cobblestone Road	CFW-300801	Nogram	30%	28-Sep-06	28-Jun-07	

C. Private Sector Development

During the reporting period, the ALP/E's Private Sector Development held meetings for getting data of Village Based Seed Enterprise (VBSE). The VBSE report was finalized and will be submitted to the COP during next week. In addition, the ACAP have shown interest in an edible oil company and a flour mill.

The Private Sector Development team monitored the CNFA approved projects for funding. According to the rules of CNFA, the investors will be funded after having investment in physical construction work. Two of the investors have successfully accomplished more than 90% of its physical construction work whereas one investor has recently started its physical work. The final physical progress will get a look from CNFA. Meanwhile, the assistance of Nangarhar Carpet Association, through capacity development team, was introduced to CNFA local office for credit. In response, the applicant was promised to be provided with an initial grant of 50000 Afs within five days.

Businesses Supported by ALP/E to Receive CNFA Grant Assistance

COMPANY	PRODUCT	NEW LABOR		OWNER'S CONTRIBUTION, \$	CNFA CONTRIBUTION, \$	TOTAL \$	STATUS
		MAL	FEM.				
A haj Said Rahmanullah Cotton Seed Factory	Refining Cotton and Cotton Seed	14		16,666	15,000	31,666	Submitted, under study
Yousafi Qazi Zada Tomato Paste Factory	Tomato Paste	20		149,746	35,000	184,746	Interviewed, under study

Nawab Malik Cotton Seeds Oil Production	Cotton Seed Oil	25		50,400	30,000	80,400	Submitted, under study
Afghan Juice Production	Lemon and Orange Juice	4		12,000	5,000	17,000	Submitted, exploring linking to a large juice factory
Ezat Gul Cotton Seed Cotton Production	Refining Cotton and Cotton Seed	10	0	26,000	5,000	31,000	Submitted, under revision
Riyaz Carton Making Factory	Vegetable and Fruit Cartons	19	2	40,000	36,450	76,450	Submitted
Shakir Sihami Shirkat	Soap and Pulp	10	5	157,200	72,000	229,200	Submitted, under revision
Wahid Oil Production Company	Pulp, and Cotton Seed	3	0	36,000	5,000	41,000	Submitted, under revision
Mirwais Lalpuri Soap and Oil Factory	Soap, Pulp, unrefined oil and refine cotton	13	4	73,000	61,100	134,100	Submitted
Mansoor Helmand Ed ble Oil Factory	Pulp, Soap and Edible oil	16	4	166,200	50,000	116,200	Interviewed, CNFA analysis of the oil
Zar Mohammad Popcorn and poprice factory	Popcorn and poprice	6	2	\$11400	\$5000	16400	Project approved and contract signed
Hamisha Bahar Vegetable and Fruit Dehydration Factory	Dried vegetables and fruit	5	3	\$21600	\$9500	\$31100	Project approved and contract signed
Azizi Food Factory	Fried pulse, roosted peanuts,	15	8	\$34100	\$13000	\$47100	Project approved and contract signed

Business Development Center

The Business Development Center started two technical internet trainings for 25 entrepreneurs on January 6th 2007. In addition, the TV program, with a round table discussion with businessmen, remained continued and telecasted during the reporting period. During the reporting period the BDC received 147 visitors. Out of these, 99 visited BDC office, 38 visited AFC, 19 visited AISA and 2 met AWBA office. Furthermore, the BDC also provided research services for 20 clients in various business fields.



D. Gender and Micro-enterprise Development

The Micro Enterprise Program

The Gender and Micro-Enterprise team held meeting with handicraft producers group focusing on the establishment of Eastern Region handicraft association which will be formed by the ICD section of ALP/E. The team also selected 10 female cooks for CFW project 080607 and 10 disable women for dry fruits and nuts cleaning and packing in Hada Farm. The objective of the program is to link disable female with GME program and provide them employment opportunities for sustainable livelihood.

The GME also continued wages distribution among females in forestry nursery operators, vegetable nursery operators, fruit/vegetable cleaners and female cooks in CFW projects of Nangarhar and Laghman.

Started work on developing a proposal of wool weaving training for 120 vulnerable women in Nooristan Province. It is proposed by the director of Nooristan women affairs that the women requested to provide them wool weaving training as majority of the women are involved in the production of jackets, coats, hats, socks, gloves. The proposed training, of six months duration, will be given to the vulnerable women from eight villages of Paroon district of Nooristan.



Disable women are cleaning and packing dried fruit and nuts in Hada Farm

The micro enterprise program also held meetings with AWRC, WADAN, AWBA, DoWA, AGEF and some businesswomen and talked to them about Business Council (Bpeace) For Peace Apprentice Road Trip to the US opportunity. The Bpeace requested GME to introduce applications of businesswomen from ER. The program will provide training, mentoring and counseling opportunity and will bring 12 Afghan women entrepreneurs working in non traditional and non handicraft industries to the US, Dubai and Kabul for internships and apprenticeships with different firms.

Small Holder Livestock Management Program

During the reporting period, three livestock training in Nangarhar and Laghman to 75 participants including 45 from SHGs and 30 from community were delivered. Meanwhile, preparation for two more livestock trainings to 50

participants were in progress. The livestock trainings are in the areas of livestock nutrition and management, identification and treatment of common diseases, and practices to improve productivity led by female paravets.

The Women Fruit and Forestry Nursery Program

Had meeting with FMP to make plan for implementing of forestry and fruit nurseries in Nangarhar and Laghman province, which has already selected 8000 M² land in four sites for 40 beneficiaries' specifying 4800 M² for fruit and 3200 M² land for forestry. In addition, all materials and equipments with one year monthly work plan for forestry and fruit nurseries have been provided.

Vegetable Nursery

The Gender and Micro Enterprise, during the reporting period, remained engaged with Annual Crop Section to transplant winter crops from vegetable nurseries in to the demonstration plots and set a plan for second cycle spring vegetable plantation. Transplantation and hardening of different varieties of crops from Behsud, Surkhrud, Khushgumbad, Ghani khill, Laghman, Kama, Asad Abad and Kuz kunar was underway.

Anti fungus medication along with urea distribution to plants were introduced in five green houses to protect the plants against fungus. In addition, vegetable operators were given instructions to clean up Behsud khas and Bati kot green houses for second cycle vegetables' plantation.



The ALP/E vegetable nursery trainer explains new technology methods to the farmers in Bati Kot district of Nangarhar

Following training for first cycle of spring crop, planted different varieties of tomato in Behsud khas nursery and also celebrated field day for 20 person local farmers to explain new technology of vegetable plug seedling in Ghanikhil district of Nangarhar province.

PROJECT	LOCATION	COMPLETION%	IMPLEMENTER	START DATE
Capacity Building TOT for SHGs	Nangarhar	80%	RI	14 -Nov, 06
Establishment of 4 women-owned nurseries	NGR, LGM	70	ALP/E	1-Apr-06
Monitoring of Female cooks	Eastern Region	50	ALP/E	1-May-06
Women pack house	Eastern Region	5	ALP/E	1-May-06
Smallholder Livestock Management Program	Village Self Help Groups, NGR/LGM/KNR	50	ALP/E	1-May-05
AWBA at the BDC	NGR	20	AWBA	13-Jun-06
Data Base collection on Businesses	NGR/LGM /KNR	50	RI	06-Jul-06
Establishment of 5 Women Owned Vegetable Nurseries	NGR	40	ALP/E	Jan 07
Handicraft Center	NGR	5	ALP/E	Sept 07
Weekly Women Economic Development Radio Program	NGR	10	RI/ALP-E	Sept 07
Poultry Farm	NGR, KNR, LGM	10	ALP/E	Sept 07
DoWA Capacity Building	NGR, LGM, KNR, NUR	10	ALP/E	March 07

E. Institutional Capacity Development

Support to Associations

Eastern Region Carpet Producers Association met the director of Afghan Said Jamaluddin Publishing Center, and Tareen Industrial Press; agreed on catalog format, content and design to be ready for printing. The catalog is to serve as a marketing tool for the association, which is participating in the US exhibition “Made by Afghan Women” program. Support is being provided to one of the Association management team, who will be participating in the exhibition. In addition, English and computer training at the RANA Institute and General Office Management training at the AIBM Training Institute, for members of selected associations are underway.

Provided support to the Director of the Eastern Region Fruit Growers Association to register the association with the Justice Ministry in Kabul. Finalized all documents, and provided needed information for registration. The director is in Kabul to register the association.

Continue to compile final information, organize board elections and finalize charter documents to register provincial Handicraft Associations in Kunar and Nangarhar. To accomplish this, the coordinator worked closely with the directors of the Women’s Affairs Directorates in both provinces. Next step will be to structure and register the Eastern Region Handicraft Association.

Support to Ministry of Agriculture Directorates

A four days Project Planning Training course to agricultural directorate senior staff was delivered in Kunar. Directorate staff can now develop better designed projects, with more focus on actual regional needs.



Opening of Project Planning training in Kunar Agriculture Directorate for senior staff

Certificate distribution to Kunar Ag directorate senior Staff

Support to Women’s Affairs Directorates

A variety of materials are being assembled for potential inclusion in the as-yet-untitled Eastern Region women’s magazine. Numerous articles and photographs, from local professionals and the ministries, have been collected; they still need to be edited and presented to the publisher for consideration.

Proposal writing training, for the Nangarhar Women's Affairs Directorate, was delivered in the reporting period. As an outcome of the training, the Directorate has developed two proposals which will be presented to potential donors. The first is "Livestock development in support of district Shuras"; the second is a proposal for "Support of International Women's Day events".

The technical officer has been organizing training in proposal writing in Laghman and at the request of the Kabul ministry has prepared a proposal for training of religious leaders on a range of women's issues including abuse, forced marriage and violence. The Ministry envisages that the training will be delivered by progressive mullahs from Kabul.

Trainings

On January 13th AITM, a Kabul based company, started Business and TOT training for 40 participants (20 women and 20 men). ALP/E may use a few of the best trainees as trainers for existing programs in fruit and vegetable marketing.

At the request of the provincial Women's Affairs Directorates from Laghman, Kunar and Nangarhar, the training officer will deliver three days of leadership training. The training will begin on January 23rd. This training will help the directors and their deputies to better manage their staff and help them in becoming strong leaders.

Institutional Capacity Development

PROJECT NAME	LOCATION	IMPLEMENTATION	IMPLEMENTER	ACTIVITY START DATE	ACTIVITY COMPLETION DATE	COMMENTS
Support to Ministry of Associations						
Computer and English language training for support staff of selected local associations	Nangarhar	65%	RANA	28-Aug-06	28-April-07	Ongoing
Establishment of Eastern Region Livestock Development Association	Nangarhar	100%	ALP/E	24-Aug-06	06-Oct-06	Being registered
Support to Eastern Region Livestock Development Association	Nangarhar	05%	ALP/E	06-Oct-06		Ongoing
Establishment of Carpet Producers Association	Nangarhar	100%	ALP/E	27-Aug-06	06-Oct-06	Being registered
Support to Eastern Region Carpet Producers Association	Nangarhar	15%	ALP/E	06-Oct-06		Ongoing
Support to Fresh Fruits and Vegetable Wholesalers Association	Nangarhar	10%	ALP/E	20-Aug-06		Ongoing
Establishment of Road User Association	Nangarhar	10%	ALP/E	16-Sept-06		On going
Establishment of Nangarhar, Laghman and Kunar Handicraft Association	Eastern Region	70%	ALP/E	02-Oct-06	20-Jan-07	On going
General Office Management Training for support staff of selected local association	Nangarhar	70%	AIBM	18-12-06	15-01-07	Ongoing
Establishment of Eastern Region Fruit Growers Association	Nangarhar	95%	ALP-E	27-11-06	15-01-07	Ongoing
Support to Ministry of Agriculture						
Internet Use Training for the directors of Agriculture Directorate	Nangarhar/Laghman/Kunar	100%	BDC	27 Aug-06	29-Aug-06	Completed
Computer and English language training for staff of Nangarhar Agricultural Directorate	Nangarhar	80%	RANA Institute	5-Jul-05	16-Feb-07	Ongoing

Computer and English language training for staff of Laghman Agricultural Directorate	Laghman	50%	Laghman Educational Training Center	12-Sept-06	12-Apr-07	Ongoing
Computer and English language training for staff of Kunar Agricultural Directorate	Kunar	70%	Kunar Community Educational Center	19-Sept-07	19-March-07	Ongoing
Province wide survey and sampling - Nangarhar Agricultural Directorate	Nangarhar	0%				Ongoing
Project Planning training for selected staff of Laghman Agricultural Directorate	Laghman	100%	DCG	16-Dec-06	19-Dec-06	Completed
Management Training for selected staff of Laghman Agricultural Directorate	Laghman	0%	DCG			
Project Planning Training for selected staff of Kunar Agricultural Directorate	Kunar	95%	DCG	06-Jan-07	09-Jan-07	Completed
Management Training for selected staff of Nangarhar Agricultural Directorate	Nangarhar	0%	DCG	28-Jan-07		Ongoing
Support to Ministry of Women Affairs						
English language training for staff of Nangarhar Women Affair Directorate	Nangarhar	50%	Zab hullah Ibrahim	01-Nov-06	30-April-07	Ongoing
English language training for staff of Laghman Women Affairs Directorate	Laghman	60%	Abdul Ahad – Eng Ziau Rahman - comp	02-Nov-06	30-April-07	Ongoing
Proposal Writing training for Nangarhar Women Affair directorate Senior staff	Nangarhar	100%	KAWYAN	16-Dec-06	18-Dec-06	Completed
Proposal Writing training for Laghman Women Affair directorate senior staff	Laghman	0%	KAWYAN	16-Jan-07	18-Jan-07	Ongoing
Proposal Writing training for Kunar Women Affair directorate Senior staff	Kunar	0%	KAWYAN	01-02-07	03-02-07	Ongoing
Establishment of Women Magazine for Eastern Region Women Affairs directorates	Nangarhar, Laghman and Kunar	0%	ALP-E	10-Dec-06	05-Feb-07	Ongoing
Solar system will be install for Nangarhar, Laghman and Kunar Women Affairs directorates	Nangarhar, Laghman and Kunar	0%	ALP-E	02-Nov-06	25-Jan-07	Ongoing
Support to Eastern Region Business Trainers and Community						
Leadership training for ALP-E national staff (nine people)	Nangarhar	100%	ICD Senior Officer	17-Dec-06	24-Dec-07	Completed
Leadership training for Nangarhar Women Affair directorate senior staff	Nangarhar	0%	ICD Senior Officer	20-Jan-07	26-Jan-07	Ongoing
Leadership training for Laghman Women Affair directorate senior staff	Laghman	0%	ICD Senior Officer	0-Feb-07	09-Feb-07	Ongoing
Leadership training for Kunar Women Affair directorate senior staff	Kunar	0%	ICD Senior Officer	24-Feb-07	01-March-07	Ongoing
Business training for Eastern Region Business trainers (20 male and 20 female)	Nangarhar	0%	AITM	13-Jan-06	25-Jan-07	Ongoing
Training Of Trainers (TOT) for Eastern Region Business trainers (20 male and 20 female)	Nangarhar	0%	AITM	03-01-07	15-01-07	Ongoing

III. Required Performance Data

Annex I. ALP/E Activity Level Indicators¹, January 1-15, 2007

Indicator	Unit of Measure	Added (Bi-weekly)	Target (LOP)	Total LOP (To date)	Target (FY 07)	Target (FY 08)	By Province (To date)				By Gender (To date)	
							N	L	K	Nur	Male	Female
Total Kms irrigation and drainage canals and karezes ALP	# km	0.55	2,581	2,434	2,581	2,581	2,386	32	15	-	-	-
ALP Kms. of rural roads repaired in poppy regions	# km	7.5	548	329	548	548	274	9	41	4	-	-
ALP/E Hectares of improved irrigation as a result of ALP infrastructure works	# hec	0	233,060	125,715	233,060	233,060	117,982	6,861	872	-	-	-
ALP/E Amount paid in CFW in AL programs	USD (\$)	189,928	18,092,363	15,445,831	18,092,363	18,092,363	12,421,536	2,307,880	655,960	60,455	13,736,237	1,709,594
ALP/E Afghans paid through CFW salaries	#	274	179,000	158,893	179,000	179,000	146,150	10,314	2,022	407	137,779	21,114
ALP/E Total labor days for CFW	#	44,651	4,767,708	4,414,366	4,767,708	4,767,708	3,627,233	600,796	164,631	21,706	3,911,356	503,010
Afghans trained in business skills	#	160	7,000	4,213	5,200	7,000	3,012	846	335	20	1,380	2,833
Farmers trained in agricultural practices in targeted poppy provinces under ALP	#	150	175,000	96,967	155,000	175,000	55,874	26,063	15,030	-	95,284	1,683
Farmers receiving seed and fertilizer	#	0	177,961	169,901	177,961	177,961	100,261	37,800	27,840	4,000	169,901	-

¹ The table shows aggregated figures of both ALP and AINP project

Annex II. Persons Employed, Employment Days, and Wages Paid on ALP/E CFW Projects through January 15, 2007

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
Kunar Province											
Chawkey	CFW101303	Dewagal Road Improvement	177	14	191	17,752	1,304	19,056	64,679	4,750	69,429
Chawkey	CFW101304	Zarmandai and Kulmani Flood Protection Wall	160	14	174	15,410	996	16,406	59,113	3,756	62,869
Chawkey	CFW101306	Chawkey Khower Flood Protection Wall	160	14	174	12,197	744	12,941	53,006	3,048	56,054
Khas Kunar	CFW101501	Daag Canal Repair	235	17	252	13,359	801	14,160	56,945	3,413	60,358
Khas Kunar	CFW101502	Tanar Road Rehabilitation	84	6	90	4,682	328	5,010	20,148	1,411	21,559
Khas Kunar	CFW101503	Clinic To Hakim Abad Road	90	6	96	6,174	292	6,466	25,754	1,098	26,852
Khas Kunar	CFW101504	Khas Kunar Middle Road	77	5	82	4,711	300	5,011	22,277	1,422	23,699
Narang	CFW101203	Bar Narang Road Improvement	216	16	232	17,845	1,422	19,267	68,301	5,441	73,742
Narang	CFW101204	Sharalo Badil Road Improvement	200	14	214	15,924	1,216	17,140	58,596	4,474	63,070
Narang	CFW101205	Badil Khawar Flood Protection Walls and Irrigation Intake	103	8	111	7,214	312	7,526	31,222	1,351	32,573
Nurgal	CFW101402	Seenda Wala Canal Rehabilitation	105	8	113	8,843	539	9,382	39,403	2,401	41,804
Nurgal	CFW101403	Nurgal Aret Road	178	14	192	21,777	1,395	23,172	77,346	5,057	82,403
Nurgal	CFW101404	Kuz Nurgal Tora Tega Road Improvement	94	7	101	8,606	488	9,094	39,596	1,952	41,548
Kunar Province			1,879	143	2,022	154,494	10,137	164,631	616,387	39,574	655,960
Laghman Province											
Alingar	CFW090301	Khoja Khil Sofla Canal Rehabilitation	1,329	38	1,367	11,100	408	11,508	47,538	1,825	49,363
Alingar	CFW090302	Ghundai Nazar Khil Protection	211	8	219	25,020	2,800	27,820	83,597	3,038	86,635
Alingar	CFW090303	Qasaba Protection Wall	201	7	208	18,989	2,554	21,543	74,498	2,520	77,018
Alingar	CFW090304	Bar Kanday and Kuz Kanday Canal Rehabilitation	127	6	133	10,997	416	11,413	40,379	1,612	41,991
Alingar	CFW090305	Purai Protection Wall	153	5	158	9,738	268	10,006	30,113	1,124	31,237

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
Alingar	CFW090306	Mandol Protection Wall	128	5	133	7,473	184	7,657	24,829	779	25,608
Alishing	CFW090701	Nolo Protection Wall	399	7	406	24,345	381	24,726	94,899	1,668	96,567
Alishing	CFW090702A	Jamshidabad Protection Wall	450	4	454	21,566	164	21,730	50,516	356	50,872
Alishing	CFW090702B	Jamshdabad Flood Protection Wall Additional Work	186	5	191	12,636	324	12,960	71,051	1,137	72,188
Alishing	CFW090703	Mustafa Kalay Protection Wall	500	18	518	17,082	565	17,647	61,656	2,108	63,764
Alishing	CFW090704	Akhund Sahib Protection Wall	360	9	369	24,352	482	24,834	96,944	2,030	98,974
Alishing	CFW090705	Kandi Sah b Canal Rehabilitation	126	5	131	6,610	157	6,767	30,156	940	31,096
Alishing	CFW090708	Qardi Salab Canal Rehabilitation	168	6	174	10,312	240	10,552	37,844	1,057	38,901
Alishing	CFW090709	Kalay Baya Canal Rehabilitation	180	5	185	9,345	257	9,602	31,690	1,096	32,786
M htarlam	CFW090101	Deh Zairat Protectin Wall	525	10	535	34,352	898	35,250	157,866	3,902	161,768
M htarlam	CFW090102	Karaho Protection Wall	209	4	213	13,744	155	13,899	54,478	1,016	55,494
M htarlam	CFW090103	Tergari Protection Wall	331	8	339	33,494	927	34,421	125,113	3,074	128,187
M htarlam	CFW090104	Mulayan Protection Wall	369	12	381	27,892	933	28,825	103,555	3,255	106,810
M htarlam	CFW090105	Shamangal Canal Reconstruction	168	7	175	14,319	563	14,882	57,560	2,146	59,706
M htarlam	CFW090106	Hayadarkhani Canal Reconstruction	219	4	223	5,390	173	5,563	23,437	595	24,032
M htarlam	CFW090107	Pacha Joie Canal Rehabilitation	175	7	182	10,629	267	10,896	33,016	1,269	34,285
M htarlam	CFW090108	Abi Zai Flood Protection Wall	166	7	173	12,864	362	13,226	48,318	1,581	49,899
M htarlam	CFW090112	Ghundy Baba Flood Protection Wall	165	6	171	11,228	309	11,537	41,473	1,380	42,853
M htarlam	CFW090118	Qala Shagee Protection Wall	177	8	185	11,825	321	12,146	41,675	1,404	43,079
M htarlam	CFW090120	Baba Sahib Canal Rehabilitation	128	5	133	7,178	157	7,335	27,743	670	28,413
M htarlam	CFW090121	Dehziarat/Omarzai village Cobble Stone Road Improvement	259	18	277	12,970	742	13,712	40,177	2,535	42,712
Qarghayi	CFW090201	Dopi and Longalam Protection Wall	301	13	314	22,741	860	23,601	82,538	3,333	85,871

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
Qarghayi	CFW090202	Char Bagh Canal Reconstruction	157	5	162	11,607	446	12,053	45,644	1,714	47,358
Qarghayi	CFW090203	Kalakot and Longalam Canal Reconstruction	186	6	192	15,903	532	16,435	96,823	3,129	99,952
Qarghayi	CFW090204	Daronata Road Repair (Daronta Bypass)	226	2	228	11,346	86	11,432	61,315	361	61,676
Qarghayi	CFW090205	Shamsherabad Flood Protection	412	14	426	27,294	1,151	28,445	103,995	4,040	108,035
Qarghayi	CFW090208	Kanda Canal Rehabilitation	149	6	155	9,856	387	10,243	39,258	1,492	40,750
Qarghayi	CFW090209	Daronta Bypass Cobble Stone Road Second Reach	303	2	305	32,553	242	32,795	131,802	1,032	132,834
Qarghayi	CFW090210	Kac Aziz khan Canal	408	6	414	22,644	431	23,075	78,849	1,817	80,666
Qarghayi	CFW090212	Farman Khil and Jue Daman Canal	96	-	96	2,599	-	2,599	11,018	-	11,018
Qarghayi	CFW090213	Daronta Bypass Cobble Stone Road Third Reach	185	3	188	8,015	33	8,048	27,957	163	28,120
Qarghayi	CFW090214	Gardi Kac Canal Rehabilitation	141	5	146	10,747	330	11,077	35,283	1,320	36,603
Qarghayi	CFW090219	Lara Mora Road Improvement	55	-	55	536	-	536	760	-	760
Laghman Province			10,028	286	10,314	581,291	19,505	600,796	2,245,363	62,518	2,307,881
Nangarhar Province											
Achin	CFW081001	Deh Sarak Canal Intake Improvement	79	6	85	3,702	182	3,884	16,682	632	17,314
Achin	CFW081002	Pekha Protection Flood Protection Wall	461	-	461	29,769	-	29,769	110,600	-	110,600
Bati Kot	CFW081703	Chardehe Cobble Stone Road	149	13	162	5,741	494	6,235	18,287	1,511	19,798
Behsud	CFW082201	Abdian Road Rehabilitation	185	-	185	7,952	-	7,952	31,204	-	31,204
Behsud	CFW082202	Biniga Flood Protection Wall	78	6	84	5,093	285	5,378	20,909	1,170	22,079
Behsud	CFW082203	Sammarkhil Erosion Protection	207	17	224	6,312	561	6,873	23,498	2,090	25,588
Behsud	CFW082204	Spin Jumat Embankment	75	5	80	8,656	504	9,160	34,644	2,024	36,668
Behsud	CFW082206	Benigah Flood Protection Embankment Stage II	91	9	100	5,825	410	6,235	18,435	1,367	19,802
Chaparhar	CFW080601	Daulat Zai Canal Intake	133	10	143	12,320	872	13,192	52,887	3,744	56,631
Chaparhar	CFW080602	Garatic and Chardahi Canal Intakes	159	13	172	7,498	563	8,061	32,367	2,431	34,798
Chaparhar	CFW080603	Garatic Flood Protection Wall	142	11	153	10,667	706	11,373	47,642	-	50,801

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
										3,159	
Chaparhar	CFW080604	Chardahi Flood Protection Wall	126	9	135	10,270	600	10,870	45,651	2,667	48,318
Chaparhar	CFW080605	Sholana Flood Protection Wall	127	9	136	11,060	701	11,761	47,840	3,032	50,872
Chaparhar	CFW080606	Lawangapur Village Cobble Stone Road Improvement	193	13	206	10,338	546	10,884	44,204	2,196	46,400
Chaparhar	CFW080607	Spin Jumat Road Improvement	142	12	154	1,910	168	2,078	2,132	180	2,312
Dur Baba	CFW081201	Mahsil and Qasaba Kalay Irrigation Reservoir and Erosion Protection	188	2	190	7,010	8	7,018	26,358	30	26,388
Dur Baba	CFW081202	Sasobi Irrigation Reservoir and Flood Protection Wall	186	8	194	10,692	24	10,716	39,199	88	39,287
Dur Baba	CFW081203	Torlala Kalay Irrigation Reservoir and Flood Protection	153	4	157	9,481	172	9,653	37,357	677	38,034
Goshta	CFW081601	Kuz and Bar Billa Flood Protection Wall 1	244	18	262	13,384	1,147	14,531	59,446	5,094	64,540
Goshta	CFW081602	Kuz and Bar Billa Flood Protection Wall 2	90	8	98	2,549	197	2,746	11,894	920	12,814
Goshta	CFW081603	Kuz and Bar Billa Flood Protection Wall 3	89	6	95	5,301	382	5,683	21,467	1,548	23,015
Hisarak	CFW080301	Mana Road Rehabilitation	288	26	314	20,876	1,894	22,770	73,147	6,636	79,783
Hisarak	CFW080302	Shana Zawara Road Rehabilitation	116	10	126	8,454	652	9,106	31,078	2,398	33,476
Hisarak	CFW080305	Sanzai Road Improvement	65	4	69	4,418	300	4,718	16,415	1,114	17,529
Jalalabad	CFW080101	Jalalabad city Main Drain	63	-	63	2,622	-	2,622	11,960	-	11,960
Jalalabad	CFW080102	Jalalabad city Road Side Drains	540	-	540	22,174	-	22,174	94,792	-	94,792
Jalalabad	CFW080103	Whole Sale Market Rehabilitation	199	21	220	24,636	690	25,326	94,536	2,942	97,478
Khogyani	CFW080501	Khawaran Road Rehabilitation	146	14	160	9,153	741	9,894	37,869	3,066	40,935
Khogyani	CFW080502	Kalagho Road Rehabilitation	181	16	197	9,103	781	9,884	35,253	3,027	38,280
Khogyani	CFW080504	Nemla Irrigation Intakes and Canal Repair	50	4	54	302	16	318	1,165	62	1,227
Khogyani	CFW080505	Hakimabad Canal Intakes & Retaining Walls	55	4	59	750	36	786	936	68	1,004
Khogyani	CFW080506	Khawaza khil and Malam Khil Road	48	3	51	2,718	179	2,897	16,266	1,070	17,336
Khogyani	CFW080507	Nemla Flood Protection Works	110	7	117	7,356	424	7,780	31,078	1,791	32,869

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
Khogyani	CFW080508	Nokor khil Cobble Stone Road	161	12	173	4,693	314	5,007	16,003	1,347	17,350
Kot	CFW082103	Metrani Village Cobble Stone Road	121	11	132	3,712	328	4,040	14,689	1,282	15,971
Kuz Kunar	CFW081902	Bodiali and soraj Irrigation Rehabilitaion	128	9	137	6,346	484	6,830	25,718	1,962	27,680
Kuz Kunar	CFW081903	Shega Cobble Stone Road	255	20	275	8,524	586	9,110	30,505	2,256	32,761
Lal Pur	CFW081502	Guldag Flood Protection Wall	163	13	176	3,094	199	3,293	13,647	879	14,526
Muhmand Dara	CFW081402	Zara Sultankhil Protection Wall	67	1	68	3,477	33	3,510	10,515	99	10,614
Muhmand Dara	CFW081403	Girdi Ghos Protection Wall	82	3	85	2,637	112	2,749	17,354	738	18,092
Muhmand Dara	CFW081404	Basawal Banbaba Flood Protection Wall	73	6	79	1,496	118	1,614	5,559	437	5,996
Nazyan	CFW081101	Tarkhy Flood Protection Works and Irrigation Intake	143	10	153	13,980	966	14,946	43,364	3,009	46,373
Nazyan	CFW081102	Zysar Village Cobble Stone Road Improvement	243	20	263	11,411	626	12,037	20,532	1,110	21,642
Pachir Wa Agam	CFW080701	Zamar Khil Flood Protection Works	42	2	44	245	18	263	436	21	457
Pachir Wa Agam	CFW080702	Pachir Cobble Stone Road	217	14	231	8,667	577	9,244	32,535	2,128	34,663
Sherzad	CFW080401	Gandomak Road Rehabilitation	180	16	196	10,924	936	11,860	41,820	3,585	45,405
Sherzad	CFW080402	Toto Road Rehabilitation	129	8	137	8,970	631	9,601	38,402	2,700	41,102
Sherzad	CFW080403	Ashpan Flood Protection	203	18	221	10,764	971	11,735	42,961	3,876	46,837
Sherzad	CFW080405	Patlaw Road Rehabilitation	109	7	116	7,053	507	7,560	34,233	2,462	36,695
Sherzad	CFW080406	Surkhab Canal Intakes and Supper Passage Project	64	4	68	2,313	72	2,385	7,617	302	7,919
Sherzad	CFW080407	Kodi Khil Cobble Stone Road	331	23	354	13,010	966	13,976	59,934	4,130	64,064
Shinwar	CFW081301	Zakhil Wash Irrigation Canal	224	-	224	4,284	-	4,284	17,793	-	17,793
Spin Ghar	CFW082301	Maidanak Road Rehabilitaion	465	-	465	16,857	-	16,857	88,634	-	88,634
Spin Ghar	CFW082302	Inzari Khola Canals Intakes	93	7	100	4,584	277	4,861	13,028	853	13,881
Spin Ghar	CFW082303	Hajoom Kal Chelgazi Canal Intakes	132	10	142	9,113	437	9,550	27,353	1,460	28,813
Spin Ghar	CFW082304	Lokhi Canal Intake and Super Passage	77	6	83	2,168	108	2,276	6,885		7,237

DISTRICT	PROJECT NO	PROJECT NAME	PERSON EMPLOYED			PERSON EMPLOYMENT DAYS			WAGES PAID		
			MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL	MALE	FEMALE	TOTAL
										352	
Spin Ghar	CFW082305	Girdi Nawagai Road Repair	156	13	169	21,252	1,408	22,660	77,002	5,078	82,080
Surkh Rod	CFW080201	Shamshapur Cobble Stone Road Pilot	393	16	409	18,773	851	19,624	92,026	4,172	96,198
Surkh Rod	CFW080202	Kakrak Road Improvement	258	20	278	21,614	567	22,181	83,279	2,164	85,443
Surkh Rod	CFW080203	Tatang Nawab Jabar Canal Rehabilitation	158	11	169	8,084	217	8,301	36,307	974	37,281
Surkh Rod	CFW080204	Sarband and Jalawanano Canal Intake	87	7	94	5,218	308	5,526	23,423	1,382	24,805
Surkh Rod	CFW080205	Shamshapur Daronta Road Improvement	283	6	289	25,208	336	25,544	95,578	1,245	96,823
Surkh Rod	CFW080206	Shamshapur Cobble Stone Road Second Reach	390	16	406	39,605	1,423	41,028	160,065	5,767	165,832
Surkh Rod	CFW080207	Ghauchak Cobble Stone Road Improvement	329	23	352	19,243	797	20,040	58,577	2,977	61,554
Surkh Rod	CFW080208	Shamshapoor Cobble Stone Road Third Reach	401	20	421	13,215	587	13,802	36,343	1,711	38,054
Tor Ghar	CFW082401	Shangina Yousaf Kas Canal Rehabilitation	153	-	153	840	-	840	890	-	890
Tor Ghar	CFW082402	Gachway Mirano Road Improvement	42	-	42	64	-	64	1,776	-	1,776
Nangarhar province			11,510	640	12,150	629,530	29,995	659,525	2,461,981	117,192	2,579,173
Nuristan Province											
Nur Gram	CFW300801	Dakor Mashafa Cobblestone Road CFW300801	374	33	407	20,273	1,433	21,706	56,155	4,300	60,455
Nuristan Province			374	33	407	20,273	1,433	21,706	56,155	4,300	60,455
GRAND TOTAL			23,791	1,102	24,893	1,385,588	61,070	1,446,658	5,379,886	223,583	5,603,470