USAID | JORDAN
FROM THE AMERICAN PEOPLE

USAID Water Reuse and Environmental Conservation Project

Proposed Aqaba Integrated Waste Management Facility and Sanitary Landfill

08 May 2014
Implemented by AECOM

USAID | JORDAN
FROM THE AMERICAN PEOPLE

AGENDA

- USAID and GoJ goals
- Design Standards
- Facts and Figures
- Activities and progress
- Challenges
- Next steps



USAID | JORDAN
FROM THE AMERICAN PEOPLE

USAID AND GoJ GOALS

- Protect human health and safety
- Protect the environment



Name_A	POINT_X	POINT_Y
مكب نفايات المفرق_الكايد	36.112138	32.513765
مكب نفايات اربد _ الاغوار الشمالية	35.614393	32.574867
مكب نفايات البلقاء _ الاغوار الوسطى	35.564118	32.123435
مكب نفايات البلقاء _ الحمرة	35.653183	32.09114
مكب نفايات الزرقاء _ الشلين	36.299775	32.073856
مكب نفايات الطفيلة _ جرف الدرويش	35.818391	30.746607
مكب نفايات الكرك_ المؤجن	35.8312	31.336373
مكب نفايات الكرك_ غور المزرعة و الحمايدة	35.488596	31.233735
مكب نفايات الكرك_ غور فيفا	35.478482	30.983427
مكب نفايات المفرق_ مزرعة الحصينيات	36.345342	32.256494
مكب نفايات معان _ البسطة	35.551409	30.314161
مكب نفايات معان المركزي	35.551984	30.181559
مكب نفايات مادبا	35.815467	31.686093
مكب نفايات المفرق _ الباقية الشمالية	36.686114	32.125508

USAID | JORDAN
FROM THE AMERICAN PEOPLE

USAID AND GoJ GOALS

- Help communities generate income through recycling and energy recovery from waste
- Help mitigate climate change impacts through improved solid waste management practices
- Design to USEPA “Subtitle D” Standards
- Incorporate technology appropriate to local climate

USAID | JORDAN
FROM THE AMERICAN PEOPLE

DESIGN STANDARDS

- USEPA Subtitle “D” - Intended to minimize waste moisture content
  1. Water leaches contaminants from waste
  2. Water could transport contaminants in environment
- Incorporates 7 systems to protect human health, safety and the environment

DESIGN STANDARDS

1. Final cover system
2. Surface water management system

– Both minimize moisture addition from precipitation by:

   a) Maximize run – off

   b) Minimize infiltration



FINAL COVER- (TYPE B COMPOSITE LINER)

NTS

USAID | JORDAN
FROM THE AMERICAN PEOPLE

DESIGN STANDARDS

3. Leachate collection system removes liquid from landfill
4. Base liner minimizes potential for liquid to leak out of landfill into the environment



USAID | JORDAN
FROM THE AMERICAN PEOPLE

DESIGN STANDARDS

5. Landfill gas collection system minimizes escape of air pollutants to atmosphere
6. Access control system minimizes unauthorized disposal
7. Monitoring system verifies performance of other systems and compliance with regulations

DESIGN STANDARDS

- Jordan's dry climate provides opportunity for equal performance at lower cost
- Example: Evaporative cover system



EVAPO-TRANSPIRATION (ET) FINAL COVER SYSTEM 4
NTS

USAID | JORDAN
FROM THE AMERICAN PEOPLE

FACTS AND FIGURES

- Provide 20-years of solid waste disposal capacity
- 2,123,000 m^3 total volume with recyclable materials recovery
- 14 km southeast of Aqaba (25 km by road)
- Adjacent to existing landfill









USAID | JORDAN
FROM THE AMERICAN PEOPLE

FACTS AND FIGURES

Landfill Design Features

- Evaporative cover
- Composite base liner
- Leachate collection



EVAPO-TRANSPIRATION (ET) FINAL COVER SYSTEM 4
NTS



NOTES:

1. COMPACTED LOW PERMEABILITY SOIL LAYER SHALL BE COMPACTED TO A MAXIMUM HYDRAULIC CONDUCTIVITY OF K=1x10⁻⁷ CM/SEC.
2. GRANULAR DRAINAGE LAYER SHALL HAVE A MINIMUM HYDRAULIC CONDUCTIVITY OF K=1x10⁻¹ CM/SEC.

COMPOSITE LINER SYSTEM AND LEACHATE COLLECTION SYSTEM (TYP) 1
NTS

USAID | JORDAN
FROM THE AMERICAN PEOPLE

FACTS AND FIGURES

Potential sources of income

- Landfill gas collection for energy
- Recyclable materials recovery
  - Improve efficiency and
  - Improve worker safety

USAID | JORDAN
FROM THE AMERICAN PEOPLE

ACTIVITIES & PROGRESS

Completed:

- Needs assessment
- Topographic survey
- Geotechnical investigation
- Waste characterization
- Feasibility study
- Conceptual design



USAID | JORDAN
FROM THE AMERICAN PEOPLE

CHALLENGES

- Implementing aggressive recyclable materials recovery
- Committing to increased cost of higher standard of environmental protection provided by proposed design
- Developing methods to increase revenue and offset increased costs

USAID | JORDAN
FROM THE AMERICAN PEOPLE

NEXT STEPS

- Final design
- Engage potential stakeholders
- Implementation